

## **WEFC-TV,<sup>1</sup> Danville, Virginia**

### **Morning Star Broadcasting, LLC, Post-Closing Construction Timeline**

October 1, 2013 - Submit co-location application to tower owner (Crown Castle) for accommodation of a new Channel 24 antenna and an STL dish at the authorized transmitter site; order structural analysis of tower with proposed WTLU-DT replacement antenna and STL dish.

October 15, 2013 - Obtain results of structural analysis and execute a replacement lease with Crown Castle and with the Williams Pipeline, the owner of the underlying property. Apply for frequency coordination of the STL through Double Radius.

October 21, 2013 - Order Rohde and Schwarz transmitter, a new ERI antenna, transmission line and a microwave STL.

November 1, 2013 - Apply to FCC for a slight antenna height reduction and an offsetting power increase.

November 15, 2013 - Order remainder of video transmission equipment .

December 20, 2013 - Take delivery of Rohde and Schwarz transmitter, ERI antenna and transmission line.

January 10, 2014 - Install transmitter, antenna, transmission line and STL at Smith Mountain site and at Johnson Mountain interconnection point.

January 31, 2014 - Connect the transmitter site with new master control facility at the main studio facilities in Lynchburg, Virginia, and test these links.

February 15, 2014 – Test new master control facility in preparation for on-air operations.

March 7, 2014 - Sign on and commence regular programming. File Form 302-TV with the FCC.

This plan is subject to adjustment, but Morning Star Broadcasting understands its obligation to return WEFC-TV to the air on or before April 12, 2014, and sees no reason why this will not be accomplished.

---

<sup>1</sup> The call letters WTLU have been applied for and will become effective as of the closing date.