



DENNIS P. CORBETT
202.416.6780
DCORBETT@LERMANCENTER.COM

WASHINGTON, DC

November 22, 2016

Ms. Marlene H. Dortch
Secretary
Federal Communications Commission
445 Twelfth Street, SW
Washington, DC 20554

ATTN: Hossein Hashemzadeh
Video Division, Media Bureau


**Re: Mountain Licenses, L.P.
TV Translator Station K44CK, Chelan, WA
Status Report re Special Temporary Authority**

Dear Ms. Dortch:

By letter dated August 24, 2016 ("Letter Grant"), Hossein Hashemzadeh, Deputy Chief of the Media Bureau's Video Division, granted Mountain Licenses, L.P. ("Mountain") a one-year extension of special temporary authority for Mountain's TV translator station K44CK, Chelan, Washington (Fac. ID No. 58692) to remain off air. Mountain, by its attorneys, hereby provides the 90-day status report required by the Letter Grant concerning efforts to restore K44CK broadcasting operations. The information below was provided to the undersigned by Ronald Sweatte ("Sweatte"), Chief Technology Officer of Mountain's general partner, Northwest Broadcasting, Inc.

As previously reported, the remote, mountainous K44CK transmitter site suffered a forest fire in August 2015, during which electrical facilities at the site were damaged and electrical power lost. Because restoration of power is essential to resumption of K44CK operations, it is the current focus of efforts at the site. With respect thereto, the Chelan Public Utility District (the "PUD") reported to Sweatte earlier this month that the PUD is currently in the process of both reviewing pertinent contracts with the Federal Emergency Management Agency and working to complete a related permit with the United States Forest Service. The PUD also supplied Sweatte with the attached schedule relating to power restoration efforts at the site. Due to the nature of the project and limitations imposed by winter weather conditions, the PUD currently projects that construction will occur next summer and that power restoration will be completed by next fall.

Respectfully submitted,


Dennis P. Corbett

Attachment

cc (via email): Mr. Hossein Hashemzadeh
Mr. Ronald Sweatte

Slide Ridge Fire Damage

Classic WBS Layout (Year-Quarter)

10-Nov-16 08:44 AM

#	Activity ID	Activity Name	Original Duration	Actual Duration	Start	Finish
1	357514	Slide Ridge Fire Damage	579d	269d	20-Oct-15 08:00 AM	02-Feb-18 05:00 PM
2	357514-0000	SLIDE RIDGE REBUILD - CREW	59d	0d	10-Nov-16	06-Feb-17
3	357514.1	Initiation	19d	32d	07-Dec-15	22-Jan-16
4	357514-0100	Slide Ridge - Initiation	19d	32d	07-Dec-15	22-Jan-16
5	357514.2	Planning	464d	269d	20-Oct-15	18-Aug-17
6	357514-0200	Slide Ridge - Planning	380d	246d	23-Nov-15	15-Jun-17
7	357514-0225	Slide Ridge - Design	178d	246d	23-Nov-15	09-Dec-16
8	357514-0235	Slide Ridge - Procurement	178d	165d	21-Mar-16	09-Dec-16
9	357514-0250	Slide Ridge - Permitting	178d	246d	23-Nov-15	09-Dec-16
10	357514-0275	Slide Ridge - Surveying	178d	246d	23-Nov-15	09-Dec-16
11	A100	PUD and FEMA Fire Recovery Kickoff Meeting	0d	0d	20-Oct-15	
12	A101	PUD Notifies FEMA of Fire Damage Recovery	0d	0d	11-Dec-15	
13	A102	Conference Call with FEMA - PUD Sets Obligated Funds	0d	0d	11-Jan-16	
14	A103	Notification to FEMA of Recommended Path Forward Overhead Rebuild	0d	0d		21-Mar-16
15	A104	FEMA Review of Contract Documents Start	0d	0d	12-Oct-16	
16	A105	FEMA Review of Bid Documents and Estimate	5d	21d	12-Oct-16	17-Nov-16
17	A106	FEMA Approval to Advertise Bid	0d	0d		17-Nov-16
18	A107	FEMA Review of Bid	5d	0d	18-Nov-16	25-Nov-16
19	A108	FEMA Approval to Award Bid	0d	0d		25-Nov-16
20	A109	FEMA Review of Construction Activities	45d	0d	16-Jun-17	18-Aug-17
21	A110	FEMA Approval of Construction	0d	0d		18-Aug-17
22	B100	USFS Permit Start	0d	0d	15-Mar-16	
23	B101	USFS Permit Application	10d	12d	15-Mar-16	30-Mar-16
24	B105	USFS Permit Review	60d	158d	30-Mar-16	10-Nov-16
25	B110	USFS Permit Attained	0d	0d		10-Nov-16
26	MS2000	Planning Start Milestone	0d	0d	23-Nov-15	
27	P1000	Sponsor Planning Meeting	0d	0d	23-Nov-15	
28	P1010	Alternative Analysis	1d	9d	24-Nov-15	07-Dec-15
29	P1020	Meeting with External Stakeholders to Review Alternative Analysis	0d	0d	09-Dec-15	
30	P1030	Meeting with GM to Review Alternative Analysis	0d	0d	15-Dec-15	
31	P1040	Alternative Analysis Approved	0d	0d		15-Dec-15
32	P1050	Path Forward Communication to Project Team	0d	0d	18-Dec-15	
33	P1060	Peer Group Review Start	0d	0d	06-Jan-16	
34	P1070	Peer Group SAPS Viability Study	1d	36d	06-Jan-16	26-Feb-16
35	P1080	Slide Ridge Site Visit	0d	0d	09-Feb-16	
36	P1090	Peer Group Recommendation for Path Forward	0d	0d		02-Mar-16
37	P1091	Peer Group Meeting - Review Updated Alternative Analysis	0d	0d		09-Mar-16
38	P1092	Meeting with External Stakeholders - Review Updated Alternative Analysis	0d	0d		15-Mar-16
39	P1093	GM Approval of Overhead Rebuild	0d	0d		16-May-16
40	P1099	Design Start - Overhead Rebuild	0d	0d	16-Mar-16	
41	P1100	Preliminary Design Scope Schedule and Budget	5d	31d	16-Mar-16	28-Apr-16
42	P1101	Surveying for Design	10d	7d	11-May-16	19-May-16
43	P1103	Design	1d	25d	19-May-16	23-Jun-16
44	P1104	Design Complete	0d	0d		23-Jun-16
45	P1105	Bid Documents Start	0d	0d	21-Mar-16	
46	P1110	Bid Documents	60d	58d	21-Mar-16	10-Jun-16
47	P1115	Contract Documents Complete	0d	0d		27-Jun-16
48	P1120	Project Management Plan	5d	105d	14-Jun-16	17-Nov-16
49	P1130	Project Management Plan Approval by PRC	0d	0d		17-Nov-16
50	P1150	Bid Documents Complete - Contract Procurement Start	0d	0d	27-Jun-16	
51	P1160	PCS Review and Routing	5d	40d	05-Jul-16	29-Aug-16
52	P1170	Legal Review	5d	25d	29-Aug-16	04-Oct-16

Legend:

- Actual Work
- Critical Remaining Work
- Summary
- Remaining Work
- Milestone

Page 1 of 2

TASK filter: All Activities

#	Activity ID	Activity Name	Original Duration	Actual Duration	Start	Finish	Qtr 4, 2015	Qtr 1, 2016	Qtr 2, 2016	Qtr 3, 2016	Qtr 4, 2016	Qtr 1, 2017	Qtr 2, 2017	Qtr 3, 2017	Qtr 4, 2017	Qtr 1, 2018	Qtr 2, 2018	Qtr 3, 2018
							Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S
53	P1180	PM Final Review	5d	2d	05-Oct-16	06-Oct-16												
54	P1190	CS Finalizes Bid Documents	5d	5d	06-Oct-16	12-Oct-16												
55	P1200	Bid Advertisement Publishes	0d	0d	18-Nov-16													
56	P1210	Pre-Bid Meeting	0d	0d		18-Nov-16												
57	P1220	Bid Opening	0d	0d		18-Nov-16												
58	P1230	Bid Evaluation	5d	0d	18-Nov-16	25-Nov-16												
59	P1240	Notice of Award	0d	0d	28-Nov-16													
60	P1245	Communication Plan (If Applicable)	5d	0d	28-Nov-16	02-Dec-16												
61	P1246	Communication Plan Approval (If Applicable)	0d	0d		02-Dec-16												
62	P1247	Project Fact Sheet	5d	0d	05-Dec-16	09-Dec-16												
63	P1248	Project Fact Sheet Approval	0d	0d		09-Dec-16												
64	P1249	Project Fact Sheet Mailed - Outreach Start	0d	0d	12-Dec-16													
65	P1250	Contract Administration (Post-Bid)	10d	0d	28-Nov-16	09-Dec-16												
66	P1260	Notice to Proceed	0d	0d	12-Dec-16													
67	P1270	Variance (If Needed)	5d	0d	12-Dec-16	16-Dec-16												
68	P1280	Variance Approval by PRC (If needed)	0d	0d		16-Dec-16												
69	P1290	Start Procurement of Steel Poles (Quotes Received)	0d	0d	28-Nov-16													
70	P1300	Procurement of Steel Poles	140d	0d	28-Nov-16	15-Jun-17												
71	357514.3	Execution	160d	0d	16-Jun-17	02-Feb-18												
72	357514-0300	Slide Ridge - Contract Work	60d	0d	16-Jun-17	11-Sep-17												
73	357514-0310	Slide Ridge - Project Management for Execution	160d	0d	16-Jun-17	02-Feb-18												
74	357514-0350	Slide Ridge- Inspection	60d	0d	16-Jun-17	11-Sep-17												
75	MS3000	Execution Start Milestone	0d	0d	16-Jun-17													
76	357514.5	Closeout	100d	0d	12-Sep-17	02-Feb-18												
77	357514-0500	Slide Ridge - Turnover/Closeout	5d	0d	12-Sep-17	18-Sep-17												
78	MS5000	Closeout Start Milestone	0d	0d	19-Sep-17													
79	N5000	Project Closeout Report	30d	0d	19-Sep-17	30-Oct-17												
80	N5010	Project Closeout Meeting with Project Team	0d	0d		30-Oct-17												
81	N5015	Resolution Start	0d	0d	31-Oct-17													
82	N5020	Final Acceptance of Contract - Resolution and Memo	60d	0d	31-Oct-17	26-Jan-18												
83	N5030	Resolution and Memo Approved	0d	0d		26-Jan-18												
84	N5040	Resolution Pre-Agenda	5d	0d	29-Jan-18	02-Feb-18												
85	N5050	Resolution Approved at Commission Meeting	0d	0d		02-Feb-18												
86	N5060	Project Complete	0d	0d		02-Feb-18												

■ Actual Work
 ■ Critical Remaining Work
 ■ Remaining Work
 ◆ Milestone
 ▼ Summary