

**FCC FORM 2100, SCHEDULE 387**  
**SUPPLEMENTAL PROGRESS REPORT INFORMATION**  
**SECOND QUARTER 2018**  
**GREATER WASHINGTON EDUCATIONAL TELECOMMUNICATIONS ASSOCIATION, INC**  
**WETA-TV, WASHINGTON, DC**

This supplemental information is provided by Greater Washington Educational Telecommunications Association, Inc. ("WETA"), licensee of WETA-TV, Washington, DC, for a report filed on FCC Form 2100, Schedule 387, covering the second calendar quarter of 2018. The information herein covers progress activities not specifically requested on the form. WETA feels it is prudent to report these activities to the Commission.

One of the main objectives for the last quarter has been to finalize the antenna and transmission line requirements for WETA's auxiliary site located in Arlington, VA. this site will be key to WETA's transition to its repack channel. This site will become the interim transmission facility for WETA on its pre-repack channel (27) and, possibly, interim operation on its post repack channel (31).

Tower studies have begun for this interim facility to ensure the tower is capable of supporting the interim antenna and line. The order for the antenna and line has been finalized and is expected to be placed by mid July, 2018.

Additionally, the contract has been executed for the architectural firm that has been selected to oversee the building modifications required for both the main and interim transmission facility. The transmitter quotes have been obtained for both the main and interim facilities and should be placed within the next 30 to 45 days. In checking with the transmitter vendor, the delivery will be well within the time to meet installation and transition deadlines.

In summary, progress continues to be made with a focus on getting the interim antenna and line installed in the fall of 2018. Responses from vendors on delivery time continue to indicate that WETA is still on track to meet its construction deadline.