

October 18, 2018

Station: KSRE
Facility ID: 53313
FRN: 0002476091

FCC Repack Quarterly Transition Report – 3rd Qtr 2018

KSRE is scheduled to transition to Channel 15 on 11/14/18 at 12:00 PM, this date was selected several months ago to give the tower crew adequate time to complete the construction of the new tower. Unfortunately the tower crew has fallen behind on the construction for equipment and weather related reasons, putting the transition date in jeopardy. If weather conditions allow, its possible the tower crew will make the deadline, allowing KSRE to make the transition. At this time, no plan “B” alternates have been implemented, thus forcing station KSRE to cease operation at the end of Phase 1 until tower construction can be completed.