

WUNF-TV TRANSITION SCHEDULE AS OF MARCH 29, 2019
FOR INTERNAL AND FCC USE; SUBJECT TO REVISION AND UPDATE WITHOUT NOTICE

ID	<div><div><div></div><div></div><div></div></div><div>Task Mode</div></div>	Task Name	Duration	Start	Finish	Timeline																																															
1	<div><div><div></div><div></div><div></div></div><div></div></div>	WUNF-TV Repack Transition	147.2 wks	Thu 9/14/17	Fri 7/10/20																																																
2	<div><div><div></div><div></div><div></div></div><div></div></div>	WUNF-TV Site #1	102.4 wks	Thu 9/14/17	Fri 8/30/19																																																
3	<div><div><div></div><div></div><div></div></div><div></div></div>	Site Lease	94 wks	Thu 9/14/17	Wed 7/3/19																																																
4	<div><div><div></div><div></div><div></div></div><div></div></div>	Lease Documents	94 wks	Thu 9/14/17	Wed 7/3/19	Vertical Bridge[34%],UNC-TV[34%],SPO[33%]																																															
5	<div><div><div></div><div></div><div></div></div><div></div></div>	Landlord Submittals	3.8 wks	Mon 3/4/19	Thu 3/28/19	UNC-TV																																															
6	<div><div><div></div><div></div><div></div></div><div></div></div>	Landlord Notice to Proceed	1.4 wks	Thu 3/28/19	Fri 4/5/19																																																
7	<div><div><div></div><div></div><div></div></div><div></div></div>	Tower Structural Analysis	20 wks	Mon 1/14/19	Fri 5/31/19																																																
8	<div><div><div></div><div></div><div></div></div><div></div></div>	Infrastructure Implementation	26 wks	Mon 10/1/18	Fri 3/29/19																																																
17	<div><div><div></div><div></div><div></div></div><div></div></div>	Construction	21 wks	Mon 4/8/19	Fri 8/30/19																																																
18	<div><div><div></div><div></div><div></div></div><div></div></div>	Infrastructure Construction	21 wks	Mon 4/8/19	Fri 8/30/19	Heartland Contracting																																															
19	<div><div><div></div><div></div><div></div></div><div></div></div>	Transmitter Installation	23 days	Wed 5/29/19	Fri 6/28/19	GatesAir - Monahan / Smith																																															
20	<div><div><div></div><div></div><div></div></div><div></div></div>	Antenna Installation	3 wks	Mon 7/8/19	Fri 7/26/19	RFS - GTI America																																															
21	<div><div><div></div><div></div><div></div></div><div></div></div>	Network Infrastructure	51 wks	Mon 9/10/18	Fri 8/30/19																																																
22	<div><div><div></div><div></div><div></div></div><div></div></div>	Microwave System PCN	14.2 wks	Mon 9/10/18	Mon 12/17/18	Micronet Communications[50%],UNC-TV[50%]																																															
23	<div><div><div></div><div></div><div></div></div><div></div></div>	FCC Licensing	9.4 wks	Mon 12/17/18	Tue 2/19/19	FCC																																															
24	<div><div><div></div><div></div><div></div></div><div></div></div>	Equipment Procurement	24 wks	Mon 2/25/19	Fri 8/9/19	UNC-TV[50%],Seamless Wireless[50%]																																															
25	<div><div><div></div><div></div><div></div></div><div></div></div>	Equipment Installation	3 wks	Mon 8/12/19	Fri 8/30/19																																																
26	<div><div><div></div><div></div><div></div></div><div></div></div>																																																				
27	<div><div><div></div><div></div><div></div></div><div></div></div>	WUNF-TV Site #2	56 wks	Mon 4/2/18	Fri 4/26/19	Kathrein																																															
28	<div><div><div></div><div></div><div></div></div><div></div></div>	Antenna Delivery	11.2 wks	Mon 4/2/18	Mon 6/18/18																																																
29	<div><div><div></div><div></div><div></div></div><div></div></div>	Transmitter Order - Delivery	28.4 wks	Thu 7/19/18	Fri 2/1/19	Technalogix																																															
30	<div><div><div></div><div></div><div></div></div><div></div></div>	FCC STA Application	1.5 wks	Mon 2/25/19	Wed 3/6/19	Chesapeake RF[50%],UNC-TV[25%],Brooks Pierce[25%]																																															
31	<div><div><div></div><div></div><div></div></div><div></div></div>	FCC STA Filing	6.4 wks	Wed 3/6/19	Fri 4/19/19	FCC																																															
32	<div><div><div></div><div></div><div></div></div><div></div></div>	Site Installation	4 days	Tue 4/23/19	Fri 4/26/19	UNC-TV																																															
33	<div><div><div></div><div></div><div></div></div><div></div></div>																																																				
34	<div><div><div></div><div></div><div></div></div><div></div></div>	Transition Requirements	57 wks	Fri 6/7/19	Fri 7/10/20																																																
35	<div><div><div></div><div></div><div></div></div><div></div></div>	Medical & MVPD Notifications	0 wks	Fri 6/7/19	Fri 6/7/19	6/7																																															
36	<div><div><div></div><div></div><div></div></div><div></div></div>	Transition Report	0 wks	Fri 6/28/19	Fri 6/28/19	6/28																																															
37	<div><div><div></div><div></div><div></div></div><div></div></div>	Viewer Education	4.7 wks	Tue 8/6/19	Fri 9/6/19																																																
38	<div><div><div></div><div></div><div></div></div><div></div></div>	Transition Date	0 wks	Fri 9/6/19	Fri 9/6/19	9/6																																															
39	<div><div><div></div><div></div><div></div></div><div></div></div>	Transition Report	0 wks	Wed 9/11/19	Wed 9/11/19	9/11																																															
40	<div><div><div></div><div></div><div></div></div><div></div></div>	Transition Report	0 wks	Mon 9/16/19	Mon 9/16/19	9/16																																															
41	<div><div><div></div><div></div><div></div></div><div></div></div>	Project Completion Deadline	0 wks	Fri 7/10/20	Fri 7/10/20	7/10																																															

Project: WUNF-TV Schedule

Date: Sun 6/23/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			