

| WUNP-TV TRANSITION SCHEDULE AS OF MARCH 29, 2019  |  |           |  |          |              |              |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
|---|--|-----------|--|----------|--------------|--------------|-----|-------------|-----|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|--|--|--|
| FOR INTERNAL AND FCC STAFF USE; SUBJECT TO REVISION AND UPDATE WITHOUT NOTICE   |  |           |  |          |              |              |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| ID  |  | Task Mode | Task Name                                | Duration | Start        | Finish       | Sep | 4th Quarter |     |     |     | 1st Quarter |     |     | 2nd Quarter |     |     | 3rd Quarter |     |     | 4th Quarter |     |     | 1st Quarter |     |     | 2nd Quarter |     |     | 3rd Quarter |  |  |  |
|   |  |           |  |          |              |              |     | Oct         | Nov | Dec | Jan | Feb         | Mar | Apr | May         | Jun | Jul | Aug         | Sep | Oct | Nov         | Dec | Jan | Feb         | Mar | Apr | May         | Jun | Jul | Aug         |  |  |  |
| 1   |  |           | WUNP-TV Repack Transition                | 90.8 wks | Mon 10/15/18 | Fri 7/10/20  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 2   |  |           | Infrastructure Implementati              | 24 wks   | Mon 10/15/18 | Fri 3/29/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 11  |  |           | Phase 1 Construction                     | 21.6 wks | Tue 3/19/19  | Thu 8/15/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 12  |  |           | Infrastructure Constructio               | 14 wks   | Tue 3/19/19  | Mon 6/24/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 13  |  |           | Axcera Transmitter Remov                 | 5 days   | Tue 4/9/19   | Tue 4/16/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 14  |  |           | Interim Antenna Installat                | 2.5 wks  | Wed 4/17/19  | Fri 5/3/19   |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 15  |  |           | Main transmitter Installati              | 20 days  | Fri 7/19/19  | Thu 8/15/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 16  |  |           | Transition Requirements                  | 13.6 wks | Fri 6/7/19   | Wed 9/11/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 17  |  |           | Medical & MVPD Notificat                 | 0 wks    | Fri 6/7/19   | Fri 6/7/19   |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 18  |  |           | FCC CP Extension Filing De               | 0 wks    | Mon 6/10/19  | Mon 6/10/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 19  |  |           | Transition Report                        | 0 wks    | Fri 6/28/19  | Fri 6/28/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 20  |  |           | Viewer Education                         | 4.7 wks  | Tue 8/6/19   | Fri 9/6/19   |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 21  |  |           | Transition Date                          | 0 wks    | Fri 9/6/19   | Fri 9/6/19   |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 22  |  |           | Transition Report                        | 0 wks    | Wed 9/11/19  | Wed 9/11/19  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 23  |  |           | Phase 2 Construction                     | 22.4 wks | Mon 12/2/19  | Tue 5/5/20   |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 24  |  |           | Infrastructure<br>Construction - Phase 2 | 2 wks    | Mon 12/2/19  | Fri 12/13/19 |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 25  |  |           | Auxiliary Transmitter<br>Installation    | 14 days  | Mon 12/16/19 | Thu 1/2/20   |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 26  |  |           | Main Antenna Installation                | 4 wks    | Wed 4/8/20   | Tue 5/5/20   |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 27  |  |           | FCC CP Deadline                          | 0 wks    | Fri 3/6/20   | Fri 3/6/20   |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| 28  |  |           | Project Completion Deadline              | 0 wks    | Fri 7/10/20  | Fri 7/10/20  |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| <div><div>Project: WUNP-TV Schedule<br/>Date: Sun 6/23/19</div><div><div><div>Task</div><div>Split</div><div>Milestone</div><div>Summary</div></div><div><div><div></div><div></div><div></div><div></div></div><div><div>Project Summary</div><div>Inactive Task</div><div>Inactive Milestone</div><div>Inactive Summary</div></div><div><div><div></div><div></div><div></div><div></div></div><div><div>Manual Task</div><div>Duration-only</div><div>Manual Summary Rollup</div><div>Manual Summary</div></div><div><div><div></div><div></div><div></div><div></div></div><div><div>Start-only</div><div>Finish-only</div><div>External Tasks</div><div>External Milestone</div></div><div><div><div></div><div></div><div></div><div></div></div><div><div>Deadline</div><div>Progress</div><div>Manual Progress</div><div></div></div></div></div></div></div></div></div> |  |           |  |          |              |              |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |
| Page 1  |  |           |  |          |              |              |     |             |     |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |  |  |