

### **Amendment**

The subject Transition Report is being amended to clarify the initial response regarding the auxiliary facilities. Specifically, WBIH does have an Auxiliary/Interim transmitter, antenna and transmission line. The Auxiliary antenna has been purchased but not yet received. The Auxiliary transmitter has been received but the new Main Transmitter has not yet been received. The General Contractor working on the build-out is awaiting guidance from a tower company as to whether it can commit to installation of the main facilities by September 6, 2019. If a tower company is not able to finalize the work necessary to meet the construction deadline, FBC anticipates filing the requisite STA request seeking operation at alternate lower parameters.