

WSKG-TV 2nd Quarter Transition Plan Progress Report

Post-Auction Facility

Issues to Address Before Fully Constructing and/or Operating Post-Auction Facility

WSKG-TV's post-transition facility transmitter has been installed, but upon testing in late June, 2019 it was discovered that it is unable to reach 100% of the authorized power into the transmission antenna system. The operation capability currently appears to be stable at roughly 30% of the authorized power. WSKG has been working with the transmitter manufacturer on this issue, and the manufacturer plans to send a representative to the site after July 17, 2019. WSKG-TV still intends to transition on August 2, 2019 and is hopeful, but not certain, that the issue will be resolved by that time.