

WUNM-TV TRANSITION SCHEDULE AS OF OCTOBER 4, 2019																														
FOR INTERNAL AND FCC STAFF USE; SUBJECT TO REVISION AND UPDATE WITHOUT NOTICE																														
ID	Task Mode	Task Name	Duration	Start	Finish	3rd Quarter		4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter	
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1		WUNM-TV Repack Transition	96.8 wks	Mon 9/3/18	Fri 7/10/20																									
2		Infrastructure Implementation	30 wks	Mon 9/3/18	Fri 3/29/19																									
11		Phase 1 Construction	39.6 wks	Wed 3/20/19	Fri 12/20/19																									
12		Infrastructure Construction	20 wks	Wed 3/20/19	Tue 8/6/19																									
13		Remove Auxiliary Transmitter	5 days	Tue 7/9/19	Mon 7/15/19																									
14		Main transmitter Installation	23 days	Mon 7/8/19	Wed 8/7/19																									
15		Temporary Interim Antenna Installation	0.8 wks	Thu 12/5/19	Tue 12/10/19																									
16		Main antenna Install	9 days	Tue 12/10/19	Fri 12/20/19																									
17		Phase 2 Construction	4.8 wks	Wed 12/11/19	Mon 1/13/20																									
18		Infrastructure Construction - Pha	2 wks	Wed 12/11/19	Tue 12/24/19																									
19		Auxiliary Transmitter Installation	14 days	Mon 12/16/19	Thu 1/2/20																									
20		Temporary Interim Antenna Removal	1.2 wks	Mon 1/6/20	Mon 1/13/20																									
21		Transition Requirements	39 wks	Fri 6/7/19	Fri 3/6/20																									
22		Medical & MVPD Notifications	0 wks	Fri 6/7/19	Fri 6/7/19																									
23		FCC CP Extension Filing Deadline	0 wks	Mon 6/10/19	Mon 6/10/19																									
24		Transition Report	0 wks	Fri 6/28/19	Fri 6/28/19																									
25		Viewer Education	4.4 wks	Mon 11/11/19	Tue 12/10/19																									
26		Transition Date	0 wks	Tue 12/10/19	Tue 12/10/19																									
27		Transition Report	0 wks	Fri 12/13/19	Fri 12/13/19																									
28		Transition Report	0 wks	Fri 12/27/19	Fri 12/27/19																									
29		FCC CP Deadline	0 wks	Fri 3/6/20	Fri 3/6/20																									
30		Project Completion Deadline	0 wks	Fri 7/10/20	Fri 7/10/20																									
Project: WUNM-TV Schedule Date: Tue 12/10/19		<div>Task</div> <div>Split</div> <div>Milestone</div> <div>Summary</div> <div>Project Summary</div> <div>Inactive Task</div> <div>Inactive Milestone</div> <div>Inactive Summary</div> <div>Manual Task</div> <div>Duration-only</div> <div>Manual Summary Rollup</div> <div>Manual Summary</div> <div>Start-only</div> <div>Finish-only</div> <div>External Tasks</div> <div>External Milestone</div> <div>Deadline</div> <div>Progress</div> <div>Manual Progress</div>																												
Page 1																														