

Exhibit Regarding CP Extension (12.30.19)

Despite the reasonable efforts of WBIH (Selma, Alabama) to complete construction of its new Channel 34 (post-repack) facility on time, circumstances beyond its control have necessitated the subject filing. Specifically, due to other repack commitments, the tower/antenna installation company (ERI) working on the WBIH project has been unable to complete its installation by the December 31, 2019 CP deadline. ERI has given the licensee a window of late February to early March for completion of the project.

In an effort to expedite the process, the licensee has agreed to hire a helicopter to assist in the installation process. The antenna was originally built for a 'from-the-ground' installation; it will have to be modified [additional bracing and tie points] for the helicopter installation. The main transmitter has been installed and is ready for operation once the main antenna is delivered and installed. As noted above, the main antenna for Channel 34 has been substantially fabricated (and is expected to be delivered on-site once ERI can commit to a firmer installation date). All the other related equipment is either on-site or will be at the time ERI commences its installation work.

WBIH has ceased operating on its pre-auction Channel 29 and is currently operating with interim facilities on Channel 34 (its post-transition channel) (with a current expiration date of March 5, 2020). As such, no party will be prejudiced by the brief CP extension.

As such, barring unforeseen circumstances and assuming that ERI's current estimates remain accurate, it is expected that WBIH should be able to commence operation consistent with its construction permit parameters by March 31, 2020. Since it is possible that ERI may be able to complete its tasks prior to the expiration of the current interim STA (i.e., March 5, 2020), WBIH will wait to file for extension of said STA until such time as it becomes clearer as to whether an extension will be required.