## **WUNC-TV TRANSITION SCHEDULE AS OF JANUARY 10, 2020** FOR INTERNAL AND FCC STAFF USE; SUBJECT TO REVISION AND UPDATE WITHOUT NOTICE ID Task Task Name Duration Start 4th Quarter 2nd Quar 4th Quarter 1st Quarter 2nd Quarter 3rd Quarter 1st Quarter Mode Oct Oct Feb Apr May Jul Nov Dec Feb Jan Aug Sep Jan **WUNC-TV Repack Transition** 74.4 wks Mon 10/1/18 Wed 3/4/20 2 Mon 10/1/18 Fri 3/29/19 Infrastructure Implementation 26 wks 5 11 **Phase 1 Construction** 25 wks Mon 3/18/19 Fri 9/6/19 13.8 wks Tue 11/5/19 Fri 2/7/20 17 **Phase 2 Construction Heartland Contracting** 18 Infrastructure Construction 6 wks Tue 11/5/19 Mon 12/16/19 Gates Air Auxiliary Transmitter Installatic 20 days Mon 11/11/19 Fri 12/6/19 19 RFS - GTI America 20 Main Antenna Installation 3 wks Mon 1/20/20 Fri 2/7/20 21 \_5 **Transition Requirements** 38.6 wks Fri 6/7/19 Wed 3/4/20 **№** 6/7 22 Medical & MVPD Notifications 0 wks Fri 6/7/19 Fri 6/7/19 6/10 23 FCC CP Extension Filing Deadlir 0 wks Mon 6/10/19 Mon 6/10/19 6/28 24 **Transition Report** 0 wks Fri 6/28/19 Fri 6/28/19 Viewer Education 25 **Viewer Education** 4.7 wks Tue 8/6/19 Fri 9/6/19 9/11 **Transition Date** Wed 9/11/19 Wed 9/11/19 26 0 wks 9/13 27 Auxiliary Facility License App Fi 0 wks Fri 9/13/19 Fri 9/13/19 **9/18** 28 Wed 9/18/19 Wed 9/18/19 **Transition Report** 0 wks 10/10 29 Thu 10/10/19 Thu 10/10/19 **Transition Report** 0 wks **▲ 1/10** 30 **Transition Report** 0 wks Fri 1/10/20 Fri 1/10/20 2/14 31 Final Facility License Applicatio 0 wks Fri 2/14/20 Fri 2/14/20 2/17 32 Mon 2/17/20 Mon 2/17/20 **Final Transition Report** 0 wks 3/4 33 **FCC CP Deadline** Wed 3/4/20 Wed 3/4/20 0 wks 34 3/4 **Project Completion Deadline** 0 wks Wed 3/4/20 Wed 3/4/20 Project: WUNC-TV Schedule Date: Tue 1/7/20 $\Diamond$ Page 1