

## AMENDMENT

By letter dated March 15, 2021, the FCC advised Licensee that an amendment to its pending request for CP Extension must be submitted on or before April 14, 2021 to provide “a detailed timeline plan of how and when you expect to complete construction and begin operations.”

The purpose of this amendment is to provide the attached timeline.

KGBY-LD  
Palm Springs, CA  
2021 Buildout Schedule

<b>Date</b>	<b>Progress/Projected Progress</b>
To Date (3/22/21)	-Tower Site secured; Lease signed -Transmission Equipment Order Pending -Antenna System Order Pending -Engineering Services Retained -Antenna Rigging Crew Retained
July 2021	-Delivery of Antenna System Scheduled
August 2021	-Delivery of Transmission Equipment Scheduled
September 2021	-Tower Rigging and Antenna Installation Scheduled
October 2021	-Installation of Transmission Equipment Scheduled with Engineering Service Firm
November 2021	-Testing of Transmission Equipment and Antenna Pattern
December 2021	-Broadcast Facilities confirmed, Ready for Licensing