

Attachment 2018-1Q to Transition Plan Progress Report
WQQZ-CD (Facility ID: 32142)
1Q2017

Licensee's existing facility was damaged by Hurricane Maria in September 2017. For a more complete history, please see WQQZ Attachment 2018-1Q, which was filed with Licensee's previous Transition Report Schedule 387.

Licensee has ordered a new transmitter and transmission package, including mask filter, which is scheduled for shipment on June 12 and delivered within one to two weeks after that date.

Licensee had been intending to use its existing antenna, which was wrenched loose during Hurricane Maria and appeared to be undamaged. However, Licensee has since decided to take the opportunity to replace the antenna with a new one with the capacity for full circular polarization. That antenna has been ordered and should be delivered by mid-June.

The new antenna requires a higher level of power (which the transmitter that is on-order is capable of supporting), which requires a higher-capacity transmission line. The new transmission line has been ordered and should be delivered to Puerto Rico within the next two weeks.

Licensee intends to file notice of the change with the FCC within the next several days but believes that no additional approvals are required.

Licensee has entered into a contract for the services of a project engineer, who will supervise completion of construction on the ground, and the project engineer has been working with tower crews on the ground in Puerto Rico to ensure their availability to complete the work on time.

MVPD notices were mailed on April 30, and licensee expects to begin testing in July and to begin broadcasting full-time on its new channel on August 1, 2018.