

WUNF-TV TRANSITION SCHEDULE AS OF MARCH 29, 2019																																					
FOR INTERNAL AND FCC USE; SUBJECT TO REVISION AND UPDATE WITHOUT NOTICE																																					
ID	Task Mode	Task Name	Duration	Start	Finish																																
1		WUNF-TV Repack Transition	118.8 wks	Mon 4/2/18	Fri 7/10/20																																
2		WUNF-TV Site #1	64.8 wks	Tue 5/1/18	Fri 7/26/19																																
3		Site Lease	54 wks	Tue 5/1/18	Mon 5/13/19																																
4		Lease Documents	54 wks	Tue 5/1/18	Mon 5/13/19																																
5		Landlord Submittals	3.8 wks	Mon 3/4/19	Thu 3/28/19																																
6		Landlord Notice to Proceed	1.4 wks	Thu 3/28/19	Fri 4/5/19																																
7		Infrastructure Implementation	26 wks	Mon 10/1/18	Fri 3/29/19																																
8		Infrastructure Design	8 wks	Mon 10/1/18	Fri 11/23/18																																
9		Infrastructure Design to SCO	0 wks	Fri 11/30/18	Fri 11/30/18																																
10		Infrastructure Bid Process	8.6 wks	Fri 11/30/18	Tue 1/29/19																																
11		Bid Review & Award	2.2 wks	Tue 1/29/19	Tue 2/12/19																																
12		Notice to Proceed	0 wks	Tue 2/12/19	Tue 2/12/19																																
13		Submittals	3 wks	Tue 2/12/19	Mon 3/4/19																																
14		Pre-construction Meeting	0 wks	Fri 3/15/19	Fri 3/15/19																																
15		Procurement	4 wks	Mon 3/4/19	Fri 3/29/19																																
16		Construction	16 wks	Mon 4/8/19	Fri 7/26/19																																
17		Infrastructure Construction	15 wks	Mon 4/8/19	Fri 7/19/19																																
18		Transmitter Installation	37 days	Mon 5/6/19	Tue 6/25/19																																
19		Antenna Installation	3 wks	Mon 7/8/19	Fri 7/26/19																																
20		Network Infrastructure	40 wks	Mon 9/10/18	Fri 6/14/19																																
21		Microwave System PCN	14.2 wks	Mon 9/10/18	Mon 12/17/18																																
22		FCC Licensing	10 wks	Mon 12/17/18	Fri 2/22/19																																
23		Equipment Procurement	12 wks	Mon 2/25/19	Fri 5/17/19																																
24		Equipment Installation	4 wks	Mon 5/20/19	Fri 6/14/19																																
25																																					
26		WUNF-TV Site #2	56 wks?	Mon 4/2/18	Fri 4/26/19																																
27		Antenna Delivery	11.2 wks	Mon 4/2/18	Mon 6/18/18																																
28		Transmitter Order - Delivery	28.4 wks	Thu 7/19/18	Fri 2/1/19																																
29		FCC STA Application	1.5 wks	Mon 2/25/19	Wed 3/6/19																																
30		FCC STA Filing	6.4 wks	Wed 3/6/19	Fri 4/19/19																																
31		Site Installation	4 days	Tue 4/23/19	Fri 4/26/19																																
32																																					
33		Transition Requirements	57 wks	Fri 6/7/19	Fri 7/10/20																																
34		Medical & MVPD Notifications	0 wks	Fri 6/7/19	Fri 6/7/19																																
35		Transition Report	0 wks	Fri 6/28/19	Fri 6/28/19																																
36		Viewer Education	4.7 wks	Tue 8/6/19	Fri 9/6/19																																
37		Transition Date	0 wks	Fri 9/6/19	Fri 9/6/19																																
38		Transition Report	0 wks	Wed 9/11/19	Wed 9/11/19																																
39		Transition Report	0 wks	Mon 9/16/19	Mon 9/16/19																																
40		Project Completion Deadline	0 wks	Fri 7/10/20	Fri 7/10/20																																
		Task		Manual Task		Deadline																															
		Split		Duration-only		Progress																															
		Milestone		Inactive Milestone		Manual Progress																															
		Summary		Inactive Summary		External Milestone																															