




















WUNU TRANSITION SCHEDULE AS OF JANUARY 10, 2020
FOR INTERNAL AND FCC STAFF USE; SUBJECT TO REVISION AND UPDATE WITHOUT NOTICE

| ID | Task Mode | Task Name | Duration | Start | Finish | Timeline | | | | | | | | | | | | | | | | | | | | | | | |
|----|-----------|------------------------------------|-----------|--------------|-------------|----------|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|--|
| | | | | | | Aug | Sep | 4th Quarter | | | 1st Quarter | | | 2nd Quarter | | | 3rd Quarter | | | 4th Quarter | | | 1st Quarter | | | 2nd Quarter | | | |
| | | | | | | | | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | |
| 1 | | WUNU-TV Repack Transition | 90.2 wks | Mon 9/3/18 | Mon 5/25/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | | Infrastructure Implementation | 30 wks | Mon 9/3/18 | Fri 3/29/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | | Phase 1 Construction | 19 wks | Mon 3/18/19 | Fri 7/26/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | | Infrastructure Construction - Ph | 19 wks | Mon 3/18/19 | Fri 7/26/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | | Interim Antenna Installation | 3 wks | Wed 5/29/19 | Tue 6/18/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | | Main & Auxiliary Transmitter Ins | 18.9 days | Wed 6/19/19 | Wed 7/17/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | | Phase 2 Construction | 17 wks | Mon 1/20/20 | Fri 5/15/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | | Auxiliary Transmitter Commissio | 2 days | Fri 2/7/20 | Mon 2/10/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | | Infrastructure Construction - Ph | 1 wk | Wed 1/29/20 | Tue 2/4/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | | Pre-Transition Transmitter Removal | 5 days | Mon 1/20/20 | Fri 1/24/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | | Main Antenna Installation | 6 wks | Mon 4/6/20 | Fri 5/15/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | | Transition Requirements | 50.4 wks | Fri 6/7/19 | Mon 5/25/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | | Medical & MVPD Notifications | 0 wks | Fri 6/7/19 | Fri 6/7/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | | FCC CP Extension Filing Deadline | 0 wks | Mon 6/10/19 | Mon 6/10/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 | | Transition Report | 0 wks | Fri 6/28/19 | Fri 6/28/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 | | Phase Change STA Request | 1.4 wks | Mon 9/9/19 | Tue 9/17/19 | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 | | Viewer Education | 24 days | Tue 12/17/19 | Fri 1/17/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 26 | | Transition Report | 0 wks | Fri 1/10/20 | Fri 1/10/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | | Transition Date | 0 wks | Fri 1/17/20 | Fri 1/17/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 28 | | Auxiliary License Application | 0 wks | Fri 1/24/20 | Fri 1/24/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | | Transition Report | 0 wks | Wed 1/22/20 | Wed 1/22/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | | FCC CP Extension Filing | 0 wks | Wed 2/19/20 | Wed 2/19/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 | | FCC CP Deadline | 0 wks | Wed 3/4/20 | Wed 3/4/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | | Transition Report | 0 wks | Fri 4/10/20 | Fri 4/10/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 33 | | Final Facility License Application | 0 wks | Fri 5/22/20 | Fri 5/22/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 34 | | Final Transition Report | 0 wks | Mon 5/25/20 | Mon 5/25/20 | | | | | | | | | | | | | | | | | | | | | | | | |
| 35 | | Project Completion Deadline | 0 wks | Wed 3/4/20 | Wed 3/4/20 | | | | | | | | | | | | | | | | | | | | | | | | |

</

| | | | | | | | | | | |
|--|-----------|---|--------------------|---|-----------------------|---|--------------------|---|-----------------|---|
| Project: WUNU Repack Schedu Date: Sun 1/19/20 | Task |  | Project Summary |  | Manual Task |  | Start-only |  | Deadline |  |
| | Split |  | Inactive Task |  | Duration-only |  | Finish-only |  | Progress |  |
| | Milestone |  | Inactive Milestone |  | Manual Summary Rollup |  | External Tasks |  | Manual Progress |  |
| | Summary |  | Inactive Summary |  | Manual Summary |  | External Milestone |  | | |