

Bill Harland
Vice President of Marketing

EMAIL: bharland@eriinc.com
TEL: +1 (812) 925-6000 x. 214

Corporate:
7777 Gardner Road
Chandler, Indiana 47610-9219
USA

TEL: +1 (812) 925-6000
FAX: +1 (812) 925-4030

May 29, 2020

Mr. Jeff Roberts
Vice President Engineering and Operations
FOX TELEVISION STATIONS, LLC
35 Skyline Drive
Lake Mary, FL 32746
Jeff.Roberts@FOXTV.COM

REF: WOFL (DT), FCC Facility ID 41225 and WRBW (DT), FCC Facility ID 54940
ERI Sales Orders 36178A-F

Dear Mr. Roberts:

Electronics Research, Inc. ("ERI") has been working to complete the tower erection and installation of the transmission equipment included on ERI Sales Order Numbers 36178A-F, placed with ERI in November 2018. A significant portion of the tower has been erected but delays due to weather and the difficulty of working with services curtailed by the COVID-19 pandemic have slowed the pace of the installation.

Without major additional issues ERI estimates the tower and transmission systems installation will be completed by July 3, 2020 or before.

The key activity dates for completing your order are:

Tower erection complete	June 15, 2020
Antennas and transmission lines installation complete	June 27, 2020
Antenna tuning and system sweep complete	July 3, 2020

All of the material required to meet this schedule is on hand. If you have questions or require additional information or other documentation please contact me or your ERI Project Manager, Kiah Fuhrer.

Sincerely,

ELECTRONICS RESEARCH, INC.



Bill Harland
Vice President of Marketing

