

**SUPPLEMENT TO REQUEST FOR TOLLING REINSTATEMENT AND  
EXTENSION OF CONSTRUCTION PERMIT AND WAIVER**

The pending request is hereby supplemented to reflect the following:

Subsequent to the issuance of the construction permit for Channel 24 (LMS No. 0000097689), an antenna and transmission line was ordered from Electronic Research, Inc. (“ERI”). A copy of the July 11, 2019 invoice is attached.

Delivery was to be by January 2020. Due to delays by ERI, delivery did not occur until July 2020. This delay, along with previously mentioned problems relative to the construction of the tower, occasioned the failure to meet the January 2020 date.

It is anticipated that construction can be finalized and a license to cover filed within three (3) days.