

**EXHIBIT**

Digital Television Station WNYA, Pittsfield, Massachusetts, Facility ID No. 136751 (the “Station”), successfully terminated over-the-air operations on its pre-auction channel (Channel 13) as of July 3, 2020, per its Phase 10 deadline, and commenced operations from Channel 7 pursuant to Special Temporary Authority (“STA”). *See* FCC File No. 0000115992. Subject to its required coordination with a same-site linked station (WXXA-TV, which had been operating on over-the-air Channel 7 and now operates on Channel 8) and other circumstances, the Station has been continuing to work on its permitted facility for its post-repack channel operations pursuant to an extension of its construction permit (the “Extended Permit”).<sup>1</sup>

During the third quarter, the Station has continued to plan and to work on its permitted facility, as granted in October 2019, at its current tower site. *See* FCC File No. 0000078439. However, the Station had been delayed in making certain equipment orders pending final signoff on its proposed construction plan from the licensee of its linked station -- including the linked station’s agreement to purchase and have delivered the channel insertion filter and other equipment necessary for operation pursuant to the Station’s Extended Permit. Upon receipt of such approval in late September, the Station promptly ordered all necessary remaining equipment, including its antenna, for its current permitted facility, and began scheduling tower crew work for that facility.

During the past several days, however, the Station learned that its antenna supplier (Dielectric) may not be able to ensure delivery of the antenna until early January, which is after the expiration date of the Station’s current STA, and more than 6 months after the Station’s

---

<sup>1</sup> *See* FCC File No. 0000110193. Although the Station’s Extended Permit authorization actually shows an expiration date of December 30, 2021, the Station has been working to build out the permitted facility prior to the end of 2020.

phase 10 deadline.<sup>2</sup> The Station is currently exploring ways for the antenna supplier to accelerate its expected delivery so that the Station may be able to be on air under the Extended Permit by December 30, 2020. Depending on the outcome of those discussions, the Station also may reach out directly to Commission staff for further guidance on its proposed rollout of its permitted post-repack facility, including if the antenna is unable to be delivered in time to safely complete construction and commence operations under the Extended Permit before the end of the 2020.

---

<sup>2</sup> While October is technically after the end date for this third quarter status report, the licensee of the Station thought it appropriate to update the Commission as to its most recent information, given the relevant timing. Accordingly, the Station has provided information for this progress report through October 7, 2020.