



2305 Vida Shaw Rd, New Iberia, LA 70563
Phone: 303-378-8209
E-Mail: stcl@comcast.net

B. W. St. Clair

**W43CB-D FI 6044
Ministerio Oscar Aguero, Inc.
STA Extension Waiver 312(g)
File # 0000112402**

Since the last request the Applicant has filed received all equipment for the broadcast station. The exception is a specially fabricated antenna mount. Final engineering details were completed in August 2021 and an order for the fabrication of same was submitted by Tropical Towers to a local steel fabricator in the Miami area. Due to the requirement of a special size galvanized steel tubing, the mount has yet to be completed and delivered.

A Tolling Waiver has been filed, File #0000150560, seeking extension of the construction permit. A detail of the time line as filed with the Tolling Waiver Amendment File # 0000150560 filed August 27, 2021.

The Applicant has been unable to get a specific delivery date for the required antenna mount from the steel fabricator. (see attached email). It would appear based on the most recent communication that the specially fabricated mount might be available by the end of October 2021. If this delivery holds true, the Applicant could potentially complete construction by the end of November.

Construction that remains:

1. Receipt and installation of Antenna Mount on Building, late October early November 2021.
2. Installation of Antenna and transmitter, mid to late November 2021.
3. Resumption of service, December 2021.

These delays have occurred as a result of the dynamics of the entire Repack Process and the availability of professionals to assist the Applicant, as they do not have their own staff to implement the construction of Ch 3. Delays related to the pandemic, structural requirements for code compliance and supply chain issues have been beyond the control of the Applicant. The Applicant fully expects to have all aspects of the rebuild of their new displacement channel prior to January 13, 2022.

We respectfully request a continued extension of File #0000112402 as we are working diligently to get the final details resolved and complete the project.

Respectfully submitted,
Susan Hansen
Consultant
October 18, 2020

From: drewwireless@bellsouth.net,
To: roger@twol.com, shansen885@aol.com, drewwireless@bellsouth.net, tropicaltowerser@bellsouth.net,
Subject: FW: Antenna Support at the Nuvo Hotel
Date: Mon, Oct 18, 2021 7:06 am

Roger and Susan,
Here is the latest updates from Don and the fabricator.
Drew Lassiter

Sent from Secured Field Device assigned to Sea Sniper 1

----- Forwarded Message -----

From: "Don and Rosa" <tropicaltowerser@bellsouth.net>
To: "Joseph Lassiter" <drewwireless@bellsouth.net>
Sent: Fri, Oct 15, 2021 at 16:09
Subject: FW: Antenna Support at the Nuvo Hotel

Hello Drew,

I just grabbed the newest email before. I should have looked closer. Here is a bit more info for you all.

Don

From: edwar Barturen <eebarturen@steelunitedservice.com>
Sent: Thursday, October 14, 2021 3:21 PM
To: tropicaltowerser@bellsouth.net
Cc: María Clemente <mariac@steelunitedservice.com>
Subject: Antenna Support at the Nuvo Hotel

Good Afternoon,

The 4"XX Strong pipes were ordered. These pipes are special - order which our steel suppliers did not have in stock. I was told we would receive the pipe in our shop Monday or Tuesday.

The fabrication, welding the plates and fabricating the wall support brackets will be about three (3) days. The fabricared supports will be sent off to be hot dipped galvanized. This galvanize process will take approximately one week depending on the back log of the galvanizing plant. I will send you updates as time progresses.

If you have any questions, please do not hesitate to call.

Regards,
Edward Barturen - General Manager
(786)277-4167
eebarturen@steelunitedservice.com
Steel United Services, LLC