

Federal Communications Commission

#### (REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

Facility ID:	35908	Service: DTV	Call Sign:	WVLT-TV	Channel: 34 (UHF)
File Number:	000002	28735			
FRN: <b>00</b> 1	18223693	Date Submitted:	12/29 /2017		

## Applicant Name, Type, and Contact Information

Information	Applicant	Address	Phone	Email	Applicant Type
	GRAY TELEVISION LICENSEE, LLC Doing Business As: WVLT-TV	Robert Folliard 4370 Peachtree Road Atlanta, GA 30319 United States	+1 (202) 750-1585	Robert. Folliard@gray. tv	Limited Liability Company

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information					
Contact Information	Applicant	Address	Phone	Email		
	Samuel Hariton Widelity	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com		

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	The station will continue to use the existing broadband antenna and transmission line and replacing the existing transmitter with a new transmitter. Interim facilities are not needed.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter	Type of change	Purchase New		
	Description	Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Sigma DD, 3200P2CFUPG		
		Year	2002		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	50 kW		

**Existing Transmitter Information** 

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	ULXTE100			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	62.9 kW			
		Justification for New Transmitter	Transmitter cannot be retuned and must be replaced.			

Primary	Other Transmitter Costs					
Transmitter	Section	Question	Response			
	Electrical Service	Service Entrance (3 phases 800A 208V)	No			
		Switchgear (industrial 800 amp)	No			
		Transformer (480V)	No			
		Power	N/A			
		Rigid Conduit and Wiring	No			
		Size	N/A			
		Length	N/A			
		Other Electrical Service	Yes			

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
Improvement	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission <sup>Se</sup>	ftien	Question	Response
	ransmission Line elated Expenses	Do you have transmission line related expenses?	No

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	900
		Explanation	Strategic Support
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No

	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

Number of Days	N/A
Justification	N/A

# Outside Other Professional Services Expenses Not Listed

Professional Services Costsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

### Other Expenses Not Listed

Other

Expenses				
	Name	Description		
	Combiner	Anticipated 1/3 expense on new combiner TBD by American Tower		
	Security	On site security during equipment storage period		
	Tower Analysis	Tower Analysis required by American Tower		

### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost	Actual	Actual Cost
Description	Cost Estimate	Cost	Justification	Cost	Justification
Primary Transmitter ULXTE100	\$1,822,697.91	\$1,822,697.91		\$0.00	
UHF - Liquid Cooled Solid State Transmitter 62.9 kW	\$1,770,014.90	\$1,770,014.90	See attached GatesAir quote GA- 00021597 for ULXTE-100 62.9 kW (before mask filter) solid state transmitter, cost per quote \$1,770,014.90.	N/A	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$21,056.01	\$21,056.01	See attached Funderburk Electrical Services, Inc. quote for electrician labor on new transmitter install, cost \$11,560. See attached Graybar quotation #0227759928 for electrical panels for new transmitter install, cost \$9,496.01.	N/A	N/A

Other HVAC Service Type: H Size:25 (Other)	\$31,627.00	\$31,627.00	N/A	N/A	N/A
Sub-total	\$1,822,697.91	\$1,822,697.91	N/A	\$0.00	N/A
Total for all systems	\$2,297,147.54	\$2,285,426.42	N/A	\$15,299.90	N/A

### Components

Information not provided.

### Cost Antennas

Information Information not provided.

## Cost Transmission Line

**Information** Information not provided.

### Cost Tower Equipment and Rigging Costs

Information Information not provided.

#### Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional	Predetermined Cost Estimate \$251,380.00	Estimated Cost \$248,346.38	Estimated Cost Justification	Actual Cost \$15,299.90	Actual Cost Justificatior
Services Comprehensive coverage verification via field study, if needed	\$84,200.00	\$87,400.00	Allen Dick antenna system has no documentation, will require coverage verification for new channel.	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,458.13	State and local taxes included	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,731.25	State and Local Taxes included	N/A	N/A

Address	\$2,630.00	\$2,731.25	State and local	N/A	N/A
transition	φ2,030.00	φ2,731.25	taxes included	N/A	IN/A
timing and					
coordination					
issues w/ other					
stations and					
wireless					
Perform	\$7,360.00	\$7,647.00	State and local	\$537.50	N/A
engineering			taxes included		
study for new					
channel					
assignment					
and antenna					
development					
Project	\$142,200.00	\$135,000.00	900 hours at	\$12,878.40	N/A
management of			\$150 per hour		
the transition					
Prepare	\$3,155.00	\$3,277.50	State and local	\$1,687.50	N/A
engineering			taxes included		
section of FCC					
Form 2100					
(main),					
Construction Permit					
Application					
Application					
Prepare	\$1,580.00	\$1,638.75	State and local	N/A	N/A
engineering			taxes included		
section of FCC					
Form 2100					
(main), License to Cover					
Application					
Attorney Fees -	\$5,260.00	\$5,462.50	State and local	\$196.50	N/A
Prepare and			taxes included		
File FCC Form					
2100 (main), Construction					
Permit					
Application					
Sub-total	\$251,380.00	\$248,346.38	N/A	\$15,299.90	N/A
	• • • • • • • • • • •	<b>*</b> •••••	N1/A	¢45.000.00	N1/A
Total for all	\$2,297,147.54	\$2,285,426.42	N/A	\$15,299.90	N/A

### Components

Actual Information Description	File Name	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Perform engineering study for new channel assignment \$537.50

Project management of the transition	Component Description: Amount:	Project Mgt \$2,656.30
	Component Description: Amount:	Project Mgt \$2,927.30
	Component Description: Amount:	Project management \$1,328.55
	Component Description: Amount:	Project Mgt \$951.45
	Component Description: Amount:	Project Mgt \$28.20
	Component Description: Amount:	Project management \$1,328.55
	Component Description: Amount:	Project Mgt \$802.25
	Component Description: Amount:	Project Mgt \$755.80
	Component Description:	Transition Related Project Management Costs
	Amount:	\$2,100.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	support response to review of reimbursement form 399	
	Amount:	\$125.00	
	Component Description: Amount:	CP application \$1,562.50	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.		
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Work on and file WVLT initial repac CP	
	Amount:	\$196.50	

### **Other Expenses**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$223,069.63	\$214,382.13		\$0.00	
Equipment Storage	\$12,000.00	\$12,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,877.50	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$40,337.00	\$40,337.00	See attached Funderburk Electrical Services, Inc. quote for transformer removal and disposal, cost \$4,912. See attached quote from Kevin Duplantis for transmitter removal and disposal, cost per quote, \$35,425.	N/A	N/A
Equipment Delivery and Handling Charges	\$18,138.00	\$18,138.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$10,000.00	\$10,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$1,200.00	\$1,200.00	N/A	N/A	N/A
Combiner	\$109,814.63	\$109,814.63	See American Tower attachment	N/A	N/A
Security	\$12,000.00	\$12,000.00	N/A	N/A	N/A

Tower Analysis	\$7,500.00	\$7,500.00	See vendor invoice	N/A	N/A
Sub-total	\$223,069.63	\$214,382.13	N/A	\$0.00	N/A
Total for all systems	\$2,297,147.54	\$2,285,426.42	N/A	\$15,299.90	N/A

### Components

Information not provided.

Cost	Grand Total				
Information		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$2,297,147.54	\$2,285,426.42	\$15,299.90	

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

#### Attachments