



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **608** | Service: **DTV** | Call **KVTH-DT** | Channel: **16 (UHF)**  
ID: | Sign:  
File **0000028438**  
Number:  
FRN: **0001554666** | Date **02/21**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                        | Address   | Phone                | Email                       | Applicant Type |
|----------------------------------|---|----------------------|-----------------------------|----------------|
| VICTORY TELEVISION NETWORK, INC. | Jim Grant<br>P.O. BOX<br>26207<br>LITTLE ROCK,<br>AR 72221<br>United States | +1 (501)<br>223-2525 | jim.<br>grant@vtntv.<br>com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. |         |       |       |

## Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

|  |                                       |
|--|---------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No                                    |
| Briefly describe transition plan   | Please see Transition Plan Narrative. |

**Transmitters**

| Section                             | Question                                  | Response |
|-------------------------------------|---|----------|
| <b>Transmitter Related Expenses</b> | Do you have transmitter related expenses? | Yes      |

**Primary Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response        |
|---|--|-----------------|
| <b>Existing Transmitter Description</b>           | Type of change   | Retune Existing |
|   | Use  | Primary (Main)  |
|   | Ownership  | Owned           |
|   | Owner  | N/A             |
|   | Is this transmitter currently shared with another station? | No              |
|   | Is this transmitter currently in operating condition?      | Yes             |
| <b>Existing Transmitter Manufacturer and Type</b> | Manufacturer   | Axcera          |
|   | Model  | LU2000ATD       |
|   | Year   | 2008            |
|   | Type   | Solid State     |
|   | Solid State Cooling  | Air Cooled      |

|                            |      |
|----------------------------|------|
| Solid State Power capacity | 2 kW |
|----------------------------|------|

**Primary Transmitter** **Retuning Transmitter Costs**

| Section                | Question                                       | Response |
|------------------------|--|----------|
| <b>New IOT Tubes</b>   | Number of Tubes (including accessories) needed | N/A      |
| <b>New Mask Filter</b> | Power  | 3 kW     |
|                        | Other Power                                    | N/A      |
| <b>New Exciter</b>     | Is a new exciter needed?                       | No       |

**Primary Transmitter** **Other Transmitter Costs**

| Section                   | Question   | Response |
|---------------------------|--|----------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V)                  | No       |
|                           | Switchgear (industrial 800 amp)                        | No       |
|                           | Transformer (480V)                                     | No       |
|                           | Power  | N/A      |
|                           | Rigid Conduit and Wiring                               | No       |
|                           | Size   | N/A      |
|                           | Length   | N/A      |
|                           | Other Electrical Service                               | No       |
|                           | Description  | N/A      |
| <b>HVAC Service</b>       | Does the replacement transmitter require HVAC Service? | No       |
|                           | Type   | N/A      |
|                           | Size   | N/A      |
|                           | Other Size   | N/A      |

|  |   |     |
|--|---|-----|
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Primary Transmitter** **Other Transmitter Cost Not Listed**  
Information not provided.

**Interim Transmitter** **New Transmitter Costs**

| Section                | Question                   | Response    |
|------------------------|----------------------------|-------------|
| <b>New Transmitter</b> | Use                        | Interim     |
|                        | Description of Use         | N/A         |
|                        | Change Type                | Purchase    |
|                        | Manufacturer               |             |
|                        | Model                      | TMU9-3      |
|                        | Transmitter Type           | Solid State |
|                        | Solid State Cooling        | Air Cooled  |
|                        | Solid State Power capacity | 3 kW        |

|                                   |  |
|-----------------------------------|--|
| Justification for New Transmitter | Interim transmitter to feed the interim antenna located lower on the tower for the pre-auction channel to avoid prolonged off-air period during the transition in order to meet the construction deadline. |
|-----------------------------------|--|

**Interim Transmitter**      **Other Transmitter Costs**

| Section                   | Question   | Response |
|---------------------------|--|----------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V)                  | No       |
|                           | Switchgear (industrial 800 amp)                        | No       |
|                           | Transformer (480V)                                     | No       |
|                           | Power  | N/A      |
|                           | Rigid Conduit and Wiring                               | No       |
|                           | Size   | N/A      |
|                           | Length   | N/A      |
|                           | Other Electrical Service                               | Yes      |
| <b>HVAC Service</b>       | Does the replacement transmitter require HVAC Service? | No       |

|  |   |     |
|--|---|-----|
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |
| <b>Inside RF System</b>  | Is an additional interior RF system required to support this interim transmitter?             | No  |

**Interim Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

**Primary  
Antenna**

**Existing Antenna Information**

| Section   | Question   | Response           |
|---|--|--------------------|
| <b>Existing Antenna<br/>Description</b>           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| <b>Existing Antenna<br/>Manufacturer and Type</b> | Class  | Full Power         |
|   | Mounting   | Top Mount          |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Horizontal         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 66.4 kW            |



---

|              |          |
|--------------|----------|
| Manufacturer |          |
| Model        | TWSC-30C |
| Year         | 1994     |

---

**Primary  
Antenna**

**New Antenna Costs**

| Section                                       | Question   | Response        |
|---|--|-----------------|
| <b>New Antenna Description</b>                | Use  | Primary (Main)  |
|   | Description of Use   | N/A             |
|   | Change Type  | Purchase New    |
|   | Is this a request for upgraded equipment?                            | Yes             |
|   | Ownership  | Owned           |
|   | Owner  | N/A             |
|   | Is antenna shared?   | No              |
|   | Is antenna directional?  | Yes             |
|   | Will antenna be located on or in close proximity to an antenna farm? | No              |
| <b>New Antenna<br/>Manufacturer and Types</b> | Class  | Full Power      |
|   | Mounting   | Top Mount       |
|   | Antenna position in stack  | Not in Stack    |
|   | Polarization   | Elliptical      |
|   | Type   | Slotted Coaxial |
|   | Number of Stations Supported   | N/A             |
|   | Number of Panels/Bays  | N/A             |
|   | Lower Limit  | N/A             |
|   | Upper Limit  | N/A             |
|   | Design power capacity in use   | N/A             |
|   | Other Antenna Type   | N/A             |
|   | ERP: (Effective Radiated Power)<br>.....                             | 52.6 kW         |
| Manufacturer                                  |  |                 |

|                               |  |
|-------------------------------|--|
| Model                         | TFU-24ETT-RS200  |
| Year                          | 2018   |
| Justification for New Antenna | Antenna is slotted coaxial and cut to a single channel. As such, it is not retunable. See narrative. |

**Primary Antenna**

**Other Antenna Costs**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No       |
|                                    | Type  |          |
|                                    | Number of channels supported  | N/A      |
|                                    | Frequencies of channels supported   | N/A      |
|                                    | Frequency   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                    | Broadband or Single Channel?  | N/A      |
|                                    | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |

|                   |  |     |
|-------------------|--|-----|
| <b>Sweep Test</b> | Do you require the sweep testing of transmission line and antenna? | Yes |
|-------------------|--|-----|

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question   | Response              |
|--|--|-----------------------|
| <b>New Antenna Description</b>               | Use  | Interim               |
|  | Description of Use   | N/A                   |
|  | Change Type  | Purchase<br>New       |
|  | Ownership  | Owned                 |
|  | Owner  | N/A                   |
|  | Is antenna shared?   | No                    |
|  | Is antenna directional?  | Yes                   |
|  | Will antenna be located on or in close proximity to an antenna farm? | No                    |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class  | Full Power            |
|  | Mounting   | Side Mount            |
|  | Antenna position in stack  | Not in Stack          |
|  | Polarization   | Horizontal            |
|  | Type   | Slotted<br>Coaxial    |
|  | Number of Stations Supported   | N/A                   |
|  | Number of Panels/Bays  | N/A                   |
|  | Lower Limit  | N/A                   |
|  | Upper Limit  | N/A                   |
|  | Design power capacity in use   | N/A                   |
|  | Other Antenna Type   | N/A                   |
|  | ERP: (Effective Radiated Power)                                      | 55.0 kW               |
|  | Manufacturer   |                       |
|  | Model  | TFU-16WB-<br>1-R S230 |
| Year   | 2018   |                       |

|                               |   |
|-------------------------------|---|
| Justification for New Antenna | Interim antenna to operate lower on the tower for the pre-auction channel to avoid prolonged off-air period during the transition in order to meet the construction deadline. |
|-------------------------------|---|

**Interim Antenna**

**Other Antenna Costs**

| Section                         | Question  | Response |
|---------------------------------|---|----------|
| <b>Elbow Complex</b>            | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                 | Broadband or Single Channel?  | N/A      |
|                                 | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes      |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes      |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes      |

**Interim Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

| Transmission Line | Section                            | Question | Response  |
|-------------------|------------------------------------|----------|---|
|                   | Transmission Line Related Expenses |          | Do you have transmission line related expenses? |

**Primary Transmission Line**  
**Existing Transmission Line**

| Section  | Question   | Response         |
|--|--|------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing |
|  | Use  | Primary (Main)   |
|  | Description of Use   | N/A              |
|  | Ownership  | Owned            |
|  | Owner  | N/A              |
|  | Site   | N/A              |
|  | Is the existing transmission line shared with another station or stations? | No               |
|  | Is Transmission Line in operating condition?                               | Yes              |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric       |
|  | Type   | Rigid            |
|  | Diameter   | 4 1/16 inches    |
|  | Other Diameter   | N/A              |
|  | Segment Length   | 19 1/2 inches    |
|  | Other Segment Length   | N/A              |
|  | Number of parallel runs  | 1                |
|  | Length   | 450 feet per run |

**Primary Transmission Line**      **Other Transmission Line Expenses Not Listed**  
 Information not provided.

**Interim Transmission Line**      **New Transmission Line**

| Section                            | Question                                | Response  |
|------------------------------------|---|---|
| <b>New Transmission Line Costs</b> | Use                                     | Interim   |
|                                    | Description of Use                      | N/A   |
|                                    | Change Type                             | Purchase New  |
|                                    | Type                                    | Flexible Air  |
|                                    | Diameter                                | 3 inches  |
|                                    | Segment Length                          | N/A   |
|                                    | Other Segment Length                    |   |
|                                    | Number of parallel runs                 | 1   |
|                                    | Length                                  | 400 feet per run  |
|                                    | Justification for New Transmission Line | Transmission line to connect the interim transmitter to the interim antenna to operate lower on the tower for the pre-auction channel to avoid prolonged off-air period during the transition in order to meet the construction deadline. |



**Other Transmission Line Expenses Not Listed**

**Interim**

**Transmission** information not provided.

**Line**

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section  | Question  | Response          |
|--|---|-------------------|
| Existing Tower Description                         | Type of change  | Modify Existing   |
|  | Tower Use   | Primary (Main)    |
|  | Description of Use                                      | N/A               |
|  | Ownership   | Owned             |
|  | Is this tower consider Complex?                         | No                |
|  | Is this tower currently shared with any other stations? | No                |
|  | One or more FM, AM or TV radio broadcaster(s)           | N/A               |
|  | Others Types of Users                                   | N/A               |
|  | Is tower documented for structural analysis?            | No                |
|  | Is tower compliant with Rev G?                          | No                |
| Existing Tower Structure Registration              | Do you have a tower registration number?                | Yes               |
|  | ASR Number  | 1049466           |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83)  | 34° 22' 20.0" N-  |
|  | Longitude (NAD83)                                       | 093° 02' 49.0" W- |
|  | Overall Structure Height                                | 460.95 feet       |
|  | Support Structure Height                                | 400.91 feet       |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 950.12 feet       |

|                  |  |
|------------------|--|
| Structure Type   | TOWER - Free Standing or Guyed Structure |
| Tower Owner      | Victory Television Network, Inc.         |
| Date Constructed | 01/01/1996                               |

**Primary Tower**

**Tower Modification Costs**

| Section                     | Question   | Response   |
|-----------------------------|--|--|
| <b>Engineering Study</b>    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| <b>Tower Reinforcements</b> | Please select whether tower reinforcements are needed:     | Serious Reinforcements needed                          |

**Primary Tower**

**Tower Rigging Costs**

| Section                             | Question                          | Response |
|-------------------------------------|-----------------------------------|----------|
| <b>Tower Rigging Costs</b>          | Complex Tower                     | N/A      |
| <b>Helicopter Services Required</b> | Are helicopter services required? | No       |

**Primary Tower**

**Other Tower Expenses Not Listed**

| Name                        | Description                                    |
|-----------------------------|--|
| <b>Interim Installation</b> | Install interim antenna and transmission line. |

**Outside Professional Services Costs**

| <b>Section</b>   | <b>Question</b>  | <b>Response</b>   |
|--|--|---|
| <b>Outside Project Management Services</b>             | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 350   |
|  | Explanation  | Please see attached Transition Plan Narrative.            |
| <b>Outside RF consulting Engineering Services</b>      | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | Yes   |
|  | Quantity   | 1   |
|  | Do you have Distributed Transmission System engineering services?            | N/A   |
|  | Critical Facility  | N/A   |
|  | Terrain-Shielded Facility  | N/A   |
|  | <b>Attorney and Other Outside Consulting Services</b>                        | Prepare and file Form FCC Construction Permit Application |
| For Auxiliary Facility                                 |  | No  |
| For Main Facility                                      |  | Yes   |
| Prepare and file Form FCC License to Cover Application |  | Yes   |

|                                      |  |     |
|--------------------------------------|--|-----|
|                                      | For Auxiliary Facility   | No  |
|                                      | For Main Facility  | Yes |
|                                      | Prepare request for Special Temporary Authority  | Yes |
|                                      | Quantity   | 1   |
|                                      | NEPA Section 106 environmental review  | No  |
|                                      | Environmental Assessment   | No  |
|                                      | ASR Modification   | No  |
|                                      | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                      | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                      | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                      | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| <b>RF Field Engineering Services</b> | Comprehensive coverage verification via field study  | No  |
|                                      | RF exposure measurements   | No  |
|                                      | Additional Field Engineering Service   | No  |
|                                      | Number of Days   | N/A |
|                                      | Justification  | N/A |

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Information not provided.

**Other Expenses**

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | No       |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | Yes      |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | No       |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | No       |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification   | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|---------------------|--|--------------------|---------------------------|
| <b>Interim Transmitter TMU9-3</b>  | <b>\$130,639.20</b>         | <b>\$130,639.20</b> |  | <b>\$38,741.76</b> |                           |
| UHF - Air Cooled Solid State Transmitter 3 kW                              | <i>\$129,139.20</i>         | \$129,139.20        | No 3kw transmitter cost is given in the catalog of estimated expenses. Our 3kw transmitter costs \$129,139.20. The minimum cost in the catalog for a 4kw is \$157,000. While there is no catalog price range for the needed 3KW, this cost is in line. | \$38,741.76        | N/A                       |
| Other Electrical Service: Electrical installation for interim transmitter. | <i>\$1,500.00</i>           | \$1,500.00          | Electrical installation for interim transmitter.   | N/A                | N/A                       |
| <b>Primary Transmitter LU2000ATD</b>                                       | <b>\$109,355.00</b>         | <b>\$104,257.12</b> |  | <b>\$16,603.65</b> |                           |



|                                    |                |                |  |              |     |
|------------------------------------|----------------|----------------|--|--------------|-----|
| UHF and VHF - minor banding issues | \$105,200.00   | \$100,000.00   | N/A  | \$15,326.51  | N/A |
| 3 kW mask filter                   | \$4,155.00     | \$4,257.12     | Axcera, our primary transmitter manufacturer, appears to be incapable of rechanneling services. They don't respond to calls or e-mails, necessitating 3rd party rechanneling, which costs slightly more. | \$1,277.14   | N/A |
| <b>Sub-total</b>                   | \$239,994.20   | \$234,896.32   | N/A  | \$55,345.41  | N/A |
| <b>Total for all systems</b>       | \$2,053,164.20 | \$1,960,207.64 | N/A  | \$633,767.12 | N/A |

## Components

| Actual Information                            |   |
|---|---|
| Description                                   | File Name   |
| UHF - Air Cooled Solid State Transmitter 3 kW | <p><b>Component Description:</b> Invoice &amp; Quote for the KVTH interim 3kw transmitter. Invoice represents initial 30% downpayment. Delivery is listed on invoice but not included in this total</p> <p><b>Amount:</b> \$38,741.76</p> |

|  |   |                               |   |                |             |
|--|---|-------------------------------|---|----------------|-------------|
| Other Electrical Service:<br>Electrical installation for<br>interim transmitter. | Information not provided.   |                               |   |                |             |
| UHF and VHF - minor<br>banding issues  | <table border="0"><tr><td data-bbox="710 331 1013 365"><b>Component Description:</b></td><td data-bbox="1150 331 1380 958">Initial payment for<br/>equipment &amp;<br/>services needed to<br/>rechannel our<br/>existing primary<br/>transmitter to our<br/>newly assigned<br/>channel. This<br/>invoice represents<br/>a 30% down<br/>payment<br/>necessary to start<br/>work on this<br/>component. Mask<br/>filter not included in<br/>this total.</td></tr><tr><td data-bbox="710 969 821 1003"><b>Amount:</b></td><td data-bbox="1150 969 1284 1003">\$15,326.51</td></tr></table> | <b>Component Description:</b> | Initial payment for<br>equipment &<br>services needed to<br>rechannel our<br>existing primary<br>transmitter to our<br>newly assigned<br>channel. This<br>invoice represents<br>a 30% down<br>payment<br>necessary to start<br>work on this<br>component. Mask<br>filter not included in<br>this total. | <b>Amount:</b> | \$15,326.51 |
| <b>Component Description:</b>  | Initial payment for<br>equipment &<br>services needed to<br>rechannel our<br>existing primary<br>transmitter to our<br>newly assigned<br>channel. This<br>invoice represents<br>a 30% down<br>payment<br>necessary to start<br>work on this<br>component. Mask<br>filter not included in<br>this total.   |                               |   |                |             |
| <b>Amount:</b>   | \$15,326.51   |                               |   |                |             |
| 3 kW mask filter   | <table border="0"><tr><td data-bbox="710 1142 1013 1176"><b>Component Description:</b></td><td data-bbox="1150 1142 1380 1612">Invoice &amp; Quote for<br/>a mask filter<br/>needed to<br/>rechannel our<br/>existing primary<br/>transmitter. This<br/>invoice represents<br/>a 30% down<br/>payment<br/>necessary to start<br/>work on this<br/>component.</td></tr><tr><td data-bbox="710 1624 821 1657"><b>Amount:</b></td><td data-bbox="1150 1624 1284 1657">\$1,277.14</td></tr></table>   | <b>Component Description:</b> | Invoice & Quote for<br>a mask filter<br>needed to<br>rechannel our<br>existing primary<br>transmitter. This<br>invoice represents<br>a 30% down<br>payment<br>necessary to start<br>work on this<br>component.  | <b>Amount:</b> | \$1,277.14  |
| <b>Component Description:</b>  | Invoice & Quote for<br>a mask filter<br>needed to<br>rechannel our<br>existing primary<br>transmitter. This<br>invoice represents<br>a 30% down<br>payment<br>necessary to start<br>work on this<br>component.  |                               |   |                |             |
| <b>Amount:</b>   | \$1,277.14  |                               |   |                |             |

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost       | Actual Cost Justification |
|--|-----------------------------|---------------------|---|-------------------|---------------------------|
| <b>Interim Antenna TFU-16WB-1-R S230</b>   | <b>\$124,540.00</b>         | <b>\$134,945.60</b> |   | <b>\$7,473.46</b> |                           |
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | \$89,400.00                 | \$106,545.60        | This increase reflects the actual cost for the interim antenna. This cost is still within the range of estimated costs given by the FCC Catalog of Potential Expenses. See quote. | N/A               | N/A                       |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,400.00          | N/A   | \$2,880.00        | N/A                       |
| Side mount brackets for high power antennas (if not included in antenna base cost)                   | \$23,150.00                 | \$22,000.00         | Cost of an interim scatter study included with this cost component.   | \$4,593.46        | N/A                       |

|  |                       |                       |   |                     |            |
|--|-----------------------|-----------------------|---|---------------------|------------|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00            | \$0.00                | The cost for a scatter study has been included with the interim antenna bracket cost component. | N/A                 | N/A        |
| <b>Primary Antenna TFU-24ETT-RS200</b>   | <b>\$296,230.00</b>   | <b>\$241,400.00</b>   |   | <b>\$96,506.06</b>  |            |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized   | \$289,500.00          | \$235,000.00          | N/A   | \$93,626.06         | N/A        |
| Sweep test of existing antenna   | \$6,730.00            | \$6,400.00            | N/A   | \$2,880.00          | N/A        |
| <b>Sub-total</b>   | <b>\$420,770.00</b>   | <b>\$376,345.60</b>   | <b>N/A</b>  | <b>\$103,979.52</b> | <b>N/A</b> |
| <b>Total for all systems</b>   | <b>\$2,053,164.20</b> | <b>\$1,960,207.64</b> | <b>N/A</b>  | <b>\$633,767.12</b> | <b>N/A</b> |

## Components

| Actual Information   |                           |
|--|---------------------------|
| Description  | File Name                 |
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | Information not provided. |

|   |   |
|---|---|
| <p>Sweep test of existing antenna</p>   | <p><b>Component Description:</b> Initial payment for field engineer interim line /antenna sweep study with report. This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$2,880.00</p>   |
| <p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>                     | <p><b>Component Description:</b> Initial payment for interim antenna mount/bracket &amp; the interim scatter study. The scatter study is bundled into this cost. This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$4,593.46</p> |
| <p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p> | <p>Information not provided.</p>  |

|   |                                      |  |
|---|--------------------------------------|--|
| <p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p> | <p><b>Component Description:</b></p> | <p>Initial payment for primary antenna &amp; components. This is an elliptical antenna, but we are not requesting reimbursement (\$30912) for that aspect. See included Letter. This invoice represents a 45% down payment necessary to start work on this component</p> |
|   | <p><b>Amount:</b></p>                | <p>\$93,626.06</p>   |
| <p>Sweep test of existing antenna</p>   | <p><b>Component Description:</b></p> | <p>Initial payment for field engineer primary existing line /antenna sweep study with report. This invoice represents a 45% down payment necessary to start work on this component.</p>  |
|   | <p><b>Amount:</b></p>                | <p>\$2,880.00</p>  |

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                     | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification | Actual Cost         | Actual Cost Justification |
|---|-----------------------------|-----------------------|------------------------------|---------------------|---------------------------|
| <b>Interim Transmission Line</b>                | <b>\$23,600.00</b>          | <b>\$22,400.00</b>    |                              | <b>\$9,475.09</b>   |                           |
| Flexible Air Transmission Line - dielectric, 3" | \$23,600.00                 | \$22,400.00           | N/A                          | \$9,475.09          | N/A                       |
| <b>Primary Transmission Line</b>                | <b>\$0.00</b>               | <b>\$0.00</b>         |                              | <b>\$0.00</b>       |                           |
| <b>Sub-total</b>                                | <b>\$23,600.00</b>          | <b>\$22,400.00</b>    | <b>N/A</b>                   | <b>\$9,475.09</b>   | <b>N/A</b>                |
| <b>Total for all systems</b>                    | <b>\$2,053,164.20</b>       | <b>\$1,960,207.64</b> | <b>N/A</b>                   | <b>\$633,767.12</b> | <b>N/A</b>                |

**Components**

| Actual Information                              |  |
|---|--|
| Description                                     | File Name  |
| Flexible Air Transmission Line - dielectric, 3" | <p><b>Component Description:</b> Initial payment for interim line &amp; related line equipment. This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$9,475.09</p> |

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                     | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification  | Actual Cost         | Actual Cost Justification   |
|---------------------------------|-----------------------------|-----------------------|---|---------------------|---|
| <b>Primary Tower<br/>TOWER</b>  | <b>\$1,242,500.00</b>       | <b>\$1,205,500.72</b> |   | <b>\$439,029.60</b> |   |
| Short Tower<br>(less than 500') | \$84,200.00                 | \$110,270.72          | Our tower is 460ft which is at the high end of the range for a "short" tower. It is also at the top of a mountain. Our quote for this component is slightly over catalog costs. The tower & site were studied and this is what is required to do the job. | \$55,135.36         | Our tower is 460ft which is at the high end of the range for a "short" tower. It is also at the top of a mountain. Our invoice for this component is slightly over catalog costs. The tower & site were carefully studied and this is what is required to do th |
| Interim Installation            | <i>\$80,000.00</i>          | \$80,000.00           | Install interim antenna and transmission line.  | \$33,792.64         | N/A   |



|  |                |                |  |              |     |
|--|----------------|----------------|--|--------------|-----|
| Serious tower reinforcement /modifications   | \$1,052,000.00 | \$1,000,000.00 | Please see attached Transition Plan Narrative and Structural Analysis.   | \$334,871.60 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00    | \$15,230.00    | During the course of our work our vendor MARSAND determined that more mapping would be necessary to develop a reinforcement proposal for the KVTH tower. | \$15,230.00  | N/A |
| <b>Sub-total</b>   | \$1,242,500.00 | \$1,205,500.72 | N/A  | \$439,029.60 | N/A |
| <b>Total for all systems</b>   | \$2,053,164.20 | \$1,960,207.64 | N/A  | \$633,767.12 | N/A |

## Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|                              |  |
|------------------------------|--|
| Short Tower (less than 500') | <p><b>Component Description:</b> Initial payment for tower equipment &amp; rigging of new top-mounted primary antenna &amp; removal of existing top-mounted primary antenna. This invoice represents a 50% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$55,135.36</p> |
| Interim Installation         | <p><b>Component Description:</b> Initial payment for tower equipment &amp; rigging of side-mounted interim antenna and interim transmission line. This invoice represents a 50% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$33,792.64</p>                            |

Serious tower  
reinforcement  
/modifications

**Component Description:**

Initial payment for serious tower modifications necessary to accommodate the increased tower load resulting from new primary antenna & new interim antenna /line. This invoice represents a 50% down payment necessary to start work on this component.

**Amount:**

\$334,871.60

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

**Component Description:**

Mapping studies necessary for preparing the KVTH-DT tower to support loading required to complete the repack. Geotech report (\$4800), foundation mapping (\$3600), modification drawings (\$3900), and structural analysis (\$1400).

**Amount:**

\$13,700.00

**Component Description:**

TOWER CREW COMMISSIONED TO TAKE MEASUREMENTS & PICTURES TO DOCUMENT A TORQUE ARM THAT WAS ADDED TO THE TOWER AFTER THE ORIGINAL CONSTRUCTION. THIS WAS NECESSARY FOR THE STRUCTURAL ENGINEERS TO COMPLETE THEIR LOADING STUDY.

**Amount:**

\$1,530.00

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification                   | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|--------------------|--|--------------------|---------------------------|
| <b>Outside Professional Services</b>   | <b>\$83,380.00</b>          | <b>\$78,750.00</b> |  | <b>\$15,878.50</b> |                           |
| Project management of the transition   | \$55,300.00                 | \$52,500.00        | Please see attached Transition Plan Narrative. | \$3,000.00         | N/A                       |
| Prepare and or review reimbursement form   | \$2,630.00                  | \$2,500.00         | N/A  | \$2,500.00         | N/A                       |
| Perform engineering study for new channel assignment and antenna development         | \$7,360.00                  | \$7,000.00         | N/A  | \$4,500.00         | N/A                       |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00                  | \$3,000.00         | N/A  | \$2,250.00         | N/A                       |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | \$1,580.00                  | \$1,500.00         | N/A  | N/A                | N/A                       |

|  |                |                |     |              |     |
|--|----------------|----------------|-----|--------------|-----|
| Prepare request for Special Temporary Authorization                                    | \$2,050.00     | \$1,500.00     | N/A | \$600.00     | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00     | \$5,000.00     | N/A | \$3,028.50   | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00     | \$2,250.00     | N/A | N/A          | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization           | \$3,680.00     | \$3,500.00     | N/A | N/A          | N/A |
| <b>Sub-total</b>   | \$83,380.00    | \$78,750.00    | N/A | \$15,878.50  | N/A |
| <b>Total for all systems</b>   | \$2,053,164.20 | \$1,960,207.64 | N/A | \$633,767.12 | N/A |

## Components

### Actual Information

| Description | File Name |
|-------------|-----------|
|-------------|-----------|

Project management of the transition

**Component Description:**

REVISED Invoice for project management of the transition. Our CEs visited the KVTH-DT site to assess it. Pay terms are 50% upfront & 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components

**Amount:**

\$3,000.00

Prepare and or review  
reimbursement form

**Component Description:**

REVISED Invoice  
to prepare & review  
schedule 399  
reimbursement  
form for KVTH-DT.  
Pay terms are 50%  
upfront & 50%  
final. Another  
request will be  
submitted for the  
final 50%. This  
invoice contains  
costs related to  
other components  
**Amount:** \$1,250.00

**Component Description:**

REVISED Invoice  
to prepare & review  
schedule 399  
reimbursement  
form for KVTH-DT.  
Pay terms are 50%  
upfront & 50%  
final. \$1250  
represents the final  
payment. This  
invoice contains  
costs related to  
other components.  
**Amount:** \$1,250.00



Perform engineering study for new channel assignment and antenna development

**Component Description:**

REVISED Invoice to perform eng study-new channel assignment & antenna development. Pay terms are 50% upfront & 50% final. \$2250 represents final payment. This invoice contains costs related to other components

**Amount:**

\$2,250.00

**Component Description:**

REVISED inv. to perform eng study-new channel assignment & antenna development. Pay terms are 50% upfront & 50% final. \$2250 represents initial payment. Another request will be submitted for the final 50%. Invoice contains costs related to other components

**Amount:**

\$2,250.00

|   |   |
|---|---|
| <p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p> | <p><b>Component Description:</b> REVISED Invoice to prepare the engineering section of FCC Form 2100 &amp; the CP application for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p> <p><b>Amount:</b> \$1,125.00</p> |
| <p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>    | <p><b>Component Description:</b> REVISED Invoice to prepare the engineering section of FCC Form 2100 &amp; the CP application for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. \$1125.00 represents the final payment. This invoice contains costs related to other components.</p> <p><b>Amount:</b> \$1,125.00</p>             |
| <p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>    | <p>Information not provided.</p>  |

|   |  |
|---|--|
| <p>Prepare request for Special Temporary Authorization</p>                                    | <p><b>Component Description:</b> REVISED Invoice to prepare STA interim facility request for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p> <p><b>Amount:</b> \$600.00</p> |
| <p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p> | <p><b>Component Description:</b> KVTH-DT Wiley Rein LLP - Outside Professional Services: Continued email consultation with attorneys to Prepare Form 2100 Construction Permit Application &amp; general issues related to KVTH-DT repack.</p> <p><b>Amount:</b> \$204.00</p>                     |
|   | <p><b>Component Description:</b> KVTH-DT Wiley Rein LLP - Outside Professional Services: Attorney review of KVTH-DT channel assignment letter and consultation with management prior to preparing Form 2100 Construction Permit Application.</p> <p><b>Amount:</b> \$272.00</p>                  |

**Component Description:**

KVTH-DT Wiley  
Rein LLP - Outside  
Professional  
Services:  
Consultation with  
attorneys to  
Prepare Form 2100  
Construction  
Permit Application  
& other issues  
related to KVTH-  
DT repack

**Amount:**

\$816.00

**Component Description:**

KVTH-DT Wiley  
Rein LLP - Outside  
Professional  
Services:  
Consultation with  
attorneys to  
prepare Form 2100  
Construction  
Permit Application  
and prepare/file  
minor modification  
application.

**Amount:**

\$1,047.50

**Component Description:**

KVTH-DT Wiley  
Rein LLP - Outside  
Professional  
Services:  
Conference calls  
and e-mails with  
attorneys to  
discuss issues  
related to preparing  
Form 2100  
Construction  
Permit Application.

**Amount:**

\$689.00

|  |                           |
|--|---------------------------|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization       | Information not provided. |

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification   | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|--------------------|--|--------------------|---------------------------|
| <b>Other Expenses</b>                                    | <b>\$42,920.00</b>          | <b>\$42,315.00</b> |  | <b>\$10,059.00</b> |                           |
| Equipment Delivery and Handling Charges                  | <i>\$23,530.00</i>          | \$23,530.00        | Freight for main and interim antenna and interim transmission line. Offloading equipment rental and labor. This price now reflects known invoiced costs. | \$10,059.00        | N/A                       |
| DTV Medical Facility Notification                        | \$11,550.00                 | \$11,000.00        | N/A  | N/A                | N/A                       |
| FCC Filing Fees - Form 2100 minor change CP application  | \$1,110.00                  | \$1,070.00         | N/A  | N/A                | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00                    | \$325.00           | N/A  | N/A                | N/A                       |

|  |                   |                |                               |              |     |
|--|-------------------|----------------|-------------------------------|--------------|-----|
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00          | \$190.00       | N/A                           | N/A          | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$5,000.00</i> | \$5,000.00     | Disposal of top mount antenna | N/A          | N/A |
| MVPD Notification of Channel Change                                      | <i>\$1,200.00</i> | \$1,200.00     | N/A                           | N/A          | N/A |
| <b>Sub-total</b>   | \$42,920.00       | \$42,315.00    | N/A                           | \$10,059.00  | N/A |
| <b>Total for all systems</b>   | \$2,053,164.20    | \$1,960,207.64 | N/A                           | \$633,767.12 | N/A |

### Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|   |  |
|---|--|
| Equipment Delivery and Handling Charges | <p><b>Component Description:</b> Initial payment for delivery/handling costs for our interim transmitter. This invoice represents a 30% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$504.00</p>   |
|   | <p><b>Component Description:</b> Initial payment for delivery/handling costs on the antennas &amp; feedline. The two line items are \$3825 &amp; \$5175 (page 1 &amp; 2). This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$9,000.00</p> |
|   | <p><b>Component Description:</b> Initial payment for delivery/handling costs on the rechanneling of our primary transmitter. This invoice represents a 30% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$555.00</p>  |
| DTV Medical Facility Notification       | Information not provided.  |



|  |                           |
|--|---------------------------|
| FCC Filing Fees - Form 2100 minor change CP application                  | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application                 | Information not provided. |
| FCC Filing Fees - Special Temporary Authorization request                | Information not provided. |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |
| MVPD Notification of Channel Change                                      | Information not provided. |

**Cost Information** **Grand Total**

|                              | <b>Predetermined Cost Estimate</b> | <b>Estimated Cost</b> | <b>Actual Cost</b> |
|------------------------------|------------------------------------|-----------------------|--------------------|
| <b>Total for all systems</b> | \$2,053,164.20                     | \$1,960,207.64        | \$633,767.12       |

**Reimbursement Status**

| <b>Question</b>  | <b>Response</b> |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel.  | No              |
| Construction of final facilities or all necessary modifications are complete.  | No              |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | <b>Submission of Estimated Expenses Statements</b> | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |  | <ol style="list-style-type: none"> <li data-bbox="758 772 1061 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li data-bbox="758 1198 1061 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li data-bbox="758 1467 1061 1758">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Jim Grant**  
*General  
Manager*

02/21/2018

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | <p><b>Submission of Actual Cost Documentation Statements</b></p> | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>   |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Jim Grant**  
*General  
Manager*

02/21/2018

## Attachments