



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **608** | Service: **DTV** | Call **KVTH-DT** | Channel: **16 (UHF)**  
ID: | Sign:  
File **0000028438**  
Number:  
FRN: **0001554666** | Date **05/08**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
VICTORY TELEVISION NETWORK, INC. Doing Business As: VTN	Jim Grant P.O. BOX 26207 LITTLE ROCK, AR 72221 United States	+1 (501) 223-2525	jim. grant@vtntv. com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Please see Transition Plan Narrative.

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	Axcera
	Model	LU2000ATD
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled

Solid State Power capacity	2 kW
----------------------------	------

**Primary Transmitter Retuning Transmitter Costs**

Section	Question	Response
<b>New IOT Tubes</b>	Number of Tubes (including accessories) needed	N/A
<b>New Mask Filter</b>	Power	3 kW
	Other Power	N/A
<b>New Exciter</b>	Is a new exciter needed?	No

**Primary Transmitter Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A

<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter** **Other Transmitter Cost Not Listed**  
Information not provided.

**Interim Transmitter** **New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	TMU9-3
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3 kW

Justification for New Transmitter	Interim transmitter to feed the interim antenna located lower on the tower for the pre-auction channel to avoid prolonged off-air period during the transition in order to meet the construction deadline.
-----------------------------------	--

**Interim Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No

	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	No

**Interim Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	66.4 kW



Manufacturer	
Model	TWSC-30C
Year	1994

---

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	52.6 kW
Manufacturer		

Model	TFU-24ETT-RS200
Year	2018
Justification for New Antenna	Antenna is slotted coaxial and cut to a single channel. As such, it is not retunable. See narrative.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	55.0 kW
	Manufacturer	
	Model	TFU-16WB- 1-R S230
Year	2018	

Justification for New Antenna	Interim antenna to operate lower on the tower for the pre-auction channel to avoid prolonged off-air period during the transition in order to meet the construction deadline.
-------------------------------	---

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

Transmission Line	Section	Question	Response
		Transmission Line Related Expenses	Do you have transmission line related expenses?

**Primary Transmission Line**  
**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	450 feet per run

**Primary Transmission Line**      **Other Transmission Line Expenses Not Listed**  
 Information not provided.

**Interim Transmission Line**      **New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	400 feet per run
	Justification for New Transmission Line	Transmission line to connect the interim transmitter to the interim antenna to operate lower on the tower for the pre-auction channel to avoid prolonged off-air period during the transition in order to meet the construction deadline.



**Other Transmission Line Expenses Not Listed**

**Interim**

**Transmission** information not provided.

**Line**

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1049466
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	34° 22' 20.0" N-
	Longitude (NAD83)	093° 02' 49.0" W-
	Overall Structure Height	460.95 feet
	Support Structure Height	400.91 feet
	Ground Elevation Above Mean Sea Level (AMSL)	950.12 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Victory Television Network, Inc.
Date Constructed	01/01/1996

**Primary Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Name	Description
<b>Interim Installation</b>	Install interim antenna and transmission line.

**Outside Professional Services Costs**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	350
	Explanation	Please see attached Transition Plan Narrative.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
	<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application
For Auxiliary Facility		No
For Main Facility		Yes
Prepare and file Form FCC License to Cover Application		Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Information not provided.

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Arkansas Use Tax</b>	We must pay Arkansas use tax on taxable purchases. Our out-of-state vendors are not required to collect or remit the taxes on our behalf. We must calculate and pay use tax ourselves. We have estimated our tax obligation based on our repack budget.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter TMU9-3</b>	<b>\$130,639.20</b>	<b>\$130,639.20</b>		<b>\$38,741.76</b>	
Other Electrical Service: Electrical installation for interim transmitter.	<i>\$1,500.00</i>	\$1,500.00	Electrical installation for interim transmitter.	N/A	N/A
UHF - Air Cooled Solid State Transmitter 3 kW	<i>\$129,139.20</i>	\$129,139.20	No 3kw transmitter cost is given in the catalog of estimated expenses. Our 3kw transmitter costs \$129,139.20. The minimum cost in the catalog for a 4kw is \$157,000. While there is no catalog price range for the needed 3KW, this cost is in line.	\$38,741.76	N/A
<b>Primary Transmitter LU2000ATD</b>	<b>\$109,355.00</b>	<b>\$104,257.12</b>		<b>\$16,603.65</b>	



3 kW mask filter	\$4,155.00	\$4,257.12	Axcera, our primary transmitter manufacturer, appears to be incapable of rechanneling services. They don't respond to calls or e-mails, necessitating 3rd party rechanneling, which costs slightly more.	\$1,277.14	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$100,000.00	N/A	\$15,326.51	N/A
<b>Sub-total</b>	\$239,994.20	\$234,896.32	N/A	\$55,345.41	N/A
<b>Total for all systems</b>	\$2,174,237.47	\$2,081,280.91	N/A	\$633,767.12	N/A

## Components

Actual Information	
Description	File Name
Other Electrical Service: Electrical installation for interim transmitter.	Information not provided.

UHF - Air Cooled Solid State Transmitter 3 kW	<p><b>Component Description:</b></p>	<p>Invoice &amp; Quote for the KVTH interim 3kw transmitter. Invoice represents initial 30% downpayment. Delivery is listed on invoice but not included in this total</p>
	<p><b>Amount:</b></p>	<p>\$38,741.76</p>
3 kW mask filter	<p><b>Component Description:</b></p>	<p>Invoice &amp; Quote for a mask filter needed to rechannel our existing primary transmitter. This invoice represents a 30% down payment necessary to start work on this component.</p>
	<p><b>Amount:</b></p>	<p>\$1,277.14</p>
UHF and VHF - minor banding issues	<p><b>Component Description:</b></p>	<p>Initial payment for equipment &amp; services needed to rechannel our existing primary transmitter to our newly assigned channel. This invoice represents a 30% down payment necessary to start work on this component. Mask filter not included in this total.</p>
	<p><b>Amount:</b></p>	<p>\$15,326.51</p>

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-16WB-1-R S230</b>	<b>\$124,540.00</b>	<b>\$134,945.60</b>		<b>\$7,473.46</b>	
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	\$89,400.00	\$106,545.60	This increase reflects the actual cost for the interim antenna. This cost is still within the range of estimated costs given by the FCC Catalog of Potential Expenses. See quote.	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	The cost for a scatter study has been included with the interim antenna bracket cost component.	N/A	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	Cost of an interim scatter study included with this cost component.	\$4,593.46	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$2,880.00	N/A
<b>Primary Antenna TFU-24ETT-RS200</b>	<b>\$296,230.00</b>	<b>\$241,400.00</b>		<b>\$96,506.06</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$2,880.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$235,000.00	N/A	\$93,626.06	N/A
<b>Sub-total</b>	<b>\$420,770.00</b>	<b>\$376,345.60</b>	<b>N/A</b>	<b>\$103,979.52</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$2,174,237.47</b>	<b>\$2,081,280.91</b>	<b>N/A</b>	<b>\$633,767.12</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name

<p>UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized</p>	<p>Information not provided.</p>
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p><b>Component Description:</b> Initial payment for interim antenna mount/bracket &amp; the interim scatter study. The scatter study is bundled into this cost. This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$4,593.46</p>
<p>Sweep test of existing antenna</p>	<p><b>Component Description:</b> Initial payment for field engineer interim line /antenna sweep study with report. This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$2,880.00</p>

Sweep test of existing antenna	<p><b>Component Description:</b> Initial payment for field engineer primary existing line /antenna sweep study with report. This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$2,880.00</p>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p><b>Component Description:</b> Initial payment for primary antenna &amp; components. This is an elliptical antenna, but we are not requesting reimbursement (\$30912) for that aspect. See included Letter. This invoice represents a 45% down payment necessary to start work on this component</p> <p><b>Amount:</b> \$93,626.06</p>

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$23,600.00</b>	<b>\$22,400.00</b>		<b>\$9,475.09</b>	
Flexible Air Transmission Line - dielectric, 3"	\$23,600.00	\$22,400.00	N/A	\$9,475.09	N/A
<b>Primary Transmission Line</b>	<b>\$0.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
<b>Sub-total</b>	<b>\$23,600.00</b>	<b>\$22,400.00</b>	<b>N/A</b>	<b>\$9,475.09</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$2,174,237.47</b>	<b>\$2,081,280.91</b>	<b>N/A</b>	<b>\$633,767.12</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 3"	<p><b>Component Description:</b> Initial payment for interim line &amp; related line equipment. This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$9,475.09</p>

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$1,242,500.00</b>	<b>\$1,205,500.72</b>		<b>\$439,029.60</b>	
Short Tower (less than 500')	\$84,200.00	\$110,270.72	Our tower is 460ft which is at the high end of the range for a "short" tower. It is also at the top of a mountain. Our quote for this component is slightly over catalog costs. The tower & site were studied and this is what is required to do the job.	\$55,135.36	Our tower is 460ft which is at the high end of the range for a "short" tower. It is also at the top of a mountain. Our invoice for this component is slightly over catalog costs. The tower & site were carefully studied and this is what is required to do th



Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$15,230.00	During the course of our work our vendor MARSAND determined that more mapping would be necessary to develop a reinforcement proposal for the KVTH tower.	\$15,230.00	N/A
Interim Installation	<i>\$80,000.00</i>	\$80,000.00	Install interim antenna and transmission line.	\$33,792.64	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,000,000.00	Please see attached Transition Plan Narrative and Structural Analysis.	\$334,871.60	N/A
<b>Sub-total</b>	\$1,242,500.00	\$1,205,500.72	N/A	\$439,029.60	N/A
<b>Total for all systems</b>	\$2,174,237.47	\$2,081,280.91	N/A	\$633,767.12	N/A

## Components

Actual Information	
Description	File Name

Short Tower (less than 500')

**Component Description:**

Initial payment for tower equipment & rigging of new top-mounted primary antenna & removal of existing top-mounted primary antenna. This invoice represents a 50% down payment necessary to start work on this component.

**Amount:**

\$55,135.36

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

**Component Description:**

Mapping studies necessary for preparing the KVTH-DT tower to support loading required to complete the repack. Geotech report (\$4800), foundation mapping (\$3600), modification drawings (\$3900), and structural analysis (\$1400).

**Amount:**

REVISED  
\$13,700.00

**Component Description:**

TOWER CREW COMMISSIONED TO TAKE MEASUREMENTS & PICTURES TO DOCUMENT A TORQUE ARM THAT WAS ADDED TO THE TOWER AFTER THE ORIGINAL CONSTRUCTION. THIS WAS NECESSARY FOR THE STRUCTURAL ENGINEERS TO COMPLETE THEIR LOADING STUDY.

**Amount:**

\$1,530.00

Interim Installation	<p><b>Component Description:</b> Initial payment for tower equipment &amp; rigging of side-mounted interim antenna and interim transmission line. This invoice represents a 50% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$33,792.64</p>
Serious tower reinforcement /modifications	<p><b>Component Description:</b> Initial payment for serious tower modifications necessary to accommodate the increased tower load resulting from new primary antenna &amp; new interim antenna /line. This invoice represents a 50% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$334,871.60</p>

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$83,380.00</b>	<b>\$78,750.00</b>		<b>\$15,878.50</b>	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$3,028.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,250.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,500.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Project management of the transition	\$55,300.00	\$52,500.00	Please see attached Transition Plan Narrative.	\$3,000.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$600.00	N/A
<b>Sub-total</b>	<b>\$83,380.00</b>	<b>\$78,750.00</b>	<b>N/A</b>	<b>\$15,878.50</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$2,174,237.47</b>	<b>\$2,081,280.91</b>	<b>N/A</b>	<b>\$633,767.12</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Attorney Fees -Prepare  
and File FCC Form 2100  
(main), License to Cover  
Application

Information not provided.

Attorney Fees - Prepare  
and File FCC Form 2100  
(main), Construction Permit  
Application

**Component Description:**

KVTH-DT Wiley  
Rein LLP - Outside  
Professional  
Services:  
Consultation with  
attorneys to  
Prepare Form 2100  
Construction  
Permit Application  
& other issues  
related to KVTH-  
DT repack

**Amount:**

\$816.00

**Component Description:**

KVTH-DT Wiley  
Rein LLP - Outside  
Professional  
Services:  
Conference calls  
and e-mails with  
attorneys to  
discuss issues  
related to preparing  
Form 2100  
Construction  
Permit Application.

**Amount:**

\$689.00

**Component Description:** KVTH-DT Wiley  
Rein LLP - Outside  
Professional  
Services: Attorney  
review of KVTH-DT  
channel  
assignment letter  
and consultation  
with management  
prior to preparing  
Form 2100  
Construction  
Permit Application.  
**Amount:** \$272.00

**Component Description:** KVTH-DT Wiley  
Rein LLP - Outside  
Professional  
Services:  
Continued email  
consultation with  
attorneys to  
Prepare Form 2100  
Construction  
Permit Application  
& general issues  
related to KVTH-  
DT repack.  
**Amount:** \$204.00

**Component Description:** KVTH-DT Wiley  
Rein LLP - Outside  
Professional  
Services:  
Consultation with  
attorneys to  
prepare Form 2100  
Construction  
Permit Application  
and prepare/file  
minor modification  
application.  
**Amount:** \$1,047.50



<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table border="0"> <tr> <td data-bbox="708 371 1015 405"><b>Component Description:</b></td> <td data-bbox="1147 371 1378 999"> <p>REVISED Invoice to prepare the engineering section of FCC Form 2100 &amp; the CP application for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p> </td> </tr> <tr> <td data-bbox="708 1010 815 1043"><b>Amount:</b></td> <td data-bbox="1147 1010 1270 1043">\$1,125.00</td> </tr> <tr> <td data-bbox="708 1149 1015 1182"><b>Component Description:</b></td> <td data-bbox="1147 1149 1378 1738"> <p>REVISED Invoice to prepare the engineering section of FCC Form 2100 &amp; the CP application for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. \$1125.00 represents the final payment. This invoice contains costs related to other components.</p> </td> </tr> <tr> <td data-bbox="708 1749 815 1783"><b>Amount:</b></td> <td data-bbox="1147 1749 1270 1783">\$1,125.00</td> </tr> </table>	<b>Component Description:</b>	<p>REVISED Invoice to prepare the engineering section of FCC Form 2100 &amp; the CP application for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p>	<b>Amount:</b>	\$1,125.00	<b>Component Description:</b>	<p>REVISED Invoice to prepare the engineering section of FCC Form 2100 &amp; the CP application for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. \$1125.00 represents the final payment. This invoice contains costs related to other components.</p>	<b>Amount:</b>	\$1,125.00
<b>Component Description:</b>	<p>REVISED Invoice to prepare the engineering section of FCC Form 2100 &amp; the CP application for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p>								
<b>Amount:</b>	\$1,125.00								
<b>Component Description:</b>	<p>REVISED Invoice to prepare the engineering section of FCC Form 2100 &amp; the CP application for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. \$1125.00 represents the final payment. This invoice contains costs related to other components.</p>								
<b>Amount:</b>	\$1,125.00								

Perform engineering study for new channel assignment and antenna development

**Component Description:**

REVISED Invoice to perform eng study-new channel assignment & antenna development. Pay terms are 50% upfront & 50% final. \$2250 represents final payment. This invoice contains costs related to other components

**Amount:**

\$2,250.00

**Component Description:**

REVISED inv. to perform eng study-new channel assignment & antenna development. Pay terms are 50% upfront & 50% final. \$2250 represents initial payment. Another request will be submitted for the final 50%. Invoice contains costs related to other components

**Amount:**

\$2,250.00

Prepare and or review  
reimbursement form

**Component Description:**

REVISED Invoice  
to prepare & review  
schedule 399  
reimbursement  
form for KVTH-DT.  
Pay terms are 50%  
upfront & 50%  
final. \$1250  
represents the final  
payment. This  
invoice contains  
costs related to  
other components.

**Amount:**

\$1,250.00

**Component Description:**

REVISED Invoice  
to prepare & review  
schedule 399  
reimbursement  
form for KVTH-DT.  
Pay terms are 50%  
upfront & 50%  
final. Another  
request will be  
submitted for the  
final 50%. This  
invoice contains  
costs related to  
other components

**Amount:**

\$1,250.00

<p>Project management of the transition</p>	<p><b>Component Description:</b> REVISED Invoice for project management of the transition. Our CEs visited the KVTH-DT site to assess it. Pay terms are 50% upfront &amp; 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p> <p><b>Amount:</b> \$3,000.00</p>
<p>Prepare request for Special Temporary Authorization</p>	<p><b>Component Description:</b> REVISED Invoice to prepare STA interim facility request for KVTH-DT. Pay terms are 50% upfront &amp; 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p> <p><b>Amount:</b> \$600.00</p>

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$163,993.27</b>	<b>\$163,388.27</b>		<b>\$10,059.00</b>	
Arkansas Use Tax	<i>\$121,073.27</i>	\$121,073.27	We must pay Arkansas use tax on taxable purchases. Our out-of-state vendors are not required to collect or remit the taxes on our behalf. We must calculate and pay use tax ourselves. We have projected our tax obligation based on our repack budget.	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,200.00</i>	\$1,200.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	<b><i>\$23,530.00</i></b>	\$23,530.00	Freight for main and interim antenna and interim transmission line. Offloading equipment rental and labor. This price now reflects known invoiced costs.	\$10,059.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b><i>\$5,000.00</i></b>	\$5,000.00	Disposal of top mount antenna	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$163,993.27</b>	<b>\$163,388.27</b>	<b>N/A</b>	<b>\$10,059.00</b>	<b>N/A</b>

<b>Total for all systems</b>	\$2,174,237.47	\$2,081,280.91	N/A	\$633,767.12	N/A
------------------------------	----------------	----------------	-----	--------------	-----

### Components

Actual Information	
Description	File Name
Arkansas Use Tax	Information not provided.
MVPD Notification of Channel Change	Information not provided.

Equipment Delivery and Handling Charges	<p><b>Component Description:</b> Initial payment for delivery/handling costs for our interim transmitter. This invoice represents a 30% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$504.00</p>
	<p><b>Component Description:</b> Initial payment for delivery/handling costs on the antennas &amp; feedline. The two line items are \$3825 &amp; \$5175 (page 1 &amp; 2). This invoice represents a 45% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$9,000.00</p>
	<p><b>Component Description:</b> Initial payment for delivery/handling costs on the rechanneling of our primary transmitter. This invoice represents a 30% down payment necessary to start work on this component.</p> <p><b>Amount:</b> \$555.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.



FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	Information not provided.

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$2,174,237.47	\$2,081,280.91	\$633,767.12

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Jim Grant</b> <i>General Manager</i></p> <p>05/08/2018</p>

**Attachments**