

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 35906 Service: DTV Call KXLT-TV Channel: 26 (UHF)

ID:

Sign:

File

Number:

FRN: **0013392477** Date **09/25**

0000027878

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|---|----------------------|---------------------|---------------------------------|
| SAGAMOREHILL OF MINNESOTA LICENSES, LLC | Louis Wall 525 Blackburn Drive AUGUSTA, GA 30907 United States | +1 (706) 922-5644 | louis@shbtv. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|--------------------|
| Tony zumMallen QCommunications, LLC | Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States | +1 (816) 729- 1177 | tony@qcom1. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | To transition from ch 46 to ch 26, tests by Resonant Results, LTD say TX line can be refurbished and the antenna can be retuned. New TX and associated systems are needed. An interim system (ant, TX and line) is required to operate during the transition. |

Transmitters

| Section | Question | Response |
|--------------------------------|---|----------|
| Transmitter Relate Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Diamond |
| | Year | 2001 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 7.25 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-10 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 6.5 kW |
| | Justification for New Transmitter | Transmitter is not tunable per the manufacturer. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 500.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |

| Does the replacement transmitter require HVAC Service? | Yes |
|--|--|
| Туре | Cooling Only |
| Size | 15 tons |
| Other Size | N/A |
| Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Size | N/A |
| Is an RF Consulting Engineer needed? | N/A |
| Is a channel 14 Mask Filer needed? | N/A |
| Is additional field engineering time needed? | N/A |
| Number of Days | N/A |
| | Type Size Other Size Does the Transmitter Building require an addition, modification, other leashold improvement? Size Is an RF Consulting Engineer needed? Is a channel 14 Mask Filer needed? Is additional field engineering time needed? |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---|---|
| Disconnect existing Transmitter | Disconnect transmitter and components from existing configuration and move within building to make way for new facilities. |
| Transmitter - Training | Transmitter training - offsite - 1 week in duration at mfg site. |
| Transmitter Site Preparation | Duties to prepare the transmitter site ready for the Gates installation crew that are not covered by Gates SOW. |
| Shipping of TX and comp to staging or station | Shipping of TX and comp to staging or station |
| Transmitter Sales Tax est | KXLT Sales Tax estimate for Transmitter |
| Securirty - Site | This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks. |

| Site Survey - TX | Site survey and report are required to be performed before the new transmitter and |
|------------------|--|
| | components installation plan can be finalized. |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|---|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | UAXTE-4R37 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 2.4 kW |
| | Justification for New Transmitter | Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable. |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | |

| | Switchgear (industrial 800 amp) | Yes |
|---|--|------------|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 400.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---|---|
| Sales Tax est for Interim Transmitter | Est Sales tax for Interim Transmitter |
| Shipping of TX and comp to staging or station | Shipping of TX and comp from MFG to station or staging area |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stac |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels | 6 |
| | Design power capacity in use | 50.0 % |
| | Lower Limit | 470.00 MH |

| Upper Limit | 698.00 MHz |
|---------------------------------|------------|
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 220.0 kW |
| Manufacturer | Dielectric |
| Model | TUP-C2-6-1 |
| Year | 1998 |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|----------------|--|
| Retune Antenna | Retune Antenna per Resonant Results field report 2-15-17 |

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 8 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 698.00 MHz |
| | Design power capacity in use | 50.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 10.0 kW |
| | Manufacturer | |
| | Model | TFU-8WB |
| | Year | 2017 |
| | | |

| Justification for New Antenna | Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is |
|-------------------------------|---|
| | unreasonable. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 3 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|----------------------|--|
| Freight- Interim ANT | Freight from MFG to staging or station |

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Other |
| | Other Segment Length | 19 feet |
| | Number of parallel runs | 1 |
| | Length | 1162 feet per run |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | n Line | Description |
|--------------|--|---|
| | Disconnect existing Interior RF components | Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities. |

Interim

New Transmission Line

| Transmissio | n section | Question | Response |
|-------------|-------------------------|----------------------|-----------------|
| | New Transmission Line | Use | Interim |
| Costs | Description of Use | N/A | |
| | | Change Type | Purchase New |
| | Туре | Rigid | |
| | Diameter | 3 1/8 inches | |
| | Segment Length | 20' | |
| | | Other Segment Length | |
| | Number of parallel runs | 1 | |
| | Length | 1075 feet per | |

| Instification for New Transmission Lie - | lasta ulua |
|--|-----------------|
| Justification for New Transmission Line | Interim |
| | facility is |
| | required to |
| | avoid |
| | prolonged |
| | period of |
| | station |
| | silence |
| | during |
| | transition, |
| | and station |
| | currently has |
| | no aux |
| | facility to use |
| | for interim |
| | operation. |
| | Extended |
| | silent period |
| | during |
| | transition to |
| | new channel |
| | is |
| | unreasonable. |
| | |

Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|-----------------------------------|---|----------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1063897 |
| Coordinates (NAD83 (| Latitude (NAD83) | 43° 38' 34.0" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 092° 31' 36.0" W- |
| | Overall Structure Height | 1148.94 feet |
| | Support Structure Height | 1118.75 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1350.05 feet |
| | | |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner | KTTC Television, Inc. |
| Date Constructed | 09/01/1998 |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------------|---|
| STRUCTURAL ANALYSIS | Structural Analysis of tower for antenna system |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 728 |
| | Explanation | Scope & significance of project (SH has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|---------------------------------------|--|-----|
| | Quantity | 4 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 4 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | | , |

| RF exposure measurements | No |
|--------------------------------------|-----|
| Additional Field Engineering Service | No |
| Number of Days | N/A |
| Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|---------------------------|---|
| Quarterly reporting -Atty | Preparation and submittal of the FCC required quarterly report 387 by attorney. |
| Vendor Travel Expenses | Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17001 |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Transmitter UAXTE-4R37 | Predetermined Cost Estimate \$341,400.00 | Estimated Cost \$325,600.00 | Estimated Cost Justification | Actual Cost \$117,106.32 | Actual Cost Justification |
|---|--|-----------------------------------|--|-----------------------------|------------------------------|
| Transmitter Site Preparation | \$5,000.00 | \$5,000.00 | Site prep for installation of the interim and main transmitters and RF components not part of Gates SOW. | \$4,000.00 | N/A |
| Shipping of TX and comp to staging or station | \$4,300.00 | \$4,300.00 | est shipping from factory per Q-59827 | \$4,300.00 | N/A |
| Sales Tax est for Interim Transmitter | \$10,000.00 | \$10,000.00 | Est sales tax for KXLT interim transmitter equipment | \$7,768.67 | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | \$1,942.49 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$10,400.00 | \$10,000.00 | N/A | N/A | N/A |

| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$120,000.00 | N/A | \$86,442.41 | N/A |
|---|--------------|--------------|---|--------------|-----|
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | \$12,652.75 | N/A |
| Primary Transmitter ULXTE-10 | \$532,000.00 | \$510,800.00 | | \$190,333.94 | |
| Site Survey - TX | \$25,000.00 | \$25,000.00 | Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized. | \$10,500.00 | N/A |
| Securirty - Site | \$17,500.00 | \$17,500.00 | This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks. | N/A | N/A |
| Transmitter Sales Tax est | \$20,000.00 | \$20,000.00 | est sales tax for KXLT Main transmitter | \$11,167.04 | N/A |

| Shipping of TX and comp to staging or station | \$4,500.00 | \$4,500.00 | est Freight or Shipping per quote Q- 59825 for TX and components. | \$2,237.34 | N/A |
|---|-------------|-------------|--|------------|-----|
| Transmitter Site Preparation | \$10,000.00 | \$10,000.00 | Site prep for installation of the interim and main transmitters and RF components not part of Gates SOW. | \$4,000.00 | N/A |
| Transmitter - Training | \$3,300.00 | \$3,300.00 | Transmitter training - offsite - 1 week in duration at mfg site. | N/A | N/A |
| Disconnect existing Transmitter | \$20,000.00 | \$20,000.00 | Disconnect transmitter and components from existing configuration and move within building to make way for new facilities. | N/A | N/A |
| 15 Ton system | \$55,800.00 | \$53,000.00 | the 399 default for 20 tons is zero. entered 10 tons to reserve the funds | N/A | N/A |

| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | \$273,500.00 | \$260,000.00 | N/A | \$145,355.42 | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | \$3,557.96 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | \$13,516.18 | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$13,000.00 | \$12,500.00 | N/A | N/A | N/A |
| Sub-total | \$873,400.00 | \$836,400.00 | N/A | \$307,440.26 | N/A |
| Total for all systems | \$1,926,264.00 | \$1,603,770.00 | N/A | \$528,802.81 | N/A |

Components

| File Name | |
|------------------------|------------------------------|
| | |
| Component Description: | KXLT-INT-PREP- INV-QC-035 |
| Amount: | \$4,000.00 |
| (| Component Description: |

| Shipping of TX and comp to staging or station | Component Description: | KXLT-FREIGHT- INT- INV- US0314131 |
|---|------------------------|---|
| | Amount: | \$4,300.00 |
| Sales Tax est for Interim | | |
| Transmitter | Component Description: | KXLT- Sales tax |
| | | est 33 percent inv |
| | | see quote Q |
| | | 59827 attached |
| | Amount: | \$2,567.79 |
| | Component Description: | KXLT- Sales tax |
| | | est 2nd payment- |
| | | inv see quote Q |
| | | 59827 attached |
| | Amount: | \$2,567.79 |
| | Component Description: | KXLT-INT-SALES |
| | , | TAX BALANCE- |
| | | INV-US0314131 |
| | Amount: | \$2,633.09 |

| UHF inside RF system including switching | Component Description: | KXLT-Gates- INT TX quote 59827 - Line D 33percent |
|--|---------------------------|--|
| | Amount: | inv \$647.50 |
| | Component Description: | KXLT-GATES-INT- LINE D BALANCE - INV-US0314131 |
| | Amount: | \$647.49 |
| | Component Description: | KXLT-Gates- INT TX quote 59827 - Line D 2nd |
| | Amount: | payment due \$647.50 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | Component Description: | KXLT-MAIN-TX- 2nd payment due- Lines A B and E - |
| | Amount: | see Gates quote- Q-59827 \$32,484.62 |
| | Component Description: | KXLT-MAIN-TX- 33percent down- Lines A B and E - see Gates quote |
| | Amount: | 59827 attached \$32,484.62 |
| | Component Description: | KXLT-GATES-INV- US0314131 LINE A-B- BALANCE |
| | Amount: | \$21,473.17 |

| Switchgear - industrial 800 | | |
|-----------------------------|---------------------------|--|
| amp | Component Description: | KXLT-Gates INT TX -RF COMP - 2nd payment- quote 59827 - line C |
| | Amount: | \$4,217.58 |
| | Component Description: | KXLT-Gates INT TX - quote 59827 - |
| | Amount: | line C \$4,217.58 |
| | Component Description: | KXLT-GATES INV -US0314131-LINE C BALANCE |
| | Amount: | \$4,217.59 |
| Site Survey - TX | | |
| | Component Description: | KXLT-SURVEY- INV-QC18-032 |
| | Amount: | \$10,500.00 |
| Securirty - Site | Information not provided. | |
| Transmitter Sales Tax est | | |
| | Component Description: | KXLT-MAIN-TX- 2nd inv-Sales Tax see Quote - Q- 59825 |
| | Amount: | \$5,583.52 |
| | Component Description: | KXLT-Gates- |
| | | Sales Tax for Main TX est. see Q- 59825 attached 33 |
| | Amount: | percent \$5,583.52 |

| Shipping of TX and comp to staging or station | Component Description: KXLT- FOR FOR UNLO | |
|--|---|---|
| | Amount: | 15814264-001 \$737.34 |
| | Component Description: | KXLT- Main TX- Shipping - 2nd inv see Q-59825 |
| | Amount: | \$1,500.00 |
| Transmitter Site Preparation | | |
| | Component Description: | KXLT-MAIN- PREP-INV-QC18- 035 |
| | Amount: | \$4,000.00 |
| Transmitter - Training | Information not provided. | |
| Disconnect existing Transmitter | Information not provided. | |
| 15 Ton system | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | Component Description: | MAIN TX DEPOSIT INV FOR KXLT 1.3 DEPOSIT see Q- 59825 Lines A B and E |
| | Amount: | \$72,677.71 |
| | Component Description: | KXLT-MAIN-TX- 2nd payment- LINES A B and E |
| | | see QTE-Q-59825 |

| Service entrance 3 phase /800 amp/208 volt | | |
|---|---------------------------|--------------------------------------|
| 000 amp/200 voic | Component Description: | KXLT-Gates- Elec |
| | | for Main TX see Q- 59825 attached |
| | | Line D |
| | Amount: | \$1,778.98 |
| | Component Description: | KXLT-MAIN-TX- |
| | | ELEC- 2nd INV - |
| | | see quote Q- |
| | Amount: | 59825 line D \$1,778.98 |
| | | Ţ., . |
| Switchgear - industrial 800 amp | | |
| | Component Description: | KXLT-Gates- 2nd inv-RF comp for |
| | | Main TX est. see |
| | | Q-59825 attached |
| | | Line C |
| | Amount: | \$6,758.09 |
| | Component Description: | KXLT-Gates- RF |
| | | comp for Main TX |
| | | est. see Q-59825 |
| | Amaunt | attached Line C |
| | Amount: | \$6,758.09 |
| Fransformer 3 phase/480v - 300 KVA | Information not provided. | |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim Antenna TFU-8WB | \$95,340.00 | \$90,790.00 | | \$52,000.20 | |
| Freight- Interim ANT | \$3,510.00 | \$3,510.00 | Freight to ship Interim ant. INV 93020 | \$3,510.00 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed) | \$9,340.00 | \$8,880.00 | N/A | \$8,057.70 | N/A |

| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
|---|----------------|----------------|---|--------------|--|
| UHF . Broadband Panel, Side Mount Auxiliary /Interim, 10 kW input, low gain, horizontally polarized | \$47,350.00 | \$45,000.00 | N/A | \$40,432.50 | 3-19-18- Uploaded PO19964 and Confirmatio Order 407001 |
| Primary Antenna TUP-C2-6-1 | \$276,130.00 | \$28,800.00 | | \$0.00 | |
| Retune Antenna | \$22,400.00 | \$22,400.00 | per PCI quote e17456-5 KXLT - EX- B | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$0.00 | antenna is being retuned there is no new antenna pricing required the retune costs have been captured in another part of the 399. | N/A | N/A |
| Sub-total | \$371,470.00 | \$119,590.00 | N/A | \$52,000.20 | N/A |
| Total for all systems | \$1,926,264.00 | \$1,603,770.00 | N/A | \$528,802.81 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------------|--|
| Freight- Interim ANT | Component Description: Amount: | KXLT-Frieght- INT ant/line to staging per INV 93020 \$3,510.00 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed) | Component Description: Amount: | INTERIM ELBOW FOR ANT-KXLT- DEPOSIT LINE #17 AND 18 \$4,028.85 |
| | Component Description: Amount: | KXLT-INT ELBOW -INV MAN00113-LINE #17 AND 18 \$4,028.85 |
| Sweep test of existing antenna | Information not provided. | |

| UHF . Broadband Panel, Side Mount Auxiliary/Interim, | Component Description: | KXLT-INT |
|---|---------------------------|-------------------------|
| 10 kW input, low gain, horizontally polarized | Component Description. | ANTENNA LINE |
| | | #1 INV-MAN- |
| | | 00113 |
| | Amount: | \$20,216.25 |
| | Component Description: | INTERIM |
| | | ANTENNA LINE #1 KXLT |
| | Amount: | \$20,216.25 |
| | | 4-0, |
| Retune Antenna | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |
| UHF - High Power Top | Information not provided. | |
| Mount (200-1000 kW), One | | |
| station antenna, horizontally polarized | | |

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Transmission | Predetermined Cost Estimate \$111,800.00 | Estimated Cost \$106,425.00 | Estimated Cost Justification | Actual Cost \$80,528.50 | Actual Cost Justification |
|---|--|-----------------------------------|---|----------------------------|------------------------------|
| Line Rigid | \$111,800.00 | \$106,425.00 | N/A | \$80,528.50 | N/A |
| Transmission Line - copper, 3 1/8" | Ψ111,000.00 | ψ100,420.00 | , was | ψου,σ20.00 | 14// |
| Primary Transmission Line | \$12,500.00 | \$12,500.00 | | \$0.00 | |
| Disconnect existing Interior RF components | \$12,500.00 | \$12,500.00 | Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities. | N/A | N/A |
| Sub-total | \$124,300.00 | \$118,925.00 | N/A | \$80,528.50 | N/A |
| Total for all systems | \$1,926,264.00 | \$1,603,770.00 | N/A | \$528,802.81 | N/A |

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| Rigid Transmission Line - copper, 3 1/8" | | TV I INE INTERIM |
|---|---------------------------|------------------|
| | Component Description: | TX LINE INTERIM |
| | | KXLT DEPOSIT |
| | | 45% LINE #2 |
| | Amount: | \$39,828.92 |
| | Component Description: | KXLT-INT-LINE- |
| | | INV-MAN00113- |
| | | LINES 2 AND 20 |
| | Amount: | \$40,699.58 |
| Disconnect existing Interior | Information not provided. | |

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower GTOWER | \$221,500.00 | \$211,000.00 | | \$2,700.00 | |
| STRUCTURAL ANALYSIS | \$11,000.00 | \$11,000.00 | Structural Analysis of existing tower for new antenna system | \$2,700.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Sub-total | \$221,500.00 | \$211,000.00 | N/A | \$2,700.00 | N/A |
| Total for all systems | \$1,926,264.00 | \$1,603,770.00 | N/A | \$528,802.81 | N/A |

| Actual Information Description | File Name | |
|--------------------------------|--------------------------------|--|
| STRUCTURAL ANALYSIS | Component Description: Amount: | KXLT-FORD ANALYSIS-INV- 202031 \$2,700.00 |
| Tall Tower (greater than 500') | Information not provided. | |

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Justific |
|--|-----------------------------|-------------------|---------------------------------|-------------|--------------------|
| Outside Professional Services | \$273,514.00 | \$256,340.00 | | \$83,188.86 | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$14,720.00 | \$14,000.00 | N/A | N/A | N/ |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/ |
| Prepare request for Special Temporary Authorization | \$8,200.00 | \$6,000.00 | N/A | N/A | N/ |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,572.50 | N/ |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/ |

| Vendor Travel Expenses | \$12,420.00 | \$12,420.00 | VENDOR TRAVEL EXPENSE REIMBURSEMENT EST PER QUOTE QC17001- ITEMS 1010-1015- CO PO 20392 ADDED \$2,808.00 | \$3,673.86 | N/ |
|--|-------------|-------------|---|------------|----|
| Quarterly reporting -Atty | \$4,500.00 | \$4,500.00 | Preparation and submittal of the FCC required quarterly report 387 by attorney. We estimate \$750/qtr over 6 qtr's. | N/A | N/ |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/ |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/ |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/ |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$0.00 | N/ |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$0.00 | N/ |
|--|----------------|----------------|--|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/ |
| Project management of the transition | \$115,024.00 | \$109,200.00 | CO PO 20392 - TO ACCOUNT FOR THE INTERIM FACILITIES AND OTHER ENGINEERING AND DESIGN ITEMS REQUIRED TO BE PERFORMED TO TRANSITION TO THE REPACK CHANNEL ARE IDENTIFIED IN ATTACHED CO /PO. | \$74,737.50 | N/ |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$2,470.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$205.00 | N/ |
| Sub-total | \$273,514.00 | \$256,340.00 | N/A | \$83,188.86 | N/ |
| Total for all | \$1,926,264.00 | \$1,603,770.00 | N/A | \$528,802.81 | N/. |

| Actual Information Description | File Name | |
|---|--------------------------------|--|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | KXLT - CP Atty Fees INV June 17 \$2,307.50 |
| | Component Description: Amount: | KXLT- CP Atty fees \$205.00 |
| | Component Description: Amount: | KXLT - CP Atty Fees INV JULY 17 \$2,265.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Vendor Travel Expenses | | |
|--|---------------------------|--|
| | Component Description: | KXLT-PM- TRAVEL- JAN |
| | | THUR MAR 18 INV - QC18-045- |
| | | RFAS CORRECTED ZIP CODE FOR PER DIEM CALC AT |
| | Amount: | \$64/DAY \$2,097.60 |
| | | |
| | Component Description: | KXLT-QCOMM- PM-INV QC17- 150- ITEMS - 1010- 1015 TRAVEL |
| | Amount: | \$1,576.26 |
| Quarterly reporting -Atty | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Perform engineering study for new channel assignment and antenna | Component Description: | NEW CHANNEL |
| development | Amount: | ENGR - KXLT INV \$2,400.00 |
| Prepare engineering section of FCC Form 2100 | Component Description: | ENGR CP INV |
| (main), Construction Permit Application | Amount: | FOR KXLT \$1,970.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover | Information not provided. | |

| Project management of the transition | | |
|--------------------------------------|------------------------|------------------|
| ransition | Component Description: | KXLT- PM FOR |
| | | APR-JULY 18 - |
| | | INV QC17-070 |
| | Amount: | \$26,572.50 |
| | Component Description: | KXLT-QCOMM- |
| | | PM-INV QC17-150 |
| | Amount: | \$19,275.00 |
| | Component Description: | KXLT- PM- |
| | | 1THRU3-1- INV |
| | | QC18-045 - RFAS |
| | | - CORRECTED |
| | | ZIP CODE FOR |
| | | PER DIEM |
| | Amount: | \$17,137.50 |
| | Component Description: | KXLT-PM- |
| | | 8THRU12 17 - INV |
| | | QC18-016 |
| | Amount: | \$11,752.50 |
| Attorney Fees - Prepare | | |
| and File FCC Form 2100 | Component Description: | LEGAL JULY17 |
| (main), Construction Permit | | KXLT - CP 399 |
| Application | Amount: | \$2,265.00 |
| | | |
| | Component Description: | LEGAL KXLT |
| | | APRIL17, CP 399 |
| | Amount: | \$205.00 |

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|---|--------------------------------|-------------------|---|-------------|----------------------------|
| Other Expenses | \$62,080.00 | \$61,515.00 | | \$2,944.99 | |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | Required FCC notification. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$15,000.00 | \$15,000.00 | Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations. | N/A | N/A |
| Equipment Storage | \$10,000.00 | \$10,000.00 | Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time. | N/A | N/A |

| Equipment Delivery and Handling Charges | \$10,000.00 | \$10,000.00 | Transport, forklift rental and handling fees from staging area to transmitter site. | N/A | N/A |
|--|----------------|----------------|--|--------------|-----|
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,450.00 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | Rent 40 yard disposal bin on site to capture all waste from on site system integration and tower vendors with multiple pickups. Est 6 months on site with potential hazardous waste. | \$494.99 | N/A |
| Sub-total | \$62,080.00 | \$61,515.00 | N/A | \$2,944.99 | N/A |
| Total for all systems | \$1,926,264.00 | \$1,603,770.00 | N/A | \$528,802.81 | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| MVPD Notification of Channel Change | Information not provided. |

| Develop and air announcement of upcoming channel change | Information not provided. | |
|--|--------------------------------|--|
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| DTV Medical Facility Notification | Component Description: Amount: | KXLT-RF - MED- INV 1030 \$2,450.00 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: | KXLT-DISPOSAL- SUNSHINE- INV0000398983 |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,926,264.00 | \$1,603,770.00 | \$528,802.81 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. LOUIS WALL PRESIDENT

09/25/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. LOUIS WALL PRESIDENT

09/25/2018

Attachments