

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 12499 Service: DTV Call WPSG Channel: 33 (UHF)

Sign:

ID:

File **0000027372**

Number:

FRN: **0003742608** Date **07/26**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|-------------|-------------------|
| PHILADELPHIA TELEVISION STATION WPSG, INC. Doing Business As: PHILADELPHIA TELEVISION STATION WPSG, INC. | Daniel G. Ryson 1725 DESALES ST NW SUITE 501 WASHINGTON, DC 20036 United States | +1 (202) 457- 4074 | DRYSON@CBS. | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|-----------------------|--------------------|
| Daniel G Ryson Associate Director of Spectrum Management CBS | Daniel G. Ryson 1725 DeSales Street NW Suite 501 Washington, DC 20036 United States | +1 (202) 457- 4074 | dryson@cbs. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | New side mount antenna for interim use will be installed on tower ASR 1023152 while new top mount stacked UHF ch 33 antenna is mounted on tower ASR 1035474. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Sigma CD200P2 |
| | Year | 1999 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTED-80 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 50.6 kW |
| | Justification for New Transmitter | Manufacturer cannot retune any IOT transmitters (Attachment 1) and the proposed solid-state transmitter (Attachment 2) is less expensive than a new IOT transmitter (Attachment 3). See Statement and Attachment 7 for additional justification. |

Other Transmitter Costs

| Section | Question | Response |
|---|--|--|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | Length | 75.0 feet |
| | Other Electrical Service | Yes |
| | Description | 100 feet each of two- inch and three-inch conduit. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------------|--|
| RF Accessories, Switching | Various RF Accessories and Inside RF Switching required by repack transmitter. See Attachment 18, Item C. |
| Electrical Accessories | 150 kVA Transformer and Parallel Surge Suppressor. Required for reliable operation of primary transmitter. See Attachment 18, Item D. |
| Shipping | Transmitter Shipping. See Attachment 18, Page 1. |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|---|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | Maxiva ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 25 kW |
| | Justification for New Transmitter | Interim transmitter for UHF 32 use while main transmitter, antenna, and T/L are replaced for operation on UHF 33. |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | | |

| | | 1 |
|---|--|--|
| | Length | 50.0 feet |
| | Other Electrical Service | Yes |
| | Description | One hundred feet each of two-inch and three- inch conduit. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|------------------------|---|
| Electrical Accessories | 150 kVA Transformer and Parallel Surge Suppressor. Required for reliable operation of primary transmitter. See Attachment 4, Item D. |
| Shipping | Transmitter Shipping. See Attachment 4, Page 1. |

| RF Accessories | Various RF Accessories required by repack | |
|----------------|---|--|
| | transmitter. See Attachment 4, Item C. | |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 800.0 kW |

| Manufacturer | |
|--------------|----------------------------|
| Model | TFU- 26GTH-R- C190SP |
| Year | 1999 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 800.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU-24ETT /VP-R 4C150 |
|-------------------------------|-------------------------------------|
| Year | 2019 |
| Justification for New Antenna | Existing antenna cannot be retuned. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|-------------------------|--|
| Wedding Cake Adapter | Mechanical adapter for top mounting in a stack. See Attachment 5. |
| Feed Through Components | Elbows, cut lengths and hangers required to route transmission line from antenna input through antenna below into tower. See Attachment 5. |

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|----------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 190.6 kW |
| | Manufacturer | |
| | Model | TFU-16WB /VP C160 |
| | Year | 2018 |

| Justification for New Antenna | Off site use |
|-------------------------------|--------------|
| | due to |
| | construction |
| | of post |
| | transition |
| | facility. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1241 feet per run |

Primary

New Transmission Line

| Transmission | n Line Settion | Question | Response |
|--------------|--------------------------------|---|--|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 19 1/2 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1386 feet per run |
| | | Justification for New Transmission Line | Existing segments incorrect match for new channel. |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Interim

New Transmission Line

| Transmission | n Line Section | Question | Response |
|-----------------------|---|--|---------------------|
| New Transmission Line | | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 800 feet per run |
| | Justification for New Transmission Line | New interim site requires new T/L | |

Interim

Other Transmission Line Expenses Not Listed

Transmissionnionetion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Auxiliary Tower

Add Tower

| Section | Question | Response |
|--|---|--------------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Post- Transition Primary |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1035474 |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 40° 02' 33.0" N- |
| 1983)) | Longitude (NAD83) | 075° 14' 32.0" W- |
| | Overall Structure Height | 1276.23 feet |
| | Support Structure Height | 1272.95 feet |

| Ground Elevation Above Mean Sea Level (AMSL) | 242.78 feet |
|--|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | ABC, INC. DBA = WPVI-TV |
| Date Constructed | 10/23/1998 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 25453 | KYW-TV | DTV |
| 8616 | WPVI-TV | DTV |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

| Tower Rigging Costs | Complex Tower | N/A |
|---------------------------------|-----------------------------------|-----|
| Helicopter Services Required | Are helicopter services required? | No |

Auxiliary Tower

Other Tower Expenses Not Listed

Information not provided.

Auxiliary Tower

Add Tower

| Section | Question | Response |
|--|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Interim |
| | Ownership | Leased |
| | Is this tower consider Complex? | |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1023152 |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 40° 02' 39.0" N- |
| 1983)) | Longitude (NAD83) | 075° 14' 25.0" W- |
| | Overall Structure Height | 1116.13 feet |
| | Support Structure Height | 1112.85 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 252.29 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | ABC INC DBA = WPVI-TV |
|------------------|-----------------------------|
| Date Constructed | 01/01/1957 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 25453 | KYW-TV | DTV |
| 8616 | WPVI-TV | DTV |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | No |

Auxiliary Tower

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|--|
| Existing Tower | Type of change | Modify Existing |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1231524 |
| Coordinates (NAD83 (North American Datum | Latitude (NAD83) | 40° 02' 30.1" N- |
| of 1983)) | Longitude (NAD83) | 075° 14' 10.1" W- |
| | Overall Structure Height | 1254.91 feet |
| | Support Structure Height | 1124.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 292.98 feet |
| | Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |

| Tower Owner | Global Tower, LLC. through American Towers, LLC |
|------------------|--|
| Date Constructed | 11/02/2011 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 51984 | WPPX-TV | DTV |
| 28480 | WPPT | DTV |
| 1283 | WDPN-TV | DTV |
| 28628 | WIP-FM | FM |
| 74213 | WXTU | FM |
| 63153 | WCAU | DTV |
| 60560 | WUVP-DT | DTV |
| 65190 | WRTI | FM |
| 12211 | WPPZ-FM | FM |
| 30572 | WPHI-FM | FM |
| 7623 | WGTW-TV | DTV |
| 51434 | WTDY-FM | FM |
| 9622 | WOGL | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|---------|----------|----------|
| | | |

| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
|----------------------|--|---|
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------------------|--|
| Site Coordination Meeting | Site coordination meetings with tower owner, other broadcasters, contractors, and vendors involved with the site deliveries and construction. See Attachment 9 Line 1-B-1. |
| Structural Engineering | Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment. See Attachment 9 Line 3-A-1. |
| Tower Project Management | Project management fee from tower owner. Scheduling and management of the timelines and schedules occurring during the repack. See Attachment 9 Line 1-A-1. |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 250 |
| | Explanation | Company lacks sufficient internal resources. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | No |
| Sei Vices | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare and file Form FCC License to Cover Application | No |

| | For Auxiliary Facility | N/A | |
|----------------------------------|--|-----|--|
| | For Main Facility | N/A | |
| | Prepare request for Special Temporary Authority | No | |
| | Quantity | N/A | |
| | NEPA Section 106 environmental review | No | |
| | Environmental Assessment | No | |
| | ASR Modification | No | |
| | FAA Consultation (including preparation of FAA Form 7460) | No | |
| | Negotiation of Lease and other Matter for Shared Locations | Yes | |
| | Prepare or Review FCC Form 399 for Reimbursement | No | |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes | |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No | |
| | RF exposure measurements | No | |
| | Additional Field Engineering Service | No | |
| | Number of Days | N/A | |
| | Justification | N/A | |

Outside
Professional Services Expenses Not Listed
Professional Services Costsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | No |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|---------------------------------------|--|
| Interim Bldg. Electrical Contractor | Interim Building Electrical Contractor. |
| Interim Bldg. Fire Detection | Interim Building Fire Detection & Suppression System. |
| Interim Bldg. GC and Mech. Contractor | Interim Building General Contractor and Mechanical Subcontractor |
| STL to Interim Site | Studio to Transmitter Link Hardware. Necessary to |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Interim Transmitter Maxiva ULXTE-40 | \$1,220,343.36 | \$1,045,356.88 | | \$580,037.92 | |
| RF Accessories | \$78,062.54 | \$78,062.54 | RF Accessories Required for Transmitter. Please See Attachment 4, Item C. | \$26,020.85 | N/A |
| Shipping | \$7,700.00 | \$7,700.00 | Transmitter Shipping. Please see Attachment 4, Page 1. | N/A | N/A |
| Electrical Accessories | \$7,380.82 | \$7,380.82 | Transmitter Electrical Accessories. Includes Step-Down Transformer and Surge Suppressor. See Attachment 4, Item D. | \$2,460.27 | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |
| 5 Ton system | \$20,250.00 | \$19,250.00 | Widelity Cost Catalog estimate | N/A | N/A |

| Other Electrical Service: One hundred feet each of two- inch and three-inch conduit. | \$7,400.00 | \$7,400.00 | Required to power transmitter equipment. | N/A | N/A |
|--|----------------|----------------|--|--------------|-----|
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$780,763.52 | See Attachment 2, Items A, B, and E. | \$551,556.80 | N/A |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$5,050.00 | \$4,800.00 | N/A | N/A | N/A |
| Primary Transmitter ULXTED-80 | \$1,660,840.43 | \$1,659,465.43 | | \$502,839.60 | |
| Shipping | \$17,300.00 | \$17,300.00 | Transmitter Shipping from Factory. See Attachment 18, Page 1. | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 50.6 kW | \$1,388,470.00 | \$1,388,470.00 | This cost is for an IOT transmitter capable of meeting the HPol-only ERP. See Engineering Statement, Attachment 3, and Attachment 7. | \$502,839.60 | N/A |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$7,575.00 | \$7,200.00 | N/A | N/A | N/A |

| Other Electrical Service: 100 | \$7,400.00 | \$7,400.00 | 100 feet each of two- inch and | N/A | N/A |
|-------------------------------|----------------|----------------|--------------------------------------|----------------|-----|
| feet each of | | | three-inch | | |
| two-inch | | | conduit. | | |
| and three- | | | Widelity | | |
| inch conduit. | | | Cost | | |
| | | | Catalog | | |
| | | | pricing used. | | |
| 5 Ton | \$20,250.00 | \$19,250.00 | Widelity | N/A | N/A |
| system | | | Cost | | |
| | | | Catalog | | |
| | | | estimate | | |
| Electrical | \$15,592.24 | \$15,592.24 | Transmitter | N/A | N/A |
| Accessories | | | Electrical | | |
| | | | Accessories. | | |
| | | | Includes | | |
| | | | Step-Down | | |
| | | | Transformer and Parallel | | |
| | | | Surge | | |
| | | | Suppressor. | | |
| | | | See | | |
| | | | Attachment | | |
| | | | 18 - Item D. | | |
| RF | \$204,253.19 | \$204,253.19 | RF | N/A | N/A |
| Accessories, | | | Accessories | | |
| Switching | | | and | | |
| | | | Switchless | | |
| | | | Combiner. | | |
| | | | Replaces | | |
| | | | Similar | | |
| | | | Existing Combiner. | | |
| | | | Combiner. See | | |
| | | | Attachment | | |
| | | | 18 Item C. | | |
| Sub-total | \$2,881,183.79 | \$2,704,822.31 | N/A | \$1,082,877.52 | N/A |
| Total for all systems | \$6,414,654.08 | \$5,172,586.20 | N/A | \$1,847,368.92 | N/A |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| RF Accessories | | |
|---|-------------------------------|---------------------------------|
| | Component Description: | 1/3 progress |
| | | payment. Invoice |
| | | includes cost of |
| | | transmitter, mask |
| | | filter, installation, |
| | | RF Accessories, and Electrical. |
| | | Only the RF |
| | | Accessories are |
| | | shown here. |
| | Amount: | \$26,020.85 |
| | 7 mount. | Ψ23,020.00 |
| Shipping | Information not provided. | |
| Electrical Accessories | | |
| | Component Description: | 1/3 progress |
| | | payment. Invoice |
| | | icludes cost of |
| | | transmitter, mask |
| | | filter, installation, |
| | | RF Accessories, and Electrical. |
| | | Only the Electrica |
| | | Accessories are |
| | | shown here. |
| | Amount: | \$2,460.27 |
| | 7 | ΨΞ, .σσ.Ξ. |
| UHF inside RF system | Information not provided. | |
| including switching | | |
| moduling switching | | |
| | Information not provided. | |
| 5 Ton system Other Electrical Service: | Information not provided. | |
| 5 Ton system Other Electrical Service: One hundred feet each of | · | |
| 5 Ton system Other Electrical Service: | · | |

| UHF - Liquid Cooled Solid | | |
|---|---------------------------|-----------------------------------|
| State Transmitter 21 - 31 kW | Component Description: | 1/3 progress |
| | | payment. Invoice |
| | | includes cost of |
| | | transmitter, mask |
| | | filter, installation, |
| | | RF Accessories, |
| | | and Electrical. |
| | | Only the |
| | | transmitter, mask |
| | | filter, and |
| | | installation is |
| | | shown here. |
| | Amount: | \$260,254.51 |
| | | |
| | Component Description: | 1/3 Down |
| | | Payment, Interim Transmitter, See |
| | | Quote Provided as |
| | | Attachment 4. |
| | Amount: | \$291,302.29 |
| | , and and | Ψ201,002.20 |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Shipping | Information not provided. | |
| UHF - Liquid Cooled Solid | | |
| State Transmitter 50.6 kW | Component Description: | Transmitter 1/3 |
| | | Down Payment. |
| | | See Attachment |
| | | 19 and |
| | | Attachment 18 - |
| | | Revised |
| | | Transmitter Quote |
| | | Q-74288. |
| | Amount: | \$502,839.60 |
| 4" Rigid Conduit and Wiring | Information not provided. | |
| (Cost per foot) | | |
| Other Electrical Service: 100 | Information not provided. | |
| feet each of two-inch and | | |
| | | |
| three-inch conduit. | | |

| Electrical Accessories | Information not provided. |
|---------------------------|---------------------------|
| RF Accessories, Switching | Information not provided. |

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Antenna TFU-16WB /VP C160 | \$138,240.00 | \$135,328.00 | | \$0.00 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized | \$103,100.00 | \$101,928.00 | Please see Attachment 8, Line 1. The estimate includes a broadband elbow complex (Attachment 8, Line 3) and excludes vertical polarization cost. | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |

| Pattern | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
|--------------|--------------------|--------------|--------------------------|--------------|-------|
| scatter | ψο, <u>2</u> 00.00 | ψο,σσσ.σσ | 1 1// 1 | 1 4/1 | 1 1/7 |
| analysis for | | | | | |
| side mount | | | | | |
| high/med | | | | | |
| power | | | | | |
| antennas (if | | | | | |
| not | | | | | |
| included in | | | | | |
| antenna | | | | | |
| base cost) | | | | | |
| Primary | \$357,486.00 | \$263,962.00 | | \$237,565.80 | |
| Antenna | | | | | |
| TFU-24ETT | | | | | |
| /VP-R 4C150 | | | | | |
| Elbow | \$12,300.00 | \$10,298.00 | See | \$9,268.20 | N/A |
| complex, | | | Attachment | | |
| single | | | 23. | | |
| channel, at | | | | | |
| antenna | | | | | |
| input, per 6 | | | | | |
| 1/8. | | | | | |
| feedline (if | | | | | |
| needed) | | | | | |
| Sweep test | \$6,730.00 | \$6,400.00 | See | \$5,760.00 | N/A |
| of existing | | | Attachment | | |
| antenna | | | 5. | | |
| Feed | \$20,906.00 | \$20,906.00 | Required | \$18,815.40 | N/A |
| Through | | | elbows, cut | | |
| Components | | | lengths and | | |
| | | | hangers to | | |
| | | | route line | | |
| | | | from | | |
| | | | antenna | | |
| | | | input | | |
| | | | through | | |
| | | | antenna | | |
| | | | below into | | |
| | | | | | |
| | | | tower. See | | |
| | | | tower. See Attachment | | |

| UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$198,308.00 | See Attachment 23 Line 1 (cost of vertical polarization component subtracted from cost shown.) | \$178,477.20 | N/A |
|--|----------------|----------------|--|----------------|-----|
| Wedding Cake Adapter | \$28,050.00 | \$28,050.00 | Required to top mount antenna in a stack. See Attachment 23. | \$25,245.00 | N/A |
| Sub-total | \$495,726.00 | \$399,290.00 | N/A | \$237,565.80 | N/A |
| Total for all systems | \$6,414,654.08 | \$5,172,586.20 | N/A | \$1,847,368.92 | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| Sweep test of existing antenna | Information not provided. |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)

Component Description: Invoice includes

cost of antenna, line, and various other components. Only the Elbow Complex Down Payment is shown

here.

Amount: \$4,634.10

Component Description: Invoice includes

cost of antenna, line, and various other components. Only the Elbow Complex Progress Payment is shown

here.

Amount: \$4,634.10

Sweep test of existing antenna

Component Description: Invoice includes

cost of antenna, line, and various other components. Only the Antenna Sweep Progress Payment is shown

here.

Amount: \$2,880.00

Component Description: Invoice includes

cost of antenna, line, and various other components. Only the Antenna Sweep Down Payment is shown

here.

Amount: \$2,880.00

| Feed Through Components | | |
|-------------------------|------------------------|--|
| | Component Description: | Invoice includes cost of antenna, upgraded V-Pol, and Wedding Cake Adapter. Only the Feed Through Components Progress Payment is shown here. |
| | Amount: | \$9,407.70 |
| | Component Description: | Invoice includes |
| | Component Description. | cost of antenna, |
| | | line, and various |
| | | other components. |
| | | Only the Feed |
| | | Through |

here. **Amount:** \$9,407.70

Components Down Payment is shown

UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized

Component Description:

cost of antenna, line, and various other components.

Invoice includes

Only the comparable antenna progress payment is shown here. CBS will not

seek

reimbursement for the V-Pol upgrade now or in the

future.

Amount: \$89,238.60

Component Description: Invoice includes

cost of antenna, line, and various other components.

Only the comparable antenna down payment is shown here. CBS will not

seek

reimbursement for the V-Pol upgrade now or in the

future.

Amount: \$89,238.60

| Wedding | Cake | Adapter |
|-----------|-------|-----------|
| VVCddiiig | Cuito | / lauptoi |

Component Description: Invoice includes

cost of antenna, upgraded V-Pol, and Wedding Cake Adapter. Only the Wedding Cake Adapter Progress

Payment is shown

here.

Amount: \$12,622.50

Component Description: Invoice includes

cost of antenna, upgraded V-Pol, and Wedding Cake Adapter. Only the Wedding Cake Adapter Down Payment is shown

here.

Amount: \$12,622.50

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$185,600.00 | \$153,130.60 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$185,600.00 | \$153,130.60 | See Attachment 8, Line 2. | N/A | N/A |
| Primary Transmission Line | \$279,972.00 | \$190,666.00 | | \$171,599.40 | |
| Rigid Transmission Line - copper, 6 1/8" | \$279,972.00 | \$190,666.00 | See Attachment 5 Line 6. | \$171,599.40 | N/A |
| Sub-total | \$465,572.00 | \$343,796.60 | N/A | \$171,599.40 | N/A |
| Total for all systems | \$6,414,654.08 | \$5,172,586.20 | N/A | \$1,847,368.92 | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| Rigid Transmission Line - copper, 6 1/8" broadband | Information not provided. |

Rigid Transmission Line - copper, 6 1/8"

Component Description: Invoice includes

cost of antenna, line, and various other components.

Only the

Transmission Line Down Payment is

shown here.

Amount: \$85,799.70

Component Description: Invoice includes

cost of antenna, line, and various other components.

Only the

Transmission Line Progress Payment is shown here.

Amount: \$85,799.70

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|--|--------------------------------|-------------------|---|-------------|------------|
| Auxiliary Tower TOWER | \$236,800.00 | \$112,500.00 | | \$3,950.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$12,500.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV (Facility ID 25453). | \$3,950.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$100,000.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV. | N/A | N/A |
| Auxiliary Tower TOWER | \$868,300.00 | \$412,500.00 | | \$8,750.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$12,500.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV. | \$8,750.00 | N/A |

| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$200,000.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV (Facility ID 25453). Tower is complex due to stacked antennas. | N/A | N/A |
|---|--------------|--------------|--|--------|-----|
| Major tower reinforcement /modifications | \$421,000.00 | \$200,000.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV. | N/A | N/# |
| Primary Tower GTOWER | \$456,355.00 | \$199,255.00 | | \$0.00 | |
| Site Coordination Meeting | \$1,667.00 | \$1,667.00 | Site coordination meetings with tower owner, other broadcasters, contractors, and vendors involved with the site deliveries and construction. See Attachment 9 Line 1-B-1. | N/A | N/A |

| Tower Project Management | \$2,500.00 | \$2,500.00 | Project management | N/A | N/A |
|-----------------------------|--------------|--------------|-----------------------|-----|-----|
| <i></i> | | | fee from | | |
| | | | tower owner. | | |
| | | | Scheduling | | |
| | | | and | | |
| | | | management | | |
| | | | of the | | |
| | | | timelines and | | |
| | | | schedules | | |
| | | | occurring | | |
| | | | during the | | |
| | | | repack. See | | |
| | | | Attachment 9 | | |
| | | | Line 1-A-1. | | |
| Structural | \$4,888.00 | \$4,888.00 | Rigorous | N/A | N/A |
| Engineering | | | Structural | | |
| | | | analysis to | | |
| | | | access the | | |
| | | | structural | | |
| | | | capacity and | | |
| | | | modifications | | |
| | | | needed to | | |
| | | | accommodate | | |
| | | | the repacked | | |
| | | | equipment. | | |
| | | | See | | |
| | | | Attachment 9 | | |
| | | | Line 3-A-1. | | |
| Complex | \$421,000.00 | \$184,000.00 | Antenna to be | N/A | N/A |
| Tower | | | removed is | | |
| (includes, for | | | the top of a | | |
| example, | | | stack on a | | |
| those with | | | candelabra. | | |
| candelabras | | | Transmission | | |
| and/or | | | line to be | | |
| stacked | | | removed. See | | |
| antennas) | | | Attachment 9 | | |
| | | | Line 3-C-1. | | |

| Tower | \$26,300.00 | \$6,200.00 | Structural | \$0.00 | N/A |
|-----------------------|----------------|----------------|----------------|----------------|-----|
| mapping for | | | tower | | |
| an | | | mapping to | | |
| undocumented | | | ensure the | | |
| /poorly | | | proper | | |
| documented | | | structural | | |
| tower and | | | information is | | |
| preparation of | | | relayed to | | |
| documentation | | | engineering | | |
| necessary for | | | for the | | |
| tower load | | | rigorous | | |
| study | | | structural | | |
| | | | assessment | | |
| | | | for the | | |
| | | | proposed | | |
| | | | repack | | |
| | | | equipment. | | |
| | | | See | | |
| | | | Attachment 9 | | |
| | | | line 3-A-1. | | |
| Sub-total | \$1,561,455.00 | \$724,255.00 | N/A | \$12,700.00 | N/A |
| Total for all systems | \$6,414,654.08 | \$5,172,586.20 | N/A | \$1,847,368.92 | N/A |
| | | | | | |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description: Invoice is for a

50% Down

payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG

seeks

reimbursement for only half of the Total Invoice Amount.

Amount: \$3,950.00

Component Description: Invoice is for a

50% Down

payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG

seeks

reimbursement for only half of the Total Invoice Amount.

Amount: \$3,950.00

Component Description: This is a duplicated

invoice, which has been superseded by Attachment 10C. Please

permanently delete

or reject this invoice as an administrative correction.

Amount: N/A

Tall Tower (greater than 500')

Information not provided.

Tower mapping for an undocumented/poorly

documented tower and preparation of documentation necessary for tower load study

Component Description:

Invoice is for a

50% Down

payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG

seeks

reimbursement for only half of the Total Invoice Amount.

Amount: \$4,375.00

Component Description: Invoice is for a

50% Down

payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG

seeks

reimbursement for only half of the Total Invoice Amount.

Amount: \$4,375.00

Component Description: Invoice is for a

50% Down

payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG

seeks

reimbursement for only half of the Total Invoice Amount.

Amount: \$4,375.00

Component Description: This is a duplicated

invoice, which has been superseded by Attachment 12C. Please

permanently delete

or reject this invoice as an administrative correction.

Amount: N/A

Component Description: Invoice is for a

50% Down

payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG

seeks

reimbursement for only half of the Total Invoice Amount.

Amount: \$4,375.00

Component Description: This is a duplicated

invoice, which has been superseded by Attachment 11C. Please

permanently delete

or reject this invoice as an administrative correction.

Amount: N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Information not provided.

Major tower reinforcement /modifications

Information not provided.

| Site Coordination Meeting | Information not provided. |
|---|---------------------------|
| Tower Project Management | Information not provided. |
| Structural Engineering | Information not provided. |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided. |

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$58,905.00 | \$55,500.00 | | \$2,550.00 | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,375.00 | N/A |
| Project management of the transition | \$39,500.00 | \$37,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,175.00 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$58,905.00 | \$55,500.00 | N/A | \$2,550.00 | N/A |
| Total for all systems | \$6,414,654.08 | \$5,172,586.20 | N/A | \$1,847,368.92 | N/A |

| Actual Information Description | File Name | |
|---|---------------------------------|---|
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Prepare FCC Form 2100 CP Application, Engineering Section. \$1,375.00 |
| Project management of the transition | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

Perform engineering study for new channel assignment and antenna development

Component Description: Further

interference study

Amount: \$562.50

Component Description: Preliminary

interference study.

Amount: \$612.50

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------|--------------------------------|-------------------|--|--------------|------------------------------|
| Other Expenses | \$951,812.29 | \$944,922.29 | | \$340,076.20 | |
| STL to Interim Site | \$49,604.29 | \$49,604.29 | Studio-to- Transmitter link equipment, including transmitters, receivers, antennas, waveguide, and frequency coordination. See Attachments 29 and 31. System will be shared between repack stations KYW- TV and WPSG so 50% of cost is shown here. | \$425.00 | N/A |

| Interim Bldg. GC and Mech. Contractor | \$324,617.50 | \$324,617.50 | Interim Building General Contractor and Mechanical Subcontractor. See Attachment 27. Site is to be used by KYW-TV and WPSG so only half of the quoted cost is shown here. | \$129,847.00 | N/A |
|--|--------------|--------------|---|--------------|-----|
| Interim Bldg. Fire Detection | \$75,240.00 | \$75,240.00 | Interim Building Fire Detection and Suppression System. See Attachment 27. Site is to be used by KYW-TV and WPSG so only half of the quoted cost is shown here. | \$30,096.00 | N/A |
| Equipment Delivery and Handling Charges | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| | | | | | |

| Interim Bldg. Electrical Contractor | \$449,270.50 | \$449,270.50 | Interim Building Electrical Contractor. See Attachment 27. Site is to be used by KYW-TV and WPSG so only half of the quoted cost is shown here. | \$179,708.20 | N/A |
|--|----------------|----------------|---|----------------|-----|
| DTV Medical Facility Notification | \$11,550.00 | \$4,675.00 | See Quote in Attachment 32. | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Local Zoning | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
| Sub-total | \$951,812.29 | \$944,922.29 | N/A | \$340,076.20 | N/A |
| Total for all systems | \$6,414,654.08 | \$5,172,586.20 | N/A | \$1,847,368.92 | N/A |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| | Component Description: | Invoice is for frequency |
|------------------------------|------------------------|--|
| | | coordination of |
| | | studio transmitter |
| | | link. System will be |
| | | used by WPSG |
| | | and KYW-TV so |
| | | only 50% of total |
| | | cost is shown here. |
| | Amount: | \$425.00 |
| Interim Bldg. GC and Mech. | | |
| Contractor | Component Description: | Invoice is down |
| | | payment for |
| | | building General |
| | | Contractor, Mech |
| | | subcontractor, Elec |
| | | Contractor, and |
| | | Fire Detection and |
| | | Suppression. This |
| | | cost is GC and |
| | | Mech Contractor. |
| | | Site used by KYW- |
| | | TV and WPSG so |
| | | 50% of the quoted |
| | | cost is shown here. |
| | Amount: | \$129,847.00 |
| | | |
| Interim Bldg. Fire Detection | | |
| Interim Bldg. Fire Detection | Component Description: | Invoice is down |
| Interim Bldg. Fire Detection | Component Description: | payment for |
| Interim Bldg. Fire Detection | Component Description: | payment for building General |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and Suppression. This |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and Suppression. This cost is Fire |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and Suppression. This cost is Fire Detection and |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and Suppression. This cost is Fire Detection and Suppression. Site |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and Suppression. This cost is Fire Detection and Suppression. Site used by KYW-TV |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and Suppression. This cost is Fire Detection and Suppression. Site used by KYW-TV and WPSG so |
| Interim Bldg. Fire Detection | Component Description: | payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and Suppression. This cost is Fire Detection and Suppression. Site used by KYW-TV |

| Equipment Delivery and Handling Charges | Information not provided. | |
|--|---------------------------------|---|
| MVPD Notification of Channel Change | Information not provided. | |
| Interim Bldg. Electrical Contractor | Component Description: Amount: | Invoice is down payment for building General Contractor, Mech subcontractor, Elec Contractor, and Fire Detection and Suppression. This cost is Elec. Contractor. Site used by KYW-TV and WPSG so 50% of the quoted cost is shown here. \$179,708.20 |
| DTV Medical Facility Notification | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| Local Zoning | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$6,414,654.08 | \$5,172,586.20 | \$1,847,368.92 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Andrew J Siegel Assistant Secretary

07/26/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Andrew J Siegel Assistant Secretary

07/26/2019

Attachments