

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| | | | - | | | |
|-----------------|---------|--------------|-------|---------|-------------------|--|
| Facility | 13206 | Service: DTV | Call | WATC-DT | Channel: 34 (UHF) | |
| ID: | | | Sign: | | | |
| File | 000002 | 25456 | | | | |
| Number: | | | | | | |
| FRN: 001 | 6652232 | Date | 09/06 | | | |
| | | Submitted: | /2019 | | | |

Applicant Name, Type, and Contact Information

Information

| Applicant | Address | Phone | Email | Applicant Type |
|-------------------------------|--|-----------------------|-------------------|--------------------|
| Community Television, Inc. | 1862 Enterprise Dr. Norcross, GA 30093 United States | +1 (770) 300- 9828 | scott@watc. tv | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Preparer Contact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|---|---|----------------------|-----------------------------|
| | Joseph C. Chautin III Hardy, Carey, Chautin & Balkin, LLP | 1080 West Causeway Approach Mandeville, LA 70471 United States | +1 (985) 629-0777 | jchautin@hardycarey. com |

| Broadcaster | Question | Response |
|-----------------|----------|----------|
| Information and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|---|
| Briefly describe transition plan | Station plans to install new transmitter, filter, transmission line and antenna so that we may continue to serve our community fully during the transition time. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|------------|-------------------------------------|--|-------------------|--|--|
| ransmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | NV7640 | | |
| | | Year | 2005 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power Capacity | 10 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | THU9evo-12 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 19.0 kW | | |
| | | Justification for New Transmitter | We are in receipt of an "end of life" letter from the manufacturer stating that any problems occurring from this day forward may result in a failure that cannot be corrected. The manufacturer states it is "a high risk." | | |

| Primary | Other Transmitter Costs | | | | |
|-------------|-------------------------|---------------------------------------|----------|--|--|
| Transmitter | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | | | | |

| | Switchgear (industrial 800 amp) | No |
|---|--|-----------------|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Other Transmitter Cost Not Listed Transmitter Name

| tter | Name | Description |
|------|-------------------------|--|
| | Mask Filter | Dielectric RF System w/Floor Mount frame |
| | Transmitter Install Kit | SJ Ramer R&S installation kit including necessary materials for proper installation not supplied by R&S. |

| RF Switch gear | 2X Dielectric 4 Port switch & accys. See attached letter 190313 ltr-load-switch for explanations. |
|----------------|--|
| Spinner Load | Spinner 25kW Station Smart Load. Dual 3- 50 Input. See attached letter 190313 ltr- load-switch for explanations. |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 330.0 kW | |
| | | | | |

| Manufacturer | |
|--------------|------------------|
| Model | SWMP22 /OI-41 |
| Year | 2006 |

| Primary | New Antenna Costs | | | |
|---------------------------------------|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| New Antenna Manufacturer and Types | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | Class | Full Power | | |
| | Mounting | Side Mount | | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 288.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TLP 24B W /VP |
|-------------------------------|--|
| Year | 2018 |
| Justification for New Antenna | Unable to retune old antenna for repack channel. |

| Primary | Other Antenna Costs | | |
|---------|--------------------------------|---|----------------------------|
| Antenna | Section | Question | Response |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| | | Frequency | N/A |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 4 1/16 inches inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Costs

| Primary Antenna | Other Antenna Cost Not Listed | | |
|--------------------|-------------------------------|--|--|
| | Name | Description | |
| | Interim Rent | Additional rent costs. | |
| | Dehydrator | Dehydrator & accys needed to keep the line dry | |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary | Existing Transmission Line | | | |
|--|----------------------------|--|---------------------|--|
| Transmission Line Existing Transmission Line Description | onsection | Question | Response | |
| | | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing transmission line shared with another station or stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| Line Manufacturer and Type | | Туре | Flexible Air | |
| | | Diameter | 4 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | N/A | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 225 feet per run | |

Existing Transmission Line

| Primary | New Transmission Line | | | |
|-------------|--------------------------------|---|---|--|
| Transmissio | section | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Туре | Flexible Air | |
| | | Diameter | 4 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | N/A | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 225 feet per run | |
| | | Justification for New Transmission Line | Old transmission line in use with pre- transition system. Cannot be off air for the time needed to change over to new line and testing. | |

Primary Other Transmission Line Expenses Not Listed

| Transmissio | Name | Description |
|-------------|--------------------------|---|
| | Assessories to hang line | Various accessories needed to properly mount transmission line to tower, ice- bridge, & building entrance. |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | |
|---------|---|---|----------------------|
| Tower | Section | Question | Response |
| | Existing Tower Description | Type of change | Modify Existing |
| | | Tower Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Leased |
| | | Is this tower consider Complex? | No |
| | | Is this tower currently shared with any other stations? | Yes |
| | | One or more FM, AM or TV radio broadcaster(s) | No |
| | | Others Types of Users | Yes |
| | | Is tower documented for structural analysis? | Yes |
| | | Is tower compliant with Rev G? | Unknown |
| | Existing Tower Structure | Do you have a tower registration number? | No |
| | Registration | ASR Number | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 34° 03' 59.3" N- |
| | | Longitude (NAD83) | 084° 27' 16.7" W- |
| | | Overall Structure Height | 195.00 feet |
| | | Support Structure Height | 195.00 feet |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1883.00 feet |
| | | | |

| | Structure Type | TOWER - Free Standing or Guyed Structure |
|--|------------------|--|
| | Tower Owner | American Tower, Inc. |
| | Date Constructed | 01/01/0070 |

Other Types of Users

Users

Paging

Primary Tower Section Qu

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

Tower

| Section | 0.0 |
|---------|-----|

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

| Primary | Other Tower Expenses Not Listed | | |
|---------|---------------------------------|--|--|
| Tower | Name | Description | |
| | Construction Project Management | For Tower Modification reinforcements & facilities | |

| Tower permit Drawing Package | If needed |
|--|---|
| Antenna - Transmission line installers | Crew to install new transmission line & antenna and remove old line / antenna after repack. |

| Outside | Section | Question | Response |
|--------------|---|--|--|
| Professional | sional Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 150 |
| | Outside RF consulting Engineering Services | Explanation | In the unlikely event that our staff engineer is unable to complete the project, we will need to hire someone or for American Tower Project Mgr. |
| | | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | No |
| | | Quantity | N/A |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs | Description |
|--------------|--|--|
| | Pre-Transmitter installation site survey | Our building is extremely small and we determined that a preliminary site survey was required for equipment placement. |
| | Transmitter Installation | Transmitter install |
| | Electrial work | Electrical needs for the new transmitter installation. |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Other Expenses

| Name | Description |
|---------------------------|---|
| Disposal Costs | Removal of equipment that would interfere with placement of new repack equipment. |
| Other Installation Costs | Other transmitter/site installation costs. |
| Public Hearing | If necessary. |
| Site Coordination Meeting | Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack |
| Sales Tax expense | Transmission Line & Antenna related sales tax. |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Transmitter THU9evo-12 | \$800,172.13 | \$521,600.81 | | \$510,655.39 | |
| Spinner Load | \$22,000.00 | \$22,000.00 | Non- radiating load for transmitter set up and maintenance large enough to handle the output of the THU9 transmitter. Updated cost to reflect tax. Updated to reflect change in type. | \$21,365.62 | N/A |

| RF Switch gear | \$22,522.13 | \$22,522.13 | On Dielectric quote CLE- 097-Rev A thru D, added as separate line item. Current quote CLE- 097 rev D. Added Change Order dated 3/7/2019 explained on letter 190313 ltr- load-switch. pdf. Added freight charges for the RF gear on 7/23/19. | \$22,522.13 | Freight charges applied to the cost of the RF gear not originally quoted. |
|--|--------------|--------------|--|--------------|--|
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$406,907.68 | Estimated cost of replacement transmitter, less installation. | \$406,907.68 | N/A |
| 5 Ton system | \$20,250.00 | \$18,771.00 | N/A | \$13,504.34 | N/A |
| Transmitter Install Kit | \$2,700.00 | \$2,700.00 | SJ Ramer Associates installation kit for R&S transmitters. | \$2,700.00 | N/A |
| Mask Filter | \$48,700.00 | \$48,700.00 | List price less 25%. Quote attached on CLE-097 Rev-D WATC. | \$43,655.62 | N/A |
| Sub-total | \$800,172.13 | \$521,600.81 | N/A | \$510,655.39 | N/A |
| | | | | | |

| Total for | \$1,724,330.24 | \$1,034,173.00 | N/A | \$761,294.81 | N/A |
|-----------|----------------|----------------|-----|--------------|-----|
| all | | | | | |
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|-----------------------------------|------------------------|------------------------------|
| Spinner Load | | |
| | Component Description: | 50% down |
| | | payment for Load and tax. |
| | Amount: | \$7,039.06 |
| | Amount: | \$7,039.00 |
| | Component Description: | Dual input kit for |
| | | Spinner 25kW |
| | | load, down |
| | | payment. |
| | Amount: | \$3,645.75 |
| | Component Description: | Final pymt for |
| | | Spinner Load |
| | | (\$7,039.06) and |
| | | for Spinner Load |
| | | Dual Input Kit |
| | | (\$3,641.75) |
| | Amount: | \$10,680.81 |
| | Amount: | \$10,680.81 |

| RF Switch gear | | |
|----------------|------------------------|--|
| | Component Description: | Freight charges for RF system, not included in original quote/PO. |
| | Amount: | \$3,915.00 |
| | Component Description: | Dielectric RF Switch gear invoice number 18 - 21 and 27 - 32. Change order is included. |
| | Amount: | \$9,515.48 |
| | | |
| | Component Description: | RF Switch gear part of MAN01073, lines 18-21 & 27-30, with explanation letter. |
| | Amount: | \$8,458.20 |
| | | |
| | Component Description: | This is 5% of the total for the RF Switch gear on invoice MAN01033, line items 18 - 21. |
| | Amount: | \$633.45 |

| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | Component Description: | 50% down payment for the |
|--|------------------------|---|
| | Amount: | transmitter, freight and tax. Updated. \$203,453.84 |
| | Component Description: | Final transmitter payment, due |
| | Amount: | upon receipt. \$203,453.84 |
| 5 Ton system | | |
| | Component Description: | Parts needed to modify HVAC system drain for |
| | Amount: | safety. \$4.34 |
| | Component Description: | Final payment of the HVAC |
| | Amount: | package. \$6,750.00 |
| | Component Description: | 50% down payment on AC |
| | Amount: | system. \$6,750.00 |
| Transmitter Install Kit | | |
| | Component Description: | Installation materials kit for R&S Transmitter. |
| | Amount: | \$2,700.00 |

| Mask Filter | | |
|-------------|------------------------|---|
| | Component Description: | 5% Invoice for Mask Filter, line item 22 on inv. MAN01033. |
| | Amount: | \$2,425.31 |
| | Component Description: | Mask Filter part of invoice MAN01073, line item 22, for 40% payment 8 weeks prior to ship. |
| | Amount: | \$19,402.50 |
| | Component Description: | Mask Filter 45% prior to ship |
| | Amount: | \$21,827.81 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna | Predetermined Cost Estimate \$303,837.00 | Estimated Cost \$134,992.00 | Estimated Cost Justification | Actual Cost \$53,227.49 | Actual Cost Justification |
|---|--|-----------------------------------|--|----------------------------|------------------------------|
| TLP 24B W /VP | | | | | |
| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | \$227,000.00 | \$60,000.00 | N/A | \$44,866.25 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,450.00 | N/A | \$6,450.00 | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$9,255.00 | Cost provided by the factory. | N/A | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$21,900.00 | N/A | N/A | N/A |
|---|----------------|----------------|---|--------------|-----|
| Dehydrator | \$5,387.00 | \$5,387.00 | N/A | \$1,911.24 | N/A |
| Interim Rent | \$32,000.00 | \$32,000.00 | 170630 American Tower cover letter with price. pdf. Rent for additional tower space required for pre- transition /post transition antenna. | N/A | N/A |
| Sub-total | \$303,837.00 | \$134,992.00 | N/A | \$53,227.49 | N/A |
| Total for all systems | \$1,724,330.24 | \$1,034,173.00 | N/A | \$761,294.81 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | Component Description: Amount: | Dielectric inv539035 for antenna shipping. \$2,592.50 |
|---|-----------------------------------|--|
| | Component Description: | Dielectric inv516008, antenna, less upgrade. |
| | Amount: | \$4,227.37 |
| | Component Description: Amount: | 5% down payment on repack antenna. This updated cover letter and original invoice addresses the earlier problems. \$2,113.69 |
| | Component Description: Amount: | Invoice MAN01051 is for 45% 8 week prior to ship payment. Includes cover letter, quote, PO, and invoices. \$16,909.50 |
| | Component Description: Amount: | Dielectric antenna, less upgrade. 45% prior to ship invoice MAN01168 \$19,023.19 |
| Sweep test of existing antenna | Component Description: | Sweep Test of Transmission Line |
| | Amount: | & Antenna \$6,450.00 |

| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Information not provided. | |
|---|---------------------------|--|
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Dehydrator | | |
| | Component Description: | Dehydrator required for pressurization of repack transmission line |
| | Amount: | \$1,898.70 |
| | Component Description: | Small parts needed to plumb dehydrator into |
| | Amount: | system. \$12.54 |
| Interim Rent | Information not provided. | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|---|
| Primary Transmission Line | \$20,594.11 | \$27,318.19 | | \$23,374.06 | |
| Assessories to hang line | \$3,944.11 | \$3,944.11 | CLE 097 Rev D WATC. Updated quote number. | N/A | N/A |
| Flexible Air Transmission Line - dielectric, 4" | \$16,650.00 | \$23,374.08 | CLE 097 RevD WATC. Updated Price estimate from a year ago. / Dielectric accounting department not applying payments to correct accounts and I added freight charges here for the transmission line. / Added Spreadsheet for explanation. | \$23,374.06 | Dielectric, LLC changed accounting systems during the process and it appears they applied money to the wrong accounts to make it easy for themselves. Also applied here are freight charges that were not part of the original quote or PO. |
| Sub-total | \$20,594.11 | \$27,318.19 | N/A | \$23,374.06 | PO. |

| Total for all | \$1,724,330.24 | \$1,034,173.00 | N/A | \$761,294.81 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name |
|-----------------------------------|---------------------------|
| Assessories to hang line | Information not provided. |

| Line - dielectric, 4" | Component Description: | Dielectric transmission line, invoice numbers 1 - 16. |
|-----------------------|------------------------|--|
| | Amount: | \$5,097.63 |
| | Component Description: | Dielectric |
| | | inv521021, |
| | | transmission line |
| | | freight charges, |
| | | not originally in |
| | | quote. |
| | Amount: | \$4,657.00 |
| | Component Description: | Balance of 4" |
| | | Coax order from |
| | | Dielectric. |
| | | Spreadsheet and |
| | | supporting |
| | | documents |
| | | included. |
| | Amount: | \$8,521.79 |
| | Component Description: | Line item 1-16 of |
| | | invoice MAN0107 |
| | | for transmission |
| | | line. |
| | Amount: | \$4,531.23 |
| | Component Description: | Transmission line |
| | | part of MAN01033 |
| | | line item 1 |
| | Amount: | \$566.41 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower TOWER | Predetermined Cost Estimate \$291,337.00 | Estimated Cost \$142,012.00 | Estimated Cost Justification | Actual Cost \$70,793.00 | Actual Cost Justification |
|--|--|-----------------------------------|--|----------------------------|------------------------------|
| Antenna - Transmission line installers | \$26,837.00 | \$26,837.00 | Quote received from Allstate Tower, Inc. to install line and antenna, then a second trip to remove pre-repack antenna and line. | \$13,418.00 | N/A |
| Construction Project Management | \$5,000.00 | \$5,000.00 | Project mgr for landlord during modification of tower. | \$5,000.00 | N/A |
| Tower permit Drawing Package | \$4,700.00 | \$4,700.00 | The generation of a permitting drawing package. | N/A | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$45,000.00 | N/A | N/A | N/A |

| Minor tower reinforcement /modifications | \$158,000.00 | \$50,000.00 | American Tower costs to modify the tower keep increasing. | \$41,900.00 | N/A |
|--|----------------|----------------|--|--------------|-----|
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$10,475.00 | N/A | \$10,475.00 | N/A |
| Sub-total | \$291,337.00 | \$142,012.00 | N/A | \$70,793.00 | N/A |
| Total for all systems | \$1,724,330.24 | \$1,034,173.00 | N/A | \$761,294.81 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| Antenna - Transmission line installers | Component Description: | Allstate Tower install antenna and line. Invoice was filed late because it was in the completed stack instead of to be done stack. \$13,418.00 |
| Construction Project Management | Component Description: Amount: | ATC project mgmt fee. \$5,000.00 |
| Tower permit Drawing Package | Information not provided. | |
| Short Tower (less than 500') | Information not provided. | |

| Minor tower reinforcement /modifications | Component Description: | Construction costs per ATC Description sheet. |
|--|------------------------|---|
| | Amount: | \$41,900.00 |
| Structural engineering tower load study for well | | |
| documented tower | Component Description: | Structural Analysis of tower |
| | Amount: | \$10,475.00 |
| | | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-------------------------------------|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside Professional Services | \$227,340.00 | \$132,150.00 | | \$73,482.00 | |
| Electrial work | \$8,500.00 | \$8,500.00 | The transmitter requires a number of changes to the existing electrical system. | \$6,380.00 | N/A |
| Transmitter Installation | \$50,000.00 | \$50,000.00 | Transmitter installation costs, updated amount of time due to small building. See 190412 Ramer Revised Quote 1830R.pdf for details. Added \$11K for other unforeseen expenses. | \$45,450.00 | N/A |

| Pre-Transmitter installation site survey | \$8,600.00 | \$8,600.00 | Our building is extremely small and it was determined that we needed to have CAD drawings made for equipment placement to determine exactly how all of the equipment would fit. | \$8,600.00 | N/A |
|---|-------------|-------------|--|------------|-----|
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$583.00 | N/A |
| Project management of the transition | \$23,700.00 | \$23,000.00 | We have determined that additional assistance will be needed to manage the projects for the transition and have increased the original amount to \$23K. | \$8,040.00 | N/A |

| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | \$1,539.00 | N/A |
|---|------------|------------|-----|------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$6,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$2,890.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | lf necessary. | N/A | N/A |
|--|----------------|----------------|------------------|--------------|-----|
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$5,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$8,300.00 | N/A | N/A | N/A |
| Sub-total | \$227,340.00 | \$132,150.00 | N/A | \$73,482.00 | N/A |
| Total for all systems | \$1,724,330.24 | \$1,034,173.00 | N/A | \$761,294.81 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|-----------------------------------|--|
| Electrial work | | |
| | Component Description: Amount: | Electrical hookups and site prep for new transmitter. \$6,380.00 |
| Transmitter Installation | | |
| | Component Description: | On site 3 extra days terminating transmission line and attempting to sweep line. Attached letter explains. |
| | Amount: | \$6,450.00 |
| | Component Description: | SJ Ramer invoice for transmitter installation. |
| | Amount: | \$39,000.00 |

| Pre-Transmitter installation site survey | Component Description: Amount: | Pre-installation site survey to determine if all of the components will fit in the building. \$8,600.00 |
|---|-----------------------------------|--|
| Prepare and or review reimbursement form | Component Description: | HCCB Inv 34859 Legal Services, Dec, 2018 |
| | Amount: Component Description: | \$81.00 HCCB Inv 34283 Legal Services, |
| | Amount: Component Description: | July, 2018 \$78.00 HCCB Inv 34010 |
| | Amount: | Legal Services, April, 2018 \$78.00 |
| | Component Description: Amount: | HCCB Inv 34634 Legal Services, Oct, 2018 \$216.00 |
| | Component Description: Amount: | HCCB Inv 33631 Legal Services Jan, 2018. \$130.00 |

| Project management of the transition | Component Description: Amount: | Carlisle invoice for Project Mgmt. \$960.00 |
|---|-----------------------------------|--|
| | Component Description: Amount: | Project mgmt 5/21 & 5/22/19 logistics. \$680.00 |
| | Component Description: Amount: | Jim Carlisle inv1307 Project Mgmt \$6,400.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Component Description: Amount: | HCCB Inv 35171 Legal Services, Feb, 2019 \$945.00 |
| | Component Description: | HCCB Inv 35056 Legal Services, Jan, 2019 |
| | Amount: | \$594.00 |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Attorney Fees - Prepare | | |
|--|--|----------------------------------|
| and File FCC Form 2100 (main), Construction | Component Description: | HCCB_inv32872 Legal Services, |
| Permit Application | | July, 2017 |
| | Amount: | \$390.00 |
| | Component Description: | HCCB_Inv32743 |
| | | Legal Services |
| | Americati | June, 2017 |
| | Amount: | \$416.00 |
| | Component Description: | HCCB_Inv32643 |
| | | Legal Services for |
| | | May, 2017 |
| | Amount: | \$912.00 |
| | Component Description: | HCCB_inv32422 |
| | •••••••••••••••••••••••••••••••••••••• | April,2017 Legal |
| | | Svcs. |
| | Amount: | \$470.00 |
| | Component Description: | HCCB Inv 33290 |
| | component Description. | Legal Services, Oct |
| | | 2017. |
| | Amount: | \$624.00 |
| | Component Description: | HCCB Inv 33140 |
| | | Legal Services |
| | | Sept, 2017 |
| | Amount: | \$78.00 |
| Attorney Fees -Prepare and File FCC Form 2100 | Information not provided. | |
| | | |
| (main), License to Cover Application | | |
| | Information not provided. | |

| Comprehensive coverage verification via field study, if needed | Information not provided. |
|--|---------------------------|
| RF Exposure Measurements | Information not provided. |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$81,050.00 | \$76,100.00 | | \$29,762.87 | |
| DTV Medical Facility Notification | \$11,550.00 | \$6,600.00 | N/A | N/A | N/A |
| Local Zoning | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$7,500.00 | \$7,500.00 | N/A | \$3,630.96 | N/A |
| Equipment Storage | \$750.00 | \$750.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$1,250.00 | \$1,250.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$7,500.00 | \$7,500.00 | If necessary. | N/A | N/A |

| Disposal Costs | \$7,500.00 | \$7,500.00 | Disposal of existing equipment to make room for repack equipment. 4 /25 - Updated amount to more accurately reflect what will be required. | \$6,750.70 | We had a enormout amount of retired equipment in our warehout /studio th had to be moved in order to make roo to receiv the new transmitte before in can proceed f our very small transmitte building Took mou |
|---------------------------------|-------------|-------------|---|------------|--|
| Public Hearing | \$10,000.00 | \$10,000.00 | If necessary. | N/A | estimate N/A |
| Site Coordination Meeting | \$2,500.00 | \$2,500.00 | Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the | N/A | N/A |

| Other Installation Costs Sub-total | \$15,000.00 \$81,050.00 | \$15,000.00 | original quotes. Other installation costs needed to prepare and restore the site for the repack. N/A | \$11,393.18 \$29,762.87 | N/A N/A |
|---|----------------------------|-------------|--|----------------------------|------------|
| Sales Tax expense | \$10,000.00 | \$10,000.00 | Sales Tax expense, primarily for antenna & transmission line, not included in original | \$7,988.03 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| DTV Medical Facility Notification | Information not provided. |
| Local Zoning | Information not provided. |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |

| Equipment Delivery and | | |
|---|---------------------------|--|
| Handling Charges | Component Description: | Received 10' diameter reel of cable and delivered to WATC TV transmitter site. |
| | Amount: | \$1,200.00 |
| | Component Description: | 190717 ALS invA2456. Moving crew to place RF system and transmitter physically into the building. Please note that the due date precedes the invoice date on their invoice. I have put the due date on this submission to equal the invoice date. |
| | Amount: | \$840.00 |
| | Component Description: | Credit card charges, inv1649, SWBLLC |
| | Amount: | \$360.96 |
| | Component Description: | Credit card charges, inv1651, SWBLLC |
| | Amount: | \$1,230.00 |
| Equipment Storage | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| MVPD Notification of Channel Change | Information not provided. | |

| Disposal Costs | | |
|---------------------------|---------------------------|---|
| | Component Description: | Clearing warehouse |
| | | /studio area to |
| | | receive and store new transmitter. |
| | Amount: | \$560.00 |
| | Amount. | \$555.55 |
| | Component Description: | Site cleanup after |
| | | installation. |
| | Amount: | \$500.00 |
| | Component Description: | Credit cord chorace |
| | Component Description: | Credit card charges, inv1651, SWBLLC |
| | Amount: | \$777.00 |
| | | |
| | Component Description: | Site prep for repack. |
| | Amount: | \$480.00 |
| | Component Description: | Clearing transmitter |
| | component Description. | building for new |
| | | equipment. |
| | Amount: | \$1,700.00 |
| | | |
| | Component Description: | This invoice was |
| | | paid on 8/15/2018. Resubmitted, 9/24 |
| | | /18. Corrected Inv# |
| | | on 10/4/18. |
| | Amount: | \$2,606.66 |
| | | |
| | Component Description: | Credit Card charges, |
| | | inv1649, SWBLLC. |
| | Amount: | \$127.04 |
| Public Hearing | Information not provided. | |
| Site Coordination Meeting | Information not provided. | |
| | | |

| sales Tax expenseComponent Description: Delectric inv 521021. Soles tax invoice on Dielectric inv 521021. Soles tax invoice for invoice 518011. Amount:Sales tax invoice for invoice 518011. Soles tax on Dielectric Inv519010. S78.49Component Description: Amount:Sales tax on Dielectric Inv519010. S78.49Sales tax on Dielectric Inv519010. S78.49Component Description: Amount:Sales tax on transmission line interconnect kit on invoice 515020. Stal.98Amount:Sales tax on transmission line interconnect kit on invoice 515020. Stal.98Amount:Sales tax invoice for stal.98Component Description: Amount:Dielectric Sales Tax invST516008 for antenna. Less upgrade. S2,536.43Dielectric Sales Tax invST516008 for antenna. Less upgrade. S3,637.13Sales tax invoice for Sales tax invoice for RF system and CO. S3,637.13Dielectric Installation CostsComponent Description: Amount:Sales tax invoice for transmitter unloading. \$40.00Dielectric Sales Tax invST516008 for antenna. Less upgrade. S2,536.43Component Description: Sales tax invoice for RF system and CO. S3,637.13 | | | |
|--|--------------------------|------------------------|-------------------------|
| Amount:Dielectric inv 521021. \$514.32Amount:\$514.32Component Description:Sales tax invoice for invoice 518011. \$679.68Amount:Sales tax on Dielectric Inv519010. \$78.49Component Description:Sales tax on Dielectric Inv519010. \$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020. \$541.38Amount:Sales tax on transmission line interconnect kit on invoice 515020. \$541.38Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2,536.43Dther Installation CostsComponent Description: Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description: Amount:Component Description:Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description: Sales tax invoice for RF system and CO. \$3,637.13Component Description:Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description: Sales tax invoice for RF system and CO. \$3,637.13 | Sales Tax expense | | |
| Amount:\$514.32Component Description: Amount:Sales tax invoice for invoice 518011. \$679.68Component Description: Amount:Sales tax on Dielectric Inv519010. \$78.49Component Description: Amount:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Component Description: Mount:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:Sales tax invoice for antenna. Less upgrade. \$2,536.43Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$3,637.13Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$3,637.13Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$3,637.13Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$40.00Component Description: unticating. \$40.00Component Description: unticating. \$40.00Component Description: unticating. Set0.00 <th></th> <th>Component Description:</th> <th></th> | | Component Description: | |
| Component Description:Sales tax invoice for invoice 518011. \$679.68Amount:Sales tax on Dielectric Inv519010. Amount:Sales tax on Dielectric Inv519010. \$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2,536.43Amount:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description: Amount:Component Description:Sales tax invoice for RF system and CO. \$3,637.13Component Description:Sales tax invoice for RF system and CO. \$3,637.13Component Description:Forklift operator for transmitter unloading. \$640.00Component Description:Forklift operator for transmitter unloading. \$640.00 | | A | |
| Amount:invoice 518011. \$679.68Amount:\$679.68Component Description:Sales tax on Dielectric Inv519010. \$78.49Amount:\$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2.536.43Amount:\$2.536.43Component Description:Sales tax invoice for antenna. Less upgrade. \$2.537.13Other Installation CostsComponent Description: Amount:Sales tax invoice for transmitter unloading. \$640.00Other Installation CostsComponent Description: Amount:Forklift operator for transmitter unloading. \$640.00 | | Amount: | \$514.3Z |
| Amount:invoice 518011. \$679.68Amount:\$679.68Component Description:Sales tax on Dielectric Inv519010. \$78.49Amount:\$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2.536.43Amount:\$2.536.43Component Description:Sales tax invoice for antenna. Less upgrade. \$2.537.13Other Installation CostsComponent Description: Amount:Sales tax invoice for transmitter unloading. \$640.00Other Installation CostsComponent Description: Amount:Forklift operator for transmitter unloading. \$640.00 | | | |
| Amount:\$679.68Component Description:Sales tax on Dielectric Inv519010. \$78.49Amount:\$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2,536.43Amount:Sales tax invoice for s2,536.43Component Description:Sales tax invoice for s2,536.43Component Description:Sales tax invoice for s3,637.13Other Installation CostsComponent Description: mount:Component Description:Sales tax invoice for s3,637.13Component Description:Sales tax invoice for s3,637.13Component Description:Sales tax invoice for s3,637.13Component Description:Sales tax invoice for s3,637.13Component Description:Forklift operator for transmitter unloading. \$640.00Component Description:Monthly forklift rental | | Component Description: | Sales tax invoice for |
| Component Description:Sales tax on Dielectric Inv519010.Amount:\$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020.Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade.Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Xther Installation CostsComponent Description: RF system and CO. \$3,637.13Component Description:Sales tax invoice for RF system and CO. \$3,637.13 | | Amerinti | |
| Amount:Dielectric Inv519010. \$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020.Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade.Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. Amount:Component Description:Sales tax invoice for RF system and CO. Amount:Dther Installation CostsComponent Description:Component Description:Sales tax invoice for RF system and CO. Amount:Component Description:Sales tax invoice for RF system and CO. Amount:Monthly forklift rentalComponent Description:Monthly forklift rental | | Amount: | 4019.00 |
| Amount:Dielectric Inv519010. \$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020.Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade.Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. Amount:Component Description:Sales tax invoice for RF system and CO. Amount:Dther Installation CostsComponent Description:Component Description:Sales tax invoice for RF system and CO. Amount:Component Description:Sales tax invoice for RF system and CO. Amount:Monthly forklift rentalComponent Description:Monthly forklift rental | | | |
| Amount:\$78.49Component Description:Sales tax on transmission line interconnect kit on invoice 515020. \$541.98Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2,536.43Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00 | | Component Description: | |
| Component Description:Sales tax on transmission line interconnect kit on invoice 515020.Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade.Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description:Component Description:Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description:Component Description:Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description:Component Description:Forklift operator for transmitter unloading. \$640.00Component Description:Monthly forklift rental | | Amount | |
| transmission line interconnect kit on invoice 515020.Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade.Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description: stansmitter unloading. \$640.00Component Description:Forklift operator for transmitter unloading. \$640.00 | | , and and | φ ι σ. το |
| transmission line interconnect kit on invoice 515020.Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade.Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description: stansmitter unloading. \$640.00Component Description:Forklift operator for transmitter unloading. \$640.00 | | | |
| Amount:interconnect kit on invoice 515020. \$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2,536.43Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description: mount:Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description: mount:Forklift operator for transmitter unloading. \$640.00Component Description:Monthly forklift rental | | Component Description: | |
| Amount:\$541.98Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2,536.43Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Dther Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Component Description:Component Description:Forklift operator for transmitter unloading. \$640.00 | | | |
| Component Description:Dielectric Sales Tax invST516008 for antenna. Less upgrade. \$2,536.43Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description: \$3,637.13Description:Forklift operator for transmitter unloading. \$640.00Component Description:Forklift operator for transmitter unloading. \$640.00 | | | invoice 515020. |
| invST516008 for antenna. Less upgrade. \$2,536.43Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Component Description:Forklift operator for transmitter unloading. \$640.00 | | Amount: | \$541.98 |
| invST516008 for antenna. Less upgrade. \$2,536.43Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Component Description:Forklift operator for transmitter unloading. \$640.00 | | | |
| Amount:antenna. Less upgrade. \$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Component Description:Forklift operator for transmitter unloading. \$640.00 | | Component Description: | Dielectric Sales Tax |
| Amount:upgrade. \$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Component Description:Component Description:Monthly forklift rental | | | |
| Amount:\$2,536.43Component Description:Sales tax invoice for RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Component Description:Component Description:Monthly forklift rental | | | |
| Amount:RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Amount:Component Description:Monthly forklift rental | | Amount: | |
| Amount:RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Amount:Component Description:Monthly forklift rental | | | |
| Amount:RF system and CO. \$3,637.13Other Installation CostsComponent Description:Forklift operator for transmitter unloading. \$640.00Amount:Component Description:Monthly forklift rental | | Component Description: | Sales tax invoice for |
| Other Installation Costs Component Description: Forklift operator for transmitter unloading. Amount: \$640.00 Component Description: Monthly forklift rental | | | RF system and CO. |
| Component Description: Forklift operator for transmitter unloading. Amount: \$640.00 Component Description: Monthly forklift rental | | Amount: | \$3,637.13 |
| Component Description: Forklift operator for transmitter unloading. Amount: \$640.00 Component Description: Monthly forklift rental | Other Installation Costs | | |
| Amount: transmitter wnloading. \$640.00 Component Description: Monthly forklift rental | | Component Description: | Forklift operator for |
| Amount: \$640.00 Component Description: Monthly forklift rental | | component Description: | |
| Component Description: Monthly forklift rental | | | unloading. |
| | | Amount: | \$640.00 |
| | | | |
| Amount: \$2,398.78 | | Component Description: | Monthly forklift rental |
| | | Amount: | \$2,398.78 |
| | | 1 | |

| Component Description: Amount: | Purchase of a steel plate needed for moving equipment. \$69.34 |
|-----------------------------------|---|
| Component Description: Amount: | Forklift operator for antenna raising. \$597.92 |
| Component Description: Amount: | Casual labor assisting installation engineers. \$240.00 |
| Component Description: Amount: | Reducer needed due to miscommunication with vendor plus shipping. \$1,308.20 |
| Component Description: Amount: | Casual labor moving equipment. \$50.00 |
| Component Description: | Credit card reimbursement on inv1649, SWBLLC. Updated. Blame it on the calculator. Thanks for the catch. |
| Amount: | \$282.42 |

| Component Description: | The "Planned maintenance" on the 3 existing doors is not a repack expense. The repaired door is the one we had to use as all others are blocked. \$1,750.00 |
|--|--|
| Component Description: | The "Planned maintenance" on the 3 existing doors is not a repack expense. The repaired door is the one we had to use as all others are blocked. |
| Amount: Component Description: Amount: | \$1,750.00 Credit Card reimbursement inv1651, SWBLLC \$1,056.52 |
| Component Description: | Vose Construction for placing transmitter equipment in place. \$4,750.00 |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$1,724,330.24 | \$1,034,173.00 | \$761,294.81 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Scott Wills Chief Operator, WATC TV |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|---------------|--|--|
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | Scott Wills Chief Operator, WATC TV |
| | | 09/06/2019 |

Attachments