

#### Federal Communications Commission (REFERENCE COPY - Not for submission)

# Transition Plan Progress Report

 File Number:
 0000088462
 Submit Date:
 11/08/2019
 Call Sign:
 WLFB
 Facility ID:
 37806
 FRN:
 0002058089
 State:

 West Virginia
 City:
 BLUEFIELD
 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 11/08/2019
 Filing Status:

 Active
 Ketive
 Ketive
 Ketive
 Ketive
 Ketive
 Ketive

## General Information

Section	Question	Response
Filing Information	Filing Type	10 weeks before the end of the assigned construction deadline for the station
Attachments	Are attachments (other than associated schedules) being filed with this application?	Yes

### Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
LIVING FAITH MINISTRIES, INC. Doing Business As: LIVING FAITH MINISTRIES, INC.	P.O. BOX 1867 ABINGDON, VA 24212 United States	+1 (276) 676- 3806	lisa@livingfaithtv. com	Corporation

### Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact	Contact Name	Address	Phone	Email	Contact Type
Representatives (3)	<b>Stephen Hartzell</b> Brooks, Pierce et al.	150 Fayetteville Street Suite 1700 Raleigh, NC 27601 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Legal Representative
	<b>Timothy Z Sawyer</b> <i>Technical Consultant</i> TZ Sawyer Technical Consultants	2130 Hutchison Grove Court Suite 100 Falls Church, VA 22043 United States	+1 (703) 848- 2130	tzsawyer@tzsawyer. com	Technical Representative
	Marcus W Trathen Brooks, Pierce et al.	150 Fayetteville Street Suite 1700 RALEIGH, NC 27601 United States	+1 (919) 839- 0300	mtrathen@brookspierce. com	Legal Representative

Permits and	Section	Question	Response		
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	Yes		
		The Station has requested FAA approval for its post-auction facility.	No		
		The Station has received FAA approval for its post-auction facility.			
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes		
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	No		
		Please Explain: The new tower will require local permitting, and FAA approval may also be required.			
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility			
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes		
		RF studies have been started	No		
		RF studies have been completed			
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes		
		Structural tower studies have been started	Yes		
		Structural tower studies have been completed	Yes		

Station	Section	Question	Response	
Equipment Station Equipment		The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Yes	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Yes	
r		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	No	
		Please Explain: WLFB has already commenced post-transition operations using tower will be completed after Phase 7 deadline. WLFB terminat operations on 10/15/19. See attached exhibit.		
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Antenna         Towers Construction and Antenna Installation         Does the Station's post-auction facility require tower construction of the Stition's post-auction facility require construction of a new tower or substantial         Yes           Image: Construction of the Stition's post-auction facility require construction of a new tower or substantial         No           Image: Construction of the Stition's post-auction facility require construction of a new tower or substantial         No           Image: Construction of a new tower or substantial         No           Image: Construction of a new tower or substantial         No           Image: Construction of a new tower or substantial         No           Image: Construction of a new tower or substantial         No           Image: Construction of a new tower or substantial         No           Image: Construction deadified         No <td< th=""></td<>
require construction of a new lower or substantial modification of an existing tower?       No         Has all necessary tower work been scheduled?       No         Please Explain: Prior Transition Progress Reports have discussed the new tower onstruction situation. I definitive work schedule for the new tower has yet been established.       No         Has all necessary tower work been completed?       No         Please Explain: Station anticipate that all tower work, including construction deadline?       No         Please Explain: Station has already met its transition obligation using interim stulities; full construction we nexthibit.       No         Auxiliary Antenna       Does the Station articipate that all outside tower work and made all necessary equipment upgrades to commence testing of its rew auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all touside tower work and made all necessary equipment upgrades to com
Please Explain:       Prior Transition Progress Reports have discussed the new tower construction situation. I definitive work schedule for the new tower has yet been established.         Has all necessary tower work been completed?       Image: Complete in time to meet its construction deadline?         Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?       No         Please Explain:       Station has already met its transition obligation using interim facilities; full construction winto be complete by the CP deadline, and a CP extension will be necessary. Please see exhibit.       Yes         Auxiliary Antenna       Does the Station require use of a new auxiliary antenna system?       Yes         Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station started testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on i
Prior Transition Progress Reports have discussed the new tower construction situation. I definitive work schedule for the new tower has yet been established.           Has all necessary tower work been completed?         Image: Complete in time to meet its construction deadline?         No           Please Explain: Station has already met its transition obligation using interim tacilities; full construction with not be complete by the CP deadline, and a CP extension will be recessary. Please see exhibit.         Yes           Auxiliary Antenna         Does the Station require use of a new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made system?         Yes           Has the Station completed all outside tower work and made is new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made is new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made is new auxiliary antenna system?         Yes           Has the Station completed all using on its new a
Auxiliary Antenna         Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?         No           Auxiliary Antenna         Please Explain: Station has already met its transition obligation using interim facilities; full construction w not be complete by the CP deadline, and a CP extension will be necessary. Please see exhibit.           Auxiliary Antenna         Does the Station require use of a new auxiliary antenna system?         Yes           Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Yes           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Yes           Has the Station completed all testing on its new auxiliary antenna system?         Yes           Has the Station completed all testing on its new auxiliary antenna system?         Yes           Has the Station completed all testing on its new auxiliary antenna sys
antenna installation, will be completed in time to meet is construction deadline?       Please Explain:         Station has already met its transition obligation using interim facilities; full construction wind be complete by the CP deadline, and a CP extension will be necessary. Please see exhibit.       Please Explain:         Auxiliary Antenna       Does the Station require use of a new auxiliary antenna system?       Yes         Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station started testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its n
Station has already met its transition obligation using interim facilities; full construction w         Auxiliary Antenna       Does the Station require use of a new auxiliary antenna       Yes         Has the Station started all outside tower work and made all       Yes         necessary equipment upgrades to commence testing of its       Yes         Has the Station completed all outside tower work and made all       Yes         Has the Station completed all outside tower work and made all       Yes         Has the Station completed all outside tower work and made all       Yes         Has the Station completed all outside tower work and made all       Yes         Has the Station completed all outside tower work and made all       Yes         Has the Station completed all outside tower work and made all       Yes         Has the Station completed all outside tower work and made all       Yes         Has the Station started testing on its new auxiliary antenna       Yes         System?       Yes       Yes         Has the Station completed all testing on its new auxiliary antenna       Yes         System?       Yes       Yes         Has the Station completed all testing on its new auxiliary antenna       Yes         System?       Yes       Yes         Has the Station completed all testing on its new auxiliary antenna       Yes         Sy
system?       Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station started testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?       Yes         Post-auction Facility       Has the Station completed all work, including construction,       No
necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Yes         Has the Station started testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?       Yes         Post-auction Facility       Has the Station completed all work, including construction,       No
all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Has the Station started testing on its new auxiliary antenna system?       Yes         Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its new auxiliary antenna?       Yes         Post-auction Facility       Has the Station completed all work, including construction,       No
system?       Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?       Yes         Post-auction Facility       Has the Station completed all work, including construction,       No
antenna system such that it may now cease broadcasting on its pre-auction channel?         Post-auction Facility         Has the Station completed all work, including construction,         No
modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?
Has the Station completed all tower work? No
Has the Station completed all in-building (equipment) work? No
Does the Station have other issues that must be addressed Yes before it can fully construct and/or operate its post-auction facility?
Please Explain: Station is using interim facilities and made a timely transition during Phase 7. Please see attached exhibit and previously-filed reports.
Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?No
Pre-auction Channel       Has the Station ceased broadcasting on its pre-auction       Yes         channel?

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	<ul> <li>FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID</li> <li>Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements.</li> <li>Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization.</li> <li>Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application.</li> <li>WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503).</li> </ul>	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Michael Smith President 11/08/2019

#### Attachments

File Name	Uploaded By	Attachment Type	Description
WLFB 10-Week Transition Progress Report Narrative.pdf	Applicant	All Purpose	Phase 7 10-Week Narrative for WLFB