



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **70492** | Service: **DTV** | Call **KUBE-TV** | Channel: **31 (UHF)** |
ID: | Sign:
File **0000028493**
Number:
FRN: **0029023009** | Date **01/24**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NRJ TV HOUSTON LICENSE CO., LLC	Robert Andrews 722 S. DENTON TAP ROAD SUITE 130 COPPELL, TX 75019 United States	+1 (972) 947-3391	bob@nrjventures. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replacement in kind on existing tower at existing location. Will purchase new transmitter to replace non re-tunable IOT system currently in place. Interim antenna will be installed to protect from extensive outages required by tower top work on stations

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma IOT CD3220P2
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	47.2 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE 72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	42 kW
	Justification for New Transmitter	Current transmitter, no longer supported, not re-tunable. Comparable IOT unit not available from this vendor. See attachment.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes

	Size	4 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Concrete Core Drilling	New holes in concrete wall required for transmitter electrical and hvac lines
MFR Site Survey	Required to verify installation conditions for transmitter
Misc Small Parts	Miscellaneous parts required during transmitter installation

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW30H4- ESCH-41H
Year	2007

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	ATW30HS4-ESCX-31H
Year	2019
Justification for New Antenna	Existing antenna is single channel only, not compatible with new repack channel (31)

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	66.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	40.0 kW
	Manufacturer	
	Model	TFU-16WB- R C160
	Year	2018

	Justification for New Antenna	Due to the extensive work required at the candelabra level, substantial outages are predicted. Interim antenna at lower level will keep station on-air. Purchase of an off-the-shelf broadband antenna was cheaper than custom slotted coax single channel ant
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2100 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2100 feet per run
	Justification for New Transmission Line	Repack channel (31) is prohibited on the 19.5 foot sections that are currently installed.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ¾ '
	Other Segment Length	
	Number of parallel runs	1
	Length	1700 feet per run
	Justification for New Transmission Line	Required to feed interim antenna due to extensive work requiring extended downtime on candelabra top mount antennas

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1064696
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	29° 34' 16.0" N-
	Longitude (NAD83)	095° 30' 38.0" W-
	Overall Structure Height	1973.07 feet
	Support Structure Height	1842.17 feet
	Ground Elevation Above Mean Sea Level (AMSL)	76.77 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC
Date Constructed	11/19/2001

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
66790	KUGB-CD	DTV
70492	KUBE-TV	DTV
12895	KETH-TV	DTV
24436	KLTJ	DTV
58835	KPXB-TV	DTV
60537	KFTH-DT	DTV
64984	KTMD	DTV

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Expenses for On-Site Crew	Travel, Lodging, Per Diem for on-site crew
Interim Tower Lease Cost	Expected additional tower lease charges for temporary installation of interim antenna and interim transmission line

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	160
	Explanation	Extensive co-ordination and on-site supervision required due to the complex nature of the tower project. Estimated at \$100/hr
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Proj Manager Expenses	Travel, per diem etc expenses for on-site proj mgt

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE 72	\$1,602,514.76	\$1,478,536.89		\$1,455,855.62	
Misc Small Parts	<i>\$2,245.76</i>	\$2,245.76	adjusted 1 /17/2020 per actual invoices received	\$2,245.76	N/A
MFR Site Survey	<i>\$16,370.00</i>	\$16,370.00	Required for proper installation and site planning.	N/A	N/A
Concrete Core Drilling	<i>\$1,299.00</i>	\$1,299.00	Actual cost per invoice	\$1,299.00	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$20,200.00	\$11,500.00	N/A	\$10,510.80	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$32,000.00	N/A	\$29,247.44	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$18,600.00	N/A	\$17,000.07	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,384,522.13	adjusted June 4, 2019 to match final invoice	\$1,384,522.13	N/A

Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$12,000.00	N/A	\$11,030.42	N/A
Sub-total	\$1,602,514.76	\$1,478,536.89	N/A	\$1,455,855.62	N/A
Total for all systems	\$5,041,709.77	\$3,719,805.66	N/A	\$3,426,099.42	N/A

Components

Actual Information	
Description	File Name
Misc Small Parts	<p>Component Description: Small Parts for Transmitter Installation</p> <p>Amount: \$582.88</p> <p>Component Description: Small parts for transmitter installation</p> <p>Amount: \$917.56</p> <p>Component Description: Misc small parts and supplies for transmitter installation</p> <p>Amount: \$725.47</p> <p>Component Description: Mount for GPS antenna</p> <p>Amount: \$19.85</p>
MFR Site Survey	Information not provided.

Concrete Core Drilling	<div> <div>Component Description:</div> <div>Core Drilling for Transmitter Installation</div> </div> <div> <div>Amount:</div> <div>\$1,299.00</div> </div>
4" Rigid Conduit and Wiring (Cost per foot)	<div> <div>Component Description:</div> <div>45% final payment</div> </div> <div> <div>Amount:</div> <div>\$4,729.86</div> </div> <div> <div>Component Description:</div> <div>30% progress payment</div> </div> <div> <div>Amount:</div> <div>\$3,153.24</div> </div> <div> <div>Component Description:</div> <div>25% downpayment</div> </div> <div> <div>Amount:</div> <div>\$2,627.70</div> </div>
Transformer 3 phase/480v - 300 KVA	<div> <div>Component Description:</div> <div>45% final payment</div> </div> <div> <div>Amount:</div> <div>\$13,161.35</div> </div> <div> <div>Component Description:</div> <div>25% downpayment</div> </div> <div> <div>Amount:</div> <div>\$7,311.86</div> </div> <div> <div>Component Description:</div> <div>30% progress payment</div> </div> <div> <div>Amount:</div> <div>\$8,774.23</div> </div>

Switchgear - industrial 800 amp	<div> Component Description: 25% downpayment Amount: \$4,250.02 </div>
	<div> Component Description: 45% final payment Amount: \$7,650.03 </div>
	<div> Component Description: 30% progress payment Amount: \$5,100.02 </div>
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> Component Description: ## New attachment includes cover letter requested by reviewer. ## Final invoice for materials; installation and freight still to be billed Amount: \$376,114.39 </div>
	<div> Component Description: ULXTE-72 Transmitter Amount: \$453,878.86 </div>
	<div> Component Description: Final Invoice Primary Transmitter Amount: \$100,650.02 </div>
	<div> Component Description: ULXTE-72 Transmitter Amount: \$453,878.86 </div>

Service entrance 3 phase /800 amp/208 volt	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>45% final payment</div> <div>\$4,935.52</div> </div>
	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Power cords for temporary power to encoders, networking, etc, while main power supply modified for new transmitter</div> <div>\$62.63</div> </div>
	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>30% progress payment</div> <div>\$3,290.33</div> </div>
	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>25% downpayment</div> <div>\$2,741.94</div> </div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-16WB-R C160	\$325,730.00	\$119,649.47		\$119,499.46	
UHF . Broadband Slot, Side Mount, 16 bay, 40 kW input, directional, horizontally polarized	\$129,500.00	\$15,401.47	Note that the first two invoices for this antenna, totaling \$97,848, were submitted in a different category, so the final expense in this category is actually \$97,848 plus \$15401.47 = \$113,249.47 (adjusted 1 /17/2020 per new invoice)	\$15,401.47	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$97,848.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$97,848.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,249.99	N/A

Primary Antenna ATW30HS4- ESCX-31H	\$338,770.19	\$258,856.52		\$258,706.52	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,250.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	\$42,540.19	\$42,540.19	The Fund Administrator requested we enter the fourth invoice for this antenna in a new line for "side mount" antennas. The first three invoices are all shown under "top mount" so the two lines must be added together to get the total cost of the antenna	\$42,540.19	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$209,916.33	***System Notice: Estimate adjusted and locked because line has been superseded. ***Increased with submission of final invoice on 8 /4/2019 to reflect actual final cost. Original cost estimate assumed nearly \$20,000 of discount would be applied to the antenna, but that discount was applied by ERI to the transmission line instead	\$209,916.33	N/A
Sub-total	\$664,500.19	\$378,505.99	N/A	\$378,205.98	N/A
Total for all systems	\$5,041,709.77	\$3,719,805.66	N/A	\$3,426,099.42	N/A

Components

Actual Information
Description

File Name

<p>UHF . Broadband Slot, Side Mount, 16 bay, 40 kW input, directional, horizontally polarized</p>	<table> <tr> <td data-bbox="713 100 1145 398"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 100 1428 398"> <p>Final payment for interim antenna, including freight \$14,787.00</p> </td></tr> <tr> <td data-bbox="713 398 1145 645"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 398 1428 645"> <p>Misc parts and tools for installing interim antenna \$614.47</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Final payment for interim antenna, including freight \$14,787.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Misc parts and tools for installing interim antenna \$614.47</p>		
<p>Component Description:</p> <p>Amount:</p>	<p>Final payment for interim antenna, including freight \$14,787.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Misc parts and tools for installing interim antenna \$614.47</p>						
<p>UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized</p>	<table> <tr> <td data-bbox="713 645 1145 898"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 645 1428 898"> <p>Antenna - UHF \$48,924.00</p> </td></tr> <tr> <td data-bbox="713 898 1145 1037"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 898 1428 1037"> <p>Antenna - UHF \$48,924.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Antenna - UHF \$48,924.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Antenna - UHF \$48,924.00</p>		
<p>Component Description:</p> <p>Amount:</p>	<p>Antenna - UHF \$48,924.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Antenna - UHF \$48,924.00</p>						
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="713 1037 1145 1335"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 1037 1428 1335"> <p>Final Installment Interim Antenna Sweep \$1,086.52</p> </td></tr> <tr> <td data-bbox="713 1335 1145 1588"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 1335 1428 1588"> <p>Sweep Test - progress billing \$3,437.50</p> </td></tr> <tr> <td data-bbox="713 1588 1145 1841"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 1588 1428 1841"> <p>30% deposit. Sweep Test - Interim Antenna /Trans Line \$1,725.97</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Final Installment Interim Antenna Sweep \$1,086.52</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Sweep Test - progress billing \$3,437.50</p>	<p>Component Description:</p> <p>Amount:</p>	<p>30% deposit. Sweep Test - Interim Antenna /Trans Line \$1,725.97</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Final Installment Interim Antenna Sweep \$1,086.52</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Sweep Test - progress billing \$3,437.50</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>30% deposit. Sweep Test - Interim Antenna /Trans Line \$1,725.97</p>						

Sweep test of existing antenna	<table> <tr> <td data-bbox="713 100 1098 376"> Component Description: Amount: </td><td data-bbox="1098 100 1428 376"> Sweep Test - Progress Billing \$3,437.50 </td></tr> <tr> <td data-bbox="713 376 1098 607"> Component Description: Amount: </td><td data-bbox="1098 376 1428 607"> Final Installment - Antenna Sweep \$1,086.13 </td></tr> <tr> <td data-bbox="713 607 1098 902"> Component Description: Amount: </td><td data-bbox="1098 607 1428 902"> Sweep Test of antenna. First invoice representing 30% of total \$1,726.37 </td></tr> </table>	Component Description: Amount:	Sweep Test - Progress Billing \$3,437.50	Component Description: Amount:	Final Installment - Antenna Sweep \$1,086.13	Component Description: Amount:	Sweep Test of antenna. First invoice representing 30% of total \$1,726.37
Component Description: Amount:	Sweep Test - Progress Billing \$3,437.50						
Component Description: Amount:	Final Installment - Antenna Sweep \$1,086.13						
Component Description: Amount:	Sweep Test of antenna. First invoice representing 30% of total \$1,726.37						
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	<table> <tr> <td data-bbox="713 902 1098 1155"> Component Description: Amount: </td><td data-bbox="1098 902 1428 1155"> Fourth installment primary antenna \$42,540.19 </td></tr> </table>	Component Description: Amount:	Fourth installment primary antenna \$42,540.19				
Component Description: Amount:	Fourth installment primary antenna \$42,540.19						

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized		
	Component Description:	moved to new line in 399 per request to update model number and change to side mount
	Amount:	N/A
	Component Description:	Primary Antenna - 3rd Progress Billing (Prior to Ship)
	Amount:	\$91,552.06
	Component Description:	Primary Antenna progress billing
	Amount:	\$49,710.00
	Component Description:	New Primary Antenna. First invoice, representing 30% of cost
	Amount:	\$68,654.27

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$343,400.00	\$293,000.00		\$271,586.95	
Rigid Transmission Line - copper, 6 1/8"	\$343,400.00	\$293,000.00	N/A	\$271,586.95	N/A
Primary Transmission Line	\$728,700.00	\$569,953.00		\$544,427.98	
Rigid Transmission Line - copper, 8 3/16"	\$728,700.00	\$569,953.00	N/A	\$544,427.98	N/A
Sub-total	\$1,072,100.00	\$862,953.00	N/A	\$816,014.93	N/A
Total for all systems	\$5,041,709.77	\$3,719,805.66	N/A	\$3,426,099.42	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	<div>Component Description:Interim Transmission Line Connectors - 50% deposit</div> <div>Amount:\$1,779.90</div>

Component Description:	Fourth Invoice Interim Transmission Line. Includes additional parts (hangers, etc.) identified at time of install
Amount:	\$39,028.15

Component Description:	Nitrogen tank, regulator, valves, tubing for interim transmission line
Amount:	\$578.89

Component Description:	Interim Trans Line - progress payment (prior to ship)
Amount:	\$93,669.20

Component Description:	Interim Transmission Line progress billing
Amount:	\$49,000.22

Component Description:	Rental of lift and purchase of nitrogen for interim line commissioning
Amount:	\$937.72

Component Description:	Additional parts to convert interim facility operation from pre-repack channel 41 to post- repack ch 31
Amount:	\$6,207.88

	Component Description:	30% deposit
	Amount:	\$78,605.09
	Component Description:	Interim Transmission Line Connectors
	Amount:	\$1,779.90
Rigid Transmission Line - copper, 8 3/16"	Component Description:	Impedance Transformer and Fine Matcher
	Amount:	\$4,599.33
	Component Description:	Final custom-cut connecting pieces - EIN corrected -
	Amount:	\$2,019.74
	Component Description:	Final Installment Primary Trans Line
	Amount:	\$76,567.77
	Component Description:	Primary Trans Line Progress Billing (prior to ship)
	Amount:	\$192,881.69
	Component Description:	Primary transmission line. First Invoice for 30% of cost
	Amount:	\$165,957.72
	Component Description:	Primary Trans Line Progress Billing
	Amount:	\$102,401.73

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower	\$1,537,700.00	\$804,329.00		\$665,486.72	
GTOWER					
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$743,754.00	10/4/2019: increased by \$207,833 to cover cost of interim antenna and transmission line removal, per ERI quote 20190830-621, a copy of which is attached 12/23/2019: adjusted to reflect additional actual invoices	\$608,661.72	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$22,175.00	N/A	\$22,175.00	N/A

Serious tower reinforcement /modifications	\$1,052,000.00	\$0.00	Was \$375000 in original budget. Anticipated tower reinforcement was not required. Reduced to zero 12/23 /2019	(\$3,750.00)	N/A
Interim Tower Lease Cost	\$38,400.00	\$38,400.00	Need to lease space on tower for interim antenna and interim transmission line. Updated 9/24/2018 per final agreement with American Tower	\$38,400.00	N/A
Expenses for On-Site Crew	\$0.00	\$0.00	Was \$28,300 in original budget. Reduced to zero 12/23 /2019	N/A	N/A
Sub-total	\$1,537,700.00	\$804,329.00	N/A	\$665,486.72	N/A
Total for all systems	\$5,041,709.77	\$3,719,805.66	N/A	\$3,426,099.42	N/A

Components

Actual Information	
Description	File Name
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	

Component Description:	Refund of 50% of weather day charges previously billed on invoice 52861
Amount:	(\$5,850.00)

Component Description:	"Weather Day" charges for April 6, 10, 12, 17, 19, 21, 23, 24, 2019 installing primary trans line and antenna
Amount:	\$30,550.00

Component Description:	Refund of 50% of weather day charges previously billed on invoice 53334
Amount:	(\$2,925.00)

Component Description:	Refund of 50% of weather day charges previously billed on invoice 52755
Amount:	(\$1,950.00)

Component Description:	Refund of 50% of weather day charges previously billed on invoice 53236
Amount:	(\$15,275.00)

Component Description:	Charges for restoring site access in muddy conditions for tower crew equipment
Amount:	\$4,377.00

Component Description:	Final Installment Primary Antenna and Trans Line Installation
Amount:	\$46,006.91

Component Description:	Extra labor costs for site preparation due to muddy conditions
Amount:	\$8,100.00

Component Description:	Backhoe rental for placing gravel and mats in muddy area to support repack tower crew equipment
Amount:	\$3,426.67

Component Description:	35% deposit for removal of interim antenna and transmission line
Amount:	\$72,741.55

Component Description:	Weather Days May 28 and 29
Amount:	\$4,550.00

Component Description:	Crane rental and labor for extraction of equipment from muddy tower site following completion of repack work
Amount:	\$6,817.50

Component Description:	Installation of primary antenna and transmission line. Progress billing.
Amount:	\$145,607.55

Component Description:	Final 15% installment installation of interim trans line and antenna
Amount:	\$36,130.68

Component Description:	Weather Days May 1, 11, 18, 21, 22.
Amount:	\$10,075.00

Component Description:	"Weather Day" charges for May 8 and 10, 2019 installing primary trans line and antenna
Amount:	\$5,850.00

Component Description:	"Weather Day" charges for 6 person crew Feb 26, 27 and 28, 2019 installing interim trans line and antenna
Amount:	\$11,700.00

Component Description:	Installation of antenna and transmission line. First invoice for 30% of costs.
Amount:	\$73,126.54

Component Description:	Interim Antenna and Trans Line Rigging Costs, 30% Deposit
Amount:	\$57,394.17

Component Description:	"Weather Day" charges for 6 person crew, Feb 5, 2019, installing interim transmission line and antenna
Amount:	\$3,900.00

Component Description:	Installation of interim antenna and transmission line. Progress billing.
Amount:	\$114,308.15

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> Component Description: Tower Structural Engineering Analysis Amount: \$9,775.00 </div> <div> Component Description: Tower mapping Amount: \$12,400.00 </div>
Serious tower reinforcement /modifications	<div> Component Description: Zeroed out and entered new component because this one has status "Denied" so subtotals aren't working properly Amount: N/A </div> <div> Component Description: Refund of previously reimbursed costs that were refunded by American Tower (\$97,500.00) Amount: </div> <div> Component Description: Serious Tower Reinforcement /Modification Amount: \$93,750.00 </div>
Interim Tower Lease Cost	<div> Component Description: Interim Tower Lease Amount: \$38,400.00 </div>
Expenses for On-Site Crew	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$101,882.00	\$134,397.96		\$93,269.17	
Proj Manager Expenses	<i>\$10,112.00</i>	\$10,112.00	Weather delays in project in Houston extended construction period 2 months past original schedule, significantly increasing the number of required trips to Houston.	\$10,111.76	N/A
RF Exposure Measurements	\$21,050.00	\$15,000.00	N/A	\$3,750.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$1,400.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$500.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$5,400.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$4,301.00	Required additional STA for interim operation on post-auction channel due to extensive weather delays with primary facility construction	\$4,300.95	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$223.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,750.00	actual invoice from RF Engineering consultant	\$1,750.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$650.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,298.00	N/A
Project management of the transition	\$25,280.00	\$68,184.96	1/17/2020 increased by \$1,657.76 to cover new invoice	\$68,184.96	N/A
Sub-total	\$101,882.00	\$134,397.96	N/A	\$93,269.17	N/A
Total for all systems	\$5,041,709.77	\$3,719,805.66	N/A	\$3,426,099.42	N/A

Components

Actual Information	
Description	File Name

Proj Manager Expenses

Component Description: Project Manager's Expense
Amount: \$871.48

Component Description: Project management - site survey and meetings
Amount: \$595.51

Component Description: Trip Expenses for Proj Mgmt
Amount: \$2,382.87

Component Description: Trip expenses for project management
Amount: \$587.65

Component Description: Trip Expenses related to preparation of initial 399 cost estimates
Amount: \$512.18

Component Description: Trip Expenses for Proj Mgmt
Amount: \$2,533.09

Component Description: Trip Expenses for Proj Mgmt
Amount: \$2,202.38

Component Description: Trip expenses for project management
Amount: \$426.60

RF Exposure Measurements	<div> <div> Component Description: Amount: </div> <div> Zeroed out per Reimbursement Team instructions N/A </div> </div> <div> <div> Component Description: Amount: </div> <div> RF Exposure Measurements \$3,750.00 </div> </div>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.

<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="697 100 1098 315"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 100 1428 315"> <p>Interim facility STA Extension follow-up \$44.50</p> </td></tr> <tr> <td data-bbox="697 315 1098 607"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 315 1428 607"> <p>Attorney Fees STA for Interim Operation on post-auction channel \$819.50</p> </td></tr> <tr> <td data-bbox="697 607 1098 898"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 607 1428 898"> <p>Fees for STA to change Phase from 2 to 3 \$1,341.00</p> </td></tr> <tr> <td data-bbox="697 898 1098 1189"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 898 1428 1189"> <p>Interim Facility STA extension for another 6 months \$508.95</p> </td></tr> <tr> <td data-bbox="697 1189 1098 1480"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 1189 1428 1480"> <p>Attorney fees- Prepare Special Temporary Authorization \$759.00</p> </td></tr> <tr> <td data-bbox="697 1480 1098 1637"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 1480 1428 1637"> <p>Interim Facility STA \$828.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Interim facility STA Extension follow-up \$44.50</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Attorney Fees STA for Interim Operation on post-auction channel \$819.50</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Fees for STA to change Phase from 2 to 3 \$1,341.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Interim Facility STA extension for another 6 months \$508.95</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Attorney fees- Prepare Special Temporary Authorization \$759.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Interim Facility STA \$828.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Interim facility STA Extension follow-up \$44.50</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Attorney Fees STA for Interim Operation on post-auction channel \$819.50</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Fees for STA to change Phase from 2 to 3 \$1,341.00</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Interim Facility STA extension for another 6 months \$508.95</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Attorney fees- Prepare Special Temporary Authorization \$759.00</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Interim Facility STA \$828.00</p>												
<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Information not provided.</p>												
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<table> <tr> <td data-bbox="697 1832 1098 2078"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 1832 1428 2078"> <p>Attorney Fees License-to-cover \$223.50</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Attorney Fees License-to-cover \$223.50</p>										
<p>Component Description:</p> <p>Amount:</p>	<p>Attorney Fees License-to-cover \$223.50</p>												

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description:	Prepare engineering portion of STA application for interim facility operation
	Amount:	\$1,750.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Prepare Construction Permit Application (Main)
	Amount:	\$1,750.00
	Component Description:	Revise and edit Form 2100 Construction Permit Application
	Amount:	\$250.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Interference study of repack channel 31
	Amount:	\$650.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare and or review reimbursement form	Component Description:	Assistance with 399 preparation
	Amount:	\$298.00
	Component Description:	Form 399 preparation
	Amount:	\$2,000.00
Project management of the transition	Component Description:	Project Management
	Amount:	\$5,000.00
	Component Description:	Project Management
	Amount:	\$1,022.50
	Component Description:	Professional services
	Amount:	\$250.00
	Component Description:	Project management
	Amount:	\$1,395.00
	Component Description:	Fixed fee charged by tower landlord for management of timelines and schedules during the repack
	Amount:	\$9,480.00
	Component Description:	Project Management
	Amount:	\$2,500.00

Component Description:	Project Management
Amount:	\$41,350.00

Component Description:	Project management
Amount:	\$625.00

Component Description:	Project Management
Amount:	\$1,657.76

Component Description:	Project management
Amount:	\$250.00

Component Description:	Project Management
Amount:	\$4,654.70

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$63,012.82	\$61,082.82		\$17,267.00	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	Legal Fees for research, and delivery of notices.	\$1,865.00	N/A
Develop and air announcement of upcoming channel change	<i>\$400.00</i>	\$400.00	Cost for outside contractor to create spot. 2 hrs.	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$12,000.00</i>	\$12,000.00	Shipping charge est for antenna, and lines.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$31,672.82</i>	\$31,672.82	Proper disposal of old transmitter, lines and fittings. Increased from \$15K on Jan 16, 2020 to reflect quote for transmitter disposal from Skyline Communications, which has been uploaded as a attachment	\$5,812.00	N/A
Non-zoning permits	<i>\$750.00</i>	\$750.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$790.00	A six month extension triggered an additional \$200 filing fee. A change from Phase 2 to Phase 3 due to weather delays required another \$200 filing fee. An STA for interim op on post-auction channel required another \$200 filing fee.	\$790.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$335.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$9,065.00	N/A	\$8,465.00	N/A
Sub-total	\$63,012.82	\$61,082.82	N/A	\$17,267.00	N/A
Total for all systems	\$5,041,709.77	\$3,719,805.66	N/A	\$3,426,099.42	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

MVPD Notification of Channel Change	<div> <div> Component Description: </div> <div> Notifications of channel change sent to MVPD's </div> </div> <div> Amount: </div> <div> \$1,865.00 </div>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<table> <tr> <td data-bbox="711 98 1145 517"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 98 1426 517"> <p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$719.00</p> </td></tr> <tr> <td data-bbox="711 517 1145 936"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 517 1426 936"> <p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$1,498.00</p> </td></tr> <tr> <td data-bbox="711 936 1145 1355"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 936 1426 1355"> <p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$2,157.00</p> </td></tr> <tr> <td data-bbox="711 1355 1145 1637"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 1355 1426 1637"> <p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$1,438.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$719.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$1,498.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$2,157.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$1,438.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$719.00</p>								
<p>Component Description:</p> <p>Amount:</p>	<p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$1,498.00</p>								
<p>Component Description:</p> <p>Amount:</p>	<p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$2,157.00</p>								
<p>Component Description:</p> <p>Amount:</p>	<p>Dumpster costs for disposal of packing materials for the transmitter, antennas, and transmission line</p> <p>\$1,438.00</p>								
<p>Non-zoning permits</p>	<p>Information not provided.</p>								

FCC Filing Fees - Special Temporary Authorization request	<div> <div> Component Description: Amount: </div> <div> Interim STA extension filing fee \$200.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Interim STA on post-auction channel \$200.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Legal STA Filing Fee for Phase change from 2 to 3 \$200.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Filing Fees \$190.00 </div> </div>
FCC Filing Fees - Form 2100 license to cover application	<div> <div> Component Description: Amount: </div> <div> Licence-to-cover filing fee \$335.00 </div> </div>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<div> <div> Component Description: Amount: </div> <div> Notifications to Medical Facilities of Upcoming Channel Change \$8,465.00 </div> </div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$5,041,709.77	\$3,719,805.66
			\$3,426,099.42

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeff Hazelrigg CFO</p> <p>01/24/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeff Hazelrigg CFO</p> <p>01/24/2020</p>

Attachments