

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Service: DTV Call **WRAL-TV** Channel: 17 (UHF) Facility Sign:

ID:

File 0000027637

Number:

FRN: 0001961713 Date

02/27

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---------------------------------------|--|----------------------|-----------------------------|-------------------|
| Capitol Broadcasting Company, Inc. | Chrissy Cicuto 2619 Western Blvd Raleigh, NC 27606 United States | +1 (919) 821-8730 | ccicuto@cbc- raleigh.com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|-----------------------|
| Peter Sockett Director of Engineering and Operations Capitol Broadcasting Company | Pete Sockett 2619 Western Blvd Raleigh, NC 27606 United States | +1 (919) 821- 8573 | psockett@wral. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | All 4 broadcasters will need to replace antennas on the candelabra. The transition plan for WRAL / WRAZ is to replace the existing Aux antenna with a single ch15 / 17 slot antenna at approx 1720ft (524m) to use as both the new AUX and interim facility. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | CD2400P4 |
| | Year | 1999 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Other |
| | Other IOT Power Type | 4 tube system |
| | Power Capacity | 100 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTED-120 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 76.0 kW |
| | Justification for New Transmitter | 1) Manufacturer (Gates Air) will not support channel changes to this model of transmitter. 2) Comark estimate for IOT transmitter is higher than a solid State transmitter from GatesAir |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |

| | Power | 300 kVA |
|---|--|-----------------------|
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | Length | 400.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 15 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 1600.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|----------------------------------|---|
| System installation | Manufacturer to come to site to install and commission. |
| Spare Modules and Power supplies | Currently we keep 1 spare IOT tube on hand in the event of a failure. This purchases spare parts for Solid State TX |
| RF System | Magic T / Mask filter / Dummy load and RF Line for Installation |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Auxilary (Backup) |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels | 36 |
| | Design power capacity in use | 100.0 % |
| | Lower Limit | 674.00 MHz |
| | Upper Limit | 710.00 MHz |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|---------------------------|
| Model | ETU- P3H12-(48- 53) |
| Year | 2008 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 64611 | WRAZ |

New Antenna Costs

| Section | Question | Response |
|---------------------------------------|--|---|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Interim Facility and Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 805.0 kW |
| | | |

| Manufacturer | |
|-------------------------------|---|
| Model | ATW25H3- ESO-15 /17H |
| Year | 2018 |
| Justification for New Antenna | This antenna will serve as both an Interim facility while the candelabra is rebuilt and will replace the existing AUX antenna already in service for both WRAL and WRAZ |

Other Antenna Costs

| Section | Question | Response |
|-----------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | Upper and lower frequency |
| | Frequency | 476.0 MHz - 494.0 MHz |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |

| | Broadband or Single Channel? | Broadband |
|--------------------------|---|----------------------|
| | Feed Line Size | 8 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Existing Antenna Information

| Section | Question | Response |
|--|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|---------------------|
| Model | ATW25H5- ETO-48H |
| Year | 2008 |

New Antenna Costs

| sponse |
|----------------|
| mary ain) |
| 4 |
| rchase w |
| |
| vned |
| 4 |
| • |
| 1 |
| S |
| II Power |
| p Mount |
| р |
| iptical |
| otted axial |
| 4 |
| 4 |
| 4 |
| 4 |
| 4 |
| 4 |
| 3.0 kW |
| |
| 4 |

| Model | ATW25H4- ETO-17H |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Required as old antenna is cut for channel 48 |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 7 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line

Auxiliary Transmission

| Section | Question | Response |
|--|--|-----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Auxiliary (Backup) |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1738 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 64611 | WRAZ |

New Transmission Line

Auxiliary Transmissio

| on Line Section | Question | Response |
|--------------------------------|---|---|
| New Transmission Line Costs | Use | Auxiliary (Backup) |
| | Description of Use | Auxiliary (Backup) and Interim Facility |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 2013 feet per run |
| | Justification for New Transmission Line | Required to feed new Aux / Interim antenna. Cost will be split with WRAZ. |

Auxiliary Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Waveguide |
| | Diameter | N/A |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 2210 feet per run |

Primary Transmission

New Transmission Line

| n Line Section | Question | Response |
|--------------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 2210 feet per run |
| | Justification for New Transmission Line | Existing run is GLW 1500 Waveguide that is frequency specific for High Band UHF |

Primary Transmis

Other Transmission Line Expenses Not Listed

| Transmission | Naine | Description |
|--------------|-------------|--|
| | Gas Barrier | The transmission line Gas Barrier enables the transmission line to be pressurized. |

| 2 W | all f | eed | throu | ıah | units |
|-----|-------|-----|-------|-----|-------|
|-----|-------|-----|-------|-----|-------|

The two listed wall feed thru units are for the transmission line as it goes through the wall to the outside of the transmitter building.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1027322 |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 35° 40' 29.0" N- |
| 1983)) | Longitude (NAD83) | 078° 31' 39.0" W- |
| | Overall Structure Height | 1988.82 fee |
| | Support Structure Height | 1988.82 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 359.90 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | CBC REAL ESTATE COMPANY, INC. |
| Date Constructed | 03/23/2000 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 50782 | WNCN | DTV |
| 64611 | WRAZ | DTV |
| 73205 | WLFL | DTV |
| 73936 | WTKK | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for tower with candelabra |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------|---------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |

| Helicopter Services | Are helicopter services required? | Yes |
|---------------------|-----------------------------------|-----|
| Required | | |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|-------------------|---|
| Relocate ENG Dish | Relocate 2 ENG receive dishes to create room for Interim / Aux antennas - Split with WRAZ |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 220 |
| | Explanation | WRAL /WRAZ has only one engineer currently available at the TX site. Additional project management is necessary. The estimate is an average of 20 hrs per month for Jan - November of 2019. Note: post Phase 5 the candelabra still needs to be rebuilt. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |

| | Quantity | N/A |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | | 1 |

| Number of Days | 3 |
|----------------|---|
| Justification | Independent verification and inspection of installed systems |

Outside Professional

Other Professional Services Expenses Not Listed

| l Services Costs | Description |
|---------------------------|---|
| Legal Guidance for repack | Consultation on repack items with Legal Council |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|--|--|
| Facilty remote control and monitoing modifications | Modifications to existing system to add new telemetry and control. |
| Sigma Transmitter and RF System removal | Complete removal of old WRAL Sigma IOT transmitter and related RF system. Properly dispose of all hazardous liquids and materials. |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|--|
| Primary Transmitter ULXTED-120 | \$3,247,975.00 | \$3,114,978.00 | | \$3,053,110.90 | |
| RF System | \$1.00 | \$1.00 | Included in overall TX price | N/A | N/A |
| Other Building Addition Size: 1600.0 | \$867,639.00 | \$867,639.00 | Our facility is full with no room to install new equipment before old equipment is removed. This facility will be shared with WRAZ. This is 1/2 the cost, other half will be represented on WRAZ. Please see "building cost narrative" recently uploaded. | \$840,777.25 | New estimate was uploaded April 18th for approval. |
| Spare Modules and Power supplies | \$35,000.00 | \$35,000.00 | N/A | N/A | N/A |
| System installation | \$1.00 | \$1.00 | Included in overall TX price | N/A | N/A |

| 15 Ton system | \$55,800.00 | \$1.00 | Included in overall building estimate | N/A | N/A |
|--|----------------|----------------|---|----------------|-----|
| 4" Rigid Conduit and Wiring (Cost per foot) | \$40,400.00 | \$1.00 | Included in overall building estimate | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$1.00 | Included in overall TX price | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 76.0 kW | \$2,212,334.00 | \$2,212,334.00 | Includes all TX cost - RF System, installation and electrical (transformer). Freight Charges Also | \$2,212,333.65 | N/A |
| Sub-total | \$3,247,975.00 | \$3,114,978.00 | N/A | \$3,053,110.90 | N/A |
| Total for all systems | \$6,541,452.65 | \$6,079,989.65 | N/A | \$5,299,159.00 | N/A |
| | | | | | |

Components

| RF System Information not provided. Other Building Addition Size: 1600.0 Component Description: WRAL portion of ITS Invoice WRAL-WRAZ-006 Amount: \$38,250.00 | Actual Information Description | File Name | |
|--|--------------------------------|---------------------------|-------------------|
| Size: 1600.0 Component Description: WRAL portion of ITS Invoice WRAL- WRAZ-006 | | Information not provided. | |
| | <u>-</u> | Component Description: | ITS Invoice WRAL- |
| | | Amount: | |
| | | | |
| | | | |

Component Description: 1/2 of cost for

equipment racks
for new transmitter.
Total invoice
amount is split
between WRAL
and WRAZ

Amount:

Component Description: WRAL portion of

ITS invoice WRAL-

WRAZ-008

\$8,538.42

Amount: \$48,892.50

Component Description: 12-09-19 Osborn

invoice 32586 for printing related to the WRAL new building addition.

Amount:

Component Description: WRAL Portion of

Osborn Invoice

29157

\$40.30

Amount: \$933.70

Component Description: WRAL portion of

ITS Invoice WRAL-

WRAZ-007

Amount: \$48,375.00

Component Description: WRAL Portion of

Osborn Invoice 28274. REVISED

Amount: \$14,745.14

Component Description: WRAL Portion of

Osborn Invoice 27175 revised with

invoices.

Amount: \$7,563.72

Component Description: WRAL Portion of

Osborn Invoice

27973

Amount: \$5,111.98

Component Description: WRAL portion of

ITS Invoice WRAL-WRAZ-011 for final

payment for building

construction.

Amount: \$78,560.16

Component Description: WRAL Portion of

Osborn Invoice 27327 Revised. Removed charge for Additional Service Fees from United Airlines and reduced amount of reimbursement

request.

Amount: \$7,729.03

Component Description: WRAL portion of

Osborn invoice 27628 revised with

receipts.

Amount: \$1,267.64

Component Description: REVISED WRAL

portion of the BeckTV invoice 10351 for new

building infrastructure equipment.

Amount: \$17,076.83

Component Description: Fifth invoice (Pay

app) in

construction project

Amount: \$50,216.16

Component Description: First invoice (Pay

app) in

construction project

Amount: \$254,945.60

Component Description: REVISED -Ross

Video Limited invoice for new transmitter ASI

feed.

Amount: \$3,668.80

Component Description: WRAL Portion of

Osborn Invoice

28690

Amount: \$20,320.01

Component Description: Second invoice

(Pay app) in

construction project

Amount: \$70,087.95

Component Description: Fourth invoice (Pay

app) in

construction project

Amount: \$70,326.24

| | Component Description: Amount: | Third invoice (Pay app) in construction project \$111,204.90 |
|--|---------------------------------|---|
| Spare Modules and Power supplies | Information not provided. | |
| System installation | Information not provided. | |
| 15 Ton system | Information not provided. | |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 76.0 kW | Component Description: Amount: | Final payment for transmitter, installation and freight charges for WRAL main transmitter. \$106,461.97 |
| | Component Description: Amount: | 50% down for transmitter \$1,053,306.70 |
| | Component Description: | Gates second invoice - includes RF system and electrical (transformer) |
| | Amount: | \$1,052,564.98 |

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna ATW25H4- ETO-17H | Predetermined Cost Estimate \$310,130.00 | Estimated Cost \$294,600.00 | Estimated Cost Justification | Actual Cost \$236,125.00 | Actual Cost Justification |
|---|--|-----------------------------------|------------------------------------|-----------------------------|------------------------------|
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | \$13,900.00 | \$13,200.00 | N/A | \$0.00 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$275,000.00 | N/A | \$229,875.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,250.00 | N/A |
| Auxiliary Antenna ATW25H3- ESO-15/17H | \$275,790.00 | \$267,000.00 | | \$176,145.89 | |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna | \$5,260.00 | \$2,500.00 | 1/2 split with WRAZ | N/A | N/A |
|--|-------------|-------------|--|-------------|--|
| Side mount brackets | \$23,150.00 | \$11,000.00 | 1/2 split | \$7,425.00 | This |
| for high power antennas (if not included in antenna base cost) | | | WITH WRAZ | | Covers both WRAL and WRAZ combined AUX system |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$17,800.00 | This antenna is a "combined antenna" the other 1 /2 of the cost is shared with WRAZ | \$17,737.04 | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$95,000.00 | Interim (AUX) antenna will support full power from each station (WRAL and WRAZ) requiring larger sized combiner. | \$21,250.00 | This is for Both WRAL and WRAZ interim / aux antenna system |
| Sweep test of existing antenna | \$6,730.00 | \$3,200.00 | 1/2 split with WRAZ | N/A | N/A |

| UHF - High Power, | \$137,500.00 | \$137,500.00 | This antenna is | \$129,733.85 | This covers |
|----------------------|----------------|----------------|-----------------|----------------|-------------|
| Side | | | а | | both WRAL |
| Mount, | | | "combined | | and WRAZ |
| basic slot | | | antenna" | | AUX |
| antenna, | | | the other 1 | | combined |
| 805 kW | | | /2 of the | | antenna |
| input, | | | cost is | | ststem |
| elliptically | | | shared with | | |
| or | | | WRAZ | | |
| circularly | | | | | |
| polarized | | | | | |
| Sub-total | \$585,920.00 | \$561,600.00 | N/A | \$412,270.89 | N/A |
| Total for | \$6,541,452.65 | \$6,079,989.65 | N/A | \$5,299,159.00 | N/A |
| all systems | | | | | |

Components

| Actual Information Description | File Name | |
|--|---------------------------|--|
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | Information not provided. | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | Component Description: | Final payment (15%) for Primary Antenna - ATW25H4-ETO- 17H |
| | Amount: | \$34,481.25 |
| | Component Description: | 85% initial Payment WRAL Main Antenna |
| | Amount: | \$195,393.75 |

| Sweep test of existing | | |
|--|-------------------------------|-----------------------------------|
| antenna | Component Description: | 85% initial |
| | - Component 2 coomponent | payment - System |
| | | Sweep |
| | Amount: | \$5,312.50 |
| | Allount. | φο,ο 12.00 |
| | Component Description: | Final navment |
| | Component Description. | Final payment (15%) for System |
| | | Sweep |
| | Amount: | \$937.50 |
| | , unodini | φοστ.σσ |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high | | |
| power antennas (if not | Component Description: | WRAL portion of |
| included in antenna base | | the WRAL/WRAZ |
| cost) | | Aux Antenna Leg |
| | | Mount Bracket. |
| | | Final 15% |
| | Amount: | \$1,113.75 |
| | Component Description | 1/2 of 85% Initial |
| | Component Description: | Payment - Leg |
| | | mount bracket set |
| | | WRAL and WRAZ |
| | | Combined AUX |
| | Amount: | \$6,311.25 |
| | | ¥5,5.11 2 5 |
| | | |
| Elbow complex, broadband, | | |
| at antenna input, per 8 3/16. | Component Description: | Corrected Amount |
| at antenna input, per 8 3/16. | Component Description: | Corrected Amount |
| · | Component Description: | |
| at antenna input, per 8 3/16. | Component Description: | - 50% split |
| at antenna input, per 8 3/16. | Component Description: | - 50% split between WRAL |

| New combiner, cost per channel (without antenna) | Component Description: | WRAL portion of |
|--|-------------------------------|-----------------------------------|
| | | the final 15% due for the WRAL |
| | | /WRAZ Aux |
| | | combiner. |
| | Amount: | \$3,187.50 |
| | Amount | ψ3,107.30 |
| | Component Description: | 1/2 of 85% Initial |
| | | Payment - |
| | | Combiner for |
| | | WRAL and WRAZ |
| | Amount: | \$18,062.50 |
| Sweep test of existing antenna | Information not provided. | |
| UHF - High Power, Side | | |
| Mount, basic slot antenna, | Component Description: | WRAL portion of |
| 805 kW input, elliptically or | | the final 15% due |
| circularly polarized | | for the WRAL |
| | | /WRAZ Aux |
| | | antenna plus |
| | | freight. |
| | Amount: | \$24,599.47 |
| | Component Description: | 1/2 of 85% Initial |
| | | Payment - |
| | | Combined WRAL |
| | | /WRAZ Side |
| | | mount AUX |
| | | Antenna |
| | Amount: | \$105,134.38 |

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|--|
| Primary Transmission Line | \$641,995.65 | \$641,995.65 | | \$581,709.49 | |
| 2 Wall feed through units | \$703.80 | \$703.80 | No Predetermined Cost Estimate | \$703.80 | N/A |
| Rigid Transmission Line - copper, 7 3 /16" | \$640,900.00 | \$640,900.00 | N/A | \$580,613.84 | N/A |
| Gas Barrier | \$391.85 | \$391.85 | No Predetermined cost estimate | \$391.85 | N/A |
| Auxiliary Transmission Line | \$803,187.00 | \$381,000.00 | | \$259,449.05 | |
| Rigid Transmission Line - copper, 8 3 /16" broadband | \$803,187.00 | \$381,000.00 | This represents 1 /2. WRAZ will cover the other 1/2 | \$259,449.05 | This covers both WRAL main and the WRAL /WRAZ combined AUX antenna systems |
| Sub-total | \$1,445,182.65 | \$1,022,995.65 | N/A | \$841,158.54 | N/A |
| Total for all systems | \$6,541,452.65 | \$6,079,989.65 | N/A | \$5,299,159.00 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| 2 Wall feed through units | Component Description: Amount: | Full payment for Wall Feed Thru \$703.80 |
|--|--------------------------------|---|
| Rigid Transmission Line - copper, 7 3/16" | Component Description: | Final payment (15%) for Transmission Line system |
| | Amount: | \$84,062.14 |
| | Component Description: | Final payment (15%) for Sahara Dehydrator |
| | Amount: | \$1,398.68 |
| | Component Description: | Final payment (15%) for TX line system design and drawings |
| | Amount: | \$1,631.25 |
| | Component Description: | ERI Invoice WRAL- 53483 Balance due and freight for proposal 20190130-528 |
| | Amount: | \$29,194.50 |
| | Component Description: | 85% initial payment - TX Line System design and drawings |
| | Amount: | \$9,243.75 |

Component Description: 85% initial

payment -

Transmission Line

for WRAL

Amount: \$476,352.20

Component Description: ERI Invoice WRAL-

3000 50% deposit with order for Proposal 20190131-528

Amount: \$24,690.37

Component Description: 85% initial

payment - Sahara

TX Line Dehydrator -WRAL Main line

Amount: \$7,925.82

Gas Barrier

Component Description: Full payment for

gas Barrier 7-3/16"

75 Ohm

Amount: \$391.85

Rigid Transmission Line - copper, 8 3/16" broadband

Component Description: WRAL portion of

the WRAL/WRAZ Aux Transmission Line System plus freight. Final 15%

payment.

Amount: \$42,469.20

Component Description: WRAL portion of

the extra cut piece of transmission line for the WRAL /WRAZ Aux. transmission line.

Full payment.

Amount: \$1,021.28

Component Description: WRAL portion of

the WRAL/WRAZ Aux Transmission Line Dehydrator after discount. Final payment.

Amount: \$394.09

Component Description: 1/2 of 85% initial

payment - Sahara
TX line dehydrator
- AUX combined
system WRAL and

WRAZ

Amount: \$3,962.91

Component Description: 1/2 of ERI invoice

54459

Amount: \$5,205.36

Component Description: 1/2 of 85% initial

payment - TX Line for Combined WRAL WRAZ AUX Antenna

system

Amount: \$206,396.21

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|---------------------------|
| Primary Tower TOWER | \$967,300.00 | \$1,183,091.00 | | \$931,207.54 | |
| Tower Helicopter Lift | \$343,300.00 | \$343,300.00 | No predetermined cost available. | \$309,695.00 | N/A |
| Structural engineering tower load study for a documented tower with candelabra | \$20,000.00 | \$19,000.00 | N/A | \$4,750.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$158,000.00 | N/A | N/A | N/A |
| Relocate ENG Dish | \$25,000.00 | \$25,000.00 | This is 1/2 of the cost - other half will be covered by WRAZ | N/A | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$637,791.00 | Estimated cost is \$216,791.00 over predetermined cost estimate due to unexpected rigging cost and overages for antenna installation. | \$616,762.54 | N/A |
| Sub-total | \$967,300.00 | \$1,183,091.00 | N/A | \$931,207.54 | N/A |

| Total for all | \$6,541,452.65 | \$6,079,989.65 | N/A | \$5,299,159.00 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|--|---------------------------|---|
| Tower Helicopter Lift | | |
| | Component Description: | WRAL Old antenna removal and new antenna placement via helicopter. 40% payment prior to mobilization. |
| | Amount: | \$134,420.00 |
| | Component Description: | WRAL portion of James River invoice 2002 for Helicopter landing pad. |
| | Amount: | \$7,250.00 |
| | Component Description: | WRAL Old antenna removal and new antenna placement via helicopter. 50% deposit with order. |
| | Amount: | \$168,025.00 |
| Structural engineering tower load study for a documented tower with candelabra | Component Description: | WRAL portion of ERI Invoice 52341. Remainder of invoice charged to WRAZ |
| | Amount: | \$4,750.00 |
| Minor tower reinforcement /modifications | Information not provided. | |

| Relocate ENG Dish | Information not provided. | |
|---|---------------------------------|---|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: Amount: | WRAL antenna installation and rigging costs. 40% payment prior to mobilization. \$84,110.00 |
| | 7.11.5 | , |
| | Component Description: | WRAL 50% of invoice for balance due. |
| | Amount: | \$61,870.00 |
| | | |
| | Component Description: | WRAL 50% deposit with order for tower installation services |
| | Amount: | \$61,870.00 |
| | | |
| | Component Description: | WRAL portion of invoice WRAL- 5000 for 50% with order. Remainder of Invoice charged to WRAZ |
| | Amount: | \$84,505.32 |
| | | |
| | Component Description: | WRAL portion of ERI Invoice WRAL-54736 |
| | Amount: | \$35,686.87 |
| | | |
| | Component Description: | WRAL Portion of ERI invoice WRAL-53700. Remainder of invoice charged to WRAZ. |
| | • . | A |

Amount:

\$33,625.00

Component Description: WRAL portion of

ERI Invoice WRAL-53914. Remainder of invoice charged to

WRAZ

Amount: \$16,901.07

Component Description: Tower Plumb and

Tension cost.
Total amount of
\$46,500.00 is split
between WRAL
and WRAZ

Amount: \$23,250.00

Component Description: WRAL antenna

rigging costs. 50% deposit with order.

Amount: \$105,137.50

Component Description: ERI Invoice 54380

for extra tower work and weather

day.

Amount: \$42,202.53

Component Description: WRAL Portion of

ERI Invoice
WRAL-5000A.
Remaining invoice
amount charged

to WRAZ $\,$

Amount: \$67,604.25

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justification |
|---|-----------------------------|-------------------|--|-------------|-----------------------------|
| Outside Professional Services | \$195,490.00 | \$105,550.00 | | \$53,319.04 | |
| Legal Guidance for repack | \$14,000.00 | \$14,000.00 | N/A | \$13,204.76 | N/A |
| Additional Field Engineering Service, 3 Days | \$6,500.00 | \$6,500.00 | Estimating \$2000 per day for an independent verification of the new transmission systems | \$6,500.00 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$2,500.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$20,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$500.00 | N/A | \$500.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | \$1,125.00 | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,750.00 | N/A |
|--|-------------|-------------|--|-------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$5,375.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$34,760.00 | \$30,800.00 | Estimate consists of an average of 20hrs per month Jan - Nov 2019 | \$23,864.28 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$1,000.00 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Sub-total | \$195,490.00 | \$105,550.00 | N/A | \$53,319.04 | N/A |
| Total for all systems | \$6,541,452.65 | \$6,079,989.65 | N/A | \$5,299,159.00 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |
| | |

Legal Guidance for repack

Component Description: WRAL half of

> Legal Guidance invoice from Wilkinson Barker

Knauer LLP

\$218.00 Amount:

Component Description: 1/2 of Wilkinson,

> Barker, Knauer, LLP invoice for legal guidance for Incentive Auction

/Repack.

Amount: \$291.00

Component Description: 1/2 of Wilkinson,

> Barker, Knauer, LLP invoice --Legal guidance for Incentive Auction

/Repack

Amount: \$987.75

Component Description: 1/2 of Wilkinson,

> Barker, Knauer, LLP invoice --Legal guidance for Incentive Auction

/Repack

Amount: \$321.50

Component Description: 1/2 of Wilkinson,

> Barker, Knauer, LLP invoice --Legal guidance for Incentive Auction

/Repack

Amount: \$286.50 Component Description: 1/2 of Wilkinson,

Barker, Knauer, LLP invoice --Legal guidance for Incentive Auction

/Repack

Amount: \$1,977.50

Component Description: 1/2 of Wilkinson,

Barker, Knauer, LLP invoice --Legal guidance for Incentive Auction

/Repack

Amount: \$2,240.13

Component Description: WRAL portion of

Wilkinson, Barker, Knauer, LLP invoice -- Legal guidance for Incentive Auction

/Repack

Amount: \$2,723.00

Component Description: WRAL portion of

Legal Guidance invoice from Wilkinson Barker Knauer LLP

Amount: \$2,315.00

Component Description: WRAL half of

Legal Guidance invoice from Wilkinson Barker Knauer LLP

Amount: \$1,844.38

| Additional Field Engineering Service, 3 Days | Component Description: | Final payment (15%) for site |
|--|---------------------------|-----------------------------------|
| | | survey by 2 ERI |
| | Amount: | Climbers \$975.00 |
| | Amount. | ψ373.00 |
| | Component Description: | TX Layout Site |
| | | Survey - 2 |
| | | Certified ERI |
| | Amazonto | Climbers |
| | Amount: | \$5,525.00 |
| RF Exposure Measurements | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| ASR modification (prepare FCC Form 854) | | |
| 1 00 1 01111 00 1, | Component Description: | RF Engineering - FAA filing to |
| | | update frequency |
| | Amount: | \$500.00 |
| RF Consulting Engineer Fees- Aux Antenna: | | |
| Prepare engineering section | Component Description: | 02-24-2020 DLR |
| of FCC Form 2100, | Amazonto | Invoice 243548 |
| Construction Permit Application | Amount: | \$250.00 |
| | Component Description: | 02-24-2020 DLR |
| | Amount: | Invoice 243950 \$250.00 |
| | , 111041111 | Ψ200.00 |
| | Component Description: | RF Engineering - |
| | | |
| | | application for |
| | | license to cover |
| | | • • |

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: RF Consultant

fees for

modification of construction permit to reduce

ERP.

Amount: \$1,500.00

Component Description: RF Consultant

fees for

application for license to cover construction permit for main

antenna.

Amount: \$250.00

Perform engineering study for new channel assignment and antenna development

Component Description: 02-24-2020 DLR

Invoice 240339

Amount: \$750.00

Component Description: 02-24-2020 DLR

Invoice 240822

Amount: \$2,000.00

Component Description: 02-24-2020 DLR

Invoice 242681

Amount: \$125.00

Component Description: 02-24-2020 DLR

Invoice 240825

Amount: \$250.00

Component Description: 02-24-2020 DLR

Invoice 243399

Amount: \$1,500.00

Component Description: 02-24-2020 WRAL

portion of DLR Invoice 242392

Amount: \$375.00

Component Description: 02-24-2020 WRAL

portion of DLR Invoice 242522

Amount: \$125.00

Component Description: 02-24-2020 WRAL

portion of DLR Invoice 243550

Amount: \$250.00

| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
|--|--|--|
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the transition | Component Description: | Project Management Services for February 2019 |
| | Amount: | \$1,890.00 |
| | Component Description: | Project Management Services for September 201 |
| | Amount: | \$1,610.00 |
| | Component Description: | Project Management Services for January 2019 |
| | Amount: | \$1,540.00 |
| | Component Description: | Project Management Services for Jul 2019 |
| | Amount: | \$3,424.28 |
| | Component Description: | Project Management Services for Ma |
| | The state of the s | |

| | Component Description: Amount: | Project Management Services for June 2019 \$4,480.00 |
|--|---------------------------------|--|
| | Component Description: Amount: | Project Management Services for March 2019 \$980.00 |
| | Component Description: Amount: | April invoice \$5,355.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Component Description: Amount: | 02-24-2020 DLR Invoice 240966 \$1,000.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|--|--------------------------------|-------------------|---|-------------|------------|
| Other Expenses | \$99,585.00 | \$91,775.00 | | \$8,092.09 | |
| MVPD Notification of Channel Change | \$1,250.00 | \$1,250.00 | N/A | N/A | N/A |
| Non-zoning permits | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Local Zoning | \$5,850.00 | \$5,850.00 | Wake County NC Commercial Building Permit for New Building Addition. | \$5,841.15 | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$3,750.00 | N/A | N/A | N/A |
| Sigma Transmitter and RF System removal | \$40,000.00 | \$40,000.00 | Received formal quote for old WRAL IOT transmitter removal from Chuck Britt & Associates totaling \$40,000.00 | N/A | N/A |

| Facility remote control and monitoring modifications \$15,000.00 Facility remote control and monitoring modifications N/A N/A Disposal Costs (for equipment and other waste, net of any salvage value) \$4,600.00 \$4,600.00 No Predetermined Cost Estimate \$259.84 N/A Develop and air announcement of upcoming channel change \$10,000.00 \$10,000.00 N/A N/A N/A Sub-total \$99,585.00 \$91,775.00 N/A \$5,299,159.00 N/A Systems \$6,541,452.65 \$6,079,989.65 N/A \$5,299,159.00 N/A | | | | | | |
|--|--|----------------|----------------|------------------------|----------------|-----|
| Costs (for equipment and other waste, net of any salvage value) Equipment \$4,600.00 | control and monitoing | \$15,000.00 | \$15,000.00 | control and monitoring | N/A | N/A |
| Delivery and Handling Charges Predetermined Cost Estimate Develop and air announcement of upcoming channel change \$10,000.00 \$10,000.00 N/A N/A N/A N/A Sub-total \$99,585.00 \$91,775.00 N/A \$8,092.09 N/A Total for all \$6,541,452.65 \$6,079,989.65 N/A \$5,299,159.00 N/A | Costs (for equipment and other waste, net of any | \$10,000.00 | \$10,000.00 | N/A | \$1,991.10 | N/A |
| air announcement of upcoming channel change Sub-total \$99,585.00 \$91,775.00 N/A \$8,092.09 N/A Total for all \$6,541,452.65 \$6,079,989.65 N/A \$5,299,159.00 N/A | Delivery and Handling | \$4,600.00 | \$4,600.00 | Predetermined | \$259.84 | N/A |
| Total for all \$6,541,452.65 \$6,079,989.65 N/A \$5,299,159.00 N/A | air announcement of upcoming channel | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| | Sub-total | \$99,585.00 | \$91,775.00 | N/A | \$8,092.09 | N/A |
| | | \$6,541,452.65 | \$6,079,989.65 | N/A | \$5,299,159.00 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------|---|
| MVPD Notification of Channel Change | Information not provided. | |
| Non-zoning permits | Information not provided. | |
| Local Zoning | | |
| | Component Description: | WRAL Portion of the Building Permit expenses for the new transmitter building addition. |
| | Amount: | \$5,841.15 |

| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
|--|---------------------------------|--|
| DTV Medical Facility Notification | Information not provided. | |
| Sigma Transmitter and RF System removal | Information not provided. | |
| Facilty remote control and monitoing modifications | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | 12-9-19 - James River Invoice 1930 for waste dumpster removal and return. \$1,126.00 |
| | Component Description: Amount: | 12-9-19 - James River Invoice 1945 for waste dumpster removal and return. \$865.10 |
| Equipment Delivery and Handling Charges | Component Description: Amount: | Freight expense from BeckTV. Invoice 10404 \$259.84 |
| Develop and air announcement of upcoming channel change | Information not provided. | |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$6,541,452.65 | \$6,079,989.65 | \$5,299,159.00 |

| Reimbursem | enrestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Craig Stephen Turner Project Engineer

02/27/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Craig Stephen Turner Project Engineer

02/27/2020

Attachments