

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 73263 Service: DTV Call WMHT Channel: 25 (UHF)

Sign:

File **0000027901**

Number:

ID:

FRN: **0006595441** Date **02/25**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|----------------------|----------------------|--------------------|
| WMHT EDUCATIONAL TELECOMMUNICATIONS Doing Business As: WMHT | ROBERT ALTMAN 4 GLOBAL VIEW TROY, NY 12180 United States | +1 (518) 880-3400 | raltman@wmht. org | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| [Confidential] | |
|----------------|--|
| [Confidential] | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|----------------------|
| Keith Martin Director of Technology WMHT Educational Telecommunications | Keith Martin 4 Global View Troy, NY 12180 United States | +1 (518) 880- 3472 | kmartin@wmht. org |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Replace IOT Transmitter and associated equipment. AUX antenna and transmission line, add combiner for WTEN. Replace main transmission line to combiner, combiner and shared transmission line to antenna. Add AC and electric to transmitter room. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Paragon |
| | Year | 2005 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9evo |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 31 kW |
| | Justification for New Transmitter | Cost of retuning and replacing exciters exceeds cost of new transmitter. |

Primary Transmitter

Other Transmitter Costs

| Question | Response |
|---------------------------------------|--|
| Service Entrance (3 phases 800A 208V) | No |
| Switchgear (industrial 800 amp) | No |
| Transformer (480V) | No |
| Power | N/A |
| Rigid Conduit and Wiring | No |
| Size | N/A |
| Length | N/A |
| Other Electrical Service | Yes |
| | Switchgear (industrial 800 amp) Transformer (480V) Power Rigid Conduit and Wiring Size Length |

| | Description | Unsure of new electrical requirements |
|---|--|---------------------------------------|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | 30 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------|--|
| MASK Filter | Channel Change requires new mask filter (prior cut for Channel 34) |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | THUevo |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 15.5 kW |
| | Justification for New Transmitter | need to have a transmitter to use while the existing transmitter room and transmission system /combiner is rebuilt for the new channel due to room constraints |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | No |

| | Size | N/A |
|---|--|---------------------|
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Otile

Other Transmitter Cost Not Listed

Interim

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 4 |
| | Number of Panels | 60 |
| | Design power capacity in use | 100.0 % |
| | Lower Limit | 470.00 MH |

| Upper Limit | 698.00 MHz |
|---------------------------------|-----------------------|
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 105.0 kW |
| Manufacturer | Dielectric |
| Model | TUD-05-12 /60H-1-B |
| Year | 2005 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 11970 | WXXA-TV |
| 73264 | WCWN |
| 73942 | WRGB |
| 74422 | WTEN |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 3 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |

Enter a list of RF channel numbers.

| RF Channel Number | |
|-------------------|--|
| 24 | |
| 22 | |
| 25 | |

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

Add Antenna Information

| Section | Question | Response |
|------------------------------|---|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | WMHT Aux Antenna |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 19.0 kW |

| Manufacturer | |
|--------------|------|
| Model | DCA |
| Year | 2005 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-----------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Aux antenna |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 512.00 MHz |
| | Upper Limit | 600.00 MHz |
| | Design power capacity in use | 50.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 20.0 kW |
| | Manufacturer | |
| | | , |

| Model | TU Deltastar |
|-------------------------------|---|
| Year | 2017 |
| Justification for New Antenna | WMHT aux is for channel 34 only, WTEN does not have an aux antenna or back up facility needed for repack transition |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | Upper and lower frequency |
| | Frequency | 530.0 MHz - 542.0 MHz |
| | Do you need a combiner output splitter /switcher for dual feed lines? | Yes |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | Feed Line Size | 6 1/8 inches inches |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Add Transmission Line

Auxiliary Transmission

| n Lipe Section | Question | Response |
|---|--|-----------------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Aux transmission line |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and | Manufacturer | |
| Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 347 feet per run |

New Transmission Line

| Auxiliary |
|-------------------|
| Transmissi |

| Section | Question | Response |
|--------------------------------|---|--|
| New Transmission Line Costs | Use | Auxiliary (Backup) |
| | Description of Use | new channel tx line |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 550 feet per run |
| | Justification for New Transmission Line | existing tx line for channel 34 only. WTEN does not have an aux or back up needed for repack /transition |

Auxiliary Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Existing Transmission Line

Primary Transmission

| Section | Question | Response |
|--|--|-------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 600 feet |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 73942 | WRGB |
| 74422 | WTEN |

| 11970 | WXXA-TV |
|-------|---------|
| 73264 | WCWN |

Primary Transmissi

New Transmission Line

| ion Line Section | Question | Response |
|--------------------------------|---|--|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 600 feet per |
| | Justification for New Transmission Line | Existing transmission line does not support all the new channels assigned by the repack |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower | Do you have a tower registration number? | No |
| Structure Registration | ASR Number | |
| Coordinates (NAD83 (North American Datum | Latitude (NAD83) | 42° 37' 31.3" N- |
| of 1983)) | Longitude (NAD83) | 074° 00' 36.7" W- |
| | Overall Structure Height | 499.01 feet |
| | Support Structure Height | 495.07 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1780.82 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Capital Region Broadcasters, LLC |
| Date Constructed | 05/31/2002 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 11970 | WXXA-TV | DTV |
| 73264 | WCWN | DTV |
| 73363 | WNYT | DTV |
| 73942 | WRGB | DTV |
| 74422 | WTEN | DTV |
| 73266 | WMHT-FM | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 500 |
| | Explanation | We are a PBS station with only one engineer and may need assistance throughout the repack process. After reviewing the time spent last year, we need to increase the amount for project management (not using an outside engineer) |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |

| | Quantity | N/A |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | | ' |

| Number of Days | N/A |
|----------------|-----|
| Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| I Şervices Costs | Description |
|--------------------------------------|---|
| In house project management and time | Unable to hire a consultant for the repack so we are doing the project management and work in house |
| Travel to Transmitter School | Rohde and Schwartz provides training to engineers upon purchase of a transmitter- This line item is for the travel, tolls and meals to the school |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | No |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|--------------------------------|---|
| Facility Heat | The facility has been heated by the WMHT and WTEN tube transmitters excess heat. Now that they are being replaced by solid state transmitters, there will no longer be any heat in the building without adding a new heat system. |
| Finance and Accounting Expense | Salary expense for the Finance/Accounting team to enter the materials for the 399 effort and to track the reimbursements |
| Mezzanine Construction | A mezzanine needed to be constructed to hold the multichannel combiner |
| Rigging | For new main combiner and transmission line |
| Transmitter Exciter Input | Equipment to properly feed the new transmitter exciters |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justification |
|---|-----------------------------|-------------------|--|--------------|-----------------------------|
| Interim Transmitter THUevo | \$1,022,000.00 | \$738,255.36 | | \$523,706.01 | |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | \$0.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$416,955.36 | Interim transmitter needed to stay on the air while main transmitter replaced and transmission line /combiner replaced, tested, etc. | \$416,273.51 | N/A |
| 20 Ton system | \$115,500.00 | \$110,000.00 | N/A | \$107,432.50 | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Primary Transmitter THU9evo | \$1,204,000.00 | \$1,011,000.00 | | \$976,960.54 | |
| MASK Filter | \$31,000.00 | \$31,000.00 | N/A | N/A | N/A |

| UHF - | \$947,000.00 | \$812,000.00 | I have included | \$810,376.04 | The Roho |
|--------------|--------------|--------------|--------------------------------|--------------|-------------|
| Liquid | | | the equipment | | Schwarz i |
| Cooled | | | package | | for the de |
| Solid State | | | drawings that | | drawing |
| Transmitter | | | Rohde and | | created |
| 21 - 31 kW | | | Schwarz have | | overage. |
| | | | developed for | | remove th |
| | | | the transmitter | | Rohde |
| | | | site. Please look | | Schwarz |
| | | | at the actual | | name is in |
| | | | invoices for | | and th |
| | | | substantiation of | | attachn |
| | | | the estimated | | doesn't ha |
| | | | cost. I have | | info requ |
| | | | included proof of | | · |
| | | | performance and | | |
| | | | Harmonic Filter | | |
| Other | \$60,000.00 | \$60,000.00 | Costs of | \$59,152.00 | This is a n |
| Electrical | | | electrical and | | item for th |
| Service: | | | decommissioning | | When we |
| Unsure of | | | work of our old | | origina |
| new | | | transmitters | | budgetin |
| electrical | | | (high voltage | | did not re |
| requirements | | | transformers, | | that we v |
| | | | electrical panels. | | have al |
| | | | Also included is | | decommis |
| | | | an electrical | | expense |
| | | | project manager | | dumps |
| | | | to oversee this | | charges |
| | | | aspect. We were | | electrical |
| | | | not aware when | | manage |
| | | | we were | | charg |
| | | | | | |
| | | | budgeting this | | |
| | | | budgeting this project all the | | |

| | | | make room for the new equipment | | J611B wi action - r more infor (the sec |
|-----------|----------------|----------------|---------------------------------------|----------------|--|
| | | | | | Walters) |
| | | | | | this item d |
| | | | | | the categ |
| | | | | | within bu |
| | | | | | 1.71 1/ |
| | | | | | and The V |
| | | | | | Co. AC c |
| | | | | | |
| Sub-total | \$2,226,000.00 | \$1,749,255.36 | N/A | \$1,500,666.55 | Co. AC c |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|---|
| UHF inside RF system including switching | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | Component Description: Amount: | 25% down payment 15.5 kW /14.5 kW of MD Transmitter System \$104,068.38 |
| | Component Description: | 75% of the 15.5kW /14.5kW OFMD Transmitter System Interim |
| | Amount: | \$312,205.13 |

| 20 Ton system | | |
|---|---------------------------|---------------------|
| | Component Description: | Interim Transmitter |
| | | Replacement AC |
| | | Unit Libert#1 - |
| | | includes Labor , |
| | | Materials and |
| | | Subcontractors |
| | Amount: | \$107,432.50 |
| | Component Description: | N/A |
| | Amount: | N/A |
| Transformer 3 phase/480v | Information not provided. | |
| - 300 KVA | | |
| - 300 KVA Switchgear - industrial 800 amp | Information not provided. | |

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW

Component Description: 25% down of the

main transmitter-PO and Quote also

attached

Amount: \$196,481.32

Component Description: THU9-T9 2019

Harmonic filter

band IV

Amount: \$1,130.00

Component Description: Proof of

Performance for THU9evo-10

WMHT Channel 25

Amount: \$7,500.00

Component Description: 75% of the

payment for the 31k /W ATSC/28kw OFDM Transmitter

System

Amount: \$589,443.98

Component Description: Detailed drawing -

comprehensive

coverage field study

Amount: \$15,820.74

Component Description: Detailed drawing

Package of the WMHT Transmitter

Site

Amount: \$15,820.74

| Other Electrical Service: Unsure of new electrical | O-manual Description | \\\\\ \\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\ | |
|--|------------------------|--|--|
| requirements | Component Description: | We have put a new line item in the 399 | |
| | | to accommodate | |
| | | this invoice- as | |
| | | | |
| | | when we were | |
| | | writing the budget, we did not | |
| | | | |
| | | anticipate these | |
| | A | expenses | |
| | Amount: | \$59,152.00 | |
| 30 Ton system | | | |
| | Component Description: | Primary | |
| | | Transmitter | |
| | | Replacement AC | |
| | | Unit. Both the | |
| | | Primary and | |
| | | backup are the | |
| | | same tonnage and | |
| | | the vendor quote | |
| | | for both units | |
| | | combined are on | |
| | | page 36 of the PDF | |
| | Amount: | \$107,432.50 | |
| | | | |
| | Component Description: | Primary | |
| | | Transmitter | |
| | | Replacement AC | |
| | | Unit | |
| | Amount: | \$107,432.50 | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost | |
|--|--------------------------------|-------------------|------------------------------------|-------------|-------------|--|
| Primary Antenna TUD-05-12 /60H-1-B | \$241,140.00 | \$68,029.00 | | \$60,641.39 | | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$0.00 | N/A | N/A | N/A | |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$6,800.00 | 1/3 of the cost. | \$6,120.00 | N/A | |
| Combiner output splitting /switching for dual feed lines, if applicable | \$126,000.00 | \$0.00 | N/A | N/A | N/A | |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$53,335.00 | 1/3 of the cost | \$46,841.39 | N/A | |

| Sweep test of existing antenna | \$6,730.00 | \$7,894.00 | Additional sweeps than what was originally budgeted, were done due to some tower issues | \$7,680.00 | The estimate was for 30% down, this invoice is for 45% down |
|--|--------------|--------------|---|--------------|---|
| Auxiliary Antenna TU Deltastar | \$339,109.60 | \$151,869.60 | | \$139,441.04 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$17,000.00 | required for new side mount aux antenna | \$16,393.02 | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,400.00 | required as per RF sweep | \$13,345.60 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$2,599.99 | N/A |

| Combiner output splitting /switching for dual feed lines, if applicable | \$126,000.00 | \$30,000.00 | Using this category for all the additional expenses as a result of the changes in the combiner /mezzanine vision | \$29,032.83 | N/A |
|---|--------------|-------------|--|-------------|-----|
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$0.00 | N/A | N/A | N/A |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 20 horizontally polarized | \$2,000.00 | \$2,000.00 | This is a duplicate line- please ignore | N/A | N/A |

| UHF – | \$78,069.60 | \$78,069.60 | ***System | \$78,069.60 | N/A |
|-----------------------|----------------|----------------|-------------|----------------|-----|
| Broadband | | | Notice: | | |
| Panel, | | | Estimate | | |
| Side Mount | | | adjusted | | |
| Auxiliary | | | and locked | | |
| /Interim, 20 | | | because | | |
| horizontally | | | line has | | |
| polarized | | | been | | |
| | | | superseded. | | |
| | | | ***Our | | |
| | | | current aux | | |
| | | | antenna is | | |
| | | | cut for | | |
| | | | channel 34 | | |
| | | | only | | |
| | | | (reference | | |
| | | | RF sweep) | | |
| | | | and will | | |
| | | | need to be | | |
| | | | replaced | | |
| | | | for our new | | |
| | | | channel | | |
| Sub-total | \$580,249.60 | \$219,898.60 | N/A | \$200,082.43 | N/A |
| Total for all systems | \$3,490,789.60 | \$2,655,273.96 | N/A | \$2,081,634.48 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |

| Elbow complex, broadband, at antenna input, per 8 3/16. | | |
|---|---------------------------|--|
| feedline (if needed) | Component Description: | 2nd invoice for the |
| , | | Combiner and |
| | | equipment for the |
| | | CRB- WMHT is |
| | | paying 1/3 of the 2nd 45% down for |
| | | Dielectric |
| | Amount: | \$3,060.00 |
| | Amount. | ψ0,000.00 |
| | Component Description: | This invoice is for |
| | | shared tower- |
| | | CRB- WMHT is |
| | | paying 1/3 of the |
| | | invoice is 45% of |
| | | the total- the |
| | | elbow total is |
| | | 9,180- WMHT is |
| | | paying 3060 |
| | Amount: | \$3,060.00 |
| Combiner output splitting /switching for dual feed lines, if applicable | Information not provided. | |
| New combiner, cost per | | |
| channel (without antenna) | Component Description: | Shared combiner |
| | | for the shared |
| | | CRB tower-45% |
| | | 2nd invoice; 1/3 of |
| | | the cost- stations- |
| | | WMHT; WCWN, |
| | | WTEN |
| | Amount: | \$23,420.70 |
| | Component Description | Shared Combiner |
| | Component Description: | |
| | | for the joint CRB tower- invoice is |
| | | |
| | | 150/ of the coot. |
| | | 45% of the cost; our share is 1/3. |

Sweep test of existing antenna

Component Description: A sweep due to

the combiner purchase for the shared tower-CRB- WTEN, WMHT and WCWN- this invoice is for 45% down, WMHT

share is 1/3

Amount: \$960.00

Component Description: 45% of the

Repack Sweep includes 1 Field Engineer on-Site for the Day,

Travel, Expenses

and Report

Amount: \$2,880.00

Component Description: 2nd 45% invoice

from Dielectric for

the shared combiner and associated

equipment for the Shared CRB tower- WMHT, WCWN and

WTEN are sharing this expense-

each station's share is 1/3.

Amount: \$960.00

Component Description: Repack Sweep

includes 1 Field Engineer on site for 1 day, travel expenses and report 45% down

Amount: \$2,880.00

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
|---|---------------------------|---|
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | Freight expense- the quote did not include freight- FOB- Raymond Me on the quote |
| | Amount: | \$638.70 |
| | Component Description: | The items have been shipped. This invoice is to true up what has been quoted in this specific line item |
| | Amount: | \$3,766.32 |
| | Component Description: | 45% down on Product |
| | Amount: | #400001435 \$5,994.00 |
| | Component Description: | Product 400001435 45% |
| | Amount: | down \$5,994.00 |

Elbow complex, broadband, at antenna input, per 6 1/8. **Component Description:** Elbow joint feedline (if needed) product 400007476 not previously invoiced Amount: \$7,024.00 **Component Description:** Product # 40001436 - 45% down Amount: \$3,160.80 **Component Description:** Product #40001436 45% down Amount: \$3,160.80 Sweep test of existing antenna **Component Description:** Completion of the electrical report after the RF Sweep. Invoice split among the 3 stations WMHT, WTEN and WCWN. Vendor was unwilling to make separate invoices. Amount: \$1,733.33 **Component Description:** WMHT Aux System Sweep Test; 3 stations on invoice- WMHT listed - which is 1 /3 of the total upon

Amount:

proposal acceptance \$866.66

| Combiner output splitting /switching for dual feed | Commonant Descriptions | A delition of |
|--|---------------------------|---------------------|
| ines, if applicable | Component Description: | Additional |
| | | expense to solve |
| | | the construction |
| | | delays to make |
| | A | the 8/2 deadline |
| | Amount: | \$24,577.51 |
| | Component Description: | Another expense |
| | | due to facility |
| | | modifications |
| | | necessary to meet |
| | | the 8/2/19 |
| | | transition deadline |
| | Amount: | \$4,455.32 |
| New combiner, cost per channel (without antenna) | Information not provided. | |
| UHF – Broadband Panel, Side Mount Auxiliary ⁄Interim, 20 horizontally polarized | Information not provided. | |
| UHF – Broadband Panel, | | |
| Side Mount Auxiliary /Interim, 20 horizontally | Component Description: | Part #400001434 |
| polarized | | 45% down |
| polarizou | Amount: | \$39,034.80 |
| | Component Description: | Product |
| | Component Description. | 400001434 45% |
| | | down |
| | Amount: | \$39,034.80 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|----------------|----------------|--|--------------------|-------------|
| | Predetermined | Estimated | Cost | | Actual Co |
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justificati |
| Primary Transmission Line | \$0.00 | \$201,720.00 | | \$200,566.98 | |
| Rigid Transmission Line - copper, 8 3 /16" broadband | \$0.00 | \$201,720.00 | existing transmission line does not support the new channel assignments, this represents 1 /3 of the cost of 189,500- have increased the sum to include the actual transmission line install- our share is 138,550 | \$200,566.98 | N/A |
| Auxiliary Fransmission Line | \$0.00 | \$42,105.00 | | \$37,894.50 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$0.00 | \$42,105.00 | existing transmission line does not support the new channel assignment. | \$37,894.50 | N/A |
| Sub-total | \$0.00 | \$243,825.00 | N/A | \$238,461.48 | N/A |
| Total for all systems | \$3,490,789.60 | \$2,655,273.96 | N/A | \$2,081,634.48 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|--|
| Rigid Transmission Line - copper, 8 3/16" broadband | Component Description: Amount: | Shared combiner and associated equipment for shared CRB tower- WMHT, WTEN and WCWN- 45% of total cost- 1/3 WMHT share \$31,008.49 |
| | Component Description: Amount: | 2nd of 3 invoices for the WMHT Transmission Line Install on the joint CRB Tower (Capital Region Broadcasters) \$9,275.00 |
| | Component Description: Amount: | Final Invoice for the Transmission Line Install Albany, NY - WMHT- on the CRB tower \$9,275.00 |
| | Component Description: | Provide Labor, Equipment and Fabrication services for line and antenna change outs related to Spectrum Repacking. This is invoice is one-third of the total. |

Amount:

\$100,000.00

Component Description: First of 3 invoices

for Transmission Line Install on the joint CRB tower (Capital Region Broadcasters)

Amount: \$20,000.00

Component Description: Shared combiner

and misc

equipment for the shared CRB tower- 2nd 45% invoice from Dielectric -

WMHT's share is 1 /3 of the expensespread over 4 components of the

399

Amount: \$31,008.49

Rigid Transmission Line - copper, 6 1/8" broadband

Component Description: Product

300006758 45% down; 1 penny rounding

Amount: \$17,547.97

Component Description: RTLSCR3-20 45%

down

Amount: \$1,399.28

Component Description: Product

#300006758 45%

down.

Amount: \$17,547.97

Component Description: Product

#RTLSCR3-20

45% down

Amount: \$1,399.28

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Bundata and | Fatimatad | Estimated | | A a forel O a a f |
|---|-----------------------------|-------------------|--|-------------|--|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Primary Tower TOWER | \$254,800.00 | \$83,070.00 | | \$6,324.67 | |
| Minor tower reinforcement /modifications | \$158,000.00 | \$50,000.00 | 1/3 of the cost of \$150000 | N/A | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$26,670.00 | 1/3 of the cost of \$80000 | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$6,400.00 | We needed another tower climb to understand what was on our tower; hence the tower climb which increased the cost.; after the repack, the Structural consultants came to review the loads- this invoice is just for WMHT | \$6,324.67 | We realized that as we were putting up new equipment, we needed to review the tower to understand the stressesthe total amount is not greater than the budgeted amount and the estimated amount has been adjusted. |
| Sub-total | \$254,800.00 | \$83,070.00 | N/A | \$6,324.67 | N/A |

| Total for all | \$3,490,789.60 | \$2,655,273.96 | N/A | \$2,081,634.48 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

Components

| Components | | | | | |
|---|---------------------------------|---|--|--|--|
| Actual Information Description | File Name | | | | |
| Minor tower reinforcement /modifications | Information not provided. | | | | |
| Short Tower (less than 500') | Information not provided. | | | | |
| Structural engineering tower load study for well documented tower | Component Description: Amount: | Pdf includes travel backup. Invoice has been divided by 3 - Vendor has refused to issue 3 separate invoices; these stations are being repacked in the same phase, total cost is being divided by 3. Justification on expense- last page \$1,558.00 | | | |
| | Component Description: Amount: | Consultant Services during antenna and line installation - this invoice is just for WMHT. Work 8/28 and 8/29- reviewed tower contractors proposed method of installing transmission line to ensure structural integrity of the tower was not compromised \$600.00 | | | |
| | | | | | |

Component Description: Analysis of the

435' Guyed Tower for WTEN, WMHT and WCWN split evenly among the

3 stations

Amount: \$2,500.00

Component Description: Tower climb of

shared

transmission tower- invoice divided by the 3

stations

Amount: \$1,558.00

Component Description: Tower mapping of

our shared

transmission tower

/facility

Amount: \$1,666.67

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|-------------------------------------|--------------------------------|-------------------|--|-------------|------------|
| Outside Professional Services | \$315,040.00 | \$242,650.00 | | \$83,821.56 | |
| Travel to Transmitter School | \$1,600.00 | \$1,600.00 | We will be sending 2 employees to this training. The first trip cost \$783.75. I assume the 2nd trip will be similarly priced. | \$1,526.69 | N/A |

| In house project management and time | \$90,000.00 | \$90,000.00 | As we were unable to hire a consultant, this project is taking many more hours than we originally budgeted. This reforecast should take us to the end of the project. | \$53,410.17 | Robert Cumming is an exempt employe and his hourly wage is predicate on 1,950 hours pe year or 37.5 hour per week Matt Sapl is an exempt employe and his hourly wage is predicate on 1,950 hours pe year or 37.5 hour per week Cuong Le is a non- |
|--|-------------|-------------|--|-------------|---|
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Attorney Fees - | \$4,210.00 | \$7,000.00 | Currently our | \$6,120.00 | We neede |
|-----------------|------------|------------|----------------|------------|------------|
| Negotiation of | | | invoices (not | | a group F |
| lease and other | | | submitted but | | and |
| matters for | | | will be) | | purchase |
| shared | | | currently | | agreemer |
| locations | | | \$6,120. The | | as 2 of ou |
| | | | actual | | vendors |
| | | | invoices | | refused to |
| | | | attached | | take |
| | | | should be | | individua |
| | | | substantiation | | invoices |
| | | | for the | | but wante |
| | | | estimated | | 1 invoice |
| | | | costs | | with the |
| | | | | | individua |
| | | | | | amount |
| | | | | | broken ou |
| | | | | | The POs |
| | | | | | then had |
| | | | | | be |
| | | | | | approved |
| | | | | | by Nexsta |
| | | | | | and Sincla |
| | | | | | as we are |
| | | | | | on a join |
| | | | | | tower |
| Attorney Fees - | \$2,365.00 | \$2,250.00 | N/A | \$2,235.00 | N/A |
| Prepare and | | | | | |
| File FCC Form | | | | | |
| 2100 (main), | | | | | |
| License to | | | | | |
| Cover | | | | | |
| Application | | | | | |
| Attorney Fees - | \$4,210.00 | \$4,000.00 | N/A | \$3,760.50 | N/A |
| Aux Antenna, | | | | | |
| prepare and | | | | | |
| File Form 2100 | | | | | |
| Construction | | | | | |
| Permit or | | | | | |
| License | | | | | |
| Application | | | | | |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,800.00 | Due to the changes and delays, our legal expenses are greater than originally forecast | \$5,592.00 | N/A |
|---|------------|------------|--|------------|-----|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$4,000.00 | WMHT had to submit paperwork to support its broadcasting on the aux antenna as it was unable to yet broadcast on its main antenna to meet the 8/2 deadline | \$3,750.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$750.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | \$2,000.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,500.00 | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,250.00 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$79,000.00 | \$7,500.00 | N/A | \$1,927.20 | N/A |
| Sub-total | \$315,040.00 | \$242,650.00 | N/A | \$83,821.56 | N/A |
| Total for all systems | \$3,490,789.60 | \$2,655,273.96 | N/A | \$2,081,634.48 | N/A |
| | | | | | |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Fravel to Transmitter School | | |
|------------------------------|------------------------|----------------------|
| | Component Description: | Mileage |
| | | reimbursement and |
| | | Ez pass toll exp for |
| | | Rhoade and |
| | | Schwarz |
| | | transmitter school |
| | | that Cuong Le, ET |
| | | IV, attended in |
| | | Maryland as we |
| | | have a new |
| | | transmitter as part |
| | | of the repack |
| | Amount: | \$441.72 |
| | | |
| | Component Description: | Hotel and Food for |
| | | Cuong Le, ET IV to |
| | | be trained in our |
| | | new Rhoade and |
| | | Schwarz |
| | | transmitter in |
| | | Maryland. Tolls |
| | | and Ez pass on |
| | | separate invoice |
| | Amount: | \$301.22 |
| | Component Description: | Travel exp incl. |
| | , | mileage, tolls, food |
| | | and lodging to train |
| | | at Rohde and |
| | | Schwarz |
| | | transmitter school- |
| | | WMHT purchased |
| | | a new transmitter |
| | | as part of the |
| | | |
| | | repack |
| | Amount: | \$783.75 |

In house project management and time

Component Description: Internal Labor-03

/31. CRB is the shared tower that all the TV stations are located on.
Monthly and weekly meetings are scheduled.
Cuong Le is the ET

IV, Robert

Cummings is the CRB-WMHT rep.

Amount: \$890.33

Component Description: Internal Labor for

August 2018. CRB is Capital Region Broadcastersshared tower facility; Raises are

included in this

invoice

Amount: \$287.35

Component Description: 6/17 Internal Labor.

CRB or Capital

Region

Broadcasters is the name of the LLC of the shared tower of

all the

broadcasters in our

local area. Meetings with vendors are

common due to the

repack and

purchase of equip.

Amount: \$1,959.98

Component Description: 12/17 Internal

Labor. Capital

Region

Broadcasters is the shared/joint tower that the local broadcasters

share- clean up of the site and

meetings part of the repack effort.

Amount: \$4,209.58

Component Description: 11/17 Internal

Labor. R&S or R/S

is Rohde &

Schwarz; CRB is the joint tower; Dielectric & PCI

vendors

Amount: \$3,343.26

Component Description: 07/17 Internal

Labor. CRB or Capital Region Broadcasters the joint/shared tower

that all the broadcasters including. WMHT are on. Weekly meetings are common as there are many equip decisions to make.

Amount: \$3,022.58

Component Description: October 17 Internal

Labor. Meetings with Rohde & Schwarz- listed as R/S meetigs

Amount: \$921.31

Component Description: 5/17 Internal Labor.

CRB is the shared tower of the TV broadcasters.
Meetings with vendors due to the repack are noted on this schedule.

Amount: \$1,114.41

Component Description: This is just for the

internal

engineering labor for April 30th.

Amount: \$246.43

Component Description: Matt Saplin labor

for December 2018. He works 1,950 per year. CRB is Capital

Region

Broadcasters

Amount: \$173.41

Component Description: Engineering work

done by Matt
Saplin and Cuong
Lee for the repack.
Cuong Lee went to
the Rhodes and

Schwarz

transmitter school; Matt Saplin worked on the quarterly

report

Amount: \$1,006.87

Component Description: Matt Saplin is

exemptresearched antenna, repack

meetings,

answered calls and

emails-varied admin tasks

\$1,004.01 Amount:

Component Description: R&S is Rhoade

> and Schwarz (transmitter) training in

Maryland, CRB is Capital Region Broadcasters

Amount: \$533.46

Component Description: Matt Saplin has

> been fielding phone calls, working on redesigning the mezzanine.

Amount: \$684.55

Component Description: 4/18 Internal Labor.

> Continued work with vendors at the CRB/Capital Region

Broadcasters tower site. CRB/Capital Region is the shared tower/jointly

owned tower.

Amount: \$8,594.96 Component Description: all 3 employees on

one invoice as requested

Amount: \$29,602.44

Component Description: 4/30/17 Internal

Labor. CRB is the shared tower that

all the

broadcasters are on. Weekly and monthly meetings due to repack issues. WMHT, WTEN and WCWN are 3 stations that are being repacked in the same phase.

Amount: \$1,389.50

Component Description: 8/17 Internal Labor.

Nexstar is the

corporate owner of WTEN- one of the stations on the joint /shared CRB tower being repacked in the same phase.

Amount: \$810.45

Component Description: all employees on

one invoice per

request

Amount: \$526.83

Component Description: Internal Labor for

Feb 28, 2017. CRB LLC is the name of the Joint Tower org. that all the commercial/noncommercial are on..

Monthly and weekly meetings are scheduled. Robert Cummings is the WMHT-CRB

engineering representative

Amount: \$95.06

Component Description: 2/18 Internal Labor.

CRB is the joint /shared tower much work being done at this site from R/S- Rohde &Schwarz to electricians (Lacorte) and Walters- Air

conditioning along with issues with snow removal

Amount: \$2,824.85

Component Description: 9/17 Internal

Labor- CRB is the joint/shared tower

for all the broadcasters.
Monthly, weekly and even daily meetings due to the repack.

Matthew Saplin is the Assistant Chief

Engineer.

Amount: \$2,607.45

Component Description: Matt Saplin and

Robert Cummings both work 1950 hours per year

Amount: \$95.66

Component Description: Cu Long ETV IV

total of 100 hours at \$23.54 per hour

Amount: \$2,354.00

Component Description: 3/18 Internal Labor.

Continued Work at the CRB/ Capital

Region

Broadcasters (joint /shared tower) sitewith equipment

installs

Amount: \$10,676.54

Component Description: 5/18 Internal Labor.

Rohde & Schwarz installs, Dielectric delivery all at the CRB- Capital Region

Broadcasters joint

/shared tower.

Amount: \$1,968.17

| | Component Description: | Second January 2018 invoice for labor. We submitted the first one with just December 2017- paid in 2018- see last page for detailed reason. CRB is joint/shared tower |
|-----------------------------|---------------------------------|--|
| | Amount: | \$449.46 |
| | Component Description: Amount: | 6/18 Internal Labor- More work at the CRB or Capital Region Broadcasters shared/joint tower. Install, proofing of Rohde & Schwarz transmitter w/ LaCorte electrical \$3,973.71 |
| RF Exposure Measurements | Information not provided. | |
| Comprehensive coverage | Information not provided. | |

Information not provided.

verification via field study, if

ASR modification (prepare

needed

FCC Form 854)

Attorney Fees - Negotiation of lease and other matters for shared locations

Component Description: Draft collective

purchasing

agreement for the shared equipment of WMHT, WTEN

and WCWN

Amount: \$4,800.00

Component Description: Review Sinclair

changes and finalized contract and group PO

Amount: \$880.00

Component Description: fees are for drafting

a PO and

agreement for all

our shared
equipment to be
repacked We-

WMHT, WTEN and WCWN are owners of the Capital

Region

Broadcasters LLC

(aka CRB).

Amount: \$280.00

Component Description: Reviewing the

engineers regarding the collective purchasing agreement \$80.00

Amount: \$80.00

Component Description: Single invoice

review after draft of

collective purchasing agreement.

Amount: \$80.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application

Component Description: Retrieving copy of

granted license for WMHT and check it to ensure that is is main and not auxiliary. Foster Garvey is a merger of Foster Pepper and Garvey Schubert Barer. The name of the firm changed - EIN number the same

Amount: \$270.00

Component Description: Email

interchanges, moving to main antenna, Name of firm changed, not

EIN#

Amount: \$162.00

Component Description: Emails and

dialogue between the Attorneys and

the Station

regarding the STA request, public file postings and consumer education.

Amount: \$399.00

Component Description: There are 2 sub-

totals on this sheetone for general legal and the other for the repack legal

work. (aka transition

reimbursable)- we are claiming just for

the transition reimbursable

Amount: \$1,404.00

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application

Component Description: This invoice

includes other expenses outside of the Television Repacking. The

television

repacking is only

975

Amount: \$975.00

Component Description: Television

Repacking

Expense broken

out- other

expenses are on

this invoice

Amount: \$1,944.00

Component Description: Television

repacking expense is segregated from the other expenses in this invoice. Only requesting \$39.00. EIN # changed due

to change in

corporate structure. New W-9 attached

along with discussion.

Amount: \$39.00

Component Description: Television

repacking
expenses are
segregated and
other expenses are

included

Amount: \$117.00

Component Description: Television

Repacking
Expense is
segregated from
other invoice
expenses.

Amount: \$195.00

Component Description: This invoice has

includes other expenses. The television

repacking expense

has been segregated.

Amount: \$351.00

Component Description: All expenses on

this invoice is for the FCC Repack

Amount: \$139.50

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application

Component Description: This invoice is as a

result of WMHT STA request,

public file postings, extending CP for

WMHT

construction and emails between the station, consulting engineers, FCC and attorneys

Amount: \$3,078.00

Component Description: Email

interchanges, status of construction of main antenna, receive and review letter from FCC granting extension of construction permit etc

Amount: \$702.00

Component Description: Invoice email

exchange with Consulting

Engineer, Attorney and staff regarding WMHT STA request

Amount: \$867.00

Component Description: Email exchange

regarding need for an STA for reduced

power

Amount: \$108.00

Component Description: Regarding

transition reporting along with quarterly

reporting

Amount: \$837.00

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application

Component Description: To prepare a

Channel 25/STA /interim antenna request due to post

transition

construction delays

Amount: \$1,500.00

Component Description: Prepare the

technical portion of the FCC Form 2100, Channel 25 Auxiliary Antenna

application

Amount: \$500.00

Component Description: To prepare the

WMHT Channel 25

Interim /STA Application

Amount: \$1,625.00

Component Description: Prepare the

engineering section of FCC Form 2100

Amount: \$125.00

Prepare engineering section of FCC Form 2100 **Component Description:** Engineering study (main), License to Cover work for new Application channel assignment and antenna development \$250.00 Amount: **Component Description:** Engineering study work for new channel assignment and antenna development **Amount:** \$250.00 **Component Description:** Prepare the technical portion of the app for license to cover CP, LMS \$250.00 Amount: RF Consulting Engineer Fees- Aux Antenna: **Component Description:** Prepare the Prepare engineering engineering section section of FCC Form 2100, of FCC Form 2100 Construction Permit Amount: \$2,000.00 Application Prepare engineering section of FCC Form 2100 **Component Description:** Engineering work (main), Construction Permit on the STA/Interim Application Application

Amount:

\$1,500.00

| Perform engineering study for new channel assignment and antenna development | Component Description: | Tech Review of Transmission Plant Professional Services, and Form 2100 CP Mod ERP Reduction- Professional Services |
|---|---------------------------------|--|
| | Amount: | \$1,250.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the transition | Component Description: Amount: | Needed additional engineering support for WMHT due to the complex nature of our joint tower. Frederick Lass was one of the original engineers who designed the structure. \$1,927.20 |
| | Component Description: | Please delete this invoice; the full amount of this invoice including this has its own line item- thanks. |
| | Amount: | \$2,800.00 |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co |
|---|--------------------------------|-------------------|--|-------------|-----------|
| Other Expenses | \$93,900.00 | \$95,775.00 | | \$52,277.79 | |
| Mezzanine Construction | \$25,000.00 | \$25,000.00 | We needed to redesign our facility to accommodate the new equipment facilitated by the repack. This redesign is being split by WCWN, WTEN and WMHT and has been discussed by the FCC | \$24,097.08 | N/A |
| Develop and air announcement of upcoming channel change | \$2,000.00 | \$2,000.00 | need to let our viewers know of the channel change | \$380.00 | N/A |
| Equipment Storage | \$9,000.00 | \$9,000.00 | We do not have any place to store the equipment as it received | \$4,797.00 | N/A |

| D | 4- | A | | 40.555 = 5 | _ |
|--|------------|------------|---|-------------------|--|
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$7,500.00 | \$7,500.00 | Unknown cost at this time | \$3,200.56 | The Real and Schwinvoice beef moved separal line ite the 38 The continuous for \$3,03. Once Rhode Schwinvoice are de then line ite |
| | | | | | no lor in a overa situa |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/ |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/ |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$3,000.00 | Much of the 2100 work and other work are on 1 invoice rather than small separate invoices. I will not be using many of the small legal line items | \$2,226.80 | N/ |

| Equipment Delivery and Handling Charges | \$10,000.00 | \$10,000.00 | Unknown cost at this time | \$7,003.70 | N/A |
|---|-------------|-------------|---|------------|-----|
| Transmitter Exciter Input | \$6,300.00 | \$6,300.00 | To purchase equipment to properly feed the new exciters and finalize the input requirements of the new transmitter | \$0.00 | N/A |
| Rigging | \$13,335.00 | \$13,335.00 | 1/3 of the total cost of \$40000 | N/A | N/A |
| Finance and Accounting Expense | \$4,500.00 | \$4,500.00 | To cover the salary expense for the Finance and Accounting team to handle the cost accounting and the 399 preparation for the repack | \$3,625.65 | N/A |
| Facility Heat | \$6,625.00 | \$6,625.00 | 1/3 cost of \$19,875 for new facility heat system, shared cost with WTEN and WCWN. Due to heat for the facility was being supplied by the old tube transmitters excess heat which are no longer there | N/A | N/A |

| M/DD | 40.000.00 | # 0.000.00 | M 1 . | # 0.047.00 | N1/A |
|-----------------------|----------------|-------------------|----------------|-------------------|------|
| MVPD | \$8,000.00 | \$8,000.00 | We do not | \$6,947.00 | N/A |
| Notification of | | know how the | | | |
| Channel | | \$2,000 budget | | | |
| Change | | was came | | | |
| | | | about. We | | |
| | | | called several | | |
| | | | vendors and in | | |
| | | | order to do | | |
| | | | what was | | |
| | | | mandated, we | | |
| | | | had to spend | | |
| | | | significantly | | |
| | | | greater than | | |
| | | | budgeted. We | | |
| | | | ultimately | | |
| | | | selected | | |
| | | | companies | | |
| | | | based on who | | |
| | | | our colleagues | | |
| | | were using | | | |
| | | | /recommended. | | |
| Sub-total | \$93,900.00 | \$95,775.00 | N/A | \$52,277.79 | N/A |
| Total for all systems | \$3,490,789.60 | \$2,655,273.96 | N/A | \$2,081,634.48 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| Mezzanine Construction | | |
|------------------------|------------------------|---|
| | Component Description: | This is for the |
| | | construction of the Mezzanine for the |
| | | combiner. This is a |
| | | joint invoice with |
| | | WMHT's share |
| | | itemized. |
| | Amount: | \$21,820.28 |
| | Component Description: | This invoice has |
| | | been divided by 3 - |
| | | WCWN, WTEN |
| | | and WMHT all |
| | | members of the |
| | | joint - shared |
| | | tower- CRB or |
| | | Capital Region Broadcasters. This |
| | | work is part of the |
| | | mezzanine project. |
| | Amount: | \$676.80 |
| | | |
| | Component Description: | Invoice is for 1/3 of |
| | | the cost for the |
| | | removal of the |
| | | combiner at the |
| | Amount: | CRB Building \$1,600.00 |
| evelop and air | | |
| nnouncement of | Component Description: | To reprogram |
| ocoming channel change | | WMHT phone |
| | | system to add |
| | | prompts and phone |
| | | |
| | | tree to guide our |
| | | tree to guide our viewers on how to rescan their TVs. |

| Component Description: | Pallet Jack, Load Capacity 5000 lbs Manufacturer #12U125- to move |
|------------------------|---|
| Amount: | the equipment \$917.00 |
| Component Description: | Storage Containers for the Repack Equipment |
| Amount: | \$3,880.00 |
| | |
| Component Description: | Needed more barrels for the used oil- purchased used barrels on line via Craig's list- no quote available |
| Amount: | \$97.20 |
| Component Description: | Please delete this line item; this entire invoice has been moved to a separate budget item |
| Amount: | \$1,900.00 |
| Component Description: | This for the expense of the safe disposal of the mineral oil from our Comark transmitter beam supply transformers-please delete other |
| | Amount: Component Description: Amount: Amount: Component Description: Amount: Amount: |

| Component Description: | Used barrels to |
|------------------------|-----------------|
|------------------------|-----------------|

store transmitter oil- purchased on Craig's List - no quote as this was purchased used and on-line

Amount: \$64.80

Component Description: Please delete this

line item- the entire invoice has been

moved to a

separate line item.

Amount: \$54,452.00

Component Description: Safe disposal of

the mineral oil from Comark transmitter

Amount: \$2,813.48

FCC Filing Fees - Special Temporary Authorization request Information not provided.

FCC Filing Fees - Form 2100 license to cover application Information not provided.

FCC Filing Fees - Form 2100 minor change CP application

Component Description: Work on license

applications and canceling STA- 2 firms merged, EIN # stayed the same.

Amount: \$1,470.80

Component Description: Continued work on

license application for modified CP

Amount: \$756.00

Component Description: This is the cost of

retrieving a copy of

the granted

construction permit for the repack effort

Amount: \$108.00

Equipment Delivery and Handling Charges

Component Description: For moving

transformer oil

drums

Amount: \$340.20

Component Description: We needed snow

removal at the site in order to receive the equipment- we had 3 noreasters in

a row

Amount: \$1,240.00

Component Description: Rental of 1 four

wheel drive forklift to move all the equipment new and old for the

repack

Amount: \$1,450.00

Component Description: Rental of one four

wheel drive forkliftto move all the equipment new and old for the

repack

Amount: \$1,670.00

Component Description: Rental of a fork-lift

to move the new and old equipment at the site. Needed additional time due to the delivery of a transmitter cabinet

Amount: \$853.50

Component Description: Rental of 1 four

wheel drive forklift to move all the equipment old and

new

Amount: \$1,450.00

Transmitter Exciter Input

Component Description: Equipment to

properly feed the new exciters. We will supply invoices with shipping as substantiation once the quote has been

approved.

Amount: \$6,075.00

Rigging Information not provided.

Finance and Accounting Expense

Component Description: Finance

/Accounting
Support for the
399. Unaware that
we were able to
charge for our time.
This is the 2nd
invoice as we had
already submitted
the engineering
internal labor
invoices

Amount: \$485.24

Component Description: Finance Team

besides working on the invoices, 399 assisted other NYS public media

stations to put together internal labor invoices for

the repack

Amount: \$1,003.00

Component Description: 399 Assemble

packages done by Julie Raskin;

review budget

Amount: \$46.14

Component Description: Finance

/Accounting

support for the 399 and administering support. 2nd invoice for the same period as we had submitted

internal engineering invoices without realizing that we could charge for

our labor

\$370.04 Amount:

Component Description: Julie Raskin and

Avanti Shirali

worked on internall labor invoices and admin tasks for the

399

Amount: \$180.73

Component Description: This invoice is for

> Julie Raskin's work on the 399. Julie Raskin is exempt and works 1950 hours per year.

Amount: \$92.29

This is for the **Component Description:**

> finance/accounting work done on the 399s by Julie Raskin

Amount: \$123.06 Component Description: October 2018

invoice for Accounting /Finance work to assemble the various invoices including internal

labor. We were unaware that we

could get

reimbursed for our

time

Amount: \$541.58

Component Description: Accounting

/Finance Work for the 399s. 2nd invoice for August 2018. Unaware that we were able to submit for reimbursement, there we had already submitted the engineering

invoices.

Amount: \$783.57

Facility Heat Information not provided.

| MVPD Notification of |
|----------------------|
| Channel Change |

Component Description: This is to notify all

the cable and satellite providers of the channel frequency change. We opted to use 2 vendors to provide these notifications as it saved over

\$500.

Amount: \$3,197.00

Component Description: Medical Notification

Mailing Complete

per FCC Repack

Amount: \$3,750.00

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,490,789.60 | \$2,655,273.96 | \$2,081,634.48 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Julie Raskin Vice President Finance and Administration

02/25/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Julie Raskin Vice President Finance and Administration

02/25/2020

Attachments