



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **13960** | Service: **DTV** | Call **WISE-TV** | Channel: **34 (UHF)** |
ID: | Sign:
File **0000027871**
Number:
FRN: **0018223693** | Date **03/26**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WPTA LICENSE, LLC Doing Business As: WPTA LICENSE, LLC	Brady Dreasler P.O. BOX 909 QUINCY, IL 62306 United States	+1 (217) 223-5100	BDREASLER@QUINCYMEDIA.COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony zumMallen QCommunications, LLC	Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States	+1 (816) 729-1177	tony@qcom1.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	To transition from ch 18 to ch 34, tests by Resonant Results, LTD say ANT and TX line can be retuned. New TX and associated systems are needed. An interim system (ant, TX and line) is required. Combiner needed to share with WPTA.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma
	Year	1998
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	21.1 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38 kW
	Justification for New Transmitter	Transmitter is not tunable per the manufacturer. See Exhibits Y and Z for details from GatesAir and Comark.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	200.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Sales Tax for EQ	Sales Tax for EQ
Transmitter site Preparation	Site prep for installation of the interim and main transmitters and RF components not part of Installation SOW.
Transmitter - Training	Transmitter training - offsite - 1 week in duration at mfg site.
Security - Site	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.
Replace ARC remote control	Replace remote control system (ARC)
Freight	Freight from mfg to staging area

Misc Installation Expenses	Expenses to support installation of transmitter. Examples: nitrogen and portojohn expenses
Site Survey - TX	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.
Disconnect existing Transmitter	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	21 kW
	Justification for New Transmitter	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Transmitter

Other Transmitter Cost Not Listed

Name		Description
Sales Tax		Sales tax for eq

Move ABC rack	Move ABC rack, re-route LDF & control cabling to new tech core to accommodate interim transmitter
Move NBC rack	Skypath rack move to accommodate interim transmitter
Freight	Freight from mfg to staging area

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WPTA License, LLC
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A

Lower Limit	N/A
Upper Limit	N/A
Other Antenna Type	Omni-Directional
ERP: (Effective Radiated Power)	320.0 kW
Manufacturer	Dielectric
Model	TUA-O4-10 /40H-T-1R
Year	2001

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
73905	WPTA

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
24
34

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
Retune Antenna	Per Resonant Results, Ltd. Field report 2/21 /2017 see EX V for pricing quote

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1

Number of Panels/Bays	8
Lower Limit	470.00 MHz
Upper Limit	698.00 MHz
Design power capacity in use	100.0 %
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	45.0 kW
Manufacturer	
Model	TFU-8-WB
Year	2017
Justification for New Antenna	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	

	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
FREIGHT	FREIGHT FROM MFG TO STAGING AREA

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	797 feet per run

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Disconnect existing Interior RF components	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.
Flex Line and Connectors	Flex Line and Connectors from tx to antenna
Microwave Cables	Microwave Cables for new tower
Refurbish Transmission Line	Per Resonant Results Ltd, field report dated 2/21/2017 - See Exhibits - W and X - engineering reports.
New Transmission Line	New transmission line

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	797 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	797 feet per run
	Justification for New Transmission Line	See submittal

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Tx Line and Elbows	Elbows and transmission line

**Interim
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	775 feet per run
	Justification for New Transmission Line	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Transmission Line for Microwave	Transmission Line for Microwave for new tower

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1029441
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 06' 08.0" N-
	Longitude (NAD83)	085° 11' 05.0" W-
	Overall Structure Height	770.99 feet
	Support Structure Height	725.06 feet
	Ground Elevation Above Mean Sea Level (AMSL)	796.91 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WPTA Television, Inc.
	Date Constructed	01/01/1957

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
73905	WPTA	DTV

**Primary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	727.00 feet
	Justification for New Tower	See uploaded file for full details of requirements. WISE-13960 Tower request supporting documents-4-4-18

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Structural analysis of tower	Tower Analysis
Utility Phone Move	Move phone utility to accommodate tower build
Custom Transmission Bridge	21.25' of ERI 3' TX bridge with 90 degree turn extending 35.5'. modified TX bridge length per customer drawing.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	914
	Explanation	Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation. CO 20392
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs	Description
Quarterly reporting -Atty	Preparation and submittal of the FCC required quarterly report 387 attorney. We est. 10qtrs for WISE at \$750/qtr.
Vendor Travel Expenses	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses.
General Legal fees	General legal fess that are not covered under the 399 EST line items and required to repack the station.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-30	\$1,333,474.72	\$1,276,754.72		\$844,529.04	
Freight	<i>\$10,162.72</i>	\$10,162.72	Freight from mfg to staging area per Q-73719 CO 20504	\$10,162.72	N/A
Move NBC rack	<i>\$30,099.98</i>	\$30,099.98	Skypath Rack move to accommodate interim transmitter per actual invoice from USSI Global.	\$30,099.98	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$24,420.19	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$900,000.00	N/A	\$559,982.05	N/A
Sales Tax	<i>\$43,412.02</i>	\$43,412.02	EST SALES TAX wise interim eq	\$43,412.02	N/A
Move ABC rack	<i>\$4,800.00</i>	\$4,800.00	Actual costs to move ABC rack to accommodate interim transmitter.	\$4,800.00	N/A

UHF inside RF system including switching	\$147,500.00	\$140,000.00	N/A	\$79,672.08	N/A
25 Ton system	\$91,500.00	\$91,980.00	Required the the new interim transmitter will be placed in a room that is not currently equipped with necessary HVAC ventilation to operate a transmitter.	\$91,980.00	Actual costs per invoices from Current Mechanical .
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Primary Transmitter ULXTE-60	\$1,875,361.35	\$1,821,327.36		\$1,449,883.23	
Disconnect existing Transmitter	\$20,000.00	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	\$18,500.00	N/A

Site Survey - TX	\$25,000.00	\$25,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	\$16,500.00	N/A
Misc Installation Expenses	\$1,108.74	\$1,108.74	Costs to support installation crew expenses such as providing nitrogen and portojohn for installation crew.	\$1,108.74	These invoices are for expenses incurred during the installation activities. They are normally part of the installation costs; however, a new cost component line was added to separate them out from the transmitter or transmitter install expenses
Freight	\$11,000.00	\$11,000.00	FREIGHT EST PER Q- 73718	\$8,482.13	N/A
Replace ARC remote control	\$9,971.67	\$9,971.67	Replace remote control system - costs per actual invoice	\$0.00	N/A

Security - Site	\$17,500.00	\$17,500.00	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.	N/A	N/A
Transmitter - Training	\$3,300.00	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A
Transmitter site Preparation	\$11,500.00	\$11,500.00	Site prep for installation of the interim and main transmitters and RF components not part of Installation SOW.	\$11,500.00	N/A
Sales Tax for EQ	\$81,280.94	\$81,280.94	Sales Tax for WISE - Main TX eq per MFG est and inv.	\$81,280.94	This final invoice was for the actual sales tax; whereas the original amounts were estimated.
Other -- Building Addition Size: 200.0	\$20,000.00	\$20,000.00	Necessary to transition the interim and final transmitter installation locations.	\$0.00	N/A

25 Ton system	\$91,500.00	\$93,243.00	Actual costs per Current Mechanical invoices.	\$93,243.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	\$0.00	Actual costs per invoices from Current Mechanical.
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$49,086.40	Per actual quotes rather than estimated costs.	\$49,086.40	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$44,636.61	PER Q-75864	\$44,636.61	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$1,125,545.41	N/A
Sub-total	\$3,208,836.07	\$3,098,082.08	N/A	\$2,294,412.27	N/A
Total for all systems	\$5,778,919.88	\$5,681,404.79	N/A	\$4,232,097.42	N/A

Components

Actual Information
Description

File Name

Freight	<div data-bbox="699 174 1369 367"> <div>Component Description:</div> <div>WISE-GATES-INT-4TH INV-US0321042 - FREIGHT -</div> <div>Amount:</div> <div>\$7,596.06</div> </div> <div data-bbox="699 474 1369 707"> <div>Component Description:</div> <div>WISE-GATES-INT-2ND INV-TE10004484-2 - FREIGHT - SEE Q-73719</div> <div>Amount:</div> <div>\$2,566.66</div> </div>
Move NBC rack	<div data-bbox="699 846 1378 1120"> <div>Component Description:</div> <div>Relocate NBC skypath rack to accommodate interim transmitter. INV CI-764835 - PO 20096</div> <div>Amount:</div> <div>\$30,099.98</div> </div>

Switchgear - industrial 800
amp

Component Description:

Invoice for
installation of
electrical on interim
tx. INV 29446; PO
20536

Amount:

\$19,422.70

Component Description:

WISE-GATES-
INTERIM-2ND INV
FOR ELEC LINE C
OF Q-73719

Amount:

\$1,665.83

Component Description:

WISE-GATES-
INTERIM-1/3 FOR
ELEC LINE C OF Q-
73719

Amount:

\$1,665.83

Component Description:

WISE-GATES-
INTERIM-3RD INV
FOR ELEC LINE C
INV TE10004484-3
CORRECTED
MODEL

Amount:

\$1,665.83

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW		
	Component Description:	WISE-GATES- INTERIM-4TH INV FOR LINE D OF INV US0321042
	Amount:	\$11,547.56
	Component Description:	WISE- INT TX 3RD INV FOR LINES A B INV TE10004484- 3 - CORRECTED MODEL
	Amount:	\$174,047.71
	Component Description:	WISE-GATES- INTERIM TX - 2ND INV FOR TX - LINES A, B AND D FOR Q-73719
	Amount:	\$187,193.39
	Component Description:	WISE-GATES- INTERIM TX - INV FOR TX - LINES A, B AND D FOR Q- 73719
	Amount:	\$187,193.39

Sales Tax	Component Description:	WISES GATES INT TX 3RD INV SALES TAX INV TE10004484-3 CORRECTED MODEL
	Amount:	\$14,137.71
	Component Description:	WISE-GATES- INTERIM 2ND INV FOR SALES TAX- QUOTE Q-73719
	Amount:	\$13,220.15
	Component Description:	WISE-GATES-INT- TX 4TH INV- US0321042 FOR SALES TAX
	Amount:	\$2,834.02
	Component Description:	WISE-GATES- INTERIM INV 1/3 FOR UPLOADED QUOTE Q-73719
	Amount:	\$13,220.14
Move ABC rack	Component Description:	Vincor - move ABC rack - INV 10615 - PO 20100
	Amount:	\$4,800.00

<p>UHF inside RF system including switching</p>	<table> <tr> <td data-bbox="699 98 1007 398">Component Description:</td><td data-bbox="1007 98 1426 398">WISE-GATES-INTERIM-3RD INV FOR RF INV TE10004484-3 CORRECTED MODEL</td></tr> <tr> <td data-bbox="699 398 1007 533">Amount:</td><td data-bbox="1007 398 1426 533">\$51,738.28</td></tr> <tr> <td data-bbox="699 533 1007 801">Component Description:</td><td data-bbox="1007 533 1426 801">WISE-GATES-INT-TX 4TH INV-US0321042 FOR RF COMP</td></tr> <tr> <td data-bbox="699 801 1007 891">Amount:</td><td data-bbox="1007 801 1426 891">\$27,933.80</td></tr> </table>	Component Description:	WISE-GATES-INTERIM-3RD INV FOR RF INV TE10004484-3 CORRECTED MODEL	Amount:	\$51,738.28	Component Description:	WISE-GATES-INT-TX 4TH INV-US0321042 FOR RF COMP	Amount:	\$27,933.80
Component Description:	WISE-GATES-INTERIM-3RD INV FOR RF INV TE10004484-3 CORRECTED MODEL								
Amount:	\$51,738.28								
Component Description:	WISE-GATES-INT-TX 4TH INV-US0321042 FOR RF COMP								
Amount:	\$27,933.80								
<p>25 Ton system</p>	<table> <tr> <td data-bbox="699 813 1007 1160">Component Description:</td><td data-bbox="1007 813 1426 1160">Final invoice for HVAC. 1/2 of invoice is requested under Interim TX; half under main tx. INV J000876; PO 20323</td></tr> <tr> <td data-bbox="699 1160 1007 1294">Amount:</td><td data-bbox="1007 1160 1426 1294">\$32,193.00</td></tr> <tr> <td data-bbox="699 1294 1007 1541">Component Description:</td><td data-bbox="1007 1294 1426 1541">WISE - CURRENT HVAC FOR THE INTERIM IS HALF OF THE TOTAL INV FOR PO 20323</td></tr> <tr> <td data-bbox="699 1541 1007 1597">Amount:</td><td data-bbox="1007 1541 1426 1597">\$59,787.00</td></tr> </table>	Component Description:	Final invoice for HVAC. 1/2 of invoice is requested under Interim TX; half under main tx. INV J000876; PO 20323	Amount:	\$32,193.00	Component Description:	WISE - CURRENT HVAC FOR THE INTERIM IS HALF OF THE TOTAL INV FOR PO 20323	Amount:	\$59,787.00
Component Description:	Final invoice for HVAC. 1/2 of invoice is requested under Interim TX; half under main tx. INV J000876; PO 20323								
Amount:	\$32,193.00								
Component Description:	WISE - CURRENT HVAC FOR THE INTERIM IS HALF OF THE TOTAL INV FOR PO 20323								
Amount:	\$59,787.00								
<p>2" Rigid Conduit and Wiring (Cost per foot)</p>	<p>Information not provided.</p>								
<p>Disconnect existing Transmitter</p>	<table> <tr> <td data-bbox="699 1720 1007 1910">Component Description:</td><td data-bbox="1007 1720 1426 1910">WISE QCOMM DECOMM TX INV QC18-081</td></tr> <tr> <td data-bbox="699 1910 1007 1995">Amount:</td><td data-bbox="1007 1910 1426 1995">\$18,500.00</td></tr> </table>	Component Description:	WISE QCOMM DECOMM TX INV QC18-081	Amount:	\$18,500.00				
Component Description:	WISE QCOMM DECOMM TX INV QC18-081								
Amount:	\$18,500.00								

Site Survey - TX	<div> Component Description: WISE-SURVEY-INV QC18-033 </div> <div> Amount: \$16,500.00 </div>
Misc Installation Expenses	<div> Component Description: Nitrogen for period ending 08/31/2019. INV 1102764 </div> <div> Amount: \$21.92 </div>
	<div> Component Description: Nitrogen for period ending 10/31/18. INV 1093101 </div> <div> Amount: \$21.92 </div>
	<div> Component Description: Nitrogen for period ending 12/31/18. INV 1095045 </div> <div> Amount: \$21.92 </div>
	<div> Component Description: Nitrogen for period ending 7/31/2019. INV 1101775 </div> <div> Amount: \$21.92 </div>
	<div> Component Description: Portajohn rental period ending 10/31/18. INV 1093102 </div> <div> Amount: \$115.46 </div>
	<div> Component Description: Nitrogen for period ending 11/30/18. INV 1094072 </div> <div> Amount: \$21.35 </div>

Component Description:	2 cyl compressed nitrogen, INV 522665
Amount:	\$97.21

Component Description:	Nitrogen for period ending 6/30/19. INV 1100818
Amount:	\$21.35

Component Description:	Nitrogen for period ending 5/31/19. INV 1099840
Amount:	\$21.92

Component Description:	Nitrogen for period ending 09/30/2019. INV 1103736
Amount:	\$21.35

Component Description:	Portajohn rental for period ending 11/30 /18. INV 1094073
Amount:	\$75.92

Component Description:	Nitrogen for period ending 04-30-19. INV 1098866
Amount:	\$21.35

Component Description:	Nitrogen delivery for installation of transmitter. INV 504735
Amount:	\$123.96

Component Description:	Nitrogen for period ending 11/30/19. INV 1105673
Amount:	\$21.35

Component Description:	Nitrogen for period ending 9/30/2018. INV 1092154
Amount:	\$21.35

Component Description:	Portajohn delivery for installation crews. INV 203093
Amount:	\$163.50

Component Description:	Nitrogen for period ending 10/31/19. INV 1104697
Amount:	\$21.92

Component Description:	Portajohn rental for period ending Aug 31, 2018 INV 1091213
Amount:	\$104.68

Component Description:	Portajohn rental for period ending Sept 30, 2018. INV 1092155
Amount:	\$111.87

Component Description:	Nitrogen for period ending 01/31/19. INV 1096013
Amount:	\$21.92

	<p>Component Description: Nitrogen for period ending 2/28/19. INV 1096986</p> <p>Amount: \$20.19</p>
	<p>Component Description: Nitrogen for period ending 8/31/18. INV 1091212</p> <p>Amount: \$14.41</p>
Freight	<p>Component Description: WISE - Gates - Actual freight for tx; INV US0322577</p> <p>Amount: \$8,482.13</p>
Replace ARC remote control	<p>Component Description: WISE - Burk - Arc system - INV 68908 - PO 20372. Invoice includes sales tax of \$213.67 not included in original quote.</p> <p>Amount: \$9,971.67</p>
Securirty - Site	Information not provided.
Transmitter - Training	Information not provided.
Transmitter site Preparation	<p>Component Description: WISE - QCOMM MAIN AND INTERIM TX SITE PREP INV QC18-055</p> <p>Amount: \$11,500.00</p>

Sales Tax for EQ	<table> <tr> <td data-bbox="700 179 1007 206">Component Description:</td><td data-bbox="1141 179 1377 315">WISE GATES MAIN TX - 3RD INV TE10004490-3 FOR SALES TAX</td></tr> <tr> <td data-bbox="700 338 807 365">Amount:</td><td data-bbox="1141 338 1257 365">\$8,053.36</td></tr> <tr> <td data-bbox="700 479 1007 506">Component Description:</td><td data-bbox="1141 479 1366 616">WISE - Gates Air - Main tx - remaining sales tax on this PO. US0322577</td></tr> <tr> <td data-bbox="700 638 807 665">Amount:</td><td data-bbox="1141 638 1270 665">\$46,278.11</td></tr> <tr> <td data-bbox="700 777 1007 804">Component Description:</td><td data-bbox="1141 777 1366 880">WISE- GATES- MAIN TX- sales tax per inv est.</td></tr> <tr> <td data-bbox="700 898 807 925">Amount:</td><td data-bbox="1141 898 1270 925">\$26,949.47</td></tr> </table>	Component Description:	WISE GATES MAIN TX - 3RD INV TE10004490-3 FOR SALES TAX	Amount:	\$8,053.36	Component Description:	WISE - Gates Air - Main tx - remaining sales tax on this PO. US0322577	Amount:	\$46,278.11	Component Description:	WISE- GATES- MAIN TX- sales tax per inv est.	Amount:	\$26,949.47
Component Description:	WISE GATES MAIN TX - 3RD INV TE10004490-3 FOR SALES TAX												
Amount:	\$8,053.36												
Component Description:	WISE - Gates Air - Main tx - remaining sales tax on this PO. US0322577												
Amount:	\$46,278.11												
Component Description:	WISE- GATES- MAIN TX- sales tax per inv est.												
Amount:	\$26,949.47												
Other -- Building Addition Size: 200.0	Information not provided.												
25 Ton system	<table> <tr> <td data-bbox="700 1180 1007 1207">Component Description:</td><td data-bbox="1141 1180 1377 1283">Condenser Coil Screens; INV J000899; PO 20547</td></tr> <tr> <td data-bbox="700 1301 807 1328">Amount:</td><td data-bbox="1141 1301 1257 1328">\$1,263.00</td></tr> <tr> <td data-bbox="700 1442 1007 1469">Component Description:</td><td data-bbox="1141 1442 1377 1624">Half of invoice under Int tx; half under Main tx HVAC systems; INV J000876; PO 20323</td></tr> <tr> <td data-bbox="700 1641 807 1668">Amount:</td><td data-bbox="1141 1641 1270 1668">\$32,193.00</td></tr> <tr> <td data-bbox="700 1780 1007 1807">Component Description:</td><td data-bbox="1141 1780 1366 1962">WISE - CURRENT HVAC FOR THE MAIN IS HALF OF THE TOTAL INV FOR PO 20323</td></tr> <tr> <td data-bbox="700 1980 807 2007">Amount:</td><td data-bbox="1141 1980 1270 2007">\$59,787.00</td></tr> </table>	Component Description:	Condenser Coil Screens; INV J000899; PO 20547	Amount:	\$1,263.00	Component Description:	Half of invoice under Int tx; half under Main tx HVAC systems; INV J000876; PO 20323	Amount:	\$32,193.00	Component Description:	WISE - CURRENT HVAC FOR THE MAIN IS HALF OF THE TOTAL INV FOR PO 20323	Amount:	\$59,787.00
Component Description:	Condenser Coil Screens; INV J000899; PO 20547												
Amount:	\$1,263.00												
Component Description:	Half of invoice under Int tx; half under Main tx HVAC systems; INV J000876; PO 20323												
Amount:	\$32,193.00												
Component Description:	WISE - CURRENT HVAC FOR THE MAIN IS HALF OF THE TOTAL INV FOR PO 20323												
Amount:	\$59,787.00												

2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Component Description: Amount:	WISE-GATES- MAIN TX - INV TE10004490-3 LINE D \$3,559.90
	Component Description: Amount:	WISE - Gates final invoice main tx; Line D only. INV US0322577 \$38,406.69
	Component Description: Amount:	WISE-GATES_ MAIN TX - ELEC per uploaded Q- 73718 line C. \$3,559.91
	Component Description: Amount:	WISE-GATES- MAIN TX - INVTE10004490-2 LINE D \$3,559.90

Switchgear - industrial 800 amp	<div> <div> Component Description: Amount: </div> <div> WISE-GATES-TX-INV TE10004490-3 - LINE C RF \$14,878.86 </div> </div> <div> <div> Component Description: Amount: </div> <div> WISE-GATES-MAIN-TX - INV - FOR QUOTE Q-73718 LINE C. \$14,878.87 </div> </div> <div> <div> Component Description: Amount: </div> <div> WISE-GATES-TX-INV TE10004490-2 - LINE C \$14,878.88 </div> </div>
Service entrance 3 phase /800 amp/208 volt	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> <div> Component Description: Amount: </div> <div> WISE-GATES-TX-INV TE10004490-3 - LINE A,B, E - TAX \$361,221.05 </div> </div> <div> <div> Component Description: Amount: </div> <div> WISE Gates Main Tx final invoice - INV US0322577; see cover sheet. For lines A, B & E \$21,072.55 </div> </div> <div> <div> Component Description: Amount: </div> <div> This is the 2nd and final invoice for the plumbing work on PO 20324. INV J000859 \$8,652.00 </div> </div>

Component Description: This is the first invoice for the plumbing work on PO 20324. INV J00784

Amount: \$16,068.00

Component Description: WISE - GatesAir - Main tx reducer not included in original scope of work - INV US0321536 - PO 20715

Amount: \$2,054.05

Component Description: WISE- MAIN-TX- INV - FOR LINES A B AND E OF Q- 73718, UPLOADED

Amount: \$366,553.70

Component Description: WISE-MAIN-TX- INV TE10004490-2 LINE A,B,E

Amount: \$374,644.06

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8-WB	\$183,317.50	\$181,027.50		\$76,116.66	
FREIGHT	<i>\$2,227.50</i>	\$2,227.50	FREIGHT FROM MFG TO STAGING AREA - INV 93050	\$2,227.50	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	\$9,255.00	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 45 kW input, horizontally polarized	\$135,000.00	\$135,000.00	Entered Catalog of Costs dollar amount. For some reason the form stated \$0.00 in the Predetermined block for the replacement Primary antenna. Not sure why. We tried many options to alleviate the situation an none but adding the EST cost cured the issue.	\$64,634.16	N/A
Primary Antenna TUA-O4-10 /40H-T-1R	\$117,830.00	\$204,533.28		\$11,986.28	
Retune Antenna	\$13,200.00	\$13,200.00	Retune Antenna estimated cost per EX V - PCI estimate e17449-5A.	\$10,000.00	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$24,933.28	Actual costs per invoices.	\$1,986.28	Costs are per actual invoices from vendor performing the work.

New combiner, cost per channel (without antenna)	\$84,200.00	\$160,000.00	\$80k per Catalog of cost - \$80k for each channel 24 and 34.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$301,147.50	\$385,560.78	N/A	\$88,102.94	N/A
Total for all systems	\$5,778,919.88	\$5,681,404.79	N/A	\$4,232,097.42	N/A

Components

Actual Information	
Description	File Name
FREIGHT	<p>Component Description: WISE-DIE-FREIGHT-INT-INV 93050 BALANCE PAYMENT LINE 17</p> <p>Amount: \$2,227.50</p> <p>Component Description: WISE-DIE-FREIGHT-INT-INV 93050 BALANCE PAYMENT</p> <p>Amount: \$2,227.50</p>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

<p>Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="713 174 1023 208">Component Description:</td><td data-bbox="1155 174 1377 360">WISE - DIE-INTERIM-ELBOW-LINE 16 - INV93050 BALANCE</td></tr> <tr> <td data-bbox="713 376 823 409">Amount:</td><td data-bbox="1155 376 1251 409">\$925.50</td></tr> <tr> <td data-bbox="713 517 1023 551">Component Description:</td><td data-bbox="1155 517 1377 703">WISE - DIE-INTERIM-ELBOW-LINE 16 - INV93050 BALANCE</td></tr> <tr> <td data-bbox="713 719 823 752">Amount:</td><td data-bbox="1155 719 1251 752">\$925.50</td></tr> <tr> <td data-bbox="713 857 1023 891">Component Description:</td><td data-bbox="1155 857 1377 1003">WISE - DIE-INTERIM-ELBOW-LINE 17 - MAN00114</td></tr> <tr> <td data-bbox="713 1019 823 1052">Amount:</td><td data-bbox="1155 1019 1275 1052">\$4,164.75</td></tr> <tr> <td data-bbox="713 1158 1023 1191">Component Description:</td><td data-bbox="1155 1158 1383 1263">ELBOW-WISE MAIN INV 45 PERCENT LINE 17</td></tr> <tr> <td data-bbox="713 1279 823 1312">Amount:</td><td data-bbox="1155 1279 1275 1312">\$4,164.75</td></tr> </table>	Component Description:	WISE - DIE-INTERIM-ELBOW-LINE 16 - INV93050 BALANCE	Amount:	\$925.50	Component Description:	WISE - DIE-INTERIM-ELBOW-LINE 16 - INV93050 BALANCE	Amount:	\$925.50	Component Description:	WISE - DIE-INTERIM-ELBOW-LINE 17 - MAN00114	Amount:	\$4,164.75	Component Description:	ELBOW-WISE MAIN INV 45 PERCENT LINE 17	Amount:	\$4,164.75
Component Description:	WISE - DIE-INTERIM-ELBOW-LINE 16 - INV93050 BALANCE																
Amount:	\$925.50																
Component Description:	WISE - DIE-INTERIM-ELBOW-LINE 16 - INV93050 BALANCE																
Amount:	\$925.50																
Component Description:	WISE - DIE-INTERIM-ELBOW-LINE 17 - MAN00114																
Amount:	\$4,164.75																
Component Description:	ELBOW-WISE MAIN INV 45 PERCENT LINE 17																
Amount:	\$4,164.75																
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>																
<p>UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 45 kW input, horizontally polarized</p>	<table> <tr> <td data-bbox="713 1559 1023 1592">Component Description:</td><td data-bbox="1155 1559 1372 1704">WISE-DIELECTRIC-INT-BALANCE INV 93050 LINE 1</td></tr> <tr> <td data-bbox="713 1720 823 1753">Amount:</td><td data-bbox="1155 1720 1275 1753">\$4,492.50</td></tr> <tr> <td data-bbox="713 1856 1023 1890">Component Description:</td><td data-bbox="1155 1856 1347 1962">Filter. Dielectric INV 189012, SO 1535002</td></tr> <tr> <td data-bbox="713 1977 823 2011">Amount:</td><td data-bbox="1155 1977 1287 2011">\$11,982.69</td></tr> </table>	Component Description:	WISE-DIELECTRIC-INT-BALANCE INV 93050 LINE 1	Amount:	\$4,492.50	Component Description:	Filter. Dielectric INV 189012, SO 1535002	Amount:	\$11,982.69								
Component Description:	WISE-DIELECTRIC-INT-BALANCE INV 93050 LINE 1																
Amount:	\$4,492.50																
Component Description:	Filter. Dielectric INV 189012, SO 1535002																
Amount:	\$11,982.69																

Component Description:	Misc parts required to put (2) WB 8 antennas together to make a WB 16. Dielectric INV 201009, SO 1534004
Amount:	\$19,709.16

Component Description:	WISE - ERI - move int antenna - INV WISE-5000 - PO 20833
Amount:	\$39,114.00

Component Description:	WISE-DIE- INTERIM ANT- 2nd INV LINE 1 - MAN00114 3-28 uploaded Order Conf # 407003
Amount:	\$20,216.25

Component Description:	INTERIM ANT- WISE-45 PERCENT INV LINE 1
Amount:	\$20,216.25

Component Description:	WISE- DIELECTRIC-INT- BALANCE INV 93050 LINE 1
Amount:	\$4,492.50

Retune Antenna	<p>Component Description: WISE - ERI - additional tuning & time for assisting with tune - INV 51930 - PO 20402</p> <p>Amount: \$10,000.00</p>
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	<p>Component Description: T/L lengths and elbow 6-75 90 degree. Dielectric INV 325035 - SO 1697385</p> <p>Amount: \$11,710.00</p> <p>Component Description: Elbow & T/L lengths. Dielectric INV 248005 - SO 1696678</p> <p>Amount: \$11,237.00</p> <p>Component Description: WISE - ERI - tx elbows - INV 52031 - PO 20519</p> <p>Amount: \$1,986.28</p>
New combiner, cost per channel (without antenna)	Information not provided.
Sweep test of existing antenna	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$138,465.52	\$136,318.14		\$107,902.62	
Transmission Line for Microwave	\$28,415.52	\$28,415.52	Costs to replace microwave components due to needing a new tower for repack.	\$28,415.52	N/A
Rigid Transmission Line - copper, 4 1 /16"	\$110,050.00	\$107,902.62	Actual costs per vendor invoices and POs	\$79,487.10	N/A
Primary Transmission Line	\$39,353.39	\$39,353.39		\$39,353.39	
Refurbish Transmission Line	\$0.00	\$0.00	N/A	N/A	N/A
New Transmission Line	\$0.00	\$0.00	See other primary tx line for this cost component.	N/A	N/A

Microwave Cables	\$16,347.07	\$16,347.07	***System Notice: Estimate adjusted and locked because line has been superseded. ***Microwave cables for new tower per actual invoices	\$16,347.07	N/A
Flex Line and Connectors	\$11,506.32	\$11,506.32	***System Notice: Estimate adjusted and locked because line has been superseded. ***Flex line and connectors per actual invoices.	\$11,506.32	N/A
Disconnect existing Interior RF components	\$11,500.00	\$11,500.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	\$11,500.00	N/A

Primary Transmission Line	\$183,941.00	\$183,941.00		\$164,057.56	
Tx Line and Elbows	\$22,947.00	\$22,947.00	Actual costs for addition line sections and elbows. See cover sheet for invoice 248005 or 325035 for further explanation.	\$22,947.00	N/A
Rigid Transmission Line - copper, 6 1/8"	\$160,994.00	\$160,994.00	N/A	\$141,110.56	N/A
Sub-total	\$361,759.91	\$359,612.53	N/A	\$311,313.57	N/A
Total for all systems	\$5,778,919.88	\$5,681,404.79	N/A	\$4,232,097.42	N/A

Components

Actual Information	
Description	File Name
Transmission Line for Microwave	<p>Component Description: Parts to replace microwave due to new tower installation.</p> <p>Amount: \$3,940.60</p> <p>Component Description: Repack Transmission line for Microwave for new tower. ERI INV 51875 - PO 20330</p> <p>Amount: \$24,474.92</p>
Rigid Transmission Line - copper, 4 1/16"	

Component Description:	LINE INTERIM- LINE 2 DEPOSIT INV 45 PERCENT WISE
Amount:	\$36,796.10

Component Description:	WISE-DIE- INTERIM- LINE -2 nd invoice - MAN00114 - LINES 2 and 19
Amount:	\$36,796.10

Component Description:	WISE-DIE- INTERIM- LINE - BALANCE invoice - 93050 - LINE 2
Amount:	\$5,894.90

Component Description:	WISE-DIE- INTERIM- LINE - BALANCE invoice - 93050 - LINE 2
Amount:	\$5,894.90

Component Description:	WISE - ERI - parts for repack of line - INV 52274 - PO 20330
Amount:	\$3,940.60

	<p>Component Description: WISE - ERI - feed line & acces. - INV 51875 - PO 20330. NOTE: Invoice includes sales tax (\$1601.17) and freight (\$673.24) not included on PO /quote</p> <p>Amount: \$24,474.92</p>
Refurbish Transmission Line	Information not provided.
New Transmission Line	Information not provided.
Microwave Cables	<p>Component Description: WISE - Integrated - Microwave Line for new tower - INV CD60160489 - PO 20326</p> <p>Amount: \$16,347.07</p>
Flex Line and Connectors	<p>Component Description: WISE - RF Spec - Flex Line & Connectors- INV 20905 - PO 20351</p> <p>Amount: \$11,506.32</p>
Disconnect existing Interior RF components	<p>Component Description: WISE QCOMM DECOMM RF INV QC18-081</p> <p>Amount: \$11,500.00</p>

Tx Line and Elbows	<div data-bbox="715 174 1374 528"> <p>Component Description: WISE - Dielectric - T/L and elbows. INV 248005 - Order Conf 1696678. See cover letter for explanation for these charges.</p> <p>Amount: \$11,237.00</p> </div> <div data-bbox="715 633 1374 907"> <p>Component Description: WISE - Dielectric - T/L & Elbow. INV 325035. PO 20476. See cover letter for explanation.</p> <p>Amount: \$11,710.00</p> </div>
Rigid Transmission Line - copper, 6 1/8"	<div data-bbox="715 1041 1374 1279"> <p>Component Description: New transmission line for new tower. INV MAN00574; sales order 1539002</p> <p>Amount: \$70,555.28</p> </div> <div data-bbox="715 1384 1374 1621"> <p>Component Description: New transmission line for new tower. INV MAN00573; Sales Order 1539002</p> <p>Amount: \$70,555.28</p> </div>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$1,533,867.61	\$1,531,167.61		\$1,331,167.31	
Custom Transmission Bridge	<i>\$35,055.99</i>	\$35,055.99	Custom transmission bridge to be installed with tower.	\$35,055.69	N/A
Utility Phone Move	<i>\$5,125.00</i>	\$5,125.00	Costs to move phone utility to accommodate tower build. Per actual invoice from Zayo.	\$5,125.00	N/A
Structural analysis of tower	<i>\$4,000.00</i>	\$4,000.00	Per proposal agreement with ERI: 20180518-141	\$4,000.00	N/A

New tower	\$1,266,586.62	\$1,266,586.62	see uploaded file for full request details and proposal and PO. file - WISE-13960 Tower request supporting documents-4-4-18 7-11- Added \$76,875.00 for temporary parking lot because of new tower construction requirements.	\$1,266,586.62	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$20,400.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***FAILING TOWER ANALYSIS REQUIRED NEW DRAWINGS AND ANALYSIS AS WE TRIED TO ENGINEER OUT OF A NEW TOWER	\$20,400.00	N/A
Sub-total	\$1,533,867.61	\$1,531,167.61	N/A	\$1,331,167.31	N/A

Total for all systems	\$5,778,919.88	\$5,681,404.79	N/A	\$4,232,097.42	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
Custom Transmission Bridge	Component Description: WISE - ERI - custom tx bridge - INV WISE-002 - PO 20188
	Amount: \$18,195.00
	Component Description: WISE - ERI - custom tx bridge - INV WISE-005 - PO 20188
	Amount: \$16,860.69
Utility Phone Move	Component Description: Cost to move phone line for tower build. INV 2019010028493 - PO 20502
	Amount: \$5,125.00
Structural analysis of tower	Component Description: See cover letter for justification for 2nd tower analysis - INV WISE-030 - PO 20219
	Amount: \$4,000.00
	Component Description: WISE - ERI - Tower analysis - INV WISE-030 - PO 20219
	Amount: \$4,000.00

New tower

Component Description:	Weather days during tower build. See T&C 1.6 and 3.2 on attached quote. INV 52122 - PO 20135
Amount:	\$6,500.00

Component Description:	WISE - ERI - weather days during tower construct - INV 52389 - PO 20135
Amount:	\$8,450.00

Component Description:	Weather days during build of new tower. See T&C 1.6 and 3.2 on quote. INV 51957 - PO20135
Amount:	\$3,900.00

Component Description:	WISE - LOHNES - INV -201803-0275-15 - FAA NOTICE AND ASR
Amount:	\$2,400.00

Component Description:	WISE-ASPHALT FOR TEMP LOT DU TO NEW TOWER-INV 16198
Amount:	\$56,000.00

Component Description:	WISE - ERI - Balance of tower work. INV WISE-007 - PO 20135. See cover sheet.
Amount:	\$54,920.00

	Component Description:		WISE - ERI - INV
			WISE-001 Invoice
			covers Materials for
			Custom Guyed
			Tower
	Amount:		\$591,482.50
	Component Description:		WISE - ERI NEW
			TOWER 2ND
			INVOICE WISE-
			004 TOWER IS
			ERECTED
	Amount:		\$595,634.12
	Component Description:		WISE- ERI-
			TOWER ENGR
			SURVEY- INV
			51231- 6-11-
			FORMAT CHANGE
			TO INV
	Amount:		\$3,300.00
Tall Tower (greater than 500')		Information not provided.	
Structural engineering tower load study for well documented tower	Component Description:		WISE-TOWER
			ANALYSIS -PJ
			FORD-SEE PO
			19985 AND
			QUOTE
			UPLOADED
	Amount:		\$3,900.00
	Component Description:		WISE-FORD-
			TOWER DRAWING
			FOR TOWER
			ANALYSIS-INV
			202415
	Amount:		\$16,500.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
Outside Professional Services	\$313,228.79	\$247,466.79		\$202,128.34	
General Legal fees	<i>\$14,136.79</i>	\$14,136.79	General legal fees that are not covered under the 399 EST line items and required to repack the station.	\$14,136.79	N
Vendor Travel Expenses	<i>\$15,080.00</i>	\$15,080.00	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. CO 20392 DUE TO NEW TOWER	\$11,254.55	N
Quarterly reporting -Atty	<i>\$7,500.00</i>	\$7,500.00	Preparation and submittal of the FCC required quarterly report 387 by attorney. We estimate that Phase 6 will require 10 quarters@\$750 of report 387 submittals.	\$0.00	N
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$20,000.00	N/A	\$20,000.00	N

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$14,720.00	\$14,000.00	N/A	N/A	N
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,760.00	N
Prepare request for Special Temporary Authorization	\$8,200.00	\$6,000.00	N/A	\$2,225.00	N
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$525.00	N
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$10,000.00	SHARED FACILITIES AND NEW TOWER REQUIRED MULTIPLE CPA MODIFICATIONS FOR WISE AND WPTA TO BE FAA AND FCC COMPLIANT	\$8,150.00	N

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,375.00	N
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$752.00	N
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N
Project management of the transition	\$144,412.00	\$140,000.00	CO 20392 DUE TO MULTIPLE PROJECT CHANGES FORCED BY A NEW TOWER BUILD AND CONFIGURATION ENGINEERING.	\$136,950.00	N
Sub-total	\$313,228.79	\$247,466.79	N/A	\$202,128.34	N
Total for all systems	\$5,778,919.88	\$5,681,404.79	N/A	\$4,232,097.42	N

Components

Actual Information	
Description	File Name
General Legal fees	<p>Component Description: WISE - Brooks legal services period ending Dec 2018 - INV 3961878</p> <p>Amount: \$1,716.00</p>

Component Description:	WISE - Brooks legal services for period ending Jan 2019. INV 3962869
Amount:	\$248.50

Component Description:	WISE-SHINE-NEW TOWER LEGAL FEES AND PERMIT INV 20180201 - PRICING CORRECTED FOR ROUNDING ERROR
Amount:	\$1,015.30

Component Description:	WISE - Brooks legal services for period ending Oct 2018 - INV 3959633
Amount:	\$1,501.50

Component Description:	WISE - Brooks legal services for period ending Sept 2018 - INV 3958279
Amount:	\$1,765.50

Component Description:	WISE - Brooks legal services for period ending Nov 2018 - INV 3960720
Amount:	\$231.00

Component Description:	WISE - Brooks legal services for period ending July 2018 - INV 3955830
Amount:	\$99.00

Component Description:	WISE - Brooks legal services for period ending June 2018 - INV 3954658
Amount:	\$49.50

Component Description:	WISE - Brooks - general legal for period ending Oct 2017 - INV 3945567
Amount:	\$141.00

Component Description:	WISE - Brooks legal services for period ending August 2019 - INV 3971024
Amount:	\$208.00

Component Description:	WISE - Brooks legal services for period ending July 2019
Amount:	\$52.00

Component Description:	WISE - Legal fees for tower approval- INV 20180201
Amount:	\$1,022.00

Component Description:	Brooks - Repack legal services for period ending Aug 31, 2018
Amount:	\$7,109.49

Vendor Travel Expenses	<div> <div> Component Description: </div> <div> WISE-QCOMM-PM-TRAVEL INV- QC17-151- ITEM 1010-1015 SEE QC17006 </div> </div> <div> <div> Amount: </div> <div> \$2,254.55 </div> </div> <div> <div> Component Description: </div> <div> WISE - QCOMM PM 8THRUOCT18 TRAVEL- PO CO 20392 </div> </div> <div> <div> Amount: </div> <div> \$9,000.00 </div> </div>
Quarterly reporting -Atty	Information not provided.
Comprehensive coverage verification via field study, if needed	<div> <div> Component Description: </div> <div> WISE-QCOMM-COVERAGE-INV QC19-178 - WISE /WPTA BECAUSE WPTA PRE/POST SHARED FACILITY. </div> </div> <div> <div> Amount: </div> <div> \$20,000.00 </div> </div>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: LEGAL JULY17 WILEY WISE</p> <p>Amount: \$1,995.00</p>
	<p>Component Description: LEGAL WILEY JUNE17 WISE</p> <p>Amount: \$1,962.50</p>
	<p>Component Description: LEGAL WILEY AUG17-WISE</p> <p>Amount: \$392.50</p>
	<p>Component Description: LEGAL APRIL17 WILEY-WISE</p> <p>Amount: \$410.00</p>
Prepare request for Special Temporary Authorization	<p>Component Description: WISE- LOHNES- STA INTERIM - INV 201808-0275-15-2</p> <p>Amount: \$1,050.00</p>
	<p>Component Description: WISE- LOHNES- STA- MAIN TOP ANTENNA - INV 201809-0275-15-1</p> <p>Amount: \$1,175.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p>Component Description: WISE-LOHNES - LIC APP WISE INV 201212-0275-15-2</p> <p>Amount: \$525.00</p>

Prepare engineering
section of FCC Form 2100
(main), Construction
Permit Application

Component Description: WISE- LOHNES -
CPA MOD FOR
NEW TOWER
SHARED WITH
WISE AND WPTA
INV 201812-0275-
15-1

Amount: \$2,640.00

Component Description: WISE- LOHNES-
CPA -NEW TOWER
REQUIRED MOD
TO CPA - INV
201810-0275-15-2

Amount: \$1,300.00

Component Description: WISE - ENGR NEW
CH-CP

Amount: \$1,650.00

Component Description: WISE -LOHNES -
WPTA SHARED
FACILITIES MOD
TO CPA FOR NEW
TOWER INV
201807-0275-15-1

Amount: \$1,300.00

Component Description: WISE/WPTA-
LOHNES - CPA TO
LOWER ERP PER
PRE AND POST
REPACK CONFIG
CHANGES -
INV201902-0275-15-
1

Amount: \$1,260.00

Perform engineering study for new channel assignment and antenna development	<div> Component Description: WISE/WPTA - LOHNES - FAA ASR - REQUIRED FILINGS FOR NEW TOWER BUILD - INV 201811-0275-15-2 </div> <div> Amount: \$1,275.00 </div> <div> Component Description: WISE-ENGR-NEW CHANNEL </div> <div> Amount: \$2,100.00 </div>
Address transition timing and coordination issues w/ other stations and wireless	<div> Component Description: WISE- BROOKS- legal- shared services inv 3944698 </div> <div> Amount: \$188.00 </div> <div> Component Description: OPERATIONAL MEETING QMI AND SAGAMOREHILL ATTY </div> <div> Amount: \$611.00 </div> <div> Component Description: OPERATIONAL MEETING ATTY OF QMI AND SAGAMOREHILL - WISE </div> <div> Amount: \$141.00 </div>
Prepare and or review reimbursement form	Information not provided.

Project management of
the transition

Component Description: WISE QCOMM PM
4THRU7-18, NEW
TOWER BEGAN -
INV QC18-071 CO
20392

Amount: \$49,350.00

Component Description: WISE QCOMM PM
AUG THRU OCT18
INV QC19-020 CO
20392

Amount: \$39,000.00

Component Description: WISE-PM-SEPT-
DEC-17 - INV QC18-
017

Amount: \$15,015.00

Component Description: WISE-PM-1THRU3-
18-INV-QC18-046

Amount: \$17,355.00

Component Description: PM-WISE 50
PERCENT
DEPOSIT INV

Amount: \$29,147.50

Component Description: WISE-QCOMM-PM-
INV QC17-151-
MAR-AUG17

Amount: \$16,230.00

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$60,080.00	\$59,515.00		\$4,972.99	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	Required FCC notification.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	Required FCC announcements and good will public relations must be upheld. The production airing and disseminating of these announcements are fundamental to our operations.	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	\$3,850.00	N/A

Equipment Delivery and Handling Charges	\$8,000.00	\$8,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	40 yard disposal bin on site to capture all waste from on site system integration and tower vendors with multiple pick up for at least 6 months on site.	\$1,122.99	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$60,080.00	\$59,515.00	N/A	\$4,972.99	N/A
Total for all systems	\$5,778,919.88	\$5,681,404.79	N/A	\$4,232,097.42	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.

Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Component Description: Amount:	WISE-FORKLIFT RENT TO UNLOAD INTO STORAGE. INV 1004 \$250.00
	Component Description: Amount:	WISE-STORAGE- 1-18 THRU-4-11- 18 INV-1003 \$1,800.00
	Component Description: Amount:	WISE - EQ STORAGE-4-12- 18-7-12-18 - INV 1008 \$1,800.00
Equipment Delivery and Handling Charges	Information not provided.	

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<table> <tr> <td data-bbox="722 174 1029 208">Component Description:</td><td data-bbox="1163 174 1377 405"> <p>Dumpster expense to collect debris from installation activities. INV 0091-002865044</p> </td></tr> <tr> <td data-bbox="722 416 831 450">Amount:</td><td data-bbox="1163 416 1262 450">\$310.06</td></tr> <tr> <td data-bbox="722 555 1029 589">Component Description:</td><td data-bbox="1163 555 1377 786"> <p>Dumpster delivery fee for collecting debris from installation activities. INV 0091-002845250</p> </td></tr> <tr> <td data-bbox="722 797 831 831">Amount:</td><td data-bbox="1163 797 1262 831">\$157.69</td></tr> <tr> <td data-bbox="722 936 1029 969">Component Description:</td><td data-bbox="1163 936 1377 1283"> <p>Dumpster to collect debris from installation for November, 2018. NOTE: the two late fees of \$2.37 and \$7.02 are NOT included in this request.</p> </td></tr> <tr> <td data-bbox="722 1294 831 1328">Amount:</td><td data-bbox="1163 1294 1262 1328">\$340.75</td></tr> <tr> <td data-bbox="722 1433 1029 1467">Component Description:</td><td data-bbox="1163 1433 1377 1619"> <p>Dumpster to collect debris from installation activities. INV 0091-002978645</p> </td></tr> <tr> <td data-bbox="722 1630 831 1664">Amount:</td><td data-bbox="1163 1630 1262 1664">\$314.49</td></tr> </table>	Component Description:	<p>Dumpster expense to collect debris from installation activities. INV 0091-002865044</p>	Amount:	\$310.06	Component Description:	<p>Dumpster delivery fee for collecting debris from installation activities. INV 0091-002845250</p>	Amount:	\$157.69	Component Description:	<p>Dumpster to collect debris from installation for November, 2018. NOTE: the two late fees of \$2.37 and \$7.02 are NOT included in this request.</p>	Amount:	\$340.75	Component Description:	<p>Dumpster to collect debris from installation activities. INV 0091-002978645</p>	Amount:	\$314.49
Component Description:	<p>Dumpster expense to collect debris from installation activities. INV 0091-002865044</p>																
Amount:	\$310.06																
Component Description:	<p>Dumpster delivery fee for collecting debris from installation activities. INV 0091-002845250</p>																
Amount:	\$157.69																
Component Description:	<p>Dumpster to collect debris from installation for November, 2018. NOTE: the two late fees of \$2.37 and \$7.02 are NOT included in this request.</p>																
Amount:	\$340.75																
Component Description:	<p>Dumpster to collect debris from installation activities. INV 0091-002978645</p>																
Amount:	\$314.49																
<p>FCC Filing Fees - Special Temporary Authorization request</p>	<p>Information not provided.</p>																
<p>FCC Filing Fees - Form 2100 license to cover application</p>	<p>Information not provided.</p>																

DTV Medical Facility Notification	Information not provided.
--------------------------------------	---------------------------

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$5,778,919.88	\$5,681,404.79	\$4,232,097.42

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**BRADY
DREASLER**
*CORPORATE
DIRECTOR
OF
ENGINEERING*

03/26/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING</p> <p>03/26/2020</p>

Attachments