

#### Federal Communications Commission (REFERENCE COPY - Not for submission)

# **Transition Plan Progress Report**

 File Number:
 0000111983
 Submit Date:
 04/10/2020
 Call Sign:
 WOLO-TV
 Facility ID:
 60963
 FRN:
 0003819182

 State:
 South Carolina
 City:
 COLUMBIA

 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 04/10/2020
 Filing Status:

 Active

## General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2020
	Quarter	First Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	Yes

# Applicant Information

#### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SOUTH CAROLINA BROADCASTING PARTNERS Doing Business As: SOUTH CAROLINA BROADCASTING PARTNERS	Beverly B. Poston ONE TELEVISION PLACE CHARLOTTE, NC 28205 United States	+1 (704) 372-4434	BPoston@bahakel. com	General Partnership

### Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact Representatives (2)	Contact Name	Address	Phone	Email	Contact Type
	Louis R duTreil , Jr . <i>Technical Consultant</i> duTreil Lundin & Rackley Inc	3135 Southgate Circle Sarasota, FL 34239 United States	+1 (941) 329- 6004	bobjr@DLR.com	Technical Representative
	<b>M. Anne Swanson</b> <i>Legal Counsel</i> Wilkinson Barker Knauer LLP	M. Anne Swanson 1800 M Street NW Suite 800N Washington, DC 20036 United States	+1 (202) 383- 3342	ASwanson@wbklaw. com	Legal Representative

Permits and	Section	Question	Response
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	Yes
		The Station has requested FAA approval for its post-auction facility.	No
		The Station has received FAA approval for its post-auction facility.	
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	No
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	No
		RF studies have been started	
		RF studies have been completed	
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
		Structural tower studies have been started	Yes
		Structural tower studies have been completed	Yes

Station	Section	Question	Response	
Equipment	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Yes	
		Main Facility Transmitter	Yes	
	Main Facility Transmission line	Not Applicable		
		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Antenna         Towers Construction and Antenna Installation         Does the Station's post-auction facility require construction of a fire station's post-auction facility require construction of a ne existing tower?         No           Has all necessary tower work been scheduled?         Image: Construction of a ne existing tower?         No           Has all necessary tower work been scheduled?         Image: Construction of a ne existing tower?         No           Has all necessary tower work been completed in time to most its construction deadline?         No         Image: Construction of the Station static and tower work, including automs in staticator, will be completed in time to most its construction deadline?         No           Please see subtached Turnation Progress Report Arranchment - 10-20         No         Image: Construction of the Station completed all cutside tower work and mode all necessary auptiment upgrades to commence tasting of its new auxiliary antenna system?         No           Has the Station completed all cutside tower work and mode all necessary auptiment upgrades to commence tasting of its new auxiliary antenna system?         No           Has the Station completed all cutside tower work and mode all necessary auptiment upgrades to commence tasting of its new auxiliary antenna system?         No           Has the Station completed all cutside tower work and mode all necessary auptiment upgrades to commence tasting of its new auxiliary antenna system?         No           Has the Station completed all work, including construction of its new auxiliary antenna system auxiliary antenna system? <td< th=""><th rowspan="3">Towers and Antenna</th><th>Section</th><th>Question</th><th>Response</th></td<>	Towers and Antenna	Section	Question	Response
Post-auction Facility         Has the Station completed all toxis toxer work?         No           Auxiliary Amenna         Does the Station require used all recessary tower work?         No           Auxiliary Amenna         Does the Station require used all recessary tower work been completed in time to meet its construction deadline?         No           Auxiliary Amenna         Does the Station require used of a new auxiliary amenna system?         Yes           Auxiliary Amenna         Does the Station require used of a new auxiliary amenna system?         No           Has the Station require used of a new auxiliary amenna system?         No         No           Has the Station require used all outside tower work and made all necessary equipment upgrades to commerce testing of its new auxiliary amenna system?         No           Has the Station completed all totaide tower work and made all necessary equipment upgrades to commerce testing of its new auxiliary amenna system?         No           Has the Station completed all testing on its new auxiliary amenna system?         No         No           Has the Station completed all testing on its new auxiliary amenna system?         No         No           Has the Station completed all tower work?         No         No         No           Does the Station completed all tower work?         No         No         No         No         No         No         No         No         No				Yes
Has all necessary tower work been completed?         Image: Construction deadline?           Dees the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?         Na           Please Explain:         Please est adached Transition Progress Report Amendment 4-10-20           Auxillary Antenna         Dees the Station require use of a new auxiliary antenna system?         Yes           Has the Station started all outside tower work and made all nocessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all testing on its new auxiliary antenna system?         Section started testing on its new auxiliary antenna system?           Has the Station completed all testing on its new auxiliary antenna system?         No           Post-auction Facility         Has the Station completed all testing on its new auxiliary antenna system?         No           Post-auction facility and the Station completed all testing on its new auxiliary antenna system?         No         No           Post-auction facility         Has the Station completed all testing on its new auxiliary antenna system?         No           Has the Station completed all testing on its new auxiliary antenna system?         No         No           Post-auction facility         Has the Station completed all testing on its new auxiliary antenna system?         No           Has the Station completed all testing on its new aux			require construction of a new tower or substantial	No
Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?         No           Piease Explain:         Piease Explain:         Piease Explain:         No           Auxiliary Antenna         Does the Station require use of a new auxiliary antenna system?         Yes           Auxiliary Antenna         No         No           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Post-auction Facility         Has the Station completed all work, including construction of its post-auction facility such that it may now cease broadcasting on its prevaudian and/or installation, related to construction of its post-auction facility such that it is neady to begin testing on its prevaudian and/or installation, related to construction of its post-auction facility such that it is neady to begin testing on its post-auction facility such that it is neady to begin testing on its post-auction facility such that it is neady to begin testing on its post-auction facility such that it is neady to begin testing on its post-auction facility such that it is neady to begin testing on its post-auction facility such that it is neady to begin testing on its post-auction facility facility facility facility			Has all necessary tower work been scheduled?	
Initial information in the information of the information is a set in the information information is a set in the information informatin informatin information information information information ino			Has all necessary tower work been completed?	
Please see attached Transition Progress Report Amendment +10-20           Auxiliary Antenna         Does the Station require use of a new auxiliary antenna system?         Yes           Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Post-auction Facility anterna system such that it may now cease broadcasting on its port-auction facility?         No           Has the Station completed all work, including construction, post-auction facility?         No           Has the Station completed all work work?         No           Has the Station completed all oregines to construction its post-auction facility?         No           Has the Station completed all oregines to post-auction facility construct and/or operate its post-auction facility?         No           No         No			antenna installation, will be completed in time to meet its	No
system?       Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station completed all outside tower work and made system?       Has the Station completed all testing on its new auxiliary antenna system?         Has the Station completed all utside tower work and made system?       No         Has the Station completed all testing on its new auxiliary antenna system?       No         Has the Station completed all utesting construction, modification and/or installation, related to construction on its post-auction facility such that it is ready to begin testing on its new auxiliary antenna system?       No         Has the Station completed all tower work?       No       No         Has the Station completed all tower work?       No       No         Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?       No         Please Explain:       Please Explain:       Please explain:       Please explain:         Please see attached Transition Progress Report Amendment 4-to-zo       No       No       No       No				I-10-20
necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Has the Station started testing on its new auxiliary antenna system?         Has the Station completed all testing on its new auxiliary antenna system?       Has the Station completed all testing on its new auxiliary antenna system?         Post-auction Facility       Has the Station completed all work, including construction, modification and/or installation, related to construction of its poet-auction facility.       No         Has the Station completed all tower work?       No       No         Has the Station completed all tower work?       No         Has the Station completed all tower work?       No         Has the Station completed all tower work?       No         Has the Station completed all in-building (equipment) work?       No         Has the Station completed all in-building (equipment) work?       No         Please Explain:       Please Explain:         Please Explain:       Please Explain:         Please to cover that lacility?       No         Has the Station completed all construction work on its post-auction facility contarts on work on its post-auction facility contarts on work on its post-auction facilit		Auxiliary Antenna		Yes
all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility such that it is ready to begin testing on its post-auction facility such that it is ready to begin testing on its post-auction facility? Has the Station completed all tower work? No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Please Explain: Please ex attached Transition Progress Report Amendment +10-20 No No No No No No No No No No No No No N			necessary equipment upgrades to commence testing of its	No
system?       Image: system?         Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?       Image: system?         Post-auction Facility       Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?       No         Has the Station completed all tower work?       No         Has the Station completed all in-building (equipment) work?       No         Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?       Yes         Please Explain:       Please Explain:       Please see attached Transition Progress Report Amendment 4-10-20         Has the Station completed all construction work on its post-auction facility that is necessary to complete an application for a license to cover that facility?       No			all necessary equipment upgrades to commence testing of	
Post-auction FacilityHas the Station completed all work, including construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?NoHas the Station completed all tower work?NoHas the Station completed all tower work?NoDoes the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: Please see attached Transition Progress Report Amendment 4-10-20NoHas the Station completed all construction work on its post-auction facility?No				
modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?NoHas the Station completed all tower work?NoHas the Station completed all in-building (equipment) work?NoDoes the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: Please see attached Transition Progress Report Amendment 4-10-20NoHas the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?No			antenna system such that it may now cease broadcasting on	
Has the Station completed all in-building (equipment) work?       No         Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?       Yes         Please Explain:       Please Explain:         Please see attached Transition Progress Report Amendment 4-10-20       Has the Station completed all construction work on its post-auction for a license to cover that facility?       No		Post-auction Facility	modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on	No
Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: Please see attached Transition Progress Report Amendment 4-10-20Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?No			Has the Station completed all tower work?	No
before it can fully construct and/or operate its post-auction facility?         Please Explain:         Please see attached Transition Progress Report Amendment 4-10-20         Has the Station completed all construction work on its post-auction facility that is necessary to complete an application for a license to cover that facility?			Has the Station completed all in-building (equipment) work?	No
Please see attached Transition Progress Report Amendment 4-10-20         Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?       No			before it can fully construct and/or operate its post-auction	Yes
auction facility that is necessary to complete an application for a license to cover that facility?				I-10-20
			auction facility that is necessary to complete an application	No
Pre-auction Channel       Has the Station ceased broadcasting on its pre-auction       No         channel?       No		Pre-auction Channel		No

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503).	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Beverly Poston President 04/10/2020

File Name	Uploaded By	Attachment Type	Description
WOLO- Repack Activity Report 4-10-2020.pdf	Applicant	All Purpose	WOLO-Repack Activity Report 4-10-20
WOLO Transition Progress Report Amendment 4-10-20.pdf	Applicant	All Purpose	WOLO Transition Progress Report Amendment 4-10-20