



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **73189** | Service: **DTV** | Call **WLPX-TV** | Channel: **18 (UHF)** |
ID: | Sign:
File **000028315**
Number:
FRN: **0001808468** | Date **04/30**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ION MEDIA CHARLESTON LICENSE, INC.	Bianca Frye 601 Clearwater Park Road West Palm Beach, FL 33401 United States	+1 (561) 682- 4110	BiancaFrye@ionmedia. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Relocate from ASR #1050615 to ASR #1234025. Install interim antenna to make repack deadline. Replace non-retunable transmitter, install side mount antenna and transmission line to operate on post-repack channel.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Millennium
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-20 EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31 kW
	Justification for New Transmitter	See attached Transmitter Exhibits. See attached Transmitter Upgrade Disclaimer.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	Additional electric work needed for transmitter installation
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF Interconnect	Interconnect between RF System and transmission line
Removal of Existing Equipment	Removal of existing transmitters and equipment / Site Prep

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU- 24DSC-R C170
Year	2002

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	765.0 kW
Manufacturer		

Model	ATW26H3-ESC170-18H
Year	2019
Justification for New Antenna	See attached Antenna Exhibit

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run

**Primary
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	See attached Antenna Exhibit

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
Sweep existing transmission line	Sweep existing transmission line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 30' 21.1" N-
	Longitude (NAD83)	082° 12' 32.3" W-
	Overall Structure Height	1159.11 feet
	Support Structure Height	1154.84 feet
	Ground Elevation Above Mean Sea Level (AMSL)	971.77 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Nexstar Broadcasting, Inc.
Date Constructed	07/07/2015

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
23342	WOWK-TV	DTV
65130	WQCW	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Structural analysis	Structural analysis

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1050615
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 28' 11.8" N-
	Longitude (NAD83)	081° 46' 35.2" W-
	Overall Structure Height	982.93 feet
	Support Structure Height	912.72 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1001.96 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	SpectraSite Communications, LLC. through American Towers, LLC.
	Date Constructed	02/21/2008

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Structural Study	Structural Studies and Engineering Review

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	180
	Explanation	Required by tower landlord
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Information not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

**Cost
Information**

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-20 EVO	\$1,107,960.00	\$967,550.00		\$942,333.42	
Removal of Existing Equipment	<i>\$27,500.00</i>	\$27,500.00	Please see Skyline Communications Quote EST21272	\$27,500.00	N/A
RF Interconnect	<i>\$25,000.00</i>	\$25,000.00	N/A	\$20,808.30	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	N/A	N/A
Other Electrical Service: Additional electric work needed for transmitter installation	<i>\$51,410.00</i>	\$51,410.00	Please see IDS LLC Quote ION Media inside work plus applicable sales tax	\$51,410.00	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$809,390.00	Please see attached Rohde & Schwarz quotes #114344.0 and #316129.2	\$809,390.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$33,225.12	N/A
Sub-total	\$1,107,960.00	\$967,550.00	N/A	\$942,333.42	N/A
Total for all systems	\$2,218,358.51	\$2,181,036.26	N/A	\$1,923,165.76	N/A

Components

Actual Information Description	File Name
Removal of Existing Equipment	<p>Component Description: Cost for removal of old transmitter equipment. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$27,500.00</p>
RF Interconnect	<p>Component Description: Cost of additional equipment needed for transmitter installation. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$13,483.00</p> <p>Component Description: Cost of additional RF Interconnect equipment. Supporting documentation is attached.</p> <p>Amount: \$7,325.30</p>
5 Ton system	Information not provided.

<p>Other Electrical Service: Additional electric work needed for transmitter installation</p>	<p>Component Description:</p>	<p>Cost of electrical work needed for installation of main transmitter. Supporting documentation is attached. This invoice has been paid.</p>
	<p>Amount:</p>	<p>\$51,410.00</p>
<p>UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW</p>	<p>Component Description:</p>	<p>35% "payment upon proof of performance" for transmitter and accessories. Supporting documentation is attached.</p>
	<p>Amount:</p>	<p>\$276,861.50</p>
	<p>Component Description:</p>	<p>Cost to take line measurements, increase power to full operation, and proof transmitter performance. Supporting documentation is attached. This invoice has been paid.</p>
	<p>Amount:</p>	<p>\$15,500.00</p>

	<p>Component Description: 2nd "milestone" (30%) payment for Rohde & Schwarz transmitter. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$238,167.00</p> <p>Component Description: 3rd "milestone" (35%) payment for Rohde & Schwarz transmitter. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$277,861.50</p> <p>Component Description: \$1,000 deposit payment for Rohde & Schwarz transmitter. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$1,000.00</p>
<p>Transformer 3 phase/480v - 300 KVA</p>	<p>Component Description: Cost to install electric equipment for main transmitter. Supporting documentation is attached.</p> <p>Amount: \$33,225.12</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW26H3-ESC170-18H	\$175,468.51	\$161,117.86		\$161,117.86	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$10,860.00	Cost of antenna side mount brackets. Please see attached Electronics Research, Inc. Quote #20180821-040 Rev A.	\$10,860.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 765 kW input, directional,, elliptically or circularly polarized	<i>\$133,288.51</i>	\$133,288.51	Cost of primary side mount antenna. Estimate does not include elliptical polarization upgrade. Please see attached Electronics Research, Inc. Quote #20180821-040 Rev A. Final billing is \$.01 higher than quote.	\$133,288.51	N/A

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,719.35	Cost of primary elbow complex. Please see attached Electronics Research, Inc. Quote #20180821-040 Rev A.	\$10,719.35	N/A
Sweep test of existing antenna	\$6,730.00	\$6,250.00	Cost of repack sweep of primary operations. Please see attached Electronics Research, Inc. Quote #20180821-040 Rev A. ERI did not perform "transmission line layout" and "site survey" on quote that had previously been included in this section.	\$6,250.00	N/A
Sub-total	\$175,468.51	\$161,117.86	N/A	\$161,117.86	N/A
Total for all systems	\$2,218,358.51	\$2,181,036.26	N/A	\$1,923,165.76	N/A

Components

Actual Information Description	File Name
Side mount brackets for high power antennas (if not	

included in antenna base cost)

Component Description: 15% "payment with order" for antenna side mount brackets. Explanation of variance and supporting documentation is attached.

Amount: \$1,629.00

Component Description: 35% "upon mfg" payment for antenna side mount brackets. Explanation of variance and supporting documentation is attached.

Amount: \$3,801.00

Component Description: 10% "after proof of performance" payment for antenna side mount brackets. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: \$1,086.00

	<p>Component Description: 40% "invoiced prior to shipment" payment for antenna side mount brackets. Explanation of variance and supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$4,344.00</p>
<p>UHF - High Power, Side Mount, basic slot antenna, 765 kW input, directional,, elliptically or circularly polarized</p>	<p>Component Description: 15% "payment with order" for primary antenna. Explanation of variance and supporting documentation is attached.</p> <p>Amount: \$19,993.28</p> <p>Component Description: 40% "invoiced prior to shipment" payment for primary antenna. Explanation of variance and supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$53,315.40</p>

Component Description: 10% "after proof of performance" payment for primary antenna. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: \$13,328.85

Component Description: 35% "upon mfg" payment for primary antenna. Explanation of variance and supporting documentation is attached.

Amount: \$46,650.98

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)

Component Description: 15% "payment with order" for primary elbow complex. Explanation of variance and supporting documentation is attached.

Amount: \$1,607.90

Component Description: 10% "after proof of performance" payment for primary elbow complex. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: \$1,071.94

Component Description: 40% "invoiced prior to shipment" payment for primary elbow complex. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: \$4,287.74

Component Description: 35% "upon mfg" payment for primary elbow complex. Explanation of variance and supporting documentation is attached.

Amount: \$3,751.77

Sweep test of existing antenna

Component Description: 15% "payment with order" for repack sweep of primary antenna operations. Explanation of variance and supporting documentation is attached.

Amount: \$3,150.00

Component Description: 10% "after proof of performance" payment for repack sweep of primary antenna operations. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: (\$12,650.00)

Component Description: 40% "invoiced prior to shipment" payment for repack sweep of primary antenna operations. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: \$8,400.00

Component Description:

35% "upon mfg"
payment for repack
sweep of primary
antenna
operations.
Explanation of
variance and
supporting
documentation is
attached.

Amount:

\$7,350.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$208,400.00	\$130,163.40		\$123,763.40	
Rigid Transmission Line - copper, 6 1/8"	\$202,000.00	\$123,763.40	Cost of primary transmission line. Please see attached Electronics Research, Inc. Quote #20180821-040 Rev A. and ERI Quote for Change Order 37559B (WLPX)	\$123,763.40	N/A
Sweep existing transmission line	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Sub-total	\$208,400.00	\$130,163.40	N/A	\$123,763.40	N/A
Total for all systems	\$2,218,358.51	\$2,181,036.26	N/A	\$1,923,165.76	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	

Component Description: 15% "payment with order" for primary transmission line. Explanation of variance and supporting documentation is attached.

Amount: \$18,358.85

Component Description: 10% "after proof of performance" payment for primary transmission line. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: \$12,239.24

Component Description: Cost of additional transmission line equipment for installation inside building. Supporting documentation is attached. This invoice has been paid.

Amount: \$1,371.05

Component Description: 35% "upon mfg" payment for primary transmission line. Explanation of variance and supporting documentation is attached.

Amount: \$42,837.32

Component Description: 40% "invoiced prior to shipment" payment for primary transmission line. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: \$48,956.94

Sweep existing transmission line

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$231,500.00	\$268,860.00		\$268,860.00	
Tall Tower (greater than 500')	\$210,500.00	\$247,860.00	Cost for tower services. Please see attached Worldwide Communications Quote #S-18-927. Estimate includes weather delay charges and estimated tax	\$247,860.00	N/A
Structural analysis	<i>\$21,000.00</i>	\$21,000.00	Cost for site visit (tower mapping), structural analysis, and structural re-analysis. Please see attached Elevated Structural Consultants Quote #1158 and Elevated Structural Consultants Quote dated 5-2-2019.	\$21,000.00	N/A
Primary Tower TOWER	\$217,500.00	\$403,750.00		\$403,750.00	

Tall Tower (greater than 500')	\$210,500.00	\$396,750.00	Please see attached Worldwide Communications Quote S-19-973 WLPX. Plus weather delay costs.	\$396,750.00	weather delays
Structural Study	<i>\$7,000.00</i>	\$7,000.00	Please see American Tower Quote #310926_POR and Elevated Structural Quote WLPX Charleston	\$7,000.00	N/A
Sub-total	\$449,000.00	\$672,610.00	N/A	\$672,610.00	N/A
Total for all systems	\$2,218,358.51	\$2,181,036.26	N/A	\$1,923,165.76	N/A

Components

Actual Information	
Description	File Name
Tall Tower (greater than 500')	<p>Component Description: Cost for 5 days of weather delays during tower services. Supporting documentation is attached.</p> <p>Amount: \$28,600.00</p>

Component Description: 25% "balance" payment for tower services and tax. Supporting documentation is attached. This invoice has been paid.

Amount: \$40,677.50

Component Description: Cost for 6 days of weather delays during tower services. Supporting documentation is attached. This invoice has been paid.

Amount: \$26,650.00

Component Description: Cost for 3 days of weather delays during tower services. Supporting documentation is attached. This invoice has been paid.

Amount: \$16,900.00

Component Description: 75% "deposit" for tower services. Supporting documentation is attached.

Amount: \$122,032.50

	<p>Component Description: Cost for 3 days of weather delays during tower services. Supporting documentation is attached.</p> <p>Amount: \$13,000.00</p>
Structural analysis	<p>Component Description: Cost for tower analysis. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$7,000.00</p> <p>Component Description: Cost for site visit (tower mapping). Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$10,000.00</p> <p>Component Description: Cost for structural re-analysis. Supporting documentation is attached.</p> <p>Amount: \$4,000.00</p>
Tall Tower (greater than 500')	<p>Component Description: Cost of weather delays during tower services. Supporting documentation is attached.</p> <p>Amount: \$19,500.00</p>

Component Description: 25% "balance due" to remove antenna, transmission line and additional components. Supporting documentation is attached.

Amount: \$82,775.00

Component Description: 75% "deposit" to remove antenna, transmission line and additional components. Supporting documentation is attached.

Amount: \$248,325.00

Component Description: Cost of weather delays during tower services. Supporting documentation is attached. This invoice has been paid.

Amount: \$3,900.00

Component Description: Cost of weather delays during tower services. Supporting documentation is attached.

Amount: \$19,500.00

	<p>Component Description: Cost of weather delays during tower services. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$13,650.00</p> <p>Component Description: Cost of weather delays during tower services. Supporting documentation is attached.</p> <p>Amount: \$9,100.00</p>
Structural Study	<p>Component Description: Cost of engineer to review tower rigging plan. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$3,000.00</p> <p>Component Description: Cost of structural study required by landlord. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$4,000.00</p>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$189,650.00	\$171,280.00		\$6,867.99	
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,742.99	Duplicate lin item. ION is only requesting reimburseme for Invoice Dated 5/1 /2018.
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$125.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$28,440.00	\$18,530.00	See AT Exhibits for more information.	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Sub-total	\$189,650.00	\$171,280.00	N/A	\$6,867.99	N/A
Total for all systems	\$2,218,358.51	\$2,181,036.26	N/A	\$1,923,165.76	N/A

Components

Actual Information	
Description	File Name
ASR modification (prepare FCC Form 854)	Information not provided.

	<p>Component Description: Invoice for WLPX's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Cover letter, hourly supporting documentation and invoice attached.</p> <p>Amount: \$4,742.99</p> <p>Component Description: Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</p> <p>Amount: \$4,837.97</p>
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description:</p>	<p>Cost of engineering consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid.</p>
	<p>Amount:</p>	<p>\$2,000.00</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Component Description:</p>	<p>Cost of Engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>
	<p>Amount:</p>	<p>\$62.50</p>
	<p>Component Description:</p>	<p>Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>
	<p>Amount:</p>	<p>\$62.50</p>

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
RF Exposure Measurements	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$87,880.00	\$78,315.00		\$16,473.09	
MVPD Notification of Channel Change	<i>\$800.00</i>	\$800.00	N/A	\$800.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized.	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	\$4,210.37	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Local Zoning	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,000.00	N/A	\$2,000.00	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	\$9,462.72	N/A
Sub-total	\$87,880.00	\$78,315.00	N/A	\$16,473.09	N/A
Total for all systems	\$2,218,358.51	\$2,181,036.26	N/A	\$1,923,165.76	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	<p>Component Description: Cost of MVPD notifications for repack channel change. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$800.00</p>
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Delivery and Handling Charges	<p>Component Description: Cost of freight for additional RF interconnect equipment. Supporting documentation is attached.</p> <p>Amount: \$247.63</p>
	<p>Component Description: Cost of freight for main antenna package. Explanation of variance and supporting documentation are attached. This invoice has been paid.</p> <p>Amount: \$3,662.75</p>
	<p>Component Description: Cost of freight for additional transmission line component. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$299.99</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
DTV Medical Facility Notification	<p>Component Description:</p>	<p>Cost of medical notifications for repack channel change. Supporting documentation is attached. This invoice has been paid.</p>
	<p>Amount:</p>	<p>\$2,000.00</p>
Equipment Storage	<p>Component Description:</p>	<p>Cost for equipment storage. Supporting documentation is attached.</p>
	<p>Amount:</p>	<p>\$4,100.00</p>
	<p>Component Description:</p>	<p>Cost of rental for 1 month of storage container. Supporting documentation is attached.</p>
	<p>Amount:</p>	<p>\$170.02</p>
	<p>Component Description:</p>	<p>Cost of storage rental during repack transition. Supporting documentation is attached.</p>
	<p>Amount:</p>	<p>\$1,170.66</p>

Component Description: Cost of rental for 1 month of storage container. Supporting documentation is attached.

Amount: \$170.02

Component Description: Cost of rental for 1 month of storage container. Supporting documentation is attached.

Amount: \$170.02

Component Description: Cost of storage rental during repack transition. Supporting documentation is attached. This invoice has been paid.

Amount: \$1,170.66

Component Description: Cost of rental for 1 month of storage container. Supporting documentation is attached.

Amount: \$170.02

Component Description: Cost of storage rental during repack transition. Supporting documentation is attached.

Amount: \$1,170.66

Component Description:

Cost of storage rental during repack transition. Supporting documentation is attached. This invoice has been paid.

Amount:

\$1,170.66

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,218,358.51	\$2,181,036.26	\$1,923,165.76

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Mario Vasquez
Vice President - Finance, Operations

04/30/2020

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Mario Vasquez
Vice President - Finance, Operations

04/30/2020

Attachments