

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 57838 Service: DTV Call WNCT-TV Channel:

ID: Sign:

12 (High VHF) File **0000028589**

Number:

FRN: **0009961889** Date **06/11**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|--|--------------------------|-----------------------|-------------------|
| NEXSTAR BROADCASTING, INC. | Elizabeth Ryder 545 E. JOHN CARPENTER FREEWAY SUITE 700 IRVING, TX 75062 United States | +1 (972) 373- 8800 | eryder@nexstar. tv | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|-----------------------|
| Elizabeth Ryder General Counsel NEXSTAR BROADCASTING, INC. | Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States | +1 (972) 373- 8800 | eryder@nexstar. tv |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Replace transmitter using existing antenna and line. See attached. An interim antenna and line will be required while the repack work is performed for the co-located WITN facility which is part of the antenna stack. |

Transmitters

| Section | Question | Response |
|---------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | PTCD10P1 |
| | Year | 2002 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 3.8 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | VAXTE-6R37 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 4.8 kW |
| | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | | |

| | Size | 3 inches |
|---|--|------------|
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|---|
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |
| Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch |
| Additional Transmitter Costs | Additional Transmitter Costs |
| Transmitter Site Survey | Transmitter Site Survey |
| Modification to HVAC System | Modifications to HVAC Air Ducts to accommodate new RePack Transmitter. Please see Attached Eneco East, LLC Estimate 1/20/20 |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |

| Upper Limit | N/A |
|---------------------------------|------------------------|
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 35.0 kW |
| Manufacturer | Dielectric |
| Model | THA-O4-6H /24HD-1-R |
| Year | 2003 |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | |

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------|----------|
| New Antenna Description | Use | Interim |

| | Description of Use | N/A |
|--|--|-------------------|
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 8 |
| | Lower Limit | 174.00 MHz |
| | Upper Limit | 216.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 195.0 kW |
| | Manufacturer | |
| | Model | TLS-V8BB /VP-R |
| | Year | 2019 |

New Antenna

Manufacturer and Type

| Justification for New Antenna | The licensed |
|-------------------------------|---------------|
| | WNCT |
| | antenna |
| | shall be |
| | repurposed; |
| | however, it |
| | is part of a |
| | stack |
| | configuration |
| | with WITN. |
| | Therefore, |
| | an interim |
| | facility is |
| | required |
| | while the |
| | WITN |
| | repack |
| | facility is |
| | built-out. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 3 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| Existing Transmission | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 2174 feet per run |

Primary Transmi

Other Transmission Line Expenses Not Listed

| nsmission | Naine | Description |
|-----------|-------------|---|
| | Sweep Tests | Sweep line to confirm acceptability on assigned channel |

Interim Transm

New Transmission Line

| ion Line Section | Question | Response |
|-----------------------|---|--|
| New Transmission Line | Use | Interim |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 3 1/8 inches |
| | Segment Length | 19 ½ ' |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1900 feet per run |
| | Justification for New Transmission Line | The licensed WNCT antenna and line shall be repurposed; however, it is part of a stack configuration with WITN. Therefore, an interim antenna and line are required while the WITN repack facility is built-out. |

Interim

Other Transmission Line Expenses Not Listed

| _ | | |
|------|-------|-------|
| Irai | remie | CIAN |
| ııaı | ารmis | SIUII |
| | | |

| Description | |
|-------------------------------|-------------------------------|
| Test Transition | Test Transition |
| TL 3-50 EIA LENGTH 15' TO 20' | TL 3-50 EIA LENGTH 15' TO 20' |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| | | Response |
|--------------------------------|---|----------------------|
| Existing Tower | Type of change | Modify Existing |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1006359 |
| Coordinates (NAD83 (| Latitude (NAD83) | 35° 21' 55.9" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 077° 23' 34.6" W- |
| | Overall Structure Height | 1984.88 feet |
| | Support Structure Height | 1856.93 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 25.92 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner | Tall Towers, Inc. |
| Date Constructed | 02/12/2016 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 54388 | WNCT-FM | FM |
| 594 | WITN-TV | DTV |
| 64609 | WERO | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | No study needed |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|---|--|---|
| Il Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 304 |
| | Explanation | Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Internal accounting and Project management. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | | |

| | Prepare request for Special Temporary Authority | Yes |
|--|--|-----|
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | | |

| RF exposure measurements | No |
|--------------------------------------|---|
| Additional Field Engineering Service | Yes |
| Number of Days | 17 |
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Transmitter VAXTE-6R37 | \$252,317.71 | \$248,867.71 | | \$139,367.71 | |
| High VHF - Air Cooled Solid State Transmitter 4.8 kW | \$124,989.07 | \$124,989.07 | See GatesAir quote Q- 82767 | \$124,989.07 | N/A |
| Additional Transmitter Costs | \$4,548.13 | \$4,548.13 | See GatesAir quotes Q- 85565 \$8931.59 and Q-86437 (\$4383.46) | \$4,548.13 | N/A |
| Modification to HVAC System | \$2,621.51 | \$2,621.51 | Modifications to HVAC Air Ducts to accommodate new RePack Transmitter. Please see Attached Eneco East, LLC Estimate 1/20/20 | \$2,621.51 | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Additional Interior RF System | \$19,000.00 | \$19,000.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |

| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----------------------------------|--------------|-----|
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transmitter Site Survey | \$7,209.00 | \$7,209.00 | See GatesAir quote Q- 84948 | \$7,209.00 | N/A |
| Sub-total | \$252,317.71 | \$248,867.71 | N/A | \$139,367.71 | N/A |
| Total for all systems | \$1,442,480.71 | \$1,157,711.71 | N/A | \$378,520.00 | N/A |

| File Name | |
|--------------------------------|--|
| Component Description: Amount: | Transmitter, installment #2 \$41,663.02 |
| Component Description: Amount: | Transmitter, installment #1 \$41,663.02 |
| Component Description: Amount: | Transmitter, installment #3 \$41,663.03 |
| Component Description: Amount: | Transmitter change orders \$4,548.13 |
| | Component Description: Amount: Component Description: Amount: Component Description: Amount: |

| Modification to HVAC System | Component Description: | Air duct modification to make room for new transmitter |
|---|---------------------------|---|
| | Amount: | \$2,621.51 |
| Standby Exciter and Switch | Information not provided. | |
| Additional Interior RF System | Information not provided. | |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |
| Transmitter Site Survey | | |
| | Component Description: | Transmitter site |
| | Amount: | survey \$7,209.00 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim Antenna TLS-V8BB /VP-R | \$262,480.00 | \$119,833.00 | | \$97,346.70 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$10,313.00 | See Dielectric quote 700456CMZ- 2 | \$9,281.70 | N/A |
| Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed) | \$9,340.00 | \$3,500.00 | See Dielectric quote 700456CMZ- 2. | \$3,150.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | N/A | N/A |

| High-VHF, One station antenna . side mount,, elliptically or circularly polarized Primary Antenna THA-O4-6H /24HD-1-R | \$218,000.00 | \$94,350.00 | See Dielectric quote 700456CMZ- 2 | \$84,915.00 | N/A |
|--|----------------|----------------|---|--------------|-----|
| Antenna THA-O4-6H /24HD-1-R | | | | | |
| Elbow | \$25,680.00 | \$24,400.00 | | \$3,200.00 | |
| complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$18,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$3,200.00 | N/A |
| Sub-total | \$288,160.00 | \$144,233.00 | N/A | \$100,546.70 | N/A |
| Total for all systems | \$1,442,480.71 | \$1,157,711.71 | N/A | \$378,520.00 | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |

| Sweep test of existing antenna | Component Description: Amount: | Sweep measurements \$3,200.00 |
|---|--------------------------------|--|
| Elbow complex, broadband, at antenna input, per 8 3 16. feedline (if needed) | Information not provided. | |
| | Component Description: Amount: | Aux antenna, installment #1 \$42,457.50 |
| High-VHF, One station antenna . side mount,, elliptically or circularly polarized | Component Description: Amount: | Aux antenna, installment #2 \$42,457.50 |
| Sweep test of existing antenna | Information not provided. | |
| | Component Description: Amount: | Elbow complex, installment #1 \$1,575.00 |
| Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed) | Component Description: Amount: | Elbow complex, installment #2 \$1,575.00 |
| | Component Description: Amount: | Side mounts, installment #1 \$4,640.85 |
| nigh power antennas (if not ncluded in antenna base cost) | Component Description: Amount: | Side mounts, installment #2 \$4,640.85 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Transmission Line | Predetermined Cost Estimate \$200,271.00 | Estimated Cost \$194,571.00 | Estimated Cost Justification | Actual Cost \$2,403.90 | Actual Cost Justification |
|---|--|-----------------------------------|---|---------------------------|------------------------------|
| TL 3-50 EIA LENGTH 15' TO 20' | \$1,936.00 | \$1,936.00 | See Dielectric quote 700456CMZ- 2 | \$1,742.40 | N/A |
| Test Transition | \$735.00 | \$735.00 | See Dielectric quote 700456CMZ- 2 | \$661.50 | N/A |
| Rigid Transmission Line - copper, 3 1/8" | \$197,600.00 | \$191,900.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| Sweep Tests | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$206,671.00 | \$200,971.00 | N/A | \$2,403.90 | N/A |
| Total for all systems | \$1,442,480.71 | \$1,157,711.71 | N/A | \$378,520.00 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| TL 3-50 EIA LENGTH 15' TO 20' | Component Description: | Transmission line, |
|---|---------------------------|--------------------|
| | | installment #2 |
| | Amount: | \$871.20 |
| | Component Description: | Transmission line, |
| | | installment #1 |
| | Amount: | \$871.20 |
| Test Transition | | |
| | Component Description: | Trans Test, |
| | | installment #2 |
| | Amount: | \$330.75 |
| | Component Description: | Trans Test, |
| | | installment #1 |
| | Amount: | \$330.75 |
| Rigid Transmission Line - copper, 3 1/8" | Information not provided. | |
| Sweep Tests | Information not provided. | |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower GTOWER | \$210,500.00 | \$84,490.00 | | \$74,490.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$84,490.00 | Rigging to replace elbow complex or tune existing elbow complex and installation of interim antenna and interim transmission line. | \$74,490.00 | N/A |
| Sub-total | \$210,500.00 | \$84,490.00 | N/A | \$74,490.00 | N/A |
| Total for all systems | \$1,442,480.71 | \$1,157,711.71 | N/A | \$378,520.00 | N/A |

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Tall Tower (greater than 500') | Component Description: | Interim antenna installation |
|--------------------------------|------------------------|---------------------------------|
| | Amount: | \$64,490.00 |
| | | |
| | Component Description: | Deposit as agreed |
| | Component Description. | per Nexstar |
| | | Commitment |
| | | Letter and Coast |
| | | to Coast Tower |
| | | Service |
| | Amount: | \$10,000.00 |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$116,952.00 | \$112,350.00 | | \$35,211.69 | |
| Project management of the transition | \$48,032.00 | \$45,600.00 | N/A | \$35,211.69 | N/A |
| Additional Field Engineering Service, 17 Days | \$34,000.00 | \$34,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|--|------------|------------|-----|-----|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |

| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$116,952.00 | \$112,350.00 | N/A | \$35,211.69 | N/A |
| Total for all systems | \$1,442,480.71 | \$1,157,711.71 | N/A | \$378,520.00 | N/A |

| Actual Information Description | File Name | |
|---------------------------------|------------------------|-----------------------------|
| Description | l lie Hame | |
| Project management of the | | |
| transition | Component Description: | Project |
| | | Management for |
| | | Structural Analysis |
| | | and Tower |
| | | Modifications |
| | | including |
| | | consultant Kessler |
| | | & Gehman; |
| | | services 5/27/17 to |
| | | 6/30/17 |
| | Amount: | \$12,250.00 |
| | Commonant Decemention | Drainet |
| | Component Description: | Project |
| | | management services 1.1.19 |
| | | |
| | Amount: | through 1.31.19 \$450.00 |
| | Amount. | \$450.00 |
| | Component Description: | Project |
| | 2000-1000 | management |
| | | services |
| | Amount: | \$508.00 |
| | Amount. | ψυσυ.σσ |

Component Description: Project

management

services

Amount: \$940.00

Component Description: Project

management

services

Amount: \$408.00

Component Description: Project

management

services

Amount: \$435.00

Component Description: Project

management

services

Amount: \$258.00

Component Description: Project

> Management for Structural Analysis

and Tower Modifications;

services 1/1/18 to 1

/26/18

Amount: \$1,650.00

Component Description: Project

management services March

2019

Amount: \$260.00

Component Description: Project

> management services 4.27.19

through 5.31.19

Amount: \$150.00 Component Description: Project

management

services

Amount:

\$150.00

Component Description: Project

management

services

Amount: \$1,950.00

Component Description:

Project management

services 6.1.19

through 6.28.19

Amount: \$3,450.00

Component Description: Project

management

services 5.26.18

through 6.29.18

Amount: \$300.00

Component Description: Project

management

services 10.27.18

through 11.30.18

Amount: \$825.00

Component Description: Project

Management for

Structural Analysis

and Tower Modifications;

services 10/27/17

to 12/31/17

Amount: \$2,137.50

Component Description: Project

management services 12.1.18 through 12.31.18

Amount: \$900.00

Component Description: Project

management services 2.1.19 through 3.1.19

Amount: \$600.00

Component Description: Project

management services 3.30.19 to

4.26.19

Amount: \$1,950.00

Component Description: Project

management services 9.29.18 through 10.26.18

Amount: \$150.00

Component Description: Project

management services February

2019

Amount: \$123.50

Component Description: Project

management services

\$308.00

Component Description: Project

Amount:

management

services

Amount: \$4,853.69

| | Component Description: Amount: | Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. Services from January 27, 2018 through February 23, 2018. \$750.00 |
|--|---------------------------------|--|
| | Component Description: | Project management services 7.28.18 through 9.28.18 |
| | Amount: | \$1,275.00 |
| | Component Description: Amount: | Project management services Jul 2019 \$130.00 |
| Additional Field Engineering Service, 17 Days | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
|---|---------------------------|
| Prepare request for Special Temporary Authorization | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |
| Prepare and or review reimbursement form | Information not provided. |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$118,550.00 | \$118,000.00 | | \$26,500.00 | |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$3,500.00 | \$3,500.00 | N/A | N/A | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$26,500.00 | \$26,500.00 | Per vendor quote attached to invoice, necessary costs to remove all components. | \$26,500.00 | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$118,550.00 | \$118,000.00 | N/A | \$26,500.00 | N/A |

| Total for all | \$1,442,480.71 | \$1,157,711.71 | N/A | \$378,520.00 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems | | | | | |

| Actual Information Description | File Name | |
|--|--------------------------------|-------------------------------|
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | Dipsosal costs \$26,500.00 |
| Non-zoning permits | Information not provided. | |
| DTV Medical Facility Notification | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,442,480.71 | \$1,157,711.71 | \$378,520.00 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Elizabeth Ryder General Counsel

06/11/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Elizabeth Ryder General Counsel

06/11/2020

Attachments