



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **72123** | Service: **DTV** | Call **WWJ-TV** | Channel: **21 (UHF)** |
ID: | Sign:
File **0000026787**
Number:
FRN: **0003482189** | Date **07/01**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CBS BROADCASTING INC. Doing Business As: CBS BROADCASTING INC.	Daniel G. Ryson 1725 DeSales St. NW Suite 501 Washington, DC 20036 United States	+1 (202) 457-4074	dryson@cbs.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Daniel G. Ryson <i>Director of Spectrum Management</i> CBS	Daniel G. Ryson 1725 DeSales Street NW Suite 501 Washington, DC 20036 United States	+1 (202) 457-4075	dryson@cbs.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	New channel 21 antenna and 6-1/8" line to be installed on the south arm of candelabra. Tower owner providing interim broad band antenna system to be leased.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	SigmaCD- 2200P2
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	46 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTED-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38.4 kW
	Justification for New Transmitter	GatesAir Won't Re-tune (See Exhibit 1). IOT replacement is more expensive (See Exhibit 2A). Proposed replacement is less expensive (Exhibit 3B). See also May 2018 Statement.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Various Main Site Electrical Work (See Exhibit 4).
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
State Sales Tax	Michigan Sales Tax of 6% on all products and services shown on Exhibit 3B.
GatesAir Site Survey	Advanced Site Survey Services. Includes as-built and future layout drawings. See Exhibit 3B Item F.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	425.0 kW

Manufacturer	
Model	TFU-18GTH
Year	1998

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	264.0 kW
	Manufacturer	

	Model	TFU-17ETT /VP-R O4
	Year	2019
	Justification for New Antenna	Existing antenna cannot be retuned.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed
Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Leased
	Owner	American Tower Corporation
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	3
	Number of Panels/Bays	8
	Lower Limit	407.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	0.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	264.0 kW
	Manufacturer	
	Model	TFU-24 WB /VP-C160

	Year	2018
	Justification for New Antenna	Required for continued operation while main WWJ-TV antenna is replaced.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	7 3/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
44
21
43

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Ice Shield	Ice Shield for side-mount interim antenna. Omitted from initial quote. Please see Exhibit 14.
Combiner Cage	24X20 fenced combiner cage area materials and installation. See Exhibit 7A
Install Combiner	Cost is for installing and proofing combiner.
Conduit	This cost includes 200 L/F of 2" conduit and conductor to adequately supply the HVAC unit.
Interim Tower Rental	ATC site and tower rental Required for station to minimize on-air disruption, maintain coverage, and complete the tower work in a safe, timely manner. See Exhibit 7A.
Interim Antenna Rigging	Cost is for the labor to remove the old side-mount analog channel 62 antenna and waveguide, install the new transmission line, and install interim antenna.
Nitrogen Generator	Nitrogen Generator Upgrade. See Exhibit 7A.
New Electrical Panel	New HVAC electrical sub-panel for new AC unit required for the repack combiner area fed off of existing 480/208 main panel. This equipment is required to provide the existing power to the HVAC unit.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1150 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1150 feet per run
	Justification for New Transmission Line	Existing line segment length cannot be used on new channel.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Additional Elbow	Additional Elbow
RF Accessories	Coaxial Switch, Switch Controller, Dummy Load, etc. See Exhibit 9, Item C.
TX Line Mounting Hardware	Transmission Line Tower Mounting Hardware for Primary Line.

Horiz and Ceiling Anchors

Horizontal and Ceiling Mounting Hardware
for Primary Line.

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	7 3/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	995 feet per run
	Justification for New Transmission Line	Material costs for 995 foot 7-3/16" Broadband transmission line, three (3) elbows and a nitrogen generator for pressurization control on the line.

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Interim Coax Switch	Coaxial switch between interim transmitter and interim antenna combiner. Permits transmitter testing. (See Exhibit 3B, Items D and G.)
TX Line to Interim Combiner	Horizontal run of transmission line between transmitter and interim combiner. (See Exhibit 7A, last Page. Please disregard identical Items shown on Exhibit 3A, Items I and K.)

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1003429
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 26' 52.5" N-
	Longitude (NAD83)	083° 10' 23.1" W-
	Overall Structure Height	1086.93 feet
	Support Structure Height	1012.13 feet
	Ground Elevation Above Mean Sea Level (AMSL)	662.07 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	06/11/1999

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
74211	WMYD	DTV
6056	WRCJ-FM	FM
6594	WNIC	FM
6592	WKQI	FM
59952	WLLZ	FM
59592	WJLB	FM
16817	WTVS	DTV

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Structural Engineering	Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment (see Exhibit 6).
Tower Project Management	Project management fee for both the primary and interim antenna. See Exhibits 6B, 1-A-1 (\$9,480) and 7B, 3-D-1 (\$5,000). Scheduling and management of the timelines and schedules occurring during the repack.
Permit Drawing Packages	Construction drawing packages for Tower and Ground Permits.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	250
	Explanation	Company lacks internal resources.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Site Coordination Meeting	Meeting to coordinate efforts among broadcasters, tower owner, and tower contractor.
RF System Test - Interim	Radiofrequency System Test of Interim Antenna System

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Deinstall Old Transmitter	Deinstallation of present primary transmitter. (See Exhibit 3A Item G.)
Michigan Sales Tax	Sales tax on various items.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTED-60	\$1,623,643.80	\$1,526,464.54		\$1,524,136.01	
GatesAir Site Survey	<i>\$9,685.80</i>	\$9,685.80	GatesAir Advanced Site Survey. Provides as-built and proposed facility layout drawings. (See Exhibit 3B, Item F.)	\$9,685.80	N/A
State Sales Tax	<i>\$87,239.00</i>	\$87,239.00	6% Michigan State Sales Tax on products and services shown on Exhibit 3B.	\$84,910.47	N/A
Other Electrical Service: Various Main Site Electrical Work (See Exhibit 4).	<i>\$53,719.00</i>	\$53,719.00	Various primary transmitter site electrical work. (See Exhibit 4)	\$53,719.00	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,375,820.74	Please see May 2018 Statement and Exhibit 3B, Items A, B, C, and H plus Change Order Q- 85663 in Exhibit 48.	\$1,375,820.74	N/A
Sub-total	\$1,623,643.80	\$1,526,464.54	N/A	\$1,524,136.01	N/A
Total for all systems	\$3,836,977.88	\$3,056,567.80	N/A	\$2,873,582.12	N/A

Components

Actual Information	
Description	File Name
GatesAir Site Survey	<p>Component Description: Final Payment for Site Survey. Please see Exhibit 3B Item F.</p> <p>Amount: \$6,457.20</p> <p>Component Description: One-third progress payment of Site Survey. See Exhibit 3B Item F.</p> <p>Amount: \$3,228.60</p>

State Sales Tax	<div data-bbox="718 168 1380 414"> <p>Component Description: Michigan Sales Tax for items shipped by October, 2019. Please see Exhibit 17.</p> <p>Amount: \$79,430.87</p> </div> <div data-bbox="718 548 1364 705"> <p>Component Description: Primary Transmitter State Sales Tax.</p> <p>Amount: \$5,479.60</p> </div>
Other Electrical Service: Various Main Site Electrical Work (See Exhibit 4).	<div data-bbox="718 840 1380 1086"> <p>Component Description: Main Transmitter Electrical Work Down Payment. Please see Exhibit 4.</p> <p>Amount: \$17,727.27</p> </div> <div data-bbox="718 1176 1380 1422"> <p>Component Description: Main Transmitter Electrical Work Final Payment. Please see Exhibit 4.</p> <p>Amount: \$35,991.73</p> </div>

UHF - Liquid Cooled Solid
State Transmitter 35 - 50 kW

Component Description: Transmitter
Installation and
Proof Item H in
Exhibit 3B
(\$87,454.80) plus
necessary elbows
and hardware in
Exhibit 48
(\$3,871.88)

Amount: \$91,326.68

Component Description: 1/3 Down
payment for
ULXTE-60 Main
Transmitter.

Amount: \$424,059.72

Component Description: One-third
progress payment
of items A, B, C,
and H from
GatesAir quote Q-
76546 (please see
Exhibit 3B).

Amount: \$457,316.29

Component Description: Final Payment for
Exhibit 3B Items
A, B, C.

Amount: \$403,118.05

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24 WB /VP-C160	\$329,146.80	\$311,914.46		\$310,892.13	
New Electrical Panel	<i>\$0.00</i>	\$0.00	New electrical sub- panel found unnecessary. Please see Exhibit 14.	\$0.00	N/A
Nitrogen Generator	<i>\$5,000.00</i>	\$5,000.00	Please see Exhibit 7B	\$3,977.67	N/A
Interim Antenna Rigging	<i>\$70,066.66</i>	\$70,066.66	Cost is for the labor to remove the old side- mount analog channel 62 antenna and waveguide and install new line and interim antenna. Cost came in higher than estimated. Includes weather delays. Please see Exhibit 14.	\$70,066.66	Antenna installation came in higher than estimated. Includes weather delays. Please see Exhibit 14.

Interim Tower Rental	\$57,600.00	\$57,600.00	Rental fee for tower and ground space to support interim antenna, combiner, and interim transmitter. See Exhibit 7B.	\$57,600.00	N/A
Install Combiner	\$15,962.33	\$15,962.33	Combiner installation came in higher than estimated. Please see Exhibit 14.	\$15,962.33	Combiner installation came in higher than estimated. Please see Exhibit 14.
Combiner Cage	\$8,355.67	\$8,355.67	24x20' fenced combiner cage area materials and installation with 10' privacy slats. See Exhibit 7B and Exhibit 14.	\$8,355.67	Cost to install fencing and PVC slats around combiner to section of from CBS Suite. Please see Exhibit 14.
Ice Shield	\$744.81	\$744.81	Ice shield for side-mounted interim antenna. Omitted from original estimate. Please see Exhibit 14.	\$744.81	N/A

Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	\$16,850.00	\$5,260.00	Updated cost includes tax and shipping. Please see Exhibit 14.	\$5,260.00	Updated cost includes tax and shipping. Please see Exhibit 14.
New combiner, cost per channel (without antenna)	\$84,200.00	\$81,954.33	Updated cost includes taxes and shipping. Please see Exhibit 14.	\$81,954.33	Updated cost includes taxes and shipping. Please see Exhibit 14.
Sweep test of existing antenna	\$6,730.00	\$3,333.33	The original estimate was rounded to the nearest dollar. This was corrected in the final billing, which was rounded to the nearest cent. Please see Exhibit 14.	\$3,333.33	The original estimate was rounded to the nearest dollar. This was corrected in the final billing, which was rounded to the nearest cent. Please see Exhibit 14.
UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 264 kW input, directional,, elliptically or circularly polarized	\$63,637.33	\$63,637.33	Pro-rata share (see Exhibit 7B). Updated cost includes taxes and shipping. Please see Exhibit 14.	\$63,637.33	Updated cost includes taxes and shipping. Please see Exhibit 14.

Conduit	\$0.00	\$0.00	Conduit found unnecessary. Please see Exhibit 14.	\$0.00	N/A
Primary Antenna TFU-17ETT /VP-R 04	\$296,230.00	\$170,780.00		\$164,380.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$164,380.00	Exhibit 5A Items 1 and 2, minus \$16,425 cost of V-Pol, plus \$2,500 helicopter lift lugs (see Change Order in Exhibit 45)	\$158,620.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Please see Exhibit 5A	\$5,760.00	N/A
Sub-total	\$625,376.80	\$482,694.46	N/A	\$475,272.13	N/A
Total for all systems	\$3,836,977.88	\$3,056,567.80	N/A	\$2,873,582.12	N/A

Components

Actual Information
Description

File Name

New Electrical Panel	<table> <tr> <td data-bbox="694 87 1093 369">Component Description:</td><td data-bbox="1093 87 1426 369">New Subpanels found unnecessary. Please see Exhibit 14.</td></tr> <tr> <td data-bbox="694 369 1093 481">Amount:</td><td data-bbox="1093 369 1426 481">(\$1,250.00)</td></tr> <tr> <td data-bbox="694 481 1093 996">Component Description:</td><td data-bbox="1093 481 1426 996">Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Site Electrical Sub Panels. (See Exhibit 6C, 3-C-6.)</td></tr> <tr> <td data-bbox="694 996 1093 1108">Amount:</td><td data-bbox="1093 996 1426 1108">\$416.67</td></tr> <tr> <td data-bbox="694 1108 1093 1695">Component Description:</td><td data-bbox="1093 1108 1426 1695">Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Site Electrical Sub Panels. (See Exhibit 6C, 3-C-6.)</td></tr> <tr> <td data-bbox="694 1601 1093 1695">Amount:</td><td data-bbox="1093 1601 1426 1695">\$833.33</td></tr> </table>	Component Description:	New Subpanels found unnecessary. Please see Exhibit 14.	Amount:	(\$1,250.00)	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Site Electrical Sub Panels. (See Exhibit 6C, 3-C-6.)	Amount:	\$416.67	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Site Electrical Sub Panels. (See Exhibit 6C, 3-C-6.)	Amount:	\$833.33
Component Description:	New Subpanels found unnecessary. Please see Exhibit 14.												
Amount:	(\$1,250.00)												
Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Site Electrical Sub Panels. (See Exhibit 6C, 3-C-6.)												
Amount:	\$416.67												
Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Site Electrical Sub Panels. (See Exhibit 6C, 3-C-6.)												
Amount:	\$833.33												

Nitrogen Generator	<table> <tr> <td data-bbox="694 87 1093 324"> Component Description: Amount: </td><td data-bbox="1093 87 1426 324"> Nitrogen generator to pressurize interim line. \$227.67 </td></tr> <tr> <td data-bbox="694 324 1093 929"> Component Description: Amount: </td><td data-bbox="1093 324 1426 929"> Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Nitrogen Generator. (See Exhibit 6C, 3-D-1.) \$2,500.00 </td></tr> <tr> <td data-bbox="694 929 1093 1536"> Component Description: Amount: </td><td data-bbox="1093 929 1426 1536"> Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Nitrogen Generator. See Exhibit 6C, 3-D-1. \$1,250.00 </td></tr> </table>	Component Description: Amount:	Nitrogen generator to pressurize interim line. \$227.67	Component Description: Amount:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Nitrogen Generator. (See Exhibit 6C, 3-D-1.) \$2,500.00	Component Description: Amount:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Nitrogen Generator. See Exhibit 6C, 3-D-1. \$1,250.00
Component Description: Amount:	Nitrogen generator to pressurize interim line. \$227.67						
Component Description: Amount:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Nitrogen Generator. (See Exhibit 6C, 3-D-1.) \$2,500.00						
Component Description: Amount:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Nitrogen Generator. See Exhibit 6C, 3-D-1. \$1,250.00						

Interim Antenna Rigging

Component Description:

Antenna installation came in higher than estimated. Includes weather delays. Please see Exhibit 14.

Amount:

\$28,816.66

Component Description:

Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Interim Antenna Installation, pro rata share. (See Exhibit 6C, 3-C-1.)

Amount:

\$27,500.00

Component Description:

Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Interim Antenna Installation, pro rata share. (See Exhibit 6C, 3-C-1.)

Amount:

\$13,750.00

Interim Tower Rental

Component Description: Please see Exhibit 14.

Amount: \$14,400.00

Component Description: Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This amount is 50% of Interim Site Rent, Exhibit 6C 1-B-1.

Amount: \$28,800.00

Component Description: Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This amount is 25% of Interim Site Rent, Exhibit 6C 1-B-1.

Amount: \$14,400.00

Install Combiner	<div data-bbox="710 174 1380 369"> <p>Component Description: Combiner installation came in higher than estimated. Please see Exhibit 14.</p> </div> <div data-bbox="710 376 1268 409"> <p>Amount: \$9,712.33</p> </div> <div data-bbox="710 515 1380 947"> <p>Component Description: Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Interim Combiner Installation, Exhibit 6C, 3-C-2.)</p> </div> <div data-bbox="710 954 1268 987"> <p>Amount: \$2,083.33</p> </div> <div data-bbox="710 1093 1380 1525"> <p>Component Description: Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Interim Combiner Installation, Exhibit 6C, 3-C-2.)</p> </div> <div data-bbox="710 1532 1268 1565"> <p>Amount: \$4,166.67</p> </div>
------------------	---

Combiner Cage	<table> <tr> <td data-bbox="708 174 1015 208">Component Description:</td><td data-bbox="1150 174 1369 241">Please see Exhibit 14.</td></tr> <tr> <td data-bbox="708 255 815 288">Amount:</td><td data-bbox="1150 255 1267 288">\$4,605.67</td></tr> <tr> <td data-bbox="708 394 1015 427">Component Description:</td><td data-bbox="1150 394 1377 824">Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Combiner Cage. (See Exhibit 6C, 3-C-3.)</td></tr> <tr> <td data-bbox="708 837 815 871">Amount:</td><td data-bbox="1150 837 1267 871">\$2,500.00</td></tr> <tr> <td data-bbox="708 976 1015 1010">Component Description:</td><td data-bbox="1150 976 1377 1406">Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Combiner Cage. (See Exhibit 6C, 3-C-3.)</td></tr> <tr> <td data-bbox="708 1420 815 1453">Amount:</td><td data-bbox="1150 1420 1267 1453">\$1,250.00</td></tr> </table>	Component Description:	Please see Exhibit 14.	Amount:	\$4,605.67	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Combiner Cage. (See Exhibit 6C, 3-C-3.)	Amount:	\$2,500.00	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Combiner Cage. (See Exhibit 6C, 3-C-3.)	Amount:	\$1,250.00
Component Description:	Please see Exhibit 14.												
Amount:	\$4,605.67												
Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Combiner Cage. (See Exhibit 6C, 3-C-3.)												
Amount:	\$2,500.00												
Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Combiner Cage. (See Exhibit 6C, 3-C-3.)												
Amount:	\$1,250.00												
Ice Shield	<table> <tr> <td data-bbox="708 1585 1015 1619">Component Description:</td><td data-bbox="1150 1585 1362 1809">Ice shield for side-mounted interim antenna. Omitted from original estimate. Please see Exhibit 14.</td></tr> <tr> <td data-bbox="708 1823 815 1856">Amount:</td><td data-bbox="1150 1823 1241 1856">\$744.81</td></tr> </table>	Component Description:	Ice shield for side-mounted interim antenna. Omitted from original estimate. Please see Exhibit 14.	Amount:	\$744.81								
Component Description:	Ice shield for side-mounted interim antenna. Omitted from original estimate. Please see Exhibit 14.												
Amount:	\$744.81												

Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	<div> Component Description: Updated cost includes tax and shipping. Please see Exhibit 14. </div> <div> Amount: \$2,760.00 </div>
	<div> Component Description: Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Antenna Elbow Complex. (See Exhibit 6C, 3- C-2.) </div> <div> Amount: \$833.33 </div>
	<div> Component Description: Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Antenna Elbow Complex. (See Exhibit 6C, 3- C-2.) </div> <div> Amount: \$1,666.67 </div>

New combiner, cost per channel (without antenna)	Component Description:	Updated cost includes taxes and shipping. Please see Exhibit 14.
	Amount:	\$24,454.33
	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of the Interim Combiner. (See Exhibit 6C, 3-C-1.)
	Amount:	\$38,333.33
	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of the Interim Combiner. (See Exhibit 6C, 3-C-1.)
	Amount:	\$19,166.67

Sweep test of existing antenna

Component Description: RF system testing. Please see Exhibit 14.

Amount: \$833.34

Component Description: Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Antenna Line sweep test. (See Exhibit 6C, 3-C-2.)

Amount: \$833.33

Component Description: Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Antenna Line sweep test. (See Exhibit 6C, 3-C-2.)

Amount: \$1,666.66

UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 264 kW input, directional,, elliptically or circularly polarized	Component Description:	Updated cost includes taxes and shipping. Please see Exhibit 14.
	Amount:	\$18,637.33
	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of the Interim Antenna, pro rata share. (See Exhibit 6C, 3-B.)
	Amount:	\$30,000.00
	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of the Interim Antenna, pro rata share. (See Exhibit 6C, 3-B.)
	Amount:	\$15,000.00

Conduit	<div data-bbox="710 174 1372 369"> <p>Component Description: Conduit found unnecessary. Please see Exhibit 14.</p> <p>Amount: (\$625.01)</p> </div> <div data-bbox="710 477 1372 952"> <p>Component Description: Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 50% of the Interim Conduit. (See Exhibit 6C, 3-C-1)</p> <p>Amount: \$416.67</p> </div> <div data-bbox="710 1059 1372 1534"> <p>Component Description: Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is for 25% of the Interim Conduit. (See Exhibit 6C, 3-C-1)</p> <p>Amount: \$208.34</p> </div>
---------	---

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized

Component Description:

Primary Antenna and Elbow Complex Down Payment. Please see Exhibit 5A for Quote. Excludes Vertical Polarization Upgrade.

Amount:

\$72,846.00

Component Description:

Progress payment for primary antenna and elbow complex. Excludes vertical polarization. Please see Exhibit 31A.

Amount:

\$72,846.00

Component Description:

Last 10% of Elbow Complex. Excludes Primary Antenna (listed separately in this cost category) and Vertical Polarization Upgrade.

Amount:

\$1,071.00

Component Description:

Primary Antenna. Please see Exhibit 5A for Quote. Excludes Elbow Complex (listed separately in this cost category) and Vertical Polarization Upgrade.

Amount:

\$11,857.00

Sweep test of existing antenna		
	Component Description:	Down payment for sweep test of antenna and line.
	Amount:	\$2,880.00
	Component Description:	Progress payment for sweep measurements of antenna and line. Please see Exhibit 5A for quote.
	Amount:	\$2,880.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$416,728.90	\$180,002.57		\$180,002.57	
TX Line to Interim Combiner	<i>\$34,890.00</i>	\$34,890.00	Horizontal run of transmission line between transmitter and interim combiner. Includes Installation. (See Exhibit 7B.)	\$34,890.00	N/A
Interim Coax Switch	<i>\$50,503.90</i>	\$50,503.90	Coaxial switch between interim transmitter and combiner. Permits off-air testing of interim transmitter. Includes Installation. (See Exhibit 3B, Items D and G.)	\$50,503.90	N/A

Rigid Transmission Line - copper, 7 3/16" broadband	\$331,335.00	\$94,608.67	Pro-rata Material costs for 995 foot 7-3/16" Broadband transmission line and three (3) elbows. Updated cost includes taxes and shipping for many cut pieces. Please see Exhibit 14.	\$94,608.67	Updated cost includes taxes and shipping for many cut pieces. Please see Exhibit 14.
Primary Transmission Line	\$352,558.06	\$275,701.91		\$201,370.09	
TX Line Mounting Hardware	\$8,198.16	\$8,198.16	Primary Transmission Line Mounting Hardware. Please see Exhibits 24 and 63 for quotations. Includes sales tax and freight shown in Exhibits 25 and 64. Also includes additional hardware shown in Exhibit 26.	\$7,998.76	N/A

Rigid Transmission Line - copper, 6 1/8" broadband	\$266,800.00	\$189,943.85	Required for new antenna. Please see Exhibits 5A (\$185,855.60) plus change order Exhibit 56 (\$726.75) 57 (\$1,543.50), and 58 (\$1,818.00).	\$189,943.85	N/A
Horiz and Ceiling Anchors	\$1,287.64	\$1,287.64	Horizontal and Ceiling Mounting Hardware for Primary Line (please see Quote in Exhibit 35). Includes shipping (please see Exhibit 37).	\$1,287.64	N/A
RF Accessories	\$74,132.42	\$74,132.42	Coaxial Switch, Switch Controller, Dummy Load, etc. See Exhibit 9, Item C.	N/A	N/A
Additional Elbow	\$2,139.84	\$2,139.84	Additional 6-inch elbow (Exhibit 32). Includes shipping (Exhibit 34).	\$2,139.84	N/A
Sub-total	\$769,286.96	\$455,704.48	N/A	\$381,372.66	N/A
Total for all systems	\$3,836,977.88	\$3,056,567.80	N/A	\$2,873,582.12	N/A

Components

Actual Information**Description****File Name**

TX Line to Interim Combiner

Component Description:

Increased form
original scope.
Please see Exhibit
14.

Amount:

\$8,722.50

Component Description:

Invoice is 25%
Down Payment for
\$438,330 ATC total
estimated cost,
main plus interim.
(See Exhibits 6C
and 7C). This cost
is 25% of materials
and labor to
connect Interim
transmitter to
combiner. (See
Exhibit 6C, 1-B-1.)

Amount:

\$8,722.50

Component Description:

Invoice is 50%
Down Payment for
\$438,330 ATC total
estimated cost,
main plus interim.
(See Exhibits 6C
and 7C). This cost
is 50% of materials
and labor to
connect Interim
transmitter to
combiner. (See
Exhibit 6C, 1-B-1.)

Amount:

\$17,445.00

Interim Coax Switch	Component Description:	One-third progress payment of items D and G from GatesAir quote Q-76546 (please see Exhibit 3B).
	Amount:	\$16,834.63
	Component Description:	Final payment for Items D and G Exhibit 3B.
	Amount:	\$33,669.27

Rigid Transmission Line - copper, 7 3/16" broadband	Component Description:	Updated cost includes taxes and shipping for many cut pieces. Please see Exhibit 14.
	Amount:	\$36,401.17
	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Interim Transmission Line, pro rata share. (See Exhibit 6C, 3- A.)
	Amount:	\$19,402.50
	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Interim Transmission Line, pro rata share. (See Exhibit 6C, 3- A.)
	Amount:	\$38,805.00

TX Line Mounting Hardware	<table> <tr> <td data-bbox="708 98 1015 448">Component Description:</td><td data-bbox="1150 98 1426 448">Hardware for primary transmission line. See quote in Exhibit 24. Includes Freight and Sales Tax.</td></tr> <tr> <td data-bbox="708 448 1015 515">Amount:</td><td data-bbox="1150 448 1426 515">\$5,784.91</td></tr> <tr> <td data-bbox="708 515 1015 940">Component Description:</td><td data-bbox="1150 515 1426 940">Additional Transmission Line Installation Hardware. Includes Michigan State Sales Tax. Please see quotation provided as Exhibit 63.</td></tr> <tr> <td data-bbox="708 940 1015 1008">Amount:</td><td data-bbox="1150 940 1426 1008">\$2,213.85</td></tr> <tr> <td data-bbox="708 1008 1015 1433">Component Description:</td><td data-bbox="1150 1008 1426 1433">Additional hardware for primary transmission line. WWJ-TV has elected to NOT seek reimbursement for this invoice.</td></tr> <tr> <td data-bbox="708 1433 1015 1541">Amount:</td><td data-bbox="1150 1433 1426 1541">N/A</td></tr> </table>	Component Description:	Hardware for primary transmission line. See quote in Exhibit 24. Includes Freight and Sales Tax.	Amount:	\$5,784.91	Component Description:	Additional Transmission Line Installation Hardware. Includes Michigan State Sales Tax. Please see quotation provided as Exhibit 63.	Amount:	\$2,213.85	Component Description:	Additional hardware for primary transmission line. WWJ-TV has elected to NOT seek reimbursement for this invoice.	Amount:	N/A
Component Description:	Hardware for primary transmission line. See quote in Exhibit 24. Includes Freight and Sales Tax.												
Amount:	\$5,784.91												
Component Description:	Additional Transmission Line Installation Hardware. Includes Michigan State Sales Tax. Please see quotation provided as Exhibit 63.												
Amount:	\$2,213.85												
Component Description:	Additional hardware for primary transmission line. WWJ-TV has elected to NOT seek reimbursement for this invoice.												
Amount:	N/A												
Rigid Transmission Line - copper, 6 1/8" broadband	<table> <tr> <td data-bbox="708 1541 1015 1769">Component Description:</td><td data-bbox="1150 1541 1426 1769">Primary line - cut line sections. Please see Exhibit 52.</td></tr> <tr> <td data-bbox="708 1769 1015 2134">Amount:</td><td data-bbox="1150 1769 1426 2134">\$2,062.50</td></tr> </table>	Component Description:	Primary line - cut line sections. Please see Exhibit 52.	Amount:	\$2,062.50								
Component Description:	Primary line - cut line sections. Please see Exhibit 52.												
Amount:	\$2,062.50												

Component Description: Additional Primary Transmission Line Elbow (2 of 2). Please see quote in Exhibit 58.

Amount: \$1,818.00

Component Description: Primary transmission line - cut pieces. Please see Exhibit 5A. Freight shown separately.

Amount: \$8,250.00

Component Description: Down payment for primary transmission line. Please see Exhibit 5A line item 3.

Amount: \$83,635.02

Component Description: Progress payment for primary transmission line. Please see Exhibit 5B for quote.

Amount: \$83,635.02

Component Description: Primary transmission line; cut pieces. Please see Exhibit 5A for quote.

Amount: \$2,062.50

Component Description: Primary Transmission Line. Please see Exhibit 47.

Amount: \$23.06

Component Description:	Primary line - cut line sections. Please see Exhibit 53.
Amount:	\$1,543.50

Component Description:	Vertical spring hangers. Please see Exhibits 50 and Change Order Exhibit 56.
Amount:	\$726.75

Component Description:	Primary TX Line - Cut Sections. Please see Exhibit 50.
Amount:	\$2,062.50

Component Description:	Primary transmission line, cut lengths. Please see Exhibit 5A. Freight shown separately.
Amount:	\$4,125.00

<p>Horiz and Ceiling Anchors</p>	<table> <tr> <td data-bbox="708 174 1011 210">Component Description:</td><td data-bbox="1150 174 1378 405">Horizontal and ceiling mounting hangers for primary transmission line. See quote in Exhibit 35.</td></tr> <tr> <td data-bbox="708 416 815 452">Amount:</td><td data-bbox="1150 416 1267 452">\$1,172.80</td></tr> <tr> <td data-bbox="708 555 1011 591">Component Description:</td><td data-bbox="1150 555 1353 745">Freight for ceiling and horizontal transmission line hangers - primary line.</td></tr> <tr> <td data-bbox="708 757 815 792">Amount:</td><td data-bbox="1150 757 1246 792">\$114.84</td></tr> </table>	Component Description:	Horizontal and ceiling mounting hangers for primary transmission line. See quote in Exhibit 35.	Amount:	\$1,172.80	Component Description:	Freight for ceiling and horizontal transmission line hangers - primary line.	Amount:	\$114.84
Component Description:	Horizontal and ceiling mounting hangers for primary transmission line. See quote in Exhibit 35.								
Amount:	\$1,172.80								
Component Description:	Freight for ceiling and horizontal transmission line hangers - primary line.								
Amount:	\$114.84								
<p>RF Accessories</p>	<p>Information not provided.</p>								
<p>Additional Elbow</p>	<table> <tr> <td data-bbox="708 1003 1011 1039">Component Description:</td><td data-bbox="1150 1003 1369 1111">One six-inch elbow. Please see quote in Exhibit 32.</td></tr> <tr> <td data-bbox="708 1122 815 1158">Amount:</td><td data-bbox="1150 1122 1267 1158">\$2,025.00</td></tr> <tr> <td data-bbox="708 1261 1011 1296">Component Description:</td><td data-bbox="1150 1261 1353 1330">Freight - One Six-Inch elbow.</td></tr> <tr> <td data-bbox="708 1341 815 1377">Amount:</td><td data-bbox="1150 1341 1246 1377">\$114.84</td></tr> </table>	Component Description:	One six-inch elbow. Please see quote in Exhibit 32.	Amount:	\$2,025.00	Component Description:	Freight - One Six-Inch elbow.	Amount:	\$114.84
Component Description:	One six-inch elbow. Please see quote in Exhibit 32.								
Amount:	\$2,025.00								
Component Description:	Freight - One Six-Inch elbow.								
Amount:	\$114.84								

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower	\$626,113.00	\$429,689.00		\$415,255.67	
GTOWER					
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$396,609.00	Remove and Install top-mounted, candelabra antenna. Remove 1,200 feet of waveguide and install an equal length of rigid coaxial line. Please see Exhibit 21. Includes \$76,700 in Bad Weather Days. See Exhibits 27, 28, 29, and 65.	\$396,609.00	N/A
Permit Drawing Packages	\$0.00	\$0.00	No Permit drawing packages required for tower or building A&E. Please see Exhibit 14.	\$0.00	N/A

Tower Project Management	\$14,480.00	\$14,480.00	Project management fee for both the primary and interim antenna. See Exhibits 6B, 1-A-1 (\$9,480) and 7B, 3-D-1 (\$5,000). Scheduling and management of the timelines and schedules occurring during the	\$14,480.00	N/A
Structural Engineering	\$6,333.00	\$6,333.00	Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment. Cost decreased since last estimate. See Exhibit 6B.	\$0.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$8,267.00	Cost decreased from prior estimate. See Exhibit 6B.	\$0.00	N/A

Minor tower reinforcement /modifications	\$158,000.00	\$4,000.00	Cost for plumb and tension after customer installation is complete. See Exhibit 6B.	\$4,166.67	Only plumb and tension necessary. See Exhibit 14.
Sub-total	\$626,113.00	\$429,689.00	N/A	\$415,255.67	N/A
Total for all systems	\$3,836,977.88	\$3,056,567.80	N/A	\$2,873,582.12	N/A

Components

Actual Information
Description

File Name

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description: Amount:	Bad Weather Days. Please see Exhibit 65. \$19,500.00
	Component Description: Amount:	Primary Antenna and Line Rigging Final Payment. Please see Exhibit 21 for quotation. \$159,954.50
	Component Description: Amount:	Bad Weather Days. Please see Exhibit 27. \$8,450.00
	Component Description: Amount:	50% Down Payment for Tower Rigging. Please see Exhibit 21 for quotation. \$159,954.50
	Component Description: Amount:	Bad Weather Days. Please see Exhibit 28. \$29,250.00
	Component Description: Amount:	Bad Weather Days. Please see Exhibit 29. \$19,500.00

Permit Drawing Packages	<table> <tr> <td data-bbox="715 174 1023 208">Component Description:</td><td data-bbox="1155 174 1374 324">No permits required by local jurisdiction. Please see Exhibit 14.</td></tr> <tr> <td data-bbox="715 338 823 365">Amount:</td><td data-bbox="1155 338 1289 365">(\$7,050.00)</td></tr> <tr> <td data-bbox="715 477 1023 510">Component Description:</td><td data-bbox="1155 477 1374 1025">Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Tower plus Building Permit Packages, pro rata share. (See Exhibit 7C, 3-D-1 (\$4,700 twice).</td></tr> <tr> <td data-bbox="715 1037 823 1064">Amount:</td><td data-bbox="1155 1037 1273 1064">\$2,350.00</td></tr> <tr> <td data-bbox="715 1176 1023 1209">Component Description:</td><td data-bbox="1155 1176 1374 1724">Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Tower plus Building Permit Packages, pro rata share. (See Exhibit 7C, 3-D-1 (\$4,700 twice).</td></tr> <tr> <td data-bbox="715 1736 823 1762">Amount:</td><td data-bbox="1155 1736 1273 1762">\$4,700.00</td></tr> </table>	Component Description:	No permits required by local jurisdiction. Please see Exhibit 14.	Amount:	(\$7,050.00)	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Tower plus Building Permit Packages, pro rata share. (See Exhibit 7C, 3-D-1 (\$4,700 twice).	Amount:	\$2,350.00	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Tower plus Building Permit Packages, pro rata share. (See Exhibit 7C, 3-D-1 (\$4,700 twice).	Amount:	\$4,700.00
Component Description:	No permits required by local jurisdiction. Please see Exhibit 14.												
Amount:	(\$7,050.00)												
Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Tower plus Building Permit Packages, pro rata share. (See Exhibit 7C, 3-D-1 (\$4,700 twice).												
Amount:	\$2,350.00												
Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Tower plus Building Permit Packages, pro rata share. (See Exhibit 7C, 3-D-1 (\$4,700 twice).												
Amount:	\$4,700.00												
Tower Project Management													

Component Description:	Credits 75% of the \$9,480 Project Management fee (see Exhibits 11C and 13C 1A1) and adds \$1,250 for Project Management (Exhibit 14, 3D1 - two places).
Amount:	(\$5,860.00)

Component Description:	Project Management. See Exhibit 15. Previously Invoiced on Milestone 1 (Exhibit 11C) and Milestone 2 (Exhibit 13C) but later refunded (Exhibit 14).
Amount:	\$9,480.00

Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Interim plus Primary project management. (See Exhibit 6C, 1-A-1 plus Exhibit 7C 3-D-1.)
Amount:	\$3,620.00

Component Description:

Invoice is 50%
Down Payment for
\$438,330 ATC
total estimated
cost, main plus
interim. (See
Exhibits 6C and
7C). This cost is
50% of Interim
plus Primary
project
management.
(See Exhibit 6C, 1-
A-1 plus Exhibit
7C, 3-D-1.)

Amount:

\$7,240.00

Structural Engineering	<p>Component Description: Credits \$4,749.99 for items claimed to be invoiced separately. Please see Exhibit 14.</p> <p>Amount: (\$4,749.99)</p>
	<p>Component Description: Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Structural Analysis, pro rata share. (See Exhibit 6C, 3-A-1.)</p> <p>Amount: \$3,166.66</p>
	<p>Component Description: Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Structural Analysis, pro rata share. (See Exhibit 6C, 3-A-1.)</p> <p>Amount: \$1,583.33</p>

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description:	Credits \$6,200.01 for costs claimed to be invoiced separately. See Exhibit 14.
	Amount:	(\$6,200.01)
	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Tower Mapping, pro rata share. (See Exhibit 7C, 3-A-1.)
	Amount:	\$2,066.67
	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Tower Mapping, pro rata share. (See Exhibit 7C, 3-A-1.)
	Amount:	\$4,133.34

Minor tower reinforcement /modifications	<div> <div>Component Description:</div> <div>Only plumb and tension necessary. See Exhibit 14.</div> </div> <div> <div>Amount:</div> <div>\$1,166.67</div> </div>
	<div> <div>Component Description:</div> <div>Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of tower Plumb and Tension, pro rata share. (See Exhibit 7C, 3-A-2.)</div> </div> <div> <div>Amount:</div> <div>\$1,000.00</div> </div>
	<div> <div>Component Description:</div> <div>Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of tower Plumb and Tension, pro rata share. (See Exhibit 7C, 3-A-2.)</div> </div> <div> <div>Amount:</div> <div>\$2,000.00</div> </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$92,775.00	\$70,083.00		\$13,008.33	
RF System Test - Interim	<i>\$5,000.00</i>	\$5,000.00	Radiofrequency system test of interim antenna system and combiner. Please see Exhibit 14, item 3-D-1, which was missed on the original estimate.	\$5,000.00	N/A
Site Coordination Meeting	<i>\$2,500.00</i>	\$2,500.00	Meeting to coordinate efforts between broadcasters, tower owner, and tower contractors.	\$2,500.00	N/A
RF Exposure Measurements	\$21,050.00	\$3,333.00	RF Exposure measurements. See Exhibit 7B.	\$833.33	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$250.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$1,300.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$875.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	Please see Exhibit 14.	\$2,500.00	N/A

Project management of the transition	\$39,500.00	\$37,500.00	Company lacks internal resources.	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Sub-total	\$92,775.00	\$70,083.00	N/A	\$13,008.33	N/A
Total for all systems	\$3,836,977.88	\$3,056,567.80	N/A	\$2,873,582.12	N/A

Components

Actual Information	
Description	File Name
RF System Test - Interim	<p>Component Description: Radiofrequency system test of interim antenna system and combiner. Missed in original estimate. Please see Exhibit 14.</p> <p>Amount: \$5,000.00</p>

Site Coordination Meeting	<table> <tr> <td data-bbox="689 87 1098 324">Component Description:</td><td data-bbox="1098 87 1426 324">Site coordination meetings. Please see Exhibit 14; 1-B-1.</td></tr> <tr> <td data-bbox="689 324 1098 436">Amount:</td><td data-bbox="1098 324 1426 436">\$625.00</td></tr> <tr> <td data-bbox="689 436 1098 952">Component Description:</td><td data-bbox="1098 436 1426 952">Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Site Coordination Meetings, pro rata share. (See Exhibit 7C, 1-B-1.)</td></tr> <tr> <td data-bbox="689 952 1098 1064">Amount:</td><td data-bbox="1098 952 1426 1064">\$1,250.00</td></tr> <tr> <td data-bbox="689 1064 1098 1657">Component Description:</td><td data-bbox="1098 1064 1426 1657">Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Site Coordination Meetings, pro rata share. (See Exhibit 7C, 1-B-1.)</td></tr> <tr> <td data-bbox="689 1657 1098 1657">Amount:</td><td data-bbox="1098 1657 1426 1657">\$625.00</td></tr> </table>	Component Description:	Site coordination meetings. Please see Exhibit 14; 1-B-1.	Amount:	\$625.00	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Site Coordination Meetings, pro rata share. (See Exhibit 7C, 1-B-1.)	Amount:	\$1,250.00	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Site Coordination Meetings, pro rata share. (See Exhibit 7C, 1-B-1.)	Amount:	\$625.00
Component Description:	Site coordination meetings. Please see Exhibit 14; 1-B-1.												
Amount:	\$625.00												
Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Site Coordination Meetings, pro rata share. (See Exhibit 7C, 1-B-1.)												
Amount:	\$1,250.00												
Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Site Coordination Meetings, pro rata share. (See Exhibit 7C, 1-B-1.)												
Amount:	\$625.00												

<p>RF Exposure Measurements</p>	<table> <tr> <td data-bbox="703 174 1011 210">Component Description:</td><td data-bbox="1145 174 1366 327">Please see Exhibit 14. Actual cost apparently less than anticipated.</td></tr> <tr> <td data-bbox="703 338 815 367">Amount:</td><td data-bbox="1145 338 1281 367">(\$1,666.67)</td></tr> <tr> <td data-bbox="703 477 1011 512">Component Description:</td><td data-bbox="1145 477 1374 943">Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Interim RF Exposure Measurements, pro rata share. (See Exhibit 6C, 1-A-4.)</td></tr> <tr> <td data-bbox="703 954 815 983">Amount:</td><td data-bbox="1145 954 1244 983">\$833.33</td></tr> <tr> <td data-bbox="703 1093 1011 1128">Component Description:</td><td data-bbox="1145 1093 1374 1559">Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Interim RF Exposure Measurements, pro rata share. (See Exhibit 6C, 1-A-4.)</td></tr> <tr> <td data-bbox="703 1570 815 1599">Amount:</td><td data-bbox="1145 1570 1265 1599">\$1,666.67</td></tr> </table>	Component Description:	Please see Exhibit 14. Actual cost apparently less than anticipated.	Amount:	(\$1,666.67)	Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Interim RF Exposure Measurements, pro rata share. (See Exhibit 6C, 1-A-4.)	Amount:	\$833.33	Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Interim RF Exposure Measurements, pro rata share. (See Exhibit 6C, 1-A-4.)	Amount:	\$1,666.67
Component Description:	Please see Exhibit 14. Actual cost apparently less than anticipated.												
Amount:	(\$1,666.67)												
Component Description:	Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Interim RF Exposure Measurements, pro rata share. (See Exhibit 6C, 1-A-4.)												
Amount:	\$833.33												
Component Description:	Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Interim RF Exposure Measurements, pro rata share. (See Exhibit 6C, 1-A-4.)												
Amount:	\$1,666.67												
<p>ASR modification (prepare FCC Form 854)</p>	<p>Information not provided.</p>												
<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Information not provided.</p>												

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Component Description:	Prepare Engineering Section of FCC Construction Permit Application.
	Amount:	\$1,300.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description:	Conduct review of channel assignment. Determine Max ERP.
	Amount:	\$875.00
Address transition timing and coordination issues w/ other stations and wireless	Component Description:	Address transition timing. This item was missed on original ATC estimate but included in Exhibit 14.
	Amount:	\$2,500.00
Project management of the transition	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$99,782.32	\$91,932.32		\$64,537.32	
Michigan Sales Tax	<i>\$718.14</i>	\$718.14	Michigan State Sales Tax shown in Exhibits 54, 55, 60, 61, and 62.	\$718.14	N/A
Deinstall Old Transmitter	<i>\$21,844.80</i>	\$21,844.80	Complete disconnection of Harris Sigma CD transmitter and move to staging area on site. (See Exhibit 3B, Item I.)	\$21,844.80	N/A
Equipment Delivery and Handling Charges	<i>\$38,224.38</i>	\$38,224.38	Includes shipping for primary transmitter (Exhibit 3B, Page 1), Primary Antenna and TX Line (Exhibit 38), and various cut length lines (Exhibits 39A, 40A, 42A, 50, and 51)	\$38,224.38	Total equals estimated cost.

Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Non-zoning permits	\$0.00	\$0.00	No permits were required by the local jurisdiction. Please see Exhibit 14.	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,750.00	Please see quote in Exhibit 43	\$3,750.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Sub-total	\$99,782.32	\$91,932.32	N/A	\$64,537.32	N/A
Total for all systems	\$3,836,977.88	\$3,056,567.80	N/A	\$2,873,582.12	N/A

Components

Actual Information	Description	File Name
Michigan Sales Tax	Component Description:	Michigan sales tax on items shown in Dielectric invoice 690010, Exhibit 33.
	Amount:	\$121.50
	Component Description:	Michigan sales tax on items in Dielectric invoice 678010, Exhibit 35.
	Amount:	\$70.37
	Component Description:	Michigan Sales Tax for items shown on Dielectric invoice 725012 (Exhibit 53).
	Amount:	\$92.61
	Component Description:	Michigan Sales Tax for items shown on Dielectric invoice 678007 (Exhibit 59).
	Amount:	\$109.08
	Component Description:	Sales tax for items shown on Dielectric invoice 713015 (Exhibit 50)
	Amount:	\$324.58

Deinstall Old Transmitter	<div> Component Description: Removal of old transmitter. See Exhibit 3B item I for estimate. </div> <div> Amount: \$21,844.80 </div>
	<div> Component Description: One-third progress payment of item I from GatesAir quote Q-76546 (please see Exhibit 3B). </div> <div> Amount: \$7,281.60 </div>
	<div> Component Description: Credit for removal of old transmitter (see Exhibit 3B Item I) since work has not been completed. Will be billed on a future invoice. </div> <div> Amount: (\$7,281.60) </div>
Equipment Delivery and Handling Charges	<div> Component Description: Shipping for Primary Antenna and Transmission Line. Please see Exhibit 38. </div> <div> Amount: \$9,070.20 </div>
	<div> Component Description: Freight for Primary Transmission Line Cut Sections. See Exhibit 39A. </div> <div> Amount: \$1,073.45 </div>

	Component Description:	Shipping for items shown in Dielectric invoice 714023 provided as Exhibit 52.
	Amount:	\$1,327.44
	Component Description:	Freight for Cut Length Primary Transmission Lines shown in Dielectric Invoice 677031 (Exhibit 41A).
	Amount:	\$1,209.80
	Component Description:	Shipping for items shown on Dielectric invoice 713015 Exhibit 50.
	Amount:	\$2,620.38
	Component Description:	Primary transmitter shipping. See Estimate in Exhibit 3B.
	Amount:	\$17,300.00
	Component Description:	Freight for Primary Transmission Line Cut Sections. Please see Exhibit 40A.
	Amount:	\$5,623.11
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	

Non-zoning permits	<div data-bbox="715 174 1374 645"> <p>Component Description: Invoice is 50% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 50% of Building Permit costs. (See Exhibit 7C, 1-A-3.)</p> <p>Amount: \$375.00</p> </div> <div data-bbox="715 757 1374 945"> <p>Component Description: No permits were required by local jurisdiction. Please see Exhibit 14.</p> <p>Amount: (\$562.50)</p> </div> <div data-bbox="715 1057 1374 1527"> <p>Component Description: Invoice is 25% Down Payment for \$438,330 ATC total estimated cost, main plus interim. (See Exhibits 6C and 7C). This cost is 25% of Building Permit costs. (See Exhibit 7C, 1-A-3.)</p> <p>Amount: \$187.50</p> </div>
DTV Medical Facility Notification	<div data-bbox="715 1664 1294 1814"> <p>Component Description: Please see quotation in Exhibit 43.</p> <p>Amount: \$3,750.00</p> </div>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

FCC Filing Fees - Form 2100 license to cover application	Information not provided.
Local Zoning	Information not provided.
MVPD Notification of Channel Change	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,836,977.88	\$3,056,567.80	\$2,873,582.12

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Andrew J Siegel <i>Assistant Secretary</i></p> <p>07/01/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Andrew J Siegel <i>Assistant Secretary</i></p> <p>07/01/2020</p>

Attachments