

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	64550 000002	Service: DTV 7502	Call Sign:	WQOW	Channel: 25 (UHF)
FRN: 003	0885057	Date Submitted:	03/22 /2021		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
WXOW-WQOW LICENSE, LLC Doing Business As: WXOW-WQOW LICENSE, LLC	Brady Dreasler P.O. BOX 909 QUINCY, IL 62306 United States	+1 (217) 223- 5100	bdreasler@quincyinc. com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Tony zumMallen President QCommunications, LLC	Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063	+1 (816) 729- 1177	tony@qcom1. com
	-	United States		

Broadcaster Information and Transition Plan	Question	Response
	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Transition from ch15 to ch25 will allow the use of the current antenna however the transmission line will require modifications.

Transmitters Se	ection	Question	Response
	ransmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	Diamond			
		Year	2001			
		Туре	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power Capacity	16 kW			

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	ULXTE-40			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	25.3 kW			
		Justification for New Transmitter	Necessary to facilitate the channel reassignment. Existing Transmitter is not tunable per manufacturer.			

Primary	Other Transmitter Costs					
Transmitter	Section	Question	Response			
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes			
		Switchgear (industrial 800 amp)	Yes			
		Transformer (480V)	Yes			
		Power	300 kVA			
		Rigid Conduit and Wiring	Yes			
		Size	2 inches			
		Length	300.0 feet			
		Other Electrical Service	Yes			

	Description	Run conduit and pull wires for new LED fixtures that needed to be replaced due to Repack
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

	Other	Transmitter	Cost	Not Listed
r\/				

Primary Transmitter	Other Transmitter Cost Not Listed			
	Name	Description		
	Plumbing installation for new transmitter	plumber required to install the new transmitter cooling systems		
	Elect for HVAC	Electrical work to install HVAC		
	ARC remote control	Install remote control system		
	Site Survey - TX	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.		

Freight	Freight charges to ship equipment and part
Demo interior wall	Demolish interior wall to accommodate new 25 ton HVAC system required by new tx
Demo old HVAC tx ducts	Repack, removed old HVAC transmitter ducts and replace with blocks
Transmitter Site Preperation	Site Preparation for Repack Interim and Main Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation crew arrival to ensure there are no delays to the installation crews plans
Sales Tax	Sales Tax on equipment per state law
Securirty - Site	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.
Transmitter training	Transmitter training - offsite - 1 week in duration at mfg site.
Electrical system modifications to accommodate the new transmitter	Electrician required to provide and install the equipment in preparation of the new transmitters electrical requirements.
Transmitter-Disconnect	Disconnect transmitter and components from existing configuration and move withir building to make way for new facilities.

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Primary

Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Retune Existing
		Antenna Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing antenna shared with another station or stations?	No
		Is the existing antenna directional?	Yes
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	No
	Existing Antenna	Class	Full Power
	Manufacturer and Type	Mounting	Top Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Broadband Panel
		Number of Stations Supported	1
		Number of Panels	32
		Design power capacity in use	50.0 %
		Lower Limit	470.00 MHz

Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	200.0 kW
Manufacturer	Dielectric
Model	TUP-SP4-8- 1
Year	2000

Primary Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Other Antenna Costs

Antenna

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Interim New Antenna Costs

Antenna	Section	Question	Response
	New Antenna Description	Use	Interim

	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB
	Year	2017

Justification for New Antenna	6-14-18-
	ZEROED
	all Interim
	facility EST
	pricing per
	call with
	Raphael
	Sznajder.
	The 399
	tool will not
	DELETE
	the TX,
	ANT or
	LINE.
	Deleting
	returns an
	error
	message.
	WQOW will
	not be
	requiring an
	INTERIM
	due to an
	engineering
	work
	around.

Interim Other Antenna Costs

Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

InterimOther Antenna Cost Not ListedAntennaInformation not provided.

		Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line Primary Existing Transmission

onLine	n	Question	Response
	ng Transmission Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	ng Transmission	Manufacturer	Dielectric
Line м Туре	Line Manufacturer and Type	Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 1/2 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	993 feet per run

Other Transmission Line Expenses Not Listed

Primary	Other Transmission Line Expenses Not Listed		
Transmission	on Line	Description	
	Disconnect Interior RF	Disconnect interior transmission line and filters from existing configuration and move within the building to make way for new facilities.	
	Refurbish Transmission Line	Refurbish instead of replace. Per Resonant Results, Ltd, Field Report.	

Primary	Add Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this transmission currently shared with any other stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 1/2 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	993 feet per run	

Add Transmission Line

Primary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 1/2 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	993 feet per run
		Justification for New Transmission Line	See attached dated 3/16 /20 for justification for new line.

Primary Other Transmission Line Expenses Not Listed

Transmission to me tion not provided.

Interim	New Transmission Line			
Transmissio	n Section	Question	Response	
	New Transmission Line	Use	Interim	
	Costs	Description of Use	N/A	
		Change Type	Purchase New	
		Туре	Rigid	
		Diameter	4 1/16 inches	
		Segment Length	19 ½ '	
		Other Segment Length		
		Number of parallel runs	1	
		Length	975 feet per run	
		Justification for New Transmission Line	6-14-18- ZEROED all Interim facility EST pricing per call with Raphael Sznajder. The 399 tool will not DELETE the TX, ANT or LINE. Deleting returns an error message. WQOW will not be requiring an INTERIM due to an engineering work around.	

Interim Other Transmission Line Expenses Not Listed

Transmission not provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower		
Tower	Section	Question	Response
	Existing Tower Description	Type of change	Move Equipment
		Tower Use	Primary (Main)
		Description of Use	N/A
		Ownership	Leased
		Is this tower consider Complex?	No
		Is this tower currently shared with any other stations?	No
		One or more FM, AM or TV radio broadcaster(s)	N/A
		Others Types of Users	N/A
		Is tower documented for structural analysis?	No
		Is tower compliant with Rev G?	Unknown
	Existing Tower Structure	Do you have a tower registration number?	No
	Registration	ASR Number	
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	44° 47' 59.0" N-
	1983))	Longitude (NAD83)	091° 27' 57.0" W-
		Overall Structure Height	961.00 feet
		Support Structure Height	888.00 feet
		Ground Elevation Above Mean Sea Level (AMSL)	888.00 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Gray Television Group, Inc.
Date Constructed	09/25/1956

Primary Tower Section

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary	Other Tower Expenses Not Listed	
Tower	Name	Description
	STRUCTURAL ENGINEERING	TOWER ANALYSIS

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	614
		Explanation	Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Other Professional Services Expenses Not Listed Outside Professional Services Costs Description Legal General Repack issues See uploaded- QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399 **Quarterly reporting** Preparation and submittal of the FCC required quarterly report 387 by attorney. Vendor Travel Expenses Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Other Expenses	Other Expenses Not Listed				
	Name	Description			
	Additional Insurance	Additional insurance to cover equipment in storage			

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-40	\$1,996,636.08	\$1,203,891.67		\$1,043,570.78	
ARC remote control	\$4,561.42	\$4,561.42	Costs to install ARC system per actual invoices. 2/3 /21 - estimated costs adjusted to reflect allowed components.	\$4,561.42	Actual costs
Transmitter- Disconnect	\$20,000.00	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	\$18,500.00	N/A

Electrical system modifications to accommodate the new transmitter	\$50,400.00	\$50,400.00	Electrician required to provide and install the equipment in preparation of the new transmitters electrical requirements. per po20377 and vendor estimate.	\$37,746.53	N/A
Transmitter training	\$3,300.00	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A
Securirty - Site	\$17,500.00	\$17,500.00	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.	N/A	N/A

Transmitter Site	\$6,500.00	\$6,500.00	Site Preparation	\$6,500.00	N/A
Preperation			for		
-			RepackMain		
			Transmitter		
			installation		
			Performing		
			work that is		
			not in the		
			installation		
			SOW on site		
			to prepare for		
			the GatesAir		
			installation		
			crew arrival		
			to ensure		
			there are no		
			delays to the		
			installation		
			crews		
			installation pl		
Demo old	\$9,440.00	\$9,440.00	Repack,	\$9,440.00	N/A
HVAC tx ducts			removed old		
			HVAC		
			transmitter		
			ducts and		
			replace with		
			blocks. Costs		
			per actual		
			invoice.		
Demo interior	\$9,950.00	\$9,950.00	Per actual	\$9,950.00	N/A
wall			costs on PO		
			20512. Demo		
			interior walls		
			to make way		
			for HVAC		
			unit required		
			by new		
			transmitter		

TX are required to be performed before the new transmitter and components installation plina can be finalized.and report are required before the new transmitter and components installation plina can be finalized.\$4,820.00N/AElect for HVAC\$4,820.00\$4,820.00\$14,600.00\$14,515.10N/APlumbing new transmitter\$14,600.00\$14,600.00plumber required to install the new transmitter\$14,515.10N/A25 Ton system\$91,500.00\$87,000.00N/A\$34,780.00N/ACher electrical system\$2,955.90\$2,955.90Conduit and pull wires for new LED fixtures due to Repack\$2,955.90N/A22 Ting conduit and pull wires for new LED fixtures that needed to be transmet and conduit and pull wires for new LED\$7,800.00\$7,500.00N/AN/AN/A24 Rigid Wing (Cost\$7,800.00\$7,500.00N/AN/AN/AN/A						
HVACwork to install HVAC - costs per actual invoices.work to install HVAC - costs per actual invoices.N/APlumbing installation for new transmitter\$14,600.00plumber required to install the new transmitter cooling systems per vendor estimate.\$14,515.10N/A25 Ton system\$91,500.00\$87,000.00N/A\$34,780.00N/AOther Electrical Service: Run conduit and pull wires for new LED fixtures that needed to be replaced due to Repack\$2,955.90Conduit and pull wires for new LED fixtures that needed to be replaced due to Repack\$7,800.00\$7,500.00N/AN/AN/A	Site Survey - TX	\$20,000.00	\$20,000.00	and report are required to be performed before the new transmitter and components installation plan can be	\$7,500.00	N/A
installation for new transmitterinstall the new transmitter cooling systems per vendor estimate.install the new transmitter cooling systems per vendor estimate.N/A25 Ton system\$91,500.00\$87,000.00N/A\$34,780.00N/AOther Electrical Service: Run conduit and pull wires for new LED fixtures that needed to be replaced due to Repack\$2,955.90Conduit and pull wires for new LED fixtures that needed to be replaced due to Repack\$7,800.00\$7,500.00N/A2' Rigid Conduit and Wiring (Cost\$7,800.00\$7,500.00N/AN/AN/A	Elect for HVAC	\$4,820.00	\$4,820.00	work to install HVAC - costs per actual	\$4,820.00	N/A
systemOther Electrical Service: Run conduit and pull wires for new LED fixtures that needed to be replaced due to Repack\$2,955.90N/A2" Rigid 	Plumbing installation for new transmitter	\$14,600.00	\$14,600.00	required to install the new transmitter cooling systems per vendor	\$14,515.10	N/A
Electrical Service: Run conduit and pull wires for new LED fixtures due to Repack issues. 2" Rigid Conduit and \$7,800.00 \$7,500.00 N/A N/A N/A N/A Wiring (Cost	25 Ton system	\$91,500.00	\$87,000.00	N/A	\$34,780.00	N/A
Conduit and Wiring (Cost	Other Electrical Service: Run conduit and pull wires for new LED fixtures that needed to be replaced due to Repack	\$2,955.90	\$2,955.90	pull wires for new LED fixtures due to Repack	\$2,955.90	N/A
	2" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,500.00	N/A	N/A	N/A

Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$0.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$51,178.41	Actual costs per invoices	\$51,178.41	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$8,546.24	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$294,442.90	Changed power on transmitter, which created this new line. This is the amount remaining on the PO per actual invoices.	\$281,534.14	N/A
Sales Tax	\$3,549.71	\$3,549.71	N/A	\$3,549.71	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$538,134.28	***System Notice: Estimate adjusted and locked because line has been superseded. ***Actual costs per vendor invoices.	\$538,134.28	Actual costs per invoices from GatesAir.
Sub-total	\$1,996,636.08	\$1,203,891.67	N/A	\$1,043,570.78	N/A
Total for all systems	\$3,996,215.75	\$2,323,755.45	N/A	\$1,624,805.51	N/A

Components

Actual Information
Description

File Name

ARC remote control		
	Component Description:	Remote control components
		allowed - Burk -
		INV 00068910
	Amount:	\$4,561.42
	Component Description:	Revised with
		cover letter -
		remote control
		system. Burk Tech
		- INV 00068910 -
		PO 20373
	Amount:	\$9,971.67
	Component Description:	Invoice includes
	component Description.	\$213.67 for
		shipping and
		handling not
		included on
		original quote. INV
		00068910 - PO
		20373
	Amount:	\$9,971.67
Transmitter-Disconnect		
	Component Description:	WQOW- QCOMM-
		DECOMM INV
		QC19-010

Electrical system modifications to accommodate the new	Component Description:	WQOW- P AND T
transmitter		INV 16136 - ELECTRIC WORK FOR NEW TX- LABOR AND
		MATERIAL
	Amount:	\$35,723.93
	Component Description:	WQOW- P AND T - INV 16296 - ELECTRIC INSTALL PROGRESS MATERIAL
	Amount:	\$2,022.60
Transmitter training	Information not provided.	
Securirty - Site	Information not provided.	
Transmitter Site Preperation		
	Component Description:	WQOW- MAIN SITE PREP - INV QC18-056
	Amount:	\$6,500.00
Demo old HVAC tx ducts		
	Component Description:	Costs necessary
		to remove old HVAC ductwork
		for repack. Royal - INV 12540 - PO
		20538
	Amount:	\$9,440.00
Demo interior wall		
	Component Description:	Demolishing interior walls to make way for HVAC - QComm - INV QC19-002
	Amount:	\$9,950.00

Freight		
	Component Description:	Final Gates Air INV US0319031
	Amount:	\$9,359.05
	Component Description:	6-5-20 Zeroed out. Submitted under new line. Freight for shipment of equipment and parts. See cover letter for explanation of charges. US0319031; PO 19967; change order Q-79019 - PO 20435
	Amount:	N/A
Site Survey - TX		
	Component Description:	WQOW-SITE SURVEY-INV- QC18-029
	Amount:	\$7,500.00
Elect for HVAC		
	Component Description:	WQOW - NEI - elect for HVAC - INV 132274 - PO 20729
	Amount:	\$4,820.00
Plumbing installation for new transmitter	Component Description:	WQOW - BERNIE
		- PLUMBING INV 857757
	Amount:	\$14,515.10

25 Ton system		
	Component Description:	Kurth - Installation of (3) Carrier AC units - INV 100951 - PO 20728
	Amount:	\$34,780.00
Other Electrical Service: Run conduit and pull wires for new LED fixtures that needed to be replaced due to Repack	Component Description:	conduit and pull wires for new LED fixtures - NEI INV
	Amount:	130212 \$2,955.90
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	
Switchgear - industrial 800 amp	Component Description:	WQOW - MAIN TX INV- TE10004378-2 quote Q-59383 -
	Amount:	RF Access - C inv \$17,059.47
	Component Description:	GatesAir 3rd Invoice, TE10004378-3; LINE C ONLY, PO
	Amount:	19967 \$17,059.47
	Component Description:	Gates WQOW - quote Q-59383 - RF Access - C inv
	Amount:	\$17,059.47

Component Description:	GatesAir 3rd Invoice TE10004378-3; LINE D only.
Amount:	\$2,848.74
Component Description:	WQOW - MAIN TX INV- TE10004378-2 Q- 59383 LINE D Electric- 5-29 - correct amount.
Amount:	\$2,848.75
Component Description:	Gates WQOW - TX quote Q-59383 Electric - D Electric
Amount:	\$2,848.75
	Amount: Component Description: Amount: Component Description:

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW		
	Component Description:	Final Gates Air INV US0319031 - PO 19967 - Q-
		79019 - PO 20435
	Amount:	\$77,007.15
	Component Description:	3rd invoice for
		transmitter. TE10004378-3, PO 19967
	Amount:	\$204,526.99
	Component Description:	6-5-20 Zeroed out.
		Resubmitted under new component line.
		WQOW - final tx invoice
		US0319031 - PO 19967; includes. CO Q-79019; PO
		20435. See cover letter
	Amount:	N/A
Sales Tax		
	Component Description:	Final Gates Air INV US0319031
	Amount:	\$3,549.71
	Component Description:	6-5-20 Zeroed out.
	Component Description:	Resubmitted under new
	Component Description:	Resubmitted under new component line. sales tax for tx
	Component Description:	Resubmitted under new component line. sales tax for tx equipment. US0319031, PO
	Component Description:	Resubmitted under new component line. sales tax for tx equipment.

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	Component Description:	WQOW- MAIN TX -INV TE10004378
		2 LINES A B and E - see Q59383
	Amount:	\$269,067.14
	Component Description:	DEP ON MAIN TX WQOW - A B and
	Amount:	E - see Q59383 \$269,067.14
	Component Description:	Final Invoice GatesAir;
		US0319031; Lines A, B, and E
		balances PLUS actual Sales tax and freight
		charges to ship equipment. PO
		19967. 2-25-20 Zeroed out request and
		resubmitted under new line.
	Amount:	N/A
	Component Description:	Gates Air third
		invoice: TE10004378-3;
		Lines A, B only or
		PO 19967. 2-27-
		20 zeroed out this request and put or
		new line.
	Amount:	N/A

Antennas

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB	\$135,490.00	\$8,767.50		\$8,767.50	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$1,050.00	Test antenna. Costs per actual invoice from Resonant.	\$1,050.00	N/A

Side mount brackets	\$23,150.00	\$0.00	N/A	N/A	N/A
for high power antennas (if not included in					
antenna base cost)					
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$7,717.50	N/A	\$7,717.50	Per Actua costs: Invoice 242022, PO 20314
Primary Antenna TUP-SP4-8- 1	\$6,730.00	\$6,400.00		\$4,500.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,500.00	N/A
Sub-total	\$142,220.00	\$15,167.50	N/A	\$13,267.50	N/A
Total for all systems	\$3,996,215.75	\$2,323,755.45	N/A	\$1,624,805.51	N/A

Actual Information Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Information not provided.

Sweep test of existing antenna	Component Description: Amount:	Test antenna system for frequency and time domain response. INV RR3171 - PO 19749 \$1,050.00
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Component Description: Amount:	Dielectric - Elbow - INV 242022 - PO 20314 \$7,717.50
Sweep test of existing antenna	Component Description: Amount:	Actual vendor name: Jeremy Ruck & Associates, Inc. Repack Sweep - INV 1801241 \$4,500.00

Transmission Line

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$138,450.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 4 1 /16"	\$138,450.00	\$0.00	N/A	\$0.00	N/A
Primary Transmission Line	\$200,586.00	\$385,225.00		\$24,953.99	
Rigid Transmission Line - copper, 6 1/8"	\$200,586.00	\$385,225.00	Per actual invoices from PCI. See cover sheet for more explanations.	\$24,953.99	N/A
Primary Transmission Line	\$12,500.00	\$12,500.00		\$12,500.00	

Disconnect Interior RF	\$12,500.00	\$12,500.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	\$12,500.00	N/A
Sub-total	\$351,536.00	\$397,725.00	N/A	\$37,453.99	N/A
Total for all systems	\$3,996,215.75	\$2,323,755.45	N/A	\$1,624,805.51	N/A

Actual Information Description	File Name	
Rigid Transmission Line - copper, 4 1/16"	Information not provided.	
Rigid Transmission Line - copper, 6 1/8"	Component Description:	Freight - Dielectric - INV 624038
	Amount:	\$1,109.47
	Component Description:	Freight for items on PO 20358 - Dielectric - INV 284007
	Amount:	\$67.18

Component Description: Amount:	freight for PO 20314 - Dielectric INV 242064 \$4,792.50
Component Description: Amount:	TX line - Dielectric INV 284008 \$2,552.00
Component Description: Amount:	See cover sheet. Dielectric - INV 270004 \$1,831.34
Component Description: Amount:	Swivel - Dielectric - INV 225006 \$6,366.50
Component Description:	DAC system (Scout equivalent) - Dielectric - INV 622027
Amount:	\$8,235.00
Component Description: Amount:	Cut pieces of transmission line - Dielectric - INV 225006 \$6,366.50
Component Description: Amount:	See LAST page of attachment for further information. WQOW - PCI - new line - INV 7267 - PO 20088 (1st invoice) \$154,102.00
	attachment for further information. WQOW - PCI - new line - INV 7267 - PO 20088 (1st invoice)

	Component Description:	See LAST page of attachment for further explanation. WQOW - PCI - new line - INV 7381 - PO 20088
	Amount:	(2nd INvoice) \$183,168.00
Disconnect Interior RF		
	Component Description:	WQOW-QCOMM DECOMM INV QC19-010
	Amount:	\$12,500.00

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$222,500.00	\$418,134.61		\$411,884.61	
Tall Tower (greater than 500')	\$210,500.00	\$406,134.61	Actual costs per vendor invoices.	\$406,134.61	N/A
STRUCTURAL ENGINEERING	\$12,000.00	\$12,000.00	Structural engineering to determine if tower will hold interim antenna and new config at current requirements	\$5,750.00	N/A
Sub-total	\$222,500.00	\$418,134.61	N/A	\$411,884.61	N/A
Total for all systems	\$3,996,215.75	\$2,323,755.45	N/A	\$1,624,805.51	N/A

Actual Information	
Description	File Name

Tall Tower (greater than 500')	Component Description:	Revised PCI INV
		7399 with
		explanation
	Amount:	\$68,864.61
	Component Description:	PCI - Tower work
		- INV 7381 - 2nd
		invoice - see
		cover sheet for
	Amount	additional info
	Amount:	\$183,168.00
	Component Description:	PCI - Tower work -
		INV 7267 - 1st
		invoice - see
		cover letter.
	Amount:	\$154,102.00
	Component Description:	PCI - Tower Work
		- INV 7399 - 3rd
		invoice - see
		cover sheet for
		explanation. See
		attached daily
		reports.
	Amount:	\$68,864.61
STRUCTURAL		
ENGINEERING	Component Description:	WQOW-TOWER
		TECH-INV-17-116
	Amount:	\$5,750.00

Outside Professional Services

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Outside Professional Services	\$238,810.00	\$228,323.00		\$108,901.75	
Legal General Repack issues	\$10,000.00	\$10,000.00	see exhibit memo - QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399	\$7,828.57	N/A
Vendor Travel Expenses	\$13,408.00	\$13,408.00	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17003	\$10,327.18	N/A
Quarterly reporting	\$5,000.00	\$5,000.00	Preparation and submittal of the FCC required quarterly report 387 by PM and attorney.	N/A	N/A

Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,506.00	N/#
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$525.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,970.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,425.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,565.00	Actual total of two invoices from Lohnes & Culver regarding coordination issues.	\$840.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$97,012.00	\$92,100.00	N/A	\$78,480.00	N/A
Sub-total	\$238,810.00	\$228,323.00	N/A	\$108,901.75	N/A
Total for all systems	\$3,996,215.75	\$2,323,755.45	N/A	\$1,624,805.51	N/A

ment Description: WQOW-BROOKS- MAR18 INV- 3951198 :: \$445.50
ment Description: WQOW-BROOKS- JUNE18- INV 3954664 :: \$1,287.00
nt

Component Description: Amount:	WQOW-BROOKS- MAY18-INV 3953761 \$445.50
Component Description: Amount:	Gen Legal June 2020 - Brooks - INV 3984325 \$79.50
Component Description: Amount:	1-24-20 WQOW General Repack Legal Services for period ending May 2017. INV 3940170 (revised with cover sheet) \$190.85
Component Description: Amount:	Brooks Repack legal services for period ending Sept '18; INV 3958278 \$2,013.00
Component Description: Amount:	WQOW - Brooks- Gen Legal period ending Dec 2017 - INV 3947925. 440.29 is WQOW portion of total invoice \$40.29
Component Description: Amount:	Brooks Repack Legal Services for period ending Dec '17; INV 3947922 \$188.00

WQOW - Brooks - Gen Legal February 2018 - INV 3950148. \$28.29 is WQOW portion of total invoice \$28.29
WQOW - Brooks - Gen Legal April 2018 - INV 3952584. \$28.29 is WQOW portion of invoice total \$28.29
WQOW - Brooks - General Legal March 2018 - INV 3951201. \$28.29 is WQOW portion of total invoice \$28.29
See attached explanation on the cover letter - Brooks - INV 3944708 \$78.06
WQOW portion of general legal invoice for Sept 2017 - INV 3944708 \$78.06

Component Description: Amount:	WQOW-BROOKS - JULY18 INV 3955734 \$495.00
Component Description: Amount:	Brooks Repack Legal Services for period ending July '19; INV 3970201 \$52.00
Component Description: Amount:	WQOW-BROOKS LEGAL INV 3952581-APRIL18 \$297.00
Component Description: Amount:	General Legal - AUG17-WQOW-inv \$117.85
Component Description: Amount:	General Legal- OCT17-WQOW-inv \$322.28
Component Description: Amount:	Brooks Repack Legal Services for period ending Dec '18; INV 3961875 \$33.00
Component Description: Amount:	WQOW - Brooks - Gen Legal period ending January, 2018 - INV 3949059. \$35.36 is WQOW portion of total invoice \$35.36

Component Description: Amount:	WQOW Brooks Gen Legal June '17 INV 3941325 \$266.44
Component Description: Amount:	General Legal- JUNE17 - WQOW inv \$266.44
Component Description: Amount:	WQOW - Brooks - Gen Legal Jan 2020 - INV 3977755 \$52.00
Component Description: Amount:	WQOW - Brooks - Gen Legal July '17 - INV 3942230 (revised) \$275.00
Component Description: Amount:	General Legal- MAY17-WQOW \$190.85
Component Description: Amount:	General Legal- NOV17-WQOW-inv \$221.57
Component Description: Amount:	WQOW-BROOKS AUG18 INV 3957121 \$148.50
Component Description: Amount:	General Legal- JULY17-WQOW-inv \$275.00

	Component Description: Amount:	General Legal - SEPT-WQOW-inv \$80.57
	Component Description:	WQOW - BROOKS - LEGAL OCT 19 - INV 3959630
	Amount:	\$363.00
	Component Description:	WQOW-BROOKS- LEGAL JAN-18- INV 3949056
	Amount:	\$297.00
Vendor Travel Expenses		
	Component Description:	WQOW-PM- TRAVEL EXP - INV QC17-143 - ITEMS 1010-1015
	Amount:	\$817.07
	Component Description:	WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND
	Amount:	1015 \$1,110.11
	Component Description:	WQOW- PM -AUG- NOV18 - INV QC19- 018 - PM TRAVEL TIME
	Amount:	\$8,400.00
Quarterly reporting	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

and File FCC Form 2100 (main), Construction Permit	Component Description:	LEGAL APRIL17 - WQOW
Application	Amount:	\$517.00
	Component Description:	LEGAL JUNE17-
	Amount:	WQOW \$359.00
	Component Description:	LEGAL-WQOW-
	Amount:	SEPT17 \$423.00
	Component Description:	LEGAL - JULY17
	Amount:	WQOW \$1,861.00
	Component Description:	LEGAL AUGUST1
	Amount:	- WQOW \$470.00
	Component Description:	Legal-WQOW-
	Amount:	OCT17-inv \$329.00
	Component Description:	Legal-WQOW-
	Amount:	NOV17-inv \$94.00
	Component Description:	LEGAL-MAY17-
	Amount:	WQOW \$453.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:	Prepare engineering section of Form 2100 - Lohnes - INV 2001809-0275-08-2 . NOTE: Vendor name is Lohnes & Culver; "and" was substituted for special character "&".
	Amount:	\$525.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	CP APPLICATION- WQOW - LOHNES ENGR \$1,970.00
	Component Description:	WQOW - Lohnes - Form 2100 - INV 201809-0275-08-2. NOTE: Vendor name is Lohnes & Culver; however, since the tool does
	Amount:	not allow special characters, "and" was substituted for "&". \$525.00

Perform engineering study for new channel assignment and antenna development	Component Description:	WQOW - Lohnes - eng services - tx power justification - INV 201905-0275- 08-2-1. NOTE: vendor name is Lohnes & Culver. Since the tool does not allow for special characters, "and" was substituted for "&". \$300.00
	Component Description: Amount:	Construction phase assignment waiver - engineering studies. Lohnes INV 201806-0275- 08-2 \$1,725.00
	Component Description: Amount:	NEW CHANNEL ASSIGN ENGR- LOHNES INV- WQOW \$2,400.00

Address transition timing and coordination issues w/ other stations and wireless	Component Description:	WQOW - Lohnes - Interference study - INV 201905-0275- 08-2-2. NOTE: Vendor name is Lohnes & Culver; since the tool does not allow for special characters, "and" was substituted for "&".
	Amount:	\$840.00
	Component Description:	WQOW - Lohnes - engineering studies - INV 201806-0275- 08-2. Note: Vendor name is Lohnes & Culver, but since the tool does not allow special characters, "and" was substituted for "&". \$1,725.00
Prepare and or review reimbursement form	Information not provided.	

Project management of the		
transition	Component Description:	WQOW-PM- SEP
		DEC-17- INV QC1
	•	019
	Amount:	\$12,270.00
	Component Description:	WQOW- PM -AUG
		NOV18 - INV QC1
		018 - PM TIME
	Amount:	\$22,537.50
	Component Description:	WQOW-PM-
		1THRU3 18 - INV
		QC18-048
	Amount:	\$9,562.50
	Component Description:	WQOW-PM-INV-
		QC17-143 - ITEM
		4004
	Amount:	\$15,450.00
	Component Description:	WQOW - QCOMN
	- surpenent 2 ooon prom	PM 4THRU7-18
		INV QC18-069
	Amount:	\$18,660.00

Other Expenses

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificat
Other Expenses	\$61,113.67	\$60,513.67		\$9,726.88	
Additional Insurance	\$118.67	\$118.67	Additional Insurance costs to cover equipment in storage - Winters Ins	\$118.67	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	Required FCC notification.	N/A	N/A
Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations.	N/A	N/A

Equipment Storage	\$10,000.00	\$10,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	\$1,800.00	N/A
Equipment Delivery and Handling Charges	\$8,000.00	\$8,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	\$2,900.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	Rent 40 yard dumpster with multiple pickups. Estimated 6- months on site. Potential hazardous waste management issues.	\$1,958.21	N/A

Sub-total	\$61,113.67	\$60,513.67	N/A	\$9,726.88	N/A
Total for all systems	\$3,996,215.75	\$2,323,755.45	N/A	\$1,624,805.51	N/A

Actual Information Description	File Name	
Additional Insurance	Component Description: Amount:	Extra insurance to cover equipment in storage - Winters - INV 99459 \$118.67
	Component Description: Amount:	Additional insurance - equipment in storage - Winters INV 99459 \$118.67
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Component Description: Amount:	WQOW rent only - Casey's GArage - INV 1002 \$1,800.00

Equipment Delivery and		
Handling Charges		
	Component Description:	Equipment delivery from storage to site - Casey's Garage
	Amount:	INV 1016 \$1,000.00
	Component Description:	Equipment deliver
		- Casey's - INV 1015
	Amount:	\$650.00
	Component Description:	Monitor delivery from storage facilit to site - Casey's
	Amount:	Garage - INV 1019 \$250.00
	Component Description:	move tx line from WXOW to WQOW
		- Classic Cargo - INV 32332A
	Amount:	\$1,000.00
	Component Description:	Equipment deliver - Casey's Garage INV 1015
	Amount:	\$650.00
		4030.00
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	\$650.00
2100 license to cover	Information not provided.	φ υσυ.υυ
2100 license to cover application FCC Filing Fees - Form 2100 minor change CP		WQOW-RF NOTE MEDICAL - INV

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description:	Cleanup and disposal of debris around dumpster area. Supreme -
	Amount:	INV 3127 \$70.00
	Component Description:	Roll off dumpster to collect debris from installation activities. INV 1603
	Amount:	\$152.98
	Component Description:	Roll off dumpster for June 2019 to collect debris from installation activities.
	Amount:	\$693.00
	Component Description:	Roll off dumpster to collect debris from installation activities, INV 1574
	Amount:	\$311.23
	Component Description:	dumpster rental for December 18, 2018. Advanced INV M40002312417
	Amount:	\$731.00

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$3,996,215.75	\$2,323,755.45	\$1,624,805.51	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

 The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. 	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING

Attachments