

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 47404 Service: DTV Call WPRI-TV Channel:

ID: Sign:7 (High VHF) File 0000028278

Number:

FRN: **0009961889** Date **05/18** 

Submitted: /2021

## Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant             | Address   | Phone                | Email                 | Applicant<br>Type |
|-----------------------|---|----------------------|-----------------------|-------------------|
| Nexstar<br>Media Inc. | Elizabeth Ryder<br>545 E. John Carpenter<br>Freeway<br>Suite 700<br>Irving, TX 75062<br>United States | +1 (972)<br>373-8800 | eryder@nexstar.<br>tv | Corporation       |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |  |
|----------------|---------|-------|-------|--|
| [Confidential] |         |       |       |  |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant       | Address               | Phone         | Email           |
|-----------------|-----------------------|---------------|-----------------|
| Elizabeth Ryder | Elizabeth Ryder       | +1 (972) 373- | eryder@nexstar. |
| General Counsel | 545 E. John Carpenter | 8800          | tv              |
| Nexstar Media   | Freeway               |               |                 |
| Inc.            | Suite 700             |               |                 |
|                 | Irving, TX 75062      |               |                 |
|                 | United States         |               |                 |
|                 |                       |               |                 |

#### Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
| Briefly describe transition plan   | Purchase new transmitter, antenna and line for different tower because Malouf Engineering determined that upgrading the existing tower is not practical. See attachment. |

#### **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

#### Primary Transmitter

#### **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Description of Use   | N/A               |
|                                  | Ownership  | Owned             |
|                                  | Owner  | N/A               |
|                                  | Site   | N/A               |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | TDV2<br>3K75LV    |
|                                  | Year   | 2007              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Liquid<br>Cooled  |
|                                  | Solid State Power Capacity                                 | 4 kW              |

#### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | MPTV-PRLX-<br>V4  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 5.8 kW  |
|                 | Justification for New Transmitter         | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. To be installed at new site. See attachment. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Electrical Service Service Entrance (3 phases 800A 208V) No Switchgear (industrial 800 amp) Yes |  |
|---|--|
| Switchgear (industrial 800 amp) Yes   |  |
|   |  |
| Transformer (480V) Yes  |  |

|   | Power  | 150 kVA           |
|---|--|-------------------|
|   | Rigid Conduit and Wiring   | Yes               |
|   | Size   | 2 inches          |
|   | Length   | 100.0 feet        |
|   | Other Electrical Service   | No                |
|   | Description  | N/A               |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes               |
|   | Туре   | Cooling<br>Only   |
|   | Size   | 10 tons           |
|   | Other Size   | N/A               |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes               |
|   | Size   | 600.0 square feet |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A               |
|   | Is a channel 14 Mask Filer needed?   | N/A               |
|   | Is additional field engineering time needed?   | N/A               |
|   | Number of Days   | N/A               |
|   |  |                   |

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name                          | Description  |
|-------------------------------|--|
| Transmitter Building Repair   | Transmitter Building Repair  |
| Standby Exciter and Switch    | Standby Exciter with Automatic Change Over Switch                    |
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |
| Transmitter Remote Control    | Transmitter Remote Control   |

| Voltage Regulator |
|-------------------|
|-------------------|

Voltage Regulator

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### **Existing Antenna Information**

| Section                      | Question   | Response          |
|------------------------------|--|-------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New   |
|                              | Antenna Use  | Primary<br>(Main) |
|                              | Description of Use   | N/A               |
|                              | Ownership  | Owned             |
|                              | Owner  | N/A               |
|                              | Site   | N/A               |
|                              | Is the existing antenna shared with another station or stations? | Yes               |
|                              | Is the existing antenna directional?                             | No                |
|                              | Is antenna in operating condition?                               | Yes               |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                |
| Existing Antenna             | Class  | Full Power        |
| Manufacturer and Type        | Mounting   | Top Mount         |
|                              | Antenna position in stack  | Not in Stack      |
|                              | Polarization   | Horizontal        |
|                              | Туре   | Other             |
|                              | Number of Stations Supported                                     | N/A               |
|                              | Number of Panels   | N/A               |
|                              | Design power capacity in use                                     | N/A               |
|                              | Lower Limit  | N/A               |
|                              | Upper Limit  | N/A               |
|                              | Other Antenna Type   | Batwing           |
|                              | ERP: (Effective Radiated Power)                                  | 30.0 kW           |
|                              | Manufacturer   |                   |

| Model | TF-12BH-<br>SP |
|-------|----------------|
| Year  | 2007           |

## Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 73311       | WNAC-TV   |

#### **New Antenna Costs**

| Section                    | Question   | Response           |
|----------------------------|--|--------------------|
| New Antenna<br>Description | Use  | Primary<br>(Main)  |
|                            | Description of Use   | N/A                |
|                            | Change Type  | Purchase<br>New    |
|                            | Is this a request for upgraded equipment?                            | Yes                |
|                            | Ownership  | Owned              |
|                            | Owner  | N/A                |
|                            | Is antenna shared?   | No                 |
|                            | Is antenna directional?  | No                 |
|                            | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna                | Class  | Full Power         |
| Manufacturer and Types     | Mounting   | Top Mount          |
|                            | Antenna position in stack  | Not in Stack       |
|                            | Polarization   | Elliptical         |
|                            | Туре   | Slotted<br>Coaxial |
|                            | Number of Stations Supported   | N/A                |
|                            | Number of Panels/Bays  | N/A                |
|                            | Lower Limit  | N/A                |
|                            | Upper Limit  | N/A                |
|                            | Design power capacity in use   | N/A                |
|                            | Other Antenna Type   | N/A                |
|                            | ERP: (Effective Radiated Power)                                      | 27.0 kW            |
|                            | Manufacturer   |                    |

| Model                         | THV-8A7/CP-<br>R O4  |
|-------------------------------|--|
| Year                          | 2018   |
| Justification for New Antenna | Manufacturer reports that the existing batwing will not be suitable on the new channel 7 because it was constructed and optimized for channels 12 and 13. To be built at new site. |

#### **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?                          |                     |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported                                     | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines? | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?            | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 3 1/8 inches inches |

| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       |     |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### **Other Antenna Cost Not Listed**

| Name                     | Description              |
|--------------------------|--------------------------|
| Additional Antenna Costs | Additional Antenna Costs |

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

#### **Existing Transmission Line**

## Primary Transmission Line

| n Line<br>Section                      | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change   | Purchase<br>New      |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | Yes                  |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission                  | Manufacturer   |                      |
| Line Manufacturer and Type             | Туре   | Flexible Air         |
|  | Diameter   | 4 inches             |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | N/A                  |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 2                    |
|  | Length   | 1000 feet<br>per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 73311       | WNAC-TV   |

#### Primary Transmis

#### **New Transmission Line**

| ion Line<br>Section            | Question                                  | Response   |
|--------------------------------|---|--|
| New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)  |
|                                | Description of Use                        | N/A  |
|                                | Change Type                               | Purchase<br>New  |
|                                | Is this a request for upgraded equipment? | No   |
|                                | Туре                                      | Rigid  |
|                                | Diameter                                  | 3 1/8 inches   |
|                                | Other Diameter                            | N/A  |
|                                | Segment Length                            | 20 inches  |
|                                | Other Segment Length                      | N/A  |
|                                | Number of parallel runs                   | 1  |
|                                | Length                                    | 1020 feet<br>per run   |
|                                | Justification for New Transmission Line   | Moving antenna to new site requires new line to support the new antenna. |

Primary Other Transmission Line Expenses Not Listed

Transmission to inetion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

#### **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                                | Type of change  | Modify<br>Existing   |
|   | Tower Use   | Primary<br>(Main)    |
|   | Description of Use                                      | N/A                  |
|   | Ownership   | Owned                |
|   | Is this tower consider Complex?                         | No                   |
|   | Is this tower currently shared with any other stations? | Yes                  |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |
|   | Others Types of Users                                   | No                   |
|   | Is tower documented for structural analysis?            | No                   |
|   | Is tower compliant with Rev G?                          | No                   |
| Existing Tower Structure Registration                     | Do you have a tower registration number?                | Yes                  |
|   | ASR Number  | 1021703              |
| Coordinates (NAD83 (<br>North American Datum<br>of 1983)) | Latitude (NAD83)  | 41° 52' 36.0"<br>N-  |
|   | Longitude (NAD83)                                       | 071° 16'<br>55.0" W- |
|   | Overall Structure Height                                | 971.77 feet          |
|   | Support Structure Height                                | 892.38 feet          |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 165.02 feet          |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | Nexstar<br>Broadcasting,<br>Inc.                     |
| Date Constructed | 01/01/1967   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 73311       | WNAC-TV   | DTV     |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response  |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for<br>undocumented<br>/poorly<br>documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major<br>Reinforcements<br>needed                                     |

#### Primary Tower

#### **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

#### Primary Tower

#### Other Tower Expenses Not Listed

| Name                                | Description    |
|-------------------------------------|----------------|
| Weather Delays and Equipment Rental | Weather Delays |

Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| I Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 277   |
|  | Explanation  | Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Internal accounting and Project management. |
| Outside RF consulting Engineering Services           | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |

|                                       | Prepare request for Special Temporary Authority  | No  |
|---------------------------------------|--|-----|
|                                       | Quantity   | N/A |
|                                       | Do you have Distributed Transmission System engineering services?                          | N/A |
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | No  |
|                                       | Quantity   | N/A |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | Yes |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | No  |
|                                       |  | -   |

| RF exposure measurements             | No  |
|--------------------------------------|---|
| Additional Field Engineering Service | Yes   |
| Number of Days                       | 9   |
| Justification                        | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside
Outside
Professional Services Expenses Not Listed
Professional Services registrated.

## Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | Yes      |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | No       |
|                                 | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

## Other Expenses

#### Other Expenses Not Listed

| Name      | Description  |
|-----------|--|
| Sales Tax | Sales and use tax on goods and services                                  |
| STL       | Studio to Transmitter Link - new path required for new transmitter site. |

## **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification   | Actual Cost  | Actual Cost Justification |
|--|-----------------------------|----------------|--|--------------|---------------------------|
| Primary<br>Transmitter<br>MPTV-PRLX-<br>V4                                   | \$433,169.05                | \$440,444.05   |  | \$353,293.05 |                           |
| High VHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>3.3 . 6.5 kW | \$249,500.00                | \$252,875.00   | See Comark<br>quote P#2924-<br>3PRLXV4-<br>082217-R1;<br>pricing<br>includes<br>transportation,<br>offloading and<br>equipment<br>placement. | \$252,875.00 | N/A                       |
| Switchgear<br>- industrial<br>800 amp  | \$38,200.00                 | \$37,150.00    | N/A  | \$25,500.00  | N/A                       |
| Transformer<br>3 phase<br>/480v - 150<br>KVA                                 | \$25,550.00                 | \$24,900.00    | N/A  | N/A          | N/A                       |
| 2" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot)                      | \$2,600.00                  | \$2,600.00     | N/A  | N/A          | N/A                       |
| 10 Ton<br>system   | \$38,900.00                 | \$44,500.00    | See Wm J<br>Lamar and<br>Sons quote<br>for 2 5 ton<br>systems  | \$44,500.00  | N/A                       |
| Standby<br>Exciter and<br>Switch   | \$25,000.00                 | \$25,000.00    | N/A  | N/A          | N/A                       |

| Other<br>Building<br>Addition<br>Size: 600.0 | \$6,500.00     | \$6,500.00     | Room<br>modifications<br>needed to<br>move walls,<br>plumbing,<br>electrical,<br>fixtures, etc. | \$2,500.00     | N/A |
|--|----------------|----------------|---|----------------|-----|
| Transmitter<br>Building<br>Repair            | \$1.00         | \$1.00         | N/A   | \$0.00         | N/A |
| Voltage<br>Regulator                         | \$25,203.15    | \$25,203.15    | See Staco<br>Energy quote   | \$25,203.15    | N/A |
| Transmitter<br>Remote<br>Control             | \$2,714.90     | \$2,714.90     | See Heartland<br>Video quote<br>WISQ58175   | \$2,714.90     | N/A |
| Additional<br>Interior RF<br>System          | \$19,000.00    | \$19,000.00    | N/A   | N/A            | N/A |
| Sub-total                                    | \$433,169.05   | \$440,444.05   | N/A   | \$353,293.05   | N/A |
| Total for all systems                        | \$1,797,462.58 | \$1,634,643.58 | N/A   | \$1,253,453.49 | N/A |
|  |                |                |   |                |     |

#### Components

| Actual Information Description                                      | File Name                      |  |
|---|--------------------------------|--|
| High VHF - Liquid Cooled<br>Solid State Transmitter 3.3 .<br>6.5 kW | Component Description: Amount: | Transmitter,<br>installment #1<br>\$126,437.50 |
|   | Component Description: Amount: | Transmitter,<br>installment #2<br>\$113,793.75 |
|   | Component Description: Amount: | Transmitter,<br>installment #3<br>\$12,643.75  |

| Switchgear - industrial 800 amp             | Component Description: Amount:  | Electrical services<br>\$25,500.00            |
|---|---------------------------------|---|
| Transformer 3 phase/480v - 150 KVA          | Information not provided.       |   |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided.       |   |
| 10 Ton system                               | Component Description: Amount:  | HVAC, installment<br>#2<br>\$27,600.00        |
|   | Component Description: Amount:  | HVAC, installment<br>#1<br>\$16,900.00        |
| Standby Exciter and Switch                  | Information not provided.       |   |
| Other Building Addition<br>Size: 600.0      | Component Description: Amount:  | Transmitter building battery box \$2,118.54   |
|   | Component Description:  Amount: | Transmitter building modifications \$2,500.00 |
| Transmitter Building Repair                 | Information not provided.       |   |
| Voltage Regulator                           | Component Description:          | Voltage regulator;<br>see also shipping       |

| Transmitter Remote Control    |                                |                                       |
|-------------------------------|--------------------------------|---------------------------------------|
|                               | Component Description: Amount: | Transmitter remote control \$2,714.90 |
| Additional Interior RF System | Information not provided.      |                                       |

## **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Antenna<br>THV-8A7<br>/CP-R O4  | \$287,591.00                   | \$286,685.00      |  | \$286,685.00   |                              |
| Additional<br>Antenna<br>Costs   | \$2,125.00                     | \$2,125.00        | See Dielectric<br>order<br>confirmation<br>1698915   | \$2,125.00     | N/A                          |
| Sweep<br>test of<br>existing<br>antenna  | \$6,730.00                     | \$6,400.00        | See Dielectric<br>quote<br>DMS133-2  | \$6,400.00     | N/A                          |
| High VHF - High Power Top Mount One Station elliptically or circularly polarized                         | \$271,136.00                   | \$271,136.00      | See Dielectric quote DMS133-2; quote includes separate cost of \$41,067 for vpol. Nexstar will not seek reimbursement for this added cost. | \$271,136.00   | N/A                          |
| Elbow<br>complex,<br>single<br>channel,<br>at antenna<br>input, per<br>3 1/8.<br>feedline (if<br>needed) | \$7,600.00                     | \$7,024.00        | See Attached<br>Dielectric<br>Quote  | \$7,024.00     | N/A                          |
| Sub-total  | \$287,591.00                   | \$286,685.00      | N/A  | \$286,685.00   | N/A                          |
| Total for<br>all<br>systems  | \$1,797,462.58                 | \$1,634,643.58    | N/A  | \$1,253,453.49 | N/A                          |

#### Components

| Actual Information Description  | File Name                       |  |
|---|---------------------------------|--|
| Additional Antenna Costs  | Component Description: Amount:  | Additional antenna components \$2,125.00             |
| Sweep test of existing antenna  | Component Description: Amount:  | Sweep test<br>\$6,400.00                             |
| High VHF - High Power Top<br>Mount One Station<br>elliptically or circularly<br>polarized | Component Description: Amount:  | Main antenna,<br>balance due<br>\$27,113.60          |
|   | Component Description: Amount:  | Antenna, balance<br>due<br>\$27,113.60               |
|   | Component Description:          | Antenna component, line 1 of invoice, installment #2 |
|   | Amount:  Component Description: | \$122,011.20  Antenna component, line 1              |
|   | Amount:                         | of invoice,<br>installment #1<br>\$122,011.20        |

Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)

Component Description: Elbow complex,

balance due

**Amount:** \$702.40

Component Description: Elbow complex,

line 3 of invoice, installment #2

**Amount:** \$3,160.80

Component Description: Elbow complex,

line 3 of invoice, installment #1

**Amount:** \$3,160.80

Component Description: Elbow complex,

balance due

**Amount:** \$702.40

## **Cost Information**

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification     | Actual Cost    | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Transmission<br>Line                   | \$106,080.00                   | \$88,192.00       |  | \$88,192.00    |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 3 1/8" | \$106,080.00                   | \$88,192.00       | See<br>attached<br>Dielectric<br>Quote | \$88,192.00    | N/A                          |
| Sub-total   | \$106,080.00                   | \$88,192.00       | N/A                                    | \$88,192.00    | N/A                          |
| Total for all systems                             | \$1,797,462.58                 | \$1,634,643.58    | N/A                                    | \$1,253,453.49 | N/A                          |

#### Components

| <b>Actual Information</b> |           |  |
|---------------------------|-----------|--|
| Description               | File Name |  |

Rigid Transmission Line - copper, 3 1/8"

Component Description: Transmission line

component, line
21 of invoice,
installment #2

**Amount:** \$1,305.99

Component Description: Transmission line,

installment #3

**Amount:** \$5,917.00

Component Description: Transmission line

**Amount:** \$967.40

Component Description: Transmission line

component, line
21 of invoice,
installment #1

**Amount:** \$1,305.99

Component Description: Transmission line

component, line 4

of invoice, installment #2 \$38,380.41

Component Description: Transmission line

**Amount:** \$1,934.80

Amount:

Component Description: Transmission line

**Amount:** \$5,917.00

Component Description: Transmission line

component, line 4

of invoice, installment #1

**Amount:** \$38,380.41

## **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Tower TOWER  | \$666,990.53                   | \$517,868.53      |   | \$388,638.53 |                              |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                    | \$32,903.00       | For a different tower owned by the licensee, ASR 1038231, because the existing tower cannot be upgraded. See quotes from Malouf and Coast to Coast. | \$32,903.00  | N/A                          |
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                   | \$205,000.00      | On a different tower owned by the licensee, ASR 1038231, because the existing tower cannot be upgraded.   | \$75,770.00  | N/A                          |

| Total for all                            | \$1,797,462.58 | \$1,634,643.58 | N/A   | \$1,253,453.49 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Sub-total                                | \$666,990.53   | \$517,868.53   | N/A   | \$388,638.53   | N/A |
| Major tower reinforcement /modifications | \$421,000.00   | \$270,775.00   | See Coast<br>to Coast<br>proposal<br>#04171807T<br>and original<br>deposit<br>agreement       | \$270,775.00   | N/A |
| Delays and<br>Equipment<br>Rental        | \$9,190.53     | \$9,190.53     | Weather Delays and Equipment Rental due to Weather Problems. See Coast to Coast invoice 2226. | \$9,190.53     | N/A |

#### Components

| Actual Information Description  | File Name                       |   |
|---|---------------------------------|---|
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount:  | Structural analysis<br>and Engineering<br>report<br>\$8,000.00  |
|   | Component Description:  Amount: | Design structural modifications as required by structural analysis results and prepare modification working drawings and Technical Specification Notes and Tower Top Analysis. \$5,000.00 |

Component Description: Perform a

Structural Analysis

for WPRI-TV

Tower and prepare an engineering

report.

**Amount:** \$5,000.00

Component Description: Balance due on

completion of

**Tower Inspection** 

**Amount:** \$8,403.00

Component Description: Deposit for Tower

Inspection

**Amount:** \$4,000.00

Component Description: Design structural

modifications

update as required

by structural analysis results and prepare modification working drawings

update and Technical Specification Notes and Tower Top ReAnalysis.

**Amount:** \$2,500.00

| Γall Tower (greater than 500') |                        |                     |
|--------------------------------|------------------------|---------------------|
| 500)                           | Component Description: | Antenna             |
|                                |                        | installation,       |
|                                |                        | installment #3      |
|                                | Amount:                | \$29,250.00         |
|                                | Component Description: | Antenna             |
|                                |                        | installation,       |
|                                |                        | installment #2      |
|                                | Amount:                | \$20,000.00         |
|                                | Component Description: | Deposit for         |
|                                |                        | Repack Top Mount    |
|                                |                        | TV Antenna          |
|                                |                        | System Installation |
|                                |                        | Services            |
|                                | Amount:                | \$26,520.00         |
| Weather Delays and             |                        |                     |
| Equipment Rental               | Component Description: | Weather delays      |
|                                |                        | and equipment       |
|                                |                        | charges             |
|                                | Amount:                | \$9,190.53          |

Major tower reinforcement /modifications

Component Description: Tower modification

services,

installment #2

**Amount:** \$75,000.00

**Component Description:** Tower

modifications, installment #3

**Amount:** \$94,503.00

Component Description: Deposit as agreed

per Nexstar Commitment Letter and Coast to Coast Tower

Service

**Amount:** \$10,000.00

Component Description: Additional

structural materials,

equipment and labor \$10940.53 less (\$10000) deposit paid in

2017

**Amount:** \$940.53

Component Description: Reverse request

**Amount:** (\$940.53)

Component Description: Deposit for

Repack Tower Modification Services

**Amount:** \$91,272.00

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside<br>Professional<br>Services  | \$90,956.00                    | \$89,078.00       |                                    | \$23,700.00 |                              |
| Project<br>management<br>of the transition   | \$43,766.00                    | \$42,658.00       | N/A                                | \$10,575.00 | N/A                          |
| Perform engineering study for new channel assignment and antenna development                       | \$7,360.00                     | \$7,170.00        | N/A                                | \$7,000.00  | N/A                          |
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless | \$2,630.00                     | \$2,560.00        | N/A                                | N/A         | N/A                          |
| Prepare and or review reimbursement form   | \$2,630.00                     | \$2,560.00        | N/A                                | \$2,500.00  | N/A                          |
| Additional<br>Field<br>Engineering<br>Service, 9<br>Days   | \$18,000.00                    | \$18,000.00       | N/A                                | N/A         | N/A                          |

| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00  | \$2,050.00  | N/A | N/A         | N/A |
|--|-------------|-------------|-----|-------------|-----|
| ASR<br>modification<br>(prepare FCC<br>Form 854)   | \$2,105.00  | \$2,050.00  | N/A | N/A         | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application  | \$2,365.00  | \$2,305.00  | N/A | N/A         | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                     | \$5,260.00  | \$5,120.00  | N/A | N/A         | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application  | \$1,580.00  | \$1,535.00  | N/A | \$625.00    | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application                                       | \$3,155.00  | \$3,070.00  | N/A | \$3,000.00  | N/A |
| Sub-total  | \$90,956.00 | \$89,078.00 | N/A | \$23,700.00 | N/A |

| Total for all | \$1,797,462.58 | \$1,634,643.58 | N/A | \$1,253,453.49 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems       |                |                |     |                |     |

### Components

| •                                    |                        |   |
|--------------------------------------|------------------------|---|
| Actual Information Description       | File Name              |   |
| Project management of the transition | Component Description: | Project management services 5.26.18                 |
|                                      | Amount:                | through 6.29.18<br>\$450.00                         |
|                                      | Component Description: | Project management services Sep 2019                |
|                                      | Amount:                | \$50.00   |
|                                      | Component Description: | Project management services 7.28.18 through 9.28.18 |
|                                      | Amount:                | \$875.00  |
|                                      | Component Description: | Project management services                         |
|                                      | Amount:                | \$10.00   |
|                                      | Component Description: | Project<br>management<br>services                   |
|                                      | Amount:                | \$127.50  |
|                                      | Component Description: | Project management services 1.1.19 through 1.31.19  |
|                                      | Amount:                | \$225.00  |

management

services July 2019

**Amount:** \$50.00

Component Description: Project

management

services April 2019

**Amount:** \$247.00

Component Description: Project

management services 3.2.19 through 3.29.19

\*\*\*\*\*\*\*\*

**Amount:** \$225.00

Component Description: Project

management

services April 2019

**Amount:** \$75.00

Component Description: 399 Invoice prep

and submission

Feb 2019

**Amount:** \$123.50

Component Description: Project

management

services May 2019

**Amount:** \$400.00

**Component Description:** Project

management

Amount: services \$1,200.00

management

services

**Amount:** \$375.00

Component Description: Preparation of FCC

Schedule 387

Progress report

**Amount:** \$300.00

Component Description: Project

Management for Structural Analysis

and Tower Modifications including

consultants Kessler and Gehman Associates. Services from January 27, 2018

through February

23, 2018. \$450.00

Component Description: Project

Amount:

management services 6.29.19 through 7.26.19

**Amount:** \$150.00

Component Description: Project

management services 4.27.19 through 5.31.19

**Amount:** \$1,200.00

Component Description: Vendor has issued

a revised invoice

**Amount:** (\$1,000.00)

Component Description: Vendor has issued

a revised invoice

**Amount:** (\$300.00)

**Component Description:** Project

management services, item 1 from invoice summary

**Amount:** \$1,427.50

**Component Description:** Project

management

services May 2019

**Amount:** \$78.00

Component Description: Project

management services 10.27.18 through 12.31.18

**Amount:** \$1,175.00

Component Description: Project

management

services June 2019

**Amount:** \$97.50

**Component Description:** Project

management services 9.29.18 through 10.26.18

**Amount:** \$150.00

**Component Description:** Project

management

services June 2019

**Amount:** \$270.00

management

services

**Amount:** \$757.00

Component Description: Prepare FCC

Schedule 387, item

6 from invoice

summary

**Amount:** \$150.00

Component Description: Project

management for structural analysis

and tower modifications 1.1.18 through

1.26.18

**Amount:** \$450.00

**Component Description:** Project

Management for Structural Analysis

and Tower
Modifications
including

consultants Kessler

and Gehman Associates.

Services from May 27, 2017 through June 30, 2017.

**Amount:** \$1,000.00

Component Description: Vendor has issued

a revised invoice

**Amount:** (\$450.00)

management services, item 8 from invoice summary

**Amount:** \$383.00

Component Description: Project

management services 3.30.19 to

4.26.19

**Amount:** \$150.00

Component Description: Prepare FCC

Schedule 387, item

5 from invoice summary

**Amount:** \$300.00

Component Description: 399 Invoice prep

and submission

Mar 2019

**Amount:** \$104.00

Component Description: Project

management services 6.1.19 through 6.28.19

**Amount:** \$375.00

Component Description: Project

management

services 08.2018

**Amount:** \$150.00

Component Description: Prepare FCC

Schedule 387, item

7 from invoice

summary

**Amount:** \$150.00

|   | Component Description:  Amount: | Project<br>management<br>services 07.2018<br>\$200.00                             |
|---|---------------------------------|---|
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development | Component Description:          | Perform engineering study for new channel assignment, item 3 from invoice summary |
|   | Amount:                         | \$7,000.00  |
|   | Component Description: Amount:  | Vendor has issued a revised invoice. (\$7,000.00)                                 |
|   | Component Description: Amount:  | KGA subcontractor invoice line 2 \$7,000.00                                       |
| Address transition timing and coordination issues w/ other stations and wireless      | Information not provided.       |   |
| Prepare and or review reimbursement form  | Component Description: Amount:  | Vendor has issued<br>a revised invoice<br>(\$2,500.00)                            |
|   | Component Description: Amount:  | KGA subcontractor invoice line 1 \$2,500.00                                       |
|   | Component Description:          | Prepare<br>reimbursement<br>form, item 2 from                                     |
|   | Amount:                         | invoice summary<br>\$2,500.00   |

| Additional Field<br>Engineering Service, 9<br>Days   | Information not provided.      |   |
|--|--------------------------------|---|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided.      |   |
| ASR modification (prepare FCC Form 854)  | Information not provided.      |   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application                                | Information not provided.      |   |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction Permit<br>Application                            | Information not provided.      |   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application                                 | Component Description: Amount: | Prepare License to<br>Cover Application<br>\$625.00                       |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction Permit<br>Application                              | Component Description: Amount: | Vendor has issued<br>a revised invoice<br>(\$3,000.00)                    |
|  | Component Description:         | Prepare engineering section of FCC Form 2100, item 4 from invoice summary |
|  | Amount:                        | \$3,000.00  |
|  | Component Description:         | KGA subcontractor invoice line 3  |
|  | Amount:                        | \$3,000.00  |

### **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Other<br>Expenses                                       | \$212,676.00                   | \$212,376.00      |   | \$112,944.91 |                              |
| Equipment<br>Storage                                    | \$25,000.00                    | \$25,000.00       | N/A   | \$8,295.00   | N/A                          |
| Equipment Delivery and Handling Charges                 | \$25,000.00                    | \$25,000.00       | N/A   | \$8,337.28   | N/A                          |
| Develop and air announcement of upcoming channel change | \$3,500.00                     | \$3,500.00        | Production<br>time for<br>producing<br>spots and<br>crawls for<br>viewer<br>notification. | N/A          | N/A                          |

| STL  | \$92,490.00              | \$92,490.00              | See attached IMT quote - since WPRI must move to another tower at another transmitter site location, it is required to establish a new studio to transmitter link. An additional \$5,000 is added for required licensing since it is not included in the quote. | \$87,490.00     | N/A        |
|--|--------------------------|--------------------------|---|-----------------|------------|
| Sales Tax  MVPD  Notification of Channel Change                          | \$3,136.00<br>\$2,000.00 | \$3,136.00<br>\$2,000.00 | N/A<br>N/A  | \$194.23<br>N/A | N/A<br>N/A |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00              | \$11,250.00              | N/A   | \$4,878.40      | N/A        |
| Non-zoning permits   | \$25,000.00              | \$25,000.00              | N/A   | N/A             | N/A        |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00              | \$25,000.00              | N/A   | \$3,750.00      | N/A        |
| Sub-total  | \$212,676.00             | \$212,376.00             | N/A   | \$112,944.91    | N/A        |

| Total for all | \$1,797,462.58 | \$1,634,643.58 | N/A | \$1,253,453.49 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems       |                |                |     |                |     |

### Components

| Actual Information Description | File Name              |                      |
|--------------------------------|------------------------|----------------------|
| Equipment Storage              |                        |                      |
|                                | Component Description: | Main antenna storage |
|                                | Amount:                | \$8,295.00           |
|                                |                        |                      |
|                                | Component Description: | Storage charges      |
|                                | Amount:                | \$8,295.00           |
|                                |                        |                      |

Equipment Delivery and Handling Charges

Component Description: Main antenna

freight

**Amount:** \$6,223.50

Component Description: Antenna

components shipping

**Amount:** \$165.39

Component Description: Voltage regulator

shipping

**Amount:** \$482.51

Component Description: Transmitter

remote control

shipping

**Amount:** \$59.83

Component Description: Transmission line

shipping cost

**Amount:** \$1,127.32

Component Description: Transmission line

shipping cost

**Amount:** \$182.00

Component Description: Freight charges

**Amount:** \$6,223.50

Component Description: Shipping costs

Station to Transmitter

Microwave

**Amount:** \$96.73

| Develop and air announcement of upcoming channel change | Information not provided. |                    |
|---|---------------------------|--------------------|
| STL   |                           |                    |
|   | Component Description:    | Station to         |
|   |                           | Transmitter        |
|   |                           | Microwave          |
|   | Amount:                   | \$87,490.00        |
| Sales Tax   |                           |                    |
|   | Component Description:    | Sales tax on       |
|   |                           | transmitter remote |
|   |                           | control            |
|   | Amount:                   | \$194.23           |
| MVPD Notification of Channel Change                     | Information not provided. |                    |
| DTV Medical Facility                                    |                           |                    |
| Notification  | Component Description:    | Notification of    |
|   |                           | medical facilities |
|   | Amount:                   | \$4,878.40         |
| Non-zoning permits                                      | Information not provided. |                    |
| Disposal Costs (for                                     |                           |                    |
| equipment and other waste,                              | Component Description:    | Clear branches     |
| net of any salvage value)                               | Component Description.    | and brush to allow |
|   |                           | machinery access   |
|   | Amount:                   | \$3,750.00         |

## Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$1,797,462.58                 | \$1,634,643.58 | \$1,253,453.49 |

| Reimbursem | enrestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | Yes      |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Elizabeth Ryder General Counsel

05/18/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Elizabeth Ryder General Counsel

05/18/2021

#### **Attachments**