



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **35906** | Service: **DTV** | Call **KXLT-TV** | Channel: **26 (UHF)** |
ID:
File **0000027878**
Number:
FRN: **0013392477** | Date **04/22**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SAGAMOREHILL OF MINNESOTA LICENSES, LLC	Louis Wall 525 Blackburn Drive AUGUSTA, GA 30907 United States	+1 (706) 922-5644	louis@shbtv. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony zumMallen <i>QCommunications, LLC</i>	Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States	+1 (816) 729- 1177	tony@qcom1. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	To transition from ch 46 to ch 26, tests by Resonant Results, LTD say TX line can be refurbished and the antenna can be retuned. New TX and associated systems are needed. An interim system (ant, TX and line) is required to operate during the transition.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2001
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	7.25 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-10
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.6 kW
	Justification for New Transmitter	Transmitter is not tunable per the manufacturer.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	500.0 feet
	Other Electrical Service	No
	Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	15 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Transmitter Site Preparation	Duties to prepare the transmitter site ready for the Gates installation crew that are not covered by Gates SOW.
Transmitter Sales Tax est	KXLT Sales Tax estimate for Transmitter
Shipping of TX and comp to staging or station	Shipping of TX and comp to staging or station
Transmitter - Training	Transmitter training - offsite - 1 week in duration at mfg site.
Disconnect existing Transmitter	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.
RF Switch Installation	TX configuration requires 2nd RF switch to be installed not covered in any other PO.
Site Survey - TX	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	UAXTE-4R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.4 kW
	Justification for New Transmitter	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	400.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
Sales Tax est for Interim Transmitter	Est Sales tax for Interim Transmitter
Transmitter Site Preparation	Site prep for installation of the interim and main transmitters and RF components not part of Gates SOW.

Shipping of TX and comp to staging or station	Shipping of TX and comp from MFG to station or staging area
--	---

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	6
	Design power capacity in use	50.0 %
	Lower Limit	470.00 MHz

Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	220.0 kW
Manufacturer	Dielectric
Model	TUP-C2-6-1
Year	1998

**Primary
Antenna**

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Retune Antenna	Retune Antenna per Resonant Results field report 2-15-17

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	10.0 kW
	Manufacturer	
	Model	TFU-8WB
	Year	2017

	Justification for New Antenna	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.
--	-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	3 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
Freight- Interim ANT	Freight from MFG to staging or station

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Other
	Other Segment Length	19 feet
	Number of parallel runs	1
	Length	1162 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Disconnect existing Interior RF components	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	3 1/8 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	1075 feet per run

	Justification for New Transmission Line	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.
--	---	---

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1063897
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	43° 38' 34.0" N-
	Longitude (NAD83)	092° 31' 36.0" W-
	Overall Structure Height	1148.94 feet
	Support Structure Height	1118.75 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1350.05 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	KTTC Television, Inc.
Date Constructed	09/01/1998

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
STRUCTURAL ANALYSIS	Structural Analysis of tower for antenna system

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	728
	Explanation	Scope & significance of project (SH has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs	Description
Quarterly reporting -Atty	Preparation and submittal of the FCC required quarterly report 387 by attorney.
Vendor Travel Expenses	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17001

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Internal Expenses	Internal expenses incurred by the station not included in any other category - including internal personnel labor costs.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter UAXTE-4R37	\$341,740.60	\$200,640.60		\$139,440.28	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	N/A	\$106,848.40	N/A
Transmitter Site Preparation	<i>\$5,000.00</i>	\$5,000.00	Site prep for installation of the interim and main transmitters and RF components not part of Gates SOW.	\$4,000.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$12,652.75	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$10,000.00	N/A	N/A	N/A
UHF inside RF system including switching	\$147,500.00	\$14,700.00	release of majority of component. Billed elsewhere in Transmitter cost components.	\$1,942.49	N/A

Shipping of TX and comp to staging or station	\$4,640.60	\$4,640.60	est shipping from factory per Q-59827	\$4,640.60	N/A
Sales Tax est for Interim Transmitter	\$10,000.00	\$10,000.00	Est sales tax for KXLT interim transmitter equipment	\$9,356.04	N/A
Primary Transmitter ULXTE-10	\$548,449.50	\$466,453.77		\$324,242.31	
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$199,204.27	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$199,204.27	Actual and estimated are the same amounts.
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$3,557.96	N/A
UHF - Liquid Cooled Solid State Transmitter 6.6 kW	\$20,664.52	\$20,664.52	Amount unreimbursed on transmitter per invoices from GatesAir.	\$20,664.52	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$31,958.57	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$12,500.00	N/A	N/A	N/A

15 Ton system	\$55,800.00	\$53,000.00	the 399 default for 20 tons is zero. entered 10 tons to reserve the funds	N/A	N/A
Transmitter Sales Tax est	\$20,080.25	\$20,080.25	est sales tax for KXLT Main transmitter	\$18,492.86	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Shipping of TX and comp to staging or station	\$5,704.73	\$5,704.73	est Freight or Shipping per quote Q-59825 for TX and components.	\$5,364.13	N/A
Transmitter Site Preparation	\$10,000.00	\$10,000.00	Site prep for installation of the interim and main transmitters and RF components not part of Gates SOW.	\$4,000.00	N/A
Disconnect existing Transmitter	\$20,000.00	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	\$18,500.00	N/A

RF Switch Installation	\$12,000.00	\$12,000.00	RF Switch installation not covered in standard installation. RF config required an additional 2nd RF switch for the interim cut-over.	\$12,000.00	N/A
Transmitter - Training	\$3,300.00	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A
Site Survey - TX	\$25,000.00	\$25,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	\$10,500.00	N/A
Sub-total	\$890,190.10	\$667,094.37	N/A	\$463,682.59	N/A
Total for all systems	\$1,703,811.24	\$1,439,602.01	N/A	\$697,009.20	N/A

Components

Actual Information
Description

File Name

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> Component Description: KXLT - Gates - Int TX final invoice - INV US0320866 - Lines A,B, E and Change order Q- 59827-1 - PO 19968 - Q-59827 - </div> <div> Amount: \$20,405.99 </div>
	<div> Component Description: KXLT-MAIN-TX- 33percent down- Lines A B and E - see Gates quote 59827 attached </div> <div> Amount: \$32,484.62 </div>
	<div> Component Description: KXLT-MAIN-TX- 2nd payment due- Lines A B and E - see Gates quote- Q-59827 </div> <div> Amount: \$32,484.62 </div>
	<div> Component Description: KXLT-GATES-INV- US0314131 LINE A-B- BALANCE </div> <div> Amount: \$21,473.17 </div>
Transmitter Site Preparation	<div> Component Description: KXLT-INT-PREP- INV-QC-035 </div> <div> Amount: \$4,000.00 </div>

Switchgear - industrial 800 amp	<div> <div> Component Description: KXLT-Gates INT TX - quote 59827 - line C </div> <div> Amount: \$4,217.58 </div> </div> <div> <div> Component Description: KXLT-GATES INV -US0314131-LINE C BALANCE </div> <div> Amount: \$4,217.59 </div> </div> <div> <div> Component Description: KXLT-Gates INT TX -RF COMP - 2nd payment- quote 59827 - line C </div> <div> Amount: \$4,217.58 </div> </div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF inside RF system including switching	<div> <div> Component Description: KXLT-GATES-INT- LINE D BALANCE - INV-US0314131 </div> <div> Amount: \$647.49 </div> </div> <div> <div> Component Description: KXLT-Gates- INT TX quote 59827 - Line D 2nd payment due </div> <div> Amount: \$647.50 </div> </div> <div> <div> Component Description: KXLT-Gates- INT TX quote 59827 - Line D 33percent inv </div> <div> Amount: \$647.50 </div> </div>

Shipping of TX and comp to staging or station	<table> <tr> <td data-bbox="716 179 1023 208">Component Description:</td><td data-bbox="1157 179 1374 365">Gates - Int Tx - Remaining Freight - Final Invoice US0320866 - PO 19968 - Q-59827</td></tr> <tr> <td data-bbox="716 378 823 407">Amount:</td><td data-bbox="1157 378 1251 407">\$340.60</td></tr> <tr> <td data-bbox="716 517 1023 546">Component Description:</td><td data-bbox="1157 517 1355 624">KXLT-FREIGHT- INT- INV- US0314131</td></tr> <tr> <td data-bbox="716 638 823 667">Amount:</td><td data-bbox="1157 638 1273 667">\$4,300.00</td></tr> </table>	Component Description:	Gates - Int Tx - Remaining Freight - Final Invoice US0320866 - PO 19968 - Q-59827	Amount:	\$340.60	Component Description:	KXLT-FREIGHT- INT- INV- US0314131	Amount:	\$4,300.00								
Component Description:	Gates - Int Tx - Remaining Freight - Final Invoice US0320866 - PO 19968 - Q-59827																
Amount:	\$340.60																
Component Description:	KXLT-FREIGHT- INT- INV- US0314131																
Amount:	\$4,300.00																
Sales Tax est for Interim Transmitter	<table> <tr> <td data-bbox="716 808 1023 837">Component Description:</td><td data-bbox="1157 808 1366 958">KXLT- Sales tax est 33 percent inv see quote Q 59827 attached</td></tr> <tr> <td data-bbox="716 972 823 1001">Amount:</td><td data-bbox="1157 972 1273 1001">\$2,567.79</td></tr> <tr> <td data-bbox="716 1111 1023 1140">Component Description:</td><td data-bbox="1157 1111 1358 1296">Gates - Int Tx - remaining tax - Final INV US0320866 - PO 19968 - Q-59827</td></tr> <tr> <td data-bbox="716 1310 823 1339">Amount:</td><td data-bbox="1157 1310 1273 1339">\$1,587.37</td></tr> <tr> <td data-bbox="716 1449 1023 1478">Component Description:</td><td data-bbox="1157 1449 1358 1599">KXLT- Sales tax est 2nd payment- inv see quote Q 59827 attached</td></tr> <tr> <td data-bbox="716 1612 823 1641">Amount:</td><td data-bbox="1157 1612 1273 1641">\$2,567.79</td></tr> <tr> <td data-bbox="716 1751 1023 1780">Component Description:</td><td data-bbox="1157 1751 1366 1856">KXLT-INT-SALES TAX BALANCE- INV-US0314131</td></tr> <tr> <td data-bbox="716 1870 823 1899">Amount:</td><td data-bbox="1157 1870 1273 1899">\$2,633.09</td></tr> </table>	Component Description:	KXLT- Sales tax est 33 percent inv see quote Q 59827 attached	Amount:	\$2,567.79	Component Description:	Gates - Int Tx - remaining tax - Final INV US0320866 - PO 19968 - Q-59827	Amount:	\$1,587.37	Component Description:	KXLT- Sales tax est 2nd payment- inv see quote Q 59827 attached	Amount:	\$2,567.79	Component Description:	KXLT-INT-SALES TAX BALANCE- INV-US0314131	Amount:	\$2,633.09
Component Description:	KXLT- Sales tax est 33 percent inv see quote Q 59827 attached																
Amount:	\$2,567.79																
Component Description:	Gates - Int Tx - remaining tax - Final INV US0320866 - PO 19968 - Q-59827																
Amount:	\$1,587.37																
Component Description:	KXLT- Sales tax est 2nd payment- inv see quote Q 59827 attached																
Amount:	\$2,567.79																
Component Description:	KXLT-INT-SALES TAX BALANCE- INV-US0314131																
Amount:	\$2,633.09																

UHF - Liquid Cooled Solid
State Transmitter 4.9 . 6.5
kW

Component Description:

KXLT-MAIN-TX-
2nd payment-
LINES A B and E
see QTE-Q-59825
\$72,677.71

Amount:

Component Description:

KXLT - Gates -
Main Transmitter -
3rd Invoice - INV
US0315947 - PO
19968 - Q-59825 -
\$53,848.85

Amount:

Component Description:

MAIN TX
DEPOSIT INV
FOR KXLT 1.3
DEPOSIT see Q-
59825 Lines A B
and E

Amount:

\$72,677.71

Component Description:

KXLT - GatesAir -
Main TX - Lines A,
B, & E and
Change order Q-
79575, PO 20500.
INV US0320865

Amount:

N/A

<p>Service entrance 3 phase /800 amp/208 volt</p>	<table> <tr> <td data-bbox="707 109 1145 322">Component Description:</td><td data-bbox="1145 109 1428 322">KXLT-Gates- Elec for Main TX see Q- 59825 attached Line D</td></tr> <tr> <td data-bbox="707 322 1145 445">Amount:</td><td data-bbox="1145 322 1428 445">\$1,778.98</td></tr> <tr> <td data-bbox="707 445 1145 636">Component Description:</td><td data-bbox="1145 445 1428 636">KXLT-MAIN-TX- ELEC- 2nd INV - see quote Q- 59825 line D</td></tr> <tr> <td data-bbox="707 636 1145 725">Amount:</td><td data-bbox="1145 636 1428 725">\$1,778.98</td></tr> </table>	Component Description:	KXLT-Gates- Elec for Main TX see Q- 59825 attached Line D	Amount:	\$1,778.98	Component Description:	KXLT-MAIN-TX- ELEC- 2nd INV - see quote Q- 59825 line D	Amount:	\$1,778.98
Component Description:	KXLT-Gates- Elec for Main TX see Q- 59825 attached Line D								
Amount:	\$1,778.98								
Component Description:	KXLT-MAIN-TX- ELEC- 2nd INV - see quote Q- 59825 line D								
Amount:	\$1,778.98								
<p>UHF - Liquid Cooled Solid State Transmitter 6.6 kW</p>	<table> <tr> <td data-bbox="707 736 1145 927">Component Description:</td><td data-bbox="1145 736 1428 927">KXLT - Gates - Main tx - INV US0320865</td></tr> <tr> <td data-bbox="707 927 1145 1014">Amount:</td><td data-bbox="1145 927 1428 1014">\$20,664.52</td></tr> </table>	Component Description:	KXLT - Gates - Main tx - INV US0320865	Amount:	\$20,664.52				
Component Description:	KXLT - Gates - Main tx - INV US0320865								
Amount:	\$20,664.52								

Switchgear - industrial 800 amp	<div data-bbox="715 174 1362 443"> <p>Component Description: KXLT - GatesAir - Switch - INV US0322871 - PO 20516 - Q-79743; Includes Tax and Freight</p> <p>Amount: \$9,905.32</p> </div> <div data-bbox="715 555 1362 790"> <p>Component Description: Revised 1/30/20 GatesAir - Main Tx- Lines C & D on Q-59825 - INV 0320865</p> <p>Amount: \$8,537.07</p> </div> <div data-bbox="715 896 1362 1131"> <p>Component Description: KXLT-Gates- 2nd inv-RF comp for Main TX est. see Q-59825 attached Line C</p> <p>Amount: \$6,758.09</p> </div> <div data-bbox="715 1236 1362 1429"> <p>Component Description: KXLT-Gates- RF comp for Main TX est. see Q-59825 attached Line C</p> <p>Amount: \$6,758.09</p> </div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
15 Ton system	Information not provided.

Transmitter Sales Tax est	<div data-bbox="715 174 1366 405"> <p>Component Description: KXLT - GatesAir - Main tx - remaining tax - INV US0320865 - PO 19968 - Q-59825</p> <p>Amount: \$7,325.82</p> </div> <div data-bbox="715 555 1366 745"> <p>Component Description: KXLT-MAIN-TX-2nd inv-Sales Tax see Quote - Q-59825</p> <p>Amount: \$5,583.52</p> </div> <div data-bbox="715 853 1366 1084"> <p>Component Description: KXLT-Gates-Sales Tax for Main TX est. see Q-59825 attached 33 percent</p> <p>Amount: \$5,583.52</p> </div>
Transformer 3 phase/480v - 300 KVA	Information not provided.

Shipping of TX and comp to staging or station	<div> Component Description: Revised 1-30-20 GatesAir - Main tx - Remaining freight - INV0320865 - PO 19968 - Q-59825 </div> <div> Amount: \$3,864.13 </div>
	<div> Component Description: KXLT- Main TX- Shipping - 2nd inv see Q-59825 </div> <div> Amount: \$1,500.00 </div>
	<div> Component Description: KXLT- FORKLIFT- FOR UNLOADING EQ -INV- 15814264-001 </div> <div> Amount: \$737.34 </div>
Transmitter Site Preparation	<div> Component Description: KXLT-MAIN- PREP-INV-QC18- 035 </div> <div> Amount: \$4,000.00 </div>
Disconnect existing Transmitter	<div> Component Description: KXLT- DECOMM TX - INV QC18- 080 </div> <div> Amount: \$18,500.00 </div>
RF Switch Installation	<div> Component Description: KXLT- RF SWITCH INSTALL - QCOMM - INV QC18-060 </div> <div> Amount: \$12,000.00 </div>
Transmitter - Training	Information not provided.

Site Survey - TX	<table><tr><td data-bbox="705 174 1023 212">Component Description:</td><td data-bbox="1155 174 1350 246">KXLT-SURVEY- INV-QC18-032</td></tr><tr><td data-bbox="705 255 823 293">Amount:</td><td data-bbox="1155 255 1289 293">\$10,500.00</td></tr></table>	Component Description:	KXLT-SURVEY- INV-QC18-032	Amount:	\$10,500.00
Component Description:	KXLT-SURVEY- INV-QC18-032				
Amount:	\$10,500.00				

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB	\$95,340.00	\$90,863.00		\$57,388.00	
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	\$9,340.00	\$8,953.00	N/A	\$8,953.00	Costs per actual invoices from Dielectric
UHF . Broadband Panel, Side Mount Auxiliary /Interim, 10 kW input, low gain, horizontally polarized	\$47,350.00	\$45,000.00	N/A	\$44,925.00	3-19-18- Uploaded - PO19964 and Confirmation Order 407001
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Freight-Interim ANT	\$3,510.00	\$3,510.00	Freight to ship Interim ant. INV 93020	\$3,510.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Primary Antenna TUP-C2-6-1	\$29,130.00	\$28,800.00		\$0.00	
Retune Antenna	\$22,400.00	\$22,400.00	per PCI quote e17456-5 KXLT - EX-B	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$124,470.00	\$119,663.00	N/A	\$57,388.00	N/A
Total for all systems	\$1,703,811.24	\$1,439,602.01	N/A	\$697,009.20	N/A

Components

Actual Information	
Description	File Name

Elbow complex, broadband,
at antenna input, per 3 1/8.
feedline (if needed)

Component Description:

Balance - elbow
/reducer -
Dielectric - INV
89001

Amount:

\$895.30

Component Description:

Reducer & Elbow
- 2nd Inv -
Dielectric - INV
MAN00113

Amount:

\$4,028.85

Component Description:

INTERIM ELBOW
FOR ANT-KXLT-
DEPOSIT LINE
#17 AND 18

Amount:

\$4,028.85

Component Description:

KXLT-INT
ELBOW -INV
MAN00113-LINE
#17 AND 18

Amount:

\$4,028.85

<p>UHF . Broadband Panel, Side Mount Auxiliary/Interim, 10 kW input, low gain, horizontally polarized</p>	<table> <tr> <td data-bbox="718 174 1034 210">Component Description:</td><td data-bbox="1161 174 1362 327">Balance - interim antenna - Dielectric INV 89001</td></tr> <tr> <td data-bbox="718 338 831 374">Amount:</td><td data-bbox="1161 338 1283 374">\$4,492.50</td></tr> <tr> <td data-bbox="718 477 1034 512">Component Description:</td><td data-bbox="1161 477 1378 629">2nd invoice - interim transmitter - Dielectric - INV MAN00113</td></tr> <tr> <td data-bbox="718 640 831 676">Amount:</td><td data-bbox="1161 640 1299 676">\$20,216.25</td></tr> <tr> <td data-bbox="718 779 1034 815">Component Description:</td><td data-bbox="1161 779 1362 887">INTERIM ANTENNA LINE #1 KXLT</td></tr> <tr> <td data-bbox="718 898 831 934">Amount:</td><td data-bbox="1161 898 1299 934">\$20,216.25</td></tr> <tr> <td data-bbox="718 1037 1034 1072">Component Description:</td><td data-bbox="1161 1037 1362 1189">KXLT-INT ANTENNA LINE #1 INV-MAN- 00113</td></tr> <tr> <td data-bbox="718 1200 831 1236">Amount:</td><td data-bbox="1161 1200 1299 1236">\$20,216.25</td></tr> </table>	Component Description:	Balance - interim antenna - Dielectric INV 89001	Amount:	\$4,492.50	Component Description:	2nd invoice - interim transmitter - Dielectric - INV MAN00113	Amount:	\$20,216.25	Component Description:	INTERIM ANTENNA LINE #1 KXLT	Amount:	\$20,216.25	Component Description:	KXLT-INT ANTENNA LINE #1 INV-MAN- 00113	Amount:	\$20,216.25
Component Description:	Balance - interim antenna - Dielectric INV 89001																
Amount:	\$4,492.50																
Component Description:	2nd invoice - interim transmitter - Dielectric - INV MAN00113																
Amount:	\$20,216.25																
Component Description:	INTERIM ANTENNA LINE #1 KXLT																
Amount:	\$20,216.25																
Component Description:	KXLT-INT ANTENNA LINE #1 INV-MAN- 00113																
Amount:	\$20,216.25																
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>																
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>																
<p>Freight- Interim ANT</p>	<table> <tr> <td data-bbox="718 1749 1034 1785">Component Description:</td><td data-bbox="1161 1749 1347 1901">KXLT-Frieght- INT ant/line to staging per INV 93020</td></tr> <tr> <td data-bbox="718 1912 831 1948">Amount:</td><td data-bbox="1161 1912 1283 1948">\$3,510.00</td></tr> </table>	Component Description:	KXLT-Frieght- INT ant/line to staging per INV 93020	Amount:	\$3,510.00												
Component Description:	KXLT-Frieght- INT ant/line to staging per INV 93020																
Amount:	\$3,510.00																
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>																

Retune Antenna	Information not provided.
Sweep test of existing antenna	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$111,800.00	\$106,425.00		\$11,708.75	
Rigid Transmission Line - copper, 3 1/8"	\$111,800.00	\$106,425.00	N/A	\$11,708.75	N/A
Primary Transmission Line	\$12,500.00	\$12,500.00		\$11,500.00	
Disconnect existing Interior RF components	\$12,500.00	\$12,500.00	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	\$11,500.00	N/A
Sub-total	\$124,300.00	\$118,925.00	N/A	\$23,208.75	N/A
Total for all systems	\$1,703,811.24	\$1,439,602.01	N/A	\$697,009.20	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 3 1/8"	

Component Description:	2nd invoice - transmission line - Dielectric - INV MAN00113
Amount:	\$39,828.92

Component Description:	3rd invoice - transmission line - Dielectric INV 89001
Amount:	\$8,850.86

Component Description:	Dielectric - Transmission Line - INV 261007 - PO 20359. See cover sheet.
Amount:	\$2,499.45

Component Description:	Comparable equiv to DAC - Dielectric - INV 627014
Amount:	\$8,235.00

Component Description:	Transmission line credit memo - Dielectric - CM 120005
Amount:	(\$88,508.70)

Component Description:	TX LINE INTERIM KXLT DEPOSIT 45% LINE #2
Amount:	\$39,828.92

Component Description:	KXLT-INT-LINE- INV-MAN00113- LINES 2 AND 20
Amount:	\$40,699.58

	Component Description:	KXLT - Dielectric - T/L 33.5" long - INV 246018 - PO 20361
	Amount:	\$974.30
Disconnect existing Interior RF components	Component Description:	KXLT - DECOMM RF - INV QC18- 080
	Amount:	\$11,500.00

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$221,500.00	\$211,000.00		\$2,700.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$0.00	N/A
STRUCTURAL ANALYSIS	<i>\$11,000.00</i>	\$11,000.00	Structural Analysis of existing tower for new antenna system	\$2,700.00	N/A
Sub-total	\$221,500.00	\$211,000.00	N/A	\$2,700.00	N/A
Total for all systems	\$1,703,811.24	\$1,439,602.01	N/A	\$697,009.20	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Tall Tower (greater than 500')	<div> Component Description: KXLT - PCI - INV 7268 - Amount due on proposal acceptance per PO 20087 </div> <div> Amount: \$95,000.00 </div>
	<div> Component Description: KXLT - PCI - INV 7406 - PO 20087 - Amount due upon crew's arrival 39965.00 PLUS \$2500 for Weather days per Exhibit A, Line 2 (a). See cover sheet. </div> <div> Amount: \$39,465.00 </div>
	<div> Component Description: PCI - Line Refurbish - INV 7503 - includes outstanding freight charge per addendum 18317- 5. </div> <div> Amount: \$40,117.60 </div>
STRUCTURAL ANALYSIS	<div> Component Description: KXLT-FORD ANALYSIS-INV- 202031 </div> <div> Amount: \$2,700.00 </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
Outside Professional Services	\$273,514.00	\$253,647.50		\$130,278.86	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$205.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$205.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$525.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$4,572.50	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$4,572.50	N/A

Project management of the transition	\$115,024.00	\$109,200.00	CO PO 20392 - TO ACCOUNT FOR THE INTERIM FACILITIES AND OTHER ENGINEERING AND DESIGN ITEMS REQUIRED TO BE PERFORMED TO TRANSITION TO THE REPACK CHANNEL ARE IDENTIFIED IN ATTACHED CO /PO.	\$109,087.50	N/
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,400.00	N/
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,970.00	N/

Prepare request for Special Temporary Authorization	\$8,200.00	\$6,000.00	N/A	\$1,125.00	N/
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/
Quarterly reporting -Atty	\$4,500.00	\$4,500.00	Preparation and submittal of the FCC required quarterly report 387 by attorney. We estimate \$750/qtr over 6 qtr's.	N/A	N/
Vendor Travel Expenses	\$12,420.00	\$12,420.00	VENDOR TRAVEL EXPENSE REIMBURSEMENT EST PER QUOTE QC17001- ITEMS 1010-1015- CO PO 20392 ADDED \$2,808.00	\$10,393.86	N/
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$14,720.00	\$14,000.00	N/A	N/A	N/

Sub-total	\$273,514.00	\$253,647.50	N/A	\$130,278.86	N/
Total for all systems	\$1,703,811.24	\$1,439,602.01	N/A	\$697,009.20	N/

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: LEGAL KXLT APRIL17, CP 399
	Amount: \$205.00
	Component Description: LEGAL JULY17 KXLT - CP 399
	Amount: \$2,265.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: KXLT- LOHNES - LICENCE TO COVER INV 201811-0275-16
	Amount: \$525.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: KXLT - CP Atty Fees INV June 17
	Amount: \$2,307.50
	Component Description: KXLT- CP Atty fees
	Amount: \$205.00
	Component Description: KXLT - CP Atty Fees INV JULY 17
	Amount: \$2,265.00

Project management of the transition	Component Description: KXLT- PM FOR APR-JULY 18 - INV QC17-070 Amount: \$26,572.50
	Component Description: KXLT-QCOMM- PM-INV QC17-150 Amount: \$19,275.00
	Component Description: KXLT- PM- 1THRU3-1- INV QC18-045 - RFAS - CORRECTED ZIP CODE FOR PER DIEM Amount: \$17,137.50
	Component Description: KXLT- PM FOR AUG-NOV 18 -PM- INV QC19-019 - Amount: \$34,350.00
	Component Description: KXLT-PM- 8THRU12 17 - INV QC18-016 Amount: \$11,752.50
Prepare and or review reimbursement form	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Perform engineering study for new channel assignment and antenna development	Component Description:		NEW CHANNEL
	Amount:		ENGR - KXLT INV \$2,400.00
	Component Description:		KXLT- LOHNES- CA -INV 201707- 0275-16-35906
	Amount:		\$2,400.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:		ENGR CP INV
	Amount:		FOR KXLT \$1,970.00
	Component Description:		KXLT - LOHNES- CP -INV 201707- 0275-16-35906
	Amount:		\$1,970.00
Prepare request for Special Temporary Authorization	Component Description:		KXLT- LOHNES STA - INV 201809- 0275-16
	Amount:		\$1,125.00
Comprehensive coverage verification via field study, if needed	Information not provided.		
Quarterly reporting -Atty	Information not provided.		

Vendor Travel Expenses	<div data-bbox="711 174 1385 367"> <p>Component Description: KXLT-QCOMM-PM-INV QC17-150- ITEMS - 1010-1015 TRAVEL</p> <p>Amount: \$1,576.26</p> </div> <div data-bbox="711 474 1369 864"> <p>Component Description: KXLT-PM-TRAVEL- JAN THUR MAR 18 INV - QC18-045-RFAS CORRECTED ZIP CODE FOR PER DIEM CALC AT \$64/DAY</p> <p>Amount: \$2,097.60</p> </div> <div data-bbox="711 972 1375 1240"> <p>Component Description: KXLT-QCOMM-PM-INV QC19-019- ITEMS - 1010 TRAVEL TIME TO /FRO -OFFICE TO STATION</p> <p>Amount: \$6,720.00</p> </div>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Other Expenses	\$69,837.14	\$69,272.14		\$19,751.00	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	Rent 40 yard disposal bin on site to capture all waste from on site system integration and tower vendors with multiple pickups. Est 6 months on site with potential hazardous waste.	\$494.99	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations.	N/A	N/A

Additional Insurance	\$118.67	\$118.67	***System Notice: Estimate adjusted and locked because line has been superseded. ***Additional insurance to cover equipment while in storage	\$118.67	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,450.00	N/A
Equipment Storage	\$12,600.00	\$12,600.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	\$12,600.00	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	Required FCC notification.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	\$4,087.34	N/A

Internal Expenses	\$5,038.47	\$5,038.47	Internal labor costs - including personnel costs for work performed exclusively for Repack activities.	N/A	N/A
Sub-total	\$69,837.14	\$69,272.14	N/A	\$19,751.00	N/A
Total for all systems	\$1,703,811.24	\$1,439,602.01	N/A	\$697,009.20	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	<div> Component Description: KXLT-DISPOSAL-SUNSHINE-INV0000398983 </div> <div> Amount: \$494.99 </div> <div> Component Description: Dumpster rental for debris from repack - Sunshine - INV0000398983 </div> <div> Amount: \$494.99 </div>
Develop and air announcement of upcoming channel change	Information not provided.

Additional Insurance	<div data-bbox="707 174 1385 367"> <p>Component Description: Extra insurance on equipment stored in storage facility - Winters - INV 99459</p> <p>Amount: \$118.67</p> </div> <div data-bbox="707 474 1372 705"> <p>Component Description: KXLT portion of extra insurance to cover equipment in storage - Winters - INV 99459</p> <p>Amount: \$118.67</p> </div>
DTV Medical Facility Notification	<div data-bbox="707 846 1348 958"> <p>Component Description: KXLT-RF - MED-INV 1030</p> <p>Amount: \$2,450.00</p> </div>

Equipment Storage	Component Description: Storage fees 12/26 /17 thru 3/25/18. Casey's INV 1005B Amount: \$1,800.00
	Component Description: Storage 12/26/18 - 3/25/2019 - Casey's - INV 1064 Amount: \$1,800.00
	Component Description: Storage 3/26/19 - 6 /25/19 - Casey's - INV 1029 Amount: \$1,800.00
	Component Description: Storage 6/26/19 to 9 /25/19 - Casey's - INV 1032 Amount: \$1,800.00
	Component Description: KXLT - CASEY STORAGE 4TH QTR 18 - INV 1022 Amount: \$1,800.00
	Component Description: Storage 9/26/19 to 12/25/19 - Casey's - INV 1034 Amount: \$1,800.00
	Component Description: KXLT - STORAGE 3RD QTR 18 - INV 1013 Amount: \$1,800.00
MVPD Notification of Channel Change	Information not provided.

FCC Filing Fees - Special Temporary Authorization request	Information not provided.																
Equipment Delivery and Handling Charges	<table> <tr> <td>Component Description:</td><td>Forklift fee to move equipment into storage on 12/26 /17. Casey's Garage - INV 1005B</td></tr> <tr> <td>Amount:</td><td>\$500.00</td></tr> <tr> <td>Component Description:</td><td>Delivery of Equipment on 12/18 /19 - Casey's - INV 1040</td></tr> <tr> <td>Amount:</td><td>\$1,100.00</td></tr> <tr> <td>Component Description:</td><td>KXLT-FORKLIFT TO UNLOAD TX EQ FROM TRUCK INTO STATION. INV 158142464-001</td></tr> <tr> <td>Amount:</td><td>\$737.34</td></tr> <tr> <td>Component Description:</td><td>KLXT- CASEY -EQ DELIVERY FROM STAGING AREA TO STATION FOR INSTALL - INV 1017</td></tr> <tr> <td>Amount:</td><td>\$1,750.00</td></tr> </table>	Component Description:	Forklift fee to move equipment into storage on 12/26 /17. Casey's Garage - INV 1005B	Amount:	\$500.00	Component Description:	Delivery of Equipment on 12/18 /19 - Casey's - INV 1040	Amount:	\$1,100.00	Component Description:	KXLT-FORKLIFT TO UNLOAD TX EQ FROM TRUCK INTO STATION. INV 158142464-001	Amount:	\$737.34	Component Description:	KLXT- CASEY -EQ DELIVERY FROM STAGING AREA TO STATION FOR INSTALL - INV 1017	Amount:	\$1,750.00
Component Description:	Forklift fee to move equipment into storage on 12/26 /17. Casey's Garage - INV 1005B																
Amount:	\$500.00																
Component Description:	Delivery of Equipment on 12/18 /19 - Casey's - INV 1040																
Amount:	\$1,100.00																
Component Description:	KXLT-FORKLIFT TO UNLOAD TX EQ FROM TRUCK INTO STATION. INV 158142464-001																
Amount:	\$737.34																
Component Description:	KLXT- CASEY -EQ DELIVERY FROM STAGING AREA TO STATION FOR INSTALL - INV 1017																
Amount:	\$1,750.00																
Internal Expenses	Information not provided.																

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,703,811.24	\$1,439,602.01
			\$697,009.20

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Louis Wall <i>President</i> 04/22/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Louis Wall <i>President</i></p> <p>04/22/2021</p>

Attachments