

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility 14040 | Service: DTV | Call | KRMA-TV | Channel: 33 (UHF) |
|-----------------------|--------------|-------|---------|-------------------|
| ID: | | Sign: | | |
| File 000002 | 7982 | | | |
| Number: | | | | |
| FRN: 0001615582 | Date | 01/30 | | |
| | Submitted: | /2019 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|------------------------|--------------------|
| ROCKY MOUNTAIN PUBLIC MEDIA, INC. Doing Business As: ROCKY MOUNTAIN PUBLIC MEDIA, INC. | DANNA LUO 1089 BANNOCK STREET DENVER, CO 80204 | +1 (303) 892- 6666 | dannaluo@rmpbs. org | Not-for- Profit |
| | United States | | | |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information **James Schoedler** 1069 S Downing +1 (303) 725jschoedler@usa. KRMA Repack Project Street 9043 net Manager Denver, CO 80209 JB Schoedler Associates United States LLC

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | To transition from CH 18 to CH 33 KRMA must replace its antenna, transmission line, and main transmitter. The backup transmitter will be retuned. Installation will take place in 2018 so that testing can begin on 12/1/18 or soon thereafter. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| ransmitter | Section | Question | Response |
|------------|-------------------------------------|--|-----------------------|
| | Existing Transmitter Description | Type of change | Purchase New |
| | | Use | Auxiliary (Backup) |
| | | Description of Use | Low Power Backup |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is this transmitter currently shared with another station? | No |
| | | Is this transmitter currently in operating condition? | Yes |
| | Existing Transmitter | Manufacturer | |
| | Manufacturer and Type | Model | Innovator LX |
| | | Year | 2009 |
| | | Туре | Solid State |
| | | Solid State Cooling | Air Cooled |
| | | Solid State Power Capacity | 3 kW |

Add Transmitter Information

| Auxiliary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|---|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Auxiliary (Backup) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | UAXTE- 6R44 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power capacity | 3.6 kW | | |
| | | Justification for New Transmitter | KRMA originally requested funds to retune the existing Axcera transmitter, but after submitting sample rf modules to UBS /Axcera for re-tuning, the company has advised that due to the age and design of the modules the re- tuning will not be possible. | | |

| ransmitter | Section | Question | Response |
|------------|---|--|----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | No |
| - | | Description | N/A |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | | Туре | N/A |
| | | Size | N/A |
| | | Other Size | N/A |
| | Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | | Size | N/A |
| | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | | Is a channel 14 Mask Filer needed? | N/A |
| | | Is additional field engineering time needed? | N/A |
| | | Number of Days | N/A |

Auxiliary Other Transmitter Costs

Other Transmitter Cost Not Listed

Auxiliary Other Transmitter Co Transmitter Information not provided.

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Power CD | | |
| | | Year | 2009 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Single | | |
| | | Power Capacity | 30 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|---|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | ULXTE-50 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 31.7 kW | | |
| | | Justification for New Transmitter | Refer to attached Transition Plan exhibit. | | |

Primary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------------|---------------------------------------|----------------------------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | Yes |
| | Power | 150 kVA | |
| | Rigid Conduit and Wiring | Yes | |
| | | Size | 1 inches |
| | | Length | 1.0 feet |
| | | Other Electrical Service | Yes |
| | | Description | Disconnection of existing. |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|-----|
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary | Other Transmitter Cost Not Listed | | |
|-------------|-----------------------------------|--|--|
| Transmitter | Name | Description | |
| | Site Survey | Engineering visit to specify transmitter installation. | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |

| Manufacturer | |
|--------------|-------------------------|
| Model | TFU-32DSC /VP-R C190 |
| Year | 2009 |

| Primary | New Antenna Costs | | | |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU-38DS /VP-R C19 |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Existing antenna does not cover new channel |

| Primary | Other Antenna Costs | | | |
|---------|--------------------------------|---|---------------------------|--|
| Antenna | Section | Question | Response | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No | |
| | | Туре | | |
| | | Number of channels supported | N/A | |
| | | Frequencies of channels supported | N/A | |
| | | Frequency | N/A | |
| Elbow (| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes | |
| | | Broadband or Single Channel? | Single Channel | |
| | | Feed Line Size | 6 1/8 inches inches | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes | |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes | |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | No | |

| Primary Antenna | Other Antenna Cost Not Listed | | |
|--------------------|-------------------------------|--|--|
| | Name | Description | |
| | Installation | Removal of old antenna and installation of new. | |
| | Transportation to site | Transportation to site on 4-wheel drive road. | |
| | Freight | Shipping from manufacturer to offload point in Denver. | |

| Interim | New Antenna Costs | | | |
|---------|--------------------------------------|--|----------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Type | Class | Class A | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 115.0 kW | |
| | | Manufacturer | | |
| | | Model | SFN-2030- 5645-16 | |
| | | Year | 2019 | |

| Justification for New Antenna | An existing RF |
|-------------------------------|-------------------|
| | |
| | Technologie |
| | CH 18 |
| | antenna |
| | planned for |
| | interim use |
| | was found t |
| | have a |
| | burned |
| | center |
| | conductor |
| | and shorting |
| | ring. It is no |
| | repairable |
| | and therefo |
| | a new |
| | interim |
| | antenna is |
| | needed to |
| | stay on the |
| | air during |
| | main |
| | |
| | antenna |
| | replacemen |

Interim Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Interim Antenna | Other Antenna Cost Not Listed | | |
|--------------------|------------------------------------|---|--|
| | Name | Description | |
| | Coaxial Switch for Interim Antenna | Dielectric 3 Port Coaxial Switch and Elbows needed to connect new interim antenna with transmitter RF system. | |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| ransmissio | n Section | Question | Response |
|------------|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Purchase New |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission | Manufacturer | |
| | Line Manufacturer and Type | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 379 feet per run |

Primary Existing Transmission Line

| Primary | New Transmission Line | | | |
|-------------|--------------------------------|---|--|--|
| Transmissio | on Line Section | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Туре | Rigid | |
| | | Diameter | 6 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 19 3/4 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 379 feet per run | |
| | | Justification for New Transmission Line | Existing transmission line is not suitable for new channel | |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Response

Modify Existing

Primary (Main)

N/A

No

Yes

Yes

Yes

Leased

| Primary | Existing Tower | | |
|---------|-------------------------------|---|--|
| Tower | Section | Question | |
| | Existing Tower Description | Type of change | |
| | | Tower Use | |
| | | Description of Use | |
| | | Ownership | |
| | | Is this tower consider Complex? | |
| | | Is this tower currently shared with any other stations? | |
| | | One or more FM, AM or TV radio broadcaster(s) | |
| | | Others Types of Users | |
| | | Is tower documented for structural analysis? | |
| | | Is tower compliant with Rev G? | |

| | Is tower documented for structural analysis? | Yes |
|--|--|----------------------|
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1023484 |
| Coordinates (NAD83 (North American Datum | Latitude (NAD83) | 39° 40' 17.4" N- |
| of 1983)) | Longitude (NAD83) | 105° 13' 08.0" W- |
| | Overall Structure Height | 273.95 feet |
| | Support Structure Height | 271.98 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 7685.60 feet |
| | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Bear Creek Development Corporation |
| Date Constructed | 11/08/1988 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 83535 | KVOD | FM |
| 57219 | KCEC | DTV |

Other Types of Users

Users

2-way radio

Cellular

Primary Tower Modification Costs

Tower

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

| Primary Tower | Tower Rigging Costs | | | |
|------------------|---------------------------------|-----------------------------------|----------|--|
| | Section | Question | Response | |
| | Tower Rigging Costs | Complex Tower | N/A | |
| | Helicopter Services Required | Are helicopter services required? | No | |

Other Tower Expenses Not Listed

PrimaryOther Tower ExpenseTowerInformation not provided.

| Outside | Section | Question | Response |
|--------------|--|--|--|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 500 |
| - | | Explanation | Overall project management and coordination of procurement process. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 1 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| - | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| | Services | For Auxiliary Facility | No |
| | | For Main Facility | Yes |

| | Prepare and file Form FCC License to | Yes |
|----------------------------------|--|-----|
| | Cover Application | |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed Professional Services rootsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | No |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Other Expenses

| Name | Description |
|---|--|
| Interim and Final Transmission Line Components | Transmission line components for interim and final configuration not covered elsewhere. |
| Electrical Design Engineering | Electrical requirements of new main and auxiliary transmitters require extensive electrical rework. Contractor requested drawings and panel schedules from an electrical designer. |
| Replacement Coaxial Switching System | Dielectric has advised that re-use of the existing waveguide switching system is not practical. A replacement coaxial system is required instead. |
| Temporary Antenna Installation | A temporary antenna installation on the tower ice bridge is required during installation of the new antenna. |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmitter ULXTE-50 | \$903,135.16 | \$901,885.16 | | \$646,025.17 | |
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | \$868,085.16 | \$868,085.16 | This amount is based on revised proposal obtained from Gates Air. See attached exhibit: Quote G- 63421. | \$646,025.17 | N/A |
| Site Survey | \$6,500.00 | \$6,500.00 | Site survey is required to determine plan for replacement transmitter installation. | N/A | N/A |
| Other Electrical Service: Disconnection of existing. | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |
| Transformer 3 phase/480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 1" Rigid Conduit and Wiring | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |

| Auxiliary Transmitter UAXTE-6R44 | \$169,061.70 | \$169,061.70 | | \$111,241.14 | |
|---|----------------|----------------|---|----------------|-----|
| UHF - Air Cooled Solid State Transmitter 3.6 kW | \$169,061.70 | \$169,061.70 | See GatesAir quote Q- 63424 uploaded with this application. | \$111,241.14 | N/A |
| Sub-total | \$1,072,196.86 | \$1,070,946.86 | N/A | \$757,266.31 | N/A |
| Total for all systems | \$2,068,437.90 | \$1,857,299.90 | N/A | \$1,254,172.20 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| UHF - Liquid Cooled Solid | | |
|---|---------------------------|----------------------------|
| State Transmitter 31.7 kW | Component Description: | Initial payment |
| | | with order for ULXTE-50 |
| | | Transmitter |
| | | System |
| | Amount: | \$217,021.29 |
| | Amount | ΨZ11,0Z1.20 |
| | Component Description: | 25% Payment |
| | | due 8/30/18 for |
| | | main transmitter |
| | Amount: | \$214,271.29 |
| | Component Description: | Deionized water |
| | | provided for |
| | | primary |
| | | transmitter |
| | | installation. |
| | Amount: | \$461.30 |
| | Component Description: | Invoice #2 for |
| | | Main Transmitter - |
| | | 25% installment |
| | | due 5/30/2018 |
| | Amount: | \$214,271.29 |
| Site Survey | Information not provided. | |
| Other Electrical Service: Disconnection of existing. | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| 1" Rigid Conduit and Wiring | Information not provided. | |

| UHF - Air Cooled Solid State Transmitter 3.6 kW | Component Description: | 1/3 Down Payment for Auxiliary/Backup |
|--|------------------------|---|
| | | Transmitter |
| | Amount: | \$55,620.57 |
| | Component Description: | 1/3 payment due prior to shipping |
| | | for Auxiliary |
| | | /Backup |
| | | Transmitter |
| | Amount: | \$55,620.57 |
| | | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Interim Antenna SFN- 2030-5645-16 | \$75,507.00 | \$75,327.00 | | \$68,777.00 | |
| Coaxial Switch for Interim Antenna | \$23,132.00 | \$23,132.00 | A coaxial switch is required to feed interim antenna from transmitter RF system. See Proposal 180177SM from Dielectric for costs. | \$23,132.00 | N/A |
| UHF - Lower Power, Side Mount, Class A, basic slot antenna, 115 kW input, directional,, elliptically or circularly polarized | \$45,645.00 | \$45,645.00 | Updated estimated cost includes shipping billed on invoice C2186-B. | \$45,645.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | N/A | N/A |
| Primary Antenna TFU- 38DSC/VP-R C190 | \$486,779.00 | \$446,069.00 | | \$356,719.00 | |

| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | \$356,719.00 | \$356,719.00 | Several line items are now consolidated in this line, including antenna, scatter analysis, side-mount brackets, elbow complex and transmission line. This is the current total of the Dielectric sales order after change orders, not including shipping. | \$356,719.00 | Actual costs are reported on the line correspondin to the antenna as the invoices from the manufacture are not broken dowr according to the categorie listed in the estimated costs columr |
|--|--------------|--------------|--|--------------|---|
| Freight | \$9,500.00 | \$9,500.00 | Freight Cost to Denver, Colorado provided in Dielectric email dated 6/22/17 (attached to Form). | N/A | N/A |
| Transportation to site | \$0.00 | \$0.00 | Included in antenna installation cost. | N/A | N/A |
| Installation | \$79,850.00 | \$79,850.00 | Installation cost determined by Rex Industries proposal 217-301 attached to Form 399. | N/A | N/A |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$0.00 | This cost is now included in antenna base cost. | N/A | N/A |
|---|----------------|----------------|---|----------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$0.00 | This cost is now included in antenna base cost. | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$0.00 | This cost is now included in antenna base cost. | N/A | N/A |
| Sub-total | \$562,286.00 | \$521,396.00 | N/A | \$425,496.00 | N/A |
| Total for all systems | \$2,068,437.90 | \$1,857,299.90 | N/A | \$1,254,172.20 | N/A |

Components

| Actual Information Description | File Name | |
|---------------------------------------|-----------------------------------|---|
| Coaxial Switch for Interim Antenna | Component Description: Amount: | 50% payment due with order. \$11,566.00 |
| | Component Description: Amount: | 50% due prior to shipment. \$11,566.00 |

| Mount, Class A, basic slot antenna, 115 kW input, | Component Description: | 50% payment w order |
|---|---------------------------|---|
| directional,, elliptically or circularly polarized | Amount: | \$22,397.50 |
| | Component Description: | Final payment including shippir for interim CH 3 antenna. |
| | Amount: | \$23,247.50 |
| Sweep test of existing antenna | Information not provided. | |
| UHF - High Power, Side Mount, basic slot antenna, | | |
| 1000 kW input, directional,, elliptically or circularly polarized | Component Description: | Invoice for curre balance due. Shipping and site visit to be invoice later. |
| | Amount: | \$32,484.73 |
| | Component Description: | Invoice for 45% due prior to shipment; invoic |
| | | includes adjustments for two change orders, also |
| | | attached. This is corrected invoice to accurately describe the side |
| | Amount: | mount antenna. \$165,171.15 |
| | Component Description: | Initial payment with order for TF |
| | | 38DSC/VP-R hig power antenna. |
| | Amount: | \$159,063.12 |
| Freight | Information not provided. | |

| Transportation to site | Information not provided. |
|---|---------------------------|
| Installation | Information not provided. |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmission Line | \$76,558.00 | \$0.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$76,558.00 | \$0.00 | This cost is now included in antenna base cost as Dielectric provided a single sales order and invoices for antenna and transmission line. | N/A | N/A |
| Sub-total | \$76,558.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,068,437.90 | \$1,857,299.90 | N/A | \$1,254,172.20 | N/A |

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$96,800.00 | \$12,000.00 | | \$5,839.90 | |
| Short Tower (less than 500') | \$84,200.00 | \$0.00 | N/A | \$0.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$5,839.90 | N/A |
| Sub-total | \$96,800.00 | \$12,000.00 | N/A | \$5,839.90 | N/A |
| Total for all systems | \$2,068,437.90 | \$1,857,299.90 | N/A | \$1,254,172.20 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Short Tower (less than 500') | Information not provided. |
| Structural engineering tower load study for well documented tower | |

| Component Description: | A second interim antenna study was required as the first antenna chosen and studied did not pass RFR requirements. This study was for a RF Technologies SFN antenna. \$500.00 |
|-----------------------------------|--|
| Component Description: Amount: | Tower Analysis - Main Tower - January Labor - Includes PO #22547 \$3,275.00 |
| Component Description: | Invoice for structural study for mounting interim antenna during main antenna replacement. \$1,000.00 |
| Component Description: | Invoice for structural study of an Andrew ALP8 interim antenna to be mounted on ice bridge of tower. \$1,000.00 |

| Component Description: | Tower Analysis - |
|------------------------|------------------|
| | Main Tower - |
| | Labor for |
| | December 2017 - |
| | Includes PO |
| | #22547 |
| Amount: | \$1,064.90 |
| | |
| | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$132,340.00 | \$125,250.00 | | \$24,920.75 | |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,952.00 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Total for all systems | \$2,068,437.90 | \$1,857,299.90 | N/A | \$1,254,172.20 | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sub-total | \$132,340.00 | \$125,250.00 | N/A | \$24,920.75 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | \$356.25 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$600.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$0.00 | N/A |
| Project management of the transition | \$79,000.00 | \$75,000.00 | N/A | \$19,012.50 | N/A |

Components

| Actual Information Description | File Name |
|-----------------------------------|---------------------------|
| RF Exposure Measurements | Information not provided. |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
|---|-----------------------------------|--|
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Legal Fees \$139.00 |
| | Component Description: Amount: | Legal Fees \$878.00 |
| | Component Description: Amount: | Legal Fees \$917.00 |
| | Component Description: Amount: | Legal Fees \$600.00 |
| | Component Description: Amount: | Legal Fees \$2,418.00 |
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the transition | Component Description: | Project Management Fees |
| | Amount: | - May 2017 \$1,125.00 |
| | Component Description: | Project Management Fees - October 2017 |
| | Amount: | \$225.00 |
| | | |

| Component Description: Amount: | Project Management Fees - April 2018 \$225.00 |
|-----------------------------------|--|
| Component Description: Amount: | Project Management Fees - May 2018 \$1,218.75 |
| Component Description: Amount: | Legal advice related to management of project \$150.00 |
| Component Description: Amount: | Project Management Fees - March 2018 \$450.00 |
| Component Description: Amount: | Project Management Fees - June 2017 (includes all line items except 6/26 and 6/27). \$1,275.00 |
| Component Description: Amount: | Project Management Fees - July-August 2018 \$1,575.00 |
| Component Description: Amount: | Repack Project Management Fees - September 2018 \$975.00 |

| Component Description: Amount: | Project Management Fees - December 2018 \$1,275.00 |
|-----------------------------------|--|
| Component Description: Amount: | Project Management Fees - November 2017 \$300.00 |
| Component Description: Amount: | Legal Advice related to management of project - January 2018 \$800.00 |
| Component Description: Amount: | Repack Project Management Fees - October 2018 \$1,218.75 |
| Component Description: Amount: | Preparation of STA for temporary operation during main antenna replacement. \$356.25 |
| Component Description: Amount: | Legal advice related to management of project - line item from 2/6/2018 only. \$50.00 |
| Component Description: | Project Management Fees - August 2017 \$150.00 |

| Component Description: Amount: | Project Management Fees - February 2018 \$506.25 |
|-----------------------------------|---|
| Component Description: Amount: | Project Management Fees - June 2018 \$975.00 |
| Component Description: | Project Management Fees - July 2017 (all line items except 7/6 /17) |
| Amount: | \$656.25 |
| Component Description: Amount: | Repack Project Management Fees - January 2018 \$731.25 |
| Component Description: | Project Management Fees for the month of December 2017 |
| Amount: | \$937.50 |
| Component Description: | Project Management Fees - November 2018 |
| Amount: | \$2,793.75 |
| Component Description: | Legal advice related to management of project - December 2017 |
| Amount: | \$50.00 |

| | Component Description: Amount: | Legal advice related to management of project - line items for 2/6 and 2/14 only \$300.00 |
|---|-----------------------------------|---|
| | Component Description: Amount: | Legal Advice related to management of project \$50.00 |
| | Component Description: Amount: | Project Management Fees - September 2017 \$450.00 |
| | Component Description: Amount: | Project Management Fees for April 2017. \$600.00 |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Engineering Fees for Preparation of CP Application - line items for 6/26 |
| | Amount: | and 6/27/17. \$450.00 |
| | Component Description: | Engineering Fees for CP Application - line item for 7/6 |
| | Amount: | only \$150.00 |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|---|---------------------------|------------------|
| Prepare request for Special | | |
| Temporary Authorization | Component Description: | Preparation of |
| | | STA for temporar |
| | | operation during |
| | | main antenna |
| | | replacement |
| | Amount: | \$356.25 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificati |
|--|--------------------------------|-------------------|---|-------------|---|
| Other Expenses | \$128,257.04 | \$127,707.04 | | \$40,649.24 | |
| Equipment Delivery and Handling Charges | \$12,597.40 | \$12,597.40 | Towing company 4WD transport of transmitters to site. Forklift rental to lift transmitters to 2nd floor entrance of transmitter building. See individual invoices for details. Revised estimated cost includes insurance rider for equipment in transit. | \$12,597.40 | Original c estimate v based c transporta direct to s actual cc also inclui tempora offloadir and stora due to b weather t delayer access to mountain site. |

| Interim and Final Transmission Line Components | \$5,431.84 | \$5,431.84 | Transmission line components required for interim and final installations, not included in other proposals. Quotes obtained and items purchased as required. Each invoice will contain a justification. Revised | \$5,431.84 | N/A |
|--|-------------|-------------|---|-------------|-----|
| | | | estimated cost | | |
| | | | due to addition | | |
| | | | of shipping. | | |
| | | | or snipping. | | |
| Temporary | \$14,870.00 | \$14,870.00 | RMPBS | \$14,870.00 | N/A |
| Antenna | | | planned to use | | |
| Installation | | | a used RF | | |
| | | | Technologies | | |
| | | | SFN CH 18 | | |
| | | | antenna during | | |
| | | | main antenna | | |
| | | | replacement. | | |
| | | | This antenna | | |
| | | | was found to be defective. It | | |
| | | | required | | |
| | | | troubleshooting | | |
| | | | in place and | | |
| | | | de-installation | | |
| | | | at extra cost. | | |
| | | | | | |
| | | | See Rex | | |
| | | | See Rex Industries | | |
| | | | | | |

| Replacement Coaxial Switching System | \$23,312.80 | \$23,312.80 | See Dielectric quote 180074ASM uploaded with this application to replace an existing waveguide switching system (main and backup transmitter, antenna and load) that Dielectric advises cannot be used on the new channel. | \$0.00 | N/A |
|---|-------------|-------------|---|------------|-----|
| Electrical Design Engineering | \$3,000.00 | \$3,000.00 | Cost estimate based on verbal quote from Green Mountain Electrical Consultants. | \$2,800.00 | N/A |
| MVPD Notification of Channel Change | \$2,500.00 | \$2,500.00 | N/A | \$1,963.00 | N/A |
| Develop and air announcement of upcoming channel change | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,987.00 | N/A |
| Local Zoning | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$48,495.00 | \$48,495.00 | N/A | N/A | N/A |

| Sub-total | \$128,257.04 | \$127,707.04 | N/A | \$40,649.24 | N/A |
|-----------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$2,068,437.90 | \$1,857,299.90 | N/A | \$1,254,172.20 | N/A |

Components

| Actual Information Description | File Name | |
|--|------------------------|--|
| Equipment Delivery and Handling Charges | Component Description: | Add trip transit coverage - delivery of transmitters to |
| | Amount: | Mt. Morrison site. \$1,500.00 |
| | Component Description: | Fueling charge for forklift rental. |
| | Amount: | \$38.33 |
| | Component Description: | Heavy duty forklift was required to move transmitter equipment into 2nd floor entrance of transmitter building. Estimate obtained for one week rental. Due to weather delays rental had to be extended past 2 weeks (4 week rental). \$3,424.07 |
| | Component Description: | Transportation of |
| | | transmitters to Mt. Morrison via 4WD flatbed vehicle. |
| | Amount: | \$7,635.00 |

| Interim and Final Transmission Line Components | Component Description: Amount: | 1-5/8" flange gas barrier for interim antenna transmission line. \$274.05 |
|--|-----------------------------------|--|
| | Component Description: Amount: | 3-1/8" to type N reducer required for sweep testing of interim antenna transmission line \$637.36 |
| | Component Description: | 30 feet of 1-5/8" flexible transmission line with connectors and adapter to connect new backup transmitter to interim antenna while main transmitter and antenna are replaced. \$1,895.85 |
| | Component Description: | A 6-1/8" directional coupler to provide test monitoring of the main RF signal was not included in the GatesAir or Dielectric proposals. This is an essential item that was ordered separately. \$2,624.58 |

| Temporary Antenna Installation | Component Description: Amount: | Mounting and de- mounting of interim CH 18 antenna including in-place troubleshooting of high VSWR. \$14,870.00 |
|---|-----------------------------------|---|
| Replacement Coaxial Switching System | Information not provided. | |
| Electrical Design Engineering | Component Description: Amount: | Engineering of transmitter electrical facilities \$2,800.00 |
| MVPD Notification of Channel Change | Component Description: Amount: | DTVNotification Invoice INV-001908 - KRMA MVPD Notifications with Estimate. \$1,963.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| DTV Medical Facility Notification | Component Description: Amount: | DTVNotification Invoice INV-001909 - KRMA Medical Notifications with Estimate \$2,987.00 |
| Local Zoning Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |

| Cost Information | Grand Total | | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$2,068,437.90 | \$1,857,299.90 | \$1,254,172.20 | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|---|
| 1 | declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | DANNA LUO CHIEF FINANCIAL OFFICER 01/30/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is | |
|---------------|--|------------|
| | a prerequisite for obtaining the payments herein requested. | |
| an au name | I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | |
| | | 01/30/2019 |

Attachments

-