



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **14040** | Service: **DTV** | Call **KRMA-TV** | Channel: **33 (UHF)** |
ID: | Sign:
File **0000027982**
Number:
FRN: **0001615582** | Date **03/25**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|------------------------|--------------------|
| ROCKY MOUNTAIN PUBLIC MEDIA, INC. Doing Business As: ROCKY MOUNTAIN PUBLIC MEDIA, INC. | DANNA LUO 1089 BANNOCK STREET DENVER, CO 80204 United States | +1 (303) 892- 6666 | dannaluo@rmpbs. org | Not-for- Profit |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|-----------------------|------------------------|
| James Schoedler <i>KRMA Repack Project Manager</i> <i>JB Schoedler Associates LLC</i> | 1069 S Downing Street Denver, CO 80209 United States | +1 (303) 725- 9043 | jschoedler@usa. net |

**Broadcaster
Information
and
Transition
Plan**

| Question | | Response |
|--|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | | No |
| Briefly describe transition plan | | To transition from CH 18 to CH 33 KRMA must replace its main antenna, transmission line, RF switching, main and backup transmitters. An interim antenna on the new channel will be used during replacement of the main antenna. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Auxiliary
Transmitter****Add Transmitter Information**

| Section | Question | Response |
|---|--|-----------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Low Power Backup |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Innovator LX |
| | Year | 2009 |
| | Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 3 kW |

**Auxiliary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | UAXTE- 6R44 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 3.6 kW |
| | Justification for New Transmitter | KRMA originally requested funds to retune the existing Axcera transmitter, but after submitting sample rf modules to UBS /Axcera for re-tuning, the company has advised that due to the age and design of the modules the re- tuning will not be possible. |

**Auxiliary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--|---|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

**Auxiliary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Power CD |
| | Year | 2009 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 30 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-50 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 31.7 kW |
| | Justification for New Transmitter | Refer to attached Transition Plan exhibit. |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------------------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 1 inches |
| | Length | 1.0 feet |
| | Other Electrical Service | Yes |
| | Description | Disconnection of existing. |

| | | |
|--|---|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | | Description |
|-------------|--|--|
| Site Survey | | Engineering visit to specify transmitter installation. |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | | |

| | |
|--------------|-------------------------|
| Manufacturer | |
| Model | TFU-32DSC /VP-R C190 |
| Year | 2009 |

Primary
Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------------------|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | | |

| | |
|-------------------------------|---|
| Model | TFU-38DSC /VP-R C190 |
| Year | 2018 |
| Justification for New Antenna | Existing antenna does not cover new channel |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

**Primary
Antenna**

Other Antenna Cost Not Listed

| Name | | Description |
|------------------------|--|--|
| Installation | | Removal of old antenna and installation of new. |
| Transportation to site | | Transportation to site on 4-wheel drive road. |
| Freight | | Shipping from manufacturer to offload point in Denver. |

**Interim
Antenna**

New Antenna Costs

| Section | Question | Response |
|--|--|----------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Type | Class | Class A |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 115.0 kW |
| | Manufacturer | |
| | Model | SFN-2030- 5645-16 |
| | Year | 2019 |

| | | |
|--|-------------------------------|---|
| | Justification for New Antenna | An existing RF Technologies CH 18 antenna planned for interim use was found to have a burned center conductor and shorting ring. It is not repairable and therefore a new interim antenna is needed to stay on the air during main antenna replacement. |
|--|-------------------------------|---|

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|---------------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Interim
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|------------------------------------|---|
| Coaxial Switch for Interim Antenna | Dielectric 3 Port Coaxial Switch and Elbows needed to connect new interim antenna with transmitter RF system. |

Transmission Line

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary
Transmission Line

Existing Transmission Line

| Section | Question | Response |
|---|--|------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 379 feet per run |

Primary **New Transmission Line**
Transmission Line

| Section | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 379 feet per run |
| | Justification for New Transmission Line | Existing transmission line is not suitable for new channel |

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|-------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1023484 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 39° 40' 17.4" N- |
| | Longitude (NAD83) | 105° 13' 08.0" W- |
| | Overall Structure Height | 273.95 feet |
| | Support Structure Height | 271.98 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 7685.60 feet |

| | | |
|--|------------------|--|
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | Tower Owner | Bear Creek Development Corporation |
| | Date Constructed | 11/08/1988 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 83535 | KVOD | FM |
| 57219 | KCEC | DTV |

Other Types of Users

| Users |
|-------------|
| 2-way radio |
| Cellular |

**Primary
Tower**

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

**Primary
Tower**

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

| Section | Question | Response |
|---|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 500 |
| | Explanation | Overall project management and coordination of procurement process. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | | |

| | | |
|--------------------------------------|--|-----|
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services not provided.

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

**Other
Expenses**

Other Expenses Not Listed

| Name | Description |
|---|--|
| Interim and Final Transmission Line Components | Transmission line components for interim and final configuration not covered elsewhere. |
| Electrical Design Engineering | Electrical requirements of new main and auxiliary transmitters require extensive electrical rework. Contractor requested drawings and panel schedules from an electrical designer. |
| Replacement Coaxial Switching System | Dielectric has advised that re-use of the existing waveguide switching system is not practical. A replacement coaxial system is required instead. |
| Temporary Antenna Installation | A temporary antenna installation on the tower ice bridge is required during installation of the new antenna. |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|--|---------------------|---------------------------|
| Primary Transmitter ULXTE-50 | \$903,135.16 | \$901,885.16 | | \$646,025.17 | |
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | <i>\$868,085.16</i> | \$868,085.16 | This amount is based on revised proposal obtained from Gates Air. See attached exhibit: Quote G-63421. | \$646,025.17 | N/A |
| Transformer 3 phase/480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 1" Rigid Conduit and Wiring | <i>\$1,500.00</i> | \$1,500.00 | N/A | N/A | N/A |
| Other Electrical Service: Disconnection of existing. | <i>\$1,500.00</i> | \$1,500.00 | N/A | N/A | N/A |
| Site Survey | <i>\$6,500.00</i> | \$6,500.00 | Site survey is required to determine plan for replacement transmitter installation. | N/A | N/A |

| | | | | | |
|---|---------------------|---------------------|--|---------------------|-----|
| Auxiliary Transmitter UAXTE-6R44 | \$169,061.70 | \$169,061.70 | | \$111,241.14 | |
| UHF - Air Cooled Solid State Transmitter 3.6 kW | \$169,061.70 | \$169,061.70 | See GatesAir quote Q-63424 uploaded with this application. | \$111,241.14 | N/A |
| Sub-total | \$1,072,196.86 | \$1,070,946.86 | N/A | \$757,266.31 | N/A |
| Total for all systems | \$2,068,882.13 | \$1,857,744.13 | N/A | \$1,291,006.73 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| | | |
|--|---|---|
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | Component Description: Amount: | Initial payment with order for ULXTE-50 Transmitter System \$217,021.29 |
| | Component Description: Amount: | 25% Payment due 8/30/18 for main transmitter \$214,271.29 |
| | Component Description: Amount: | Deionized water provided for primary transmitter installation. \$461.30 |
| | Component Description: Amount: | Invoice #2 for Main Transmitter - 25% installment due 5/30/2018 \$214,271.29 |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| 1" Rigid Conduit and Wiring | Information not provided. | |
| Other Electrical Service: Disconnection of existing. | Information not provided. | |
| Site Survey | Information not provided. | |

| | | |
|--|-------------------------------|---|
| UHF - Air Cooled Solid State Transmitter 3.6 kW | | |
| | Component Description: | 1/3 payment due prior to shipping for Auxiliary /Backup Transmitter |
| | Amount: | \$55,620.57 |
| | | |
| | Component Description: | 1/3 Down Payment for Auxiliary/Backup Transmitter |
| | Amount: | \$55,620.57 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|---|---------------------|---------------------------|
| Interim Antenna SFN-2030-5645-16 | \$75,507.00 | \$75,327.00 | | \$72,909.50 | |
| UHF - Lower Power, Side Mount, Class A, basic slot antenna, 115 kW input, directional,, elliptically or circularly polarized | <i>\$45,645.00</i> | \$45,645.00 | Updated estimated cost includes shipping billed on invoice C2186-B. | \$45,645.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | \$4,132.50 | N/A |
| Coaxial Switch for Interim Antenna | <i>\$23,132.00</i> | \$23,132.00 | A coaxial switch is required to feed interim antenna from transmitter RF system. See Proposal 180177SM from Dielectric for costs. | \$23,132.00 | N/A |
| Primary Antenna TFU-38DSC/VP-R C190 | \$486,779.00 | \$446,069.00 | | \$356,719.00 | |

| | | | | | |
|--|--------------------|-------------|---|-----|-----|
| Freight | \$9,500.00 | \$9,500.00 | Freight Cost to Denver, Colorado provided in Dielectric email dated 6/22/17 (attached to Form). | N/A | N/A |
| Installation | \$79,850.00 | \$79,850.00 | Installation cost determined by Rex Industries proposal 217-301 attached to Form 399. | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$0.00 | This cost is now included in antenna base cost. | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$0.00 | This cost is now included in antenna base cost. | N/A | N/A |

| | | | | | |
|---|---------------------|----------------|---|----------------|--|
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | \$356,719.00 | \$356,719.00 | Several line items are now consolidated in this line, including antenna, scatter analysis, side-mount brackets, elbow complex and transmission line. This is the current total of the Dielectric sales order after change orders, not including shipping. | \$356,719.00 | Actual costs are reported on the line corresponding to the antenna as the invoices from the manufacture are not broken down according to the categories listed in the estimated costs column |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$0.00 | This cost is now included in antenna base cost. | N/A | N/A |
| Transportation to site | \$0.00 | \$0.00 | Included in antenna installation cost. | N/A | N/A |
| Sub-total | \$562,286.00 | \$521,396.00 | N/A | \$429,628.50 | N/A |
| Total for all systems | \$2,068,882.13 | \$1,857,744.13 | N/A | \$1,291,006.73 | N/A |

Components

Actual Information
Description

File Name

| | | | | | |
|---|---|--|--|--|--|
| <p>UHF - Lower Power, Side Mount, Class A, basic slot antenna, 115 kW input, directional,, elliptically or circularly polarized</p> | <table> <tr> <td data-bbox="711 109 1023 331"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1023 109 1426 331"> <p>Final payment including shipping for interim CH 33 antenna.</p> <p>\$23,247.50</p> </td></tr> <tr> <td data-bbox="711 331 1023 645"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1023 331 1426 645"> <p>50% payment with order</p> <p>\$22,397.50</p> </td></tr> </table> | <p>Component Description:</p> <p>Amount:</p> | <p>Final payment including shipping for interim CH 33 antenna.</p> <p>\$23,247.50</p> | <p>Component Description:</p> <p>Amount:</p> | <p>50% payment with order</p> <p>\$22,397.50</p> |
| <p>Component Description:</p> <p>Amount:</p> | <p>Final payment including shipping for interim CH 33 antenna.</p> <p>\$23,247.50</p> | | | | |
| <p>Component Description:</p> <p>Amount:</p> | <p>50% payment with order</p> <p>\$22,397.50</p> | | | | |
| <p>Sweep test of existing antenna</p> | <table> <tr> <td data-bbox="711 656 1023 958"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1023 656 1426 958"> <p>Sweep testing of existing antenna intended for interim use during main antenna replacement.</p> <p>\$4,132.50</p> </td></tr> </table> | <p>Component Description:</p> <p>Amount:</p> | <p>Sweep testing of existing antenna intended for interim use during main antenna replacement.</p> <p>\$4,132.50</p> | | |
| <p>Component Description:</p> <p>Amount:</p> | <p>Sweep testing of existing antenna intended for interim use during main antenna replacement.</p> <p>\$4,132.50</p> | | | | |
| <p>Coaxial Switch for Interim Antenna</p> | <table> <tr> <td data-bbox="711 1070 1023 1261"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1023 1070 1426 1261"> <p>50% payment due with order.</p> <p>\$11,566.00</p> </td></tr> <tr> <td data-bbox="711 1261 1023 1529"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1023 1261 1426 1529"> <p>50% due prior to shipment.</p> <p>\$11,566.00</p> </td></tr> </table> | <p>Component Description:</p> <p>Amount:</p> | <p>50% payment due with order.</p> <p>\$11,566.00</p> | <p>Component Description:</p> <p>Amount:</p> | <p>50% due prior to shipment.</p> <p>\$11,566.00</p> |
| <p>Component Description:</p> <p>Amount:</p> | <p>50% payment due with order.</p> <p>\$11,566.00</p> | | | | |
| <p>Component Description:</p> <p>Amount:</p> | <p>50% due prior to shipment.</p> <p>\$11,566.00</p> | | | | |
| <p>Freight</p> | <p>Information not provided.</p> | | | | |
| <p>Installation</p> | <p>Information not provided.</p> | | | | |
| <p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p> | <p>Information not provided.</p> | | | | |
| <p>Side mount brackets for high power antennas (if not included in antenna base cost)</p> | <p>Information not provided.</p> | | | | |

| | | | | | | | | | | | | | |
|--|---|--------------------------------------|---|-----------------------|--------------------|--------------------------------------|---|-----------------------|---------------------|--------------------------------------|--|-----------------------|---------------------|
| <p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized</p> | <table> <tr> <td data-bbox="713 100 1145 369"> <p>Component Description:</p> </td><td data-bbox="1145 100 1428 369"> <p>Invoice for current balance due. Shipping and site visit to be invoiced later.</p> </td></tr> <tr> <td data-bbox="713 369 1145 459"> <p>Amount:</p> </td><td data-bbox="1145 369 1428 459"> <p>\$32,484.73</p> </td></tr> <tr> <td data-bbox="713 459 1145 996"> <p>Component Description:</p> </td><td data-bbox="1145 459 1428 996"> <p>Invoice for 45% due prior to shipment; invoice includes adjustments for two change orders, also attached. This is a corrected invoice to accurately describe the side-mount antenna.</p> </td></tr> <tr> <td data-bbox="713 996 1145 1086"> <p>Amount:</p> </td><td data-bbox="1145 996 1428 1086"> <p>\$165,171.15</p> </td></tr> <tr> <td data-bbox="713 1086 1145 1384"> <p>Component Description:</p> </td><td data-bbox="1145 1086 1428 1384"> <p>Initial payment with order for TFU-38DSC/VP-R high power antenna.</p> </td></tr> <tr> <td data-bbox="713 1384 1145 1473"> <p>Amount:</p> </td><td data-bbox="1145 1384 1428 1473"> <p>\$159,063.12</p> </td></tr> </table> | <p>Component Description:</p> | <p>Invoice for current balance due. Shipping and site visit to be invoiced later.</p> | <p>Amount:</p> | <p>\$32,484.73</p> | <p>Component Description:</p> | <p>Invoice for 45% due prior to shipment; invoice includes adjustments for two change orders, also attached. This is a corrected invoice to accurately describe the side-mount antenna.</p> | <p>Amount:</p> | <p>\$165,171.15</p> | <p>Component Description:</p> | <p>Initial payment with order for TFU-38DSC/VP-R high power antenna.</p> | <p>Amount:</p> | <p>\$159,063.12</p> |
| <p>Component Description:</p> | <p>Invoice for current balance due. Shipping and site visit to be invoiced later.</p> | | | | | | | | | | | | |
| <p>Amount:</p> | <p>\$32,484.73</p> | | | | | | | | | | | | |
| <p>Component Description:</p> | <p>Invoice for 45% due prior to shipment; invoice includes adjustments for two change orders, also attached. This is a corrected invoice to accurately describe the side-mount antenna.</p> | | | | | | | | | | | | |
| <p>Amount:</p> | <p>\$165,171.15</p> | | | | | | | | | | | | |
| <p>Component Description:</p> | <p>Initial payment with order for TFU-38DSC/VP-R high power antenna.</p> | | | | | | | | | | | | |
| <p>Amount:</p> | <p>\$159,063.12</p> | | | | | | | | | | | | |
| <p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p> | <p>Information not provided.</p> | | | | | | | | | | | | |
| <p>Transportation to site</p> | <p>Information not provided.</p> | | | | | | | | | | | | |

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmission Line | \$76,558.00 | \$0.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$76,558.00 | \$0.00 | This cost is now included in antenna base cost as Dielectric provided a single sales order and invoices for antenna and transmission line. | N/A | N/A |
| Sub-total | \$76,558.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,068,882.13 | \$1,857,744.13 | N/A | \$1,291,006.73 | N/A |

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$96,800.00 | \$12,000.00 | | \$6,939.90 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$6,939.90 | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$0.00 | N/A | \$0.00 | N/A |
| Sub-total | \$96,800.00 | \$12,000.00 | N/A | \$6,939.90 | N/A |
| Total for all systems | \$2,068,882.13 | \$1,857,744.13 | N/A | \$1,291,006.73 | N/A |

Components

| Actual Information | |
|---|---|
| Description | File Name |
| Structural engineering tower load study for well documented tower | <div><div>Component Description:</div><div>A second interim antenna study was required as the first antenna studied did not pass RFR requirements. Please see memo attached to invoice for cost explanation.</div><div>Amount:</div><div>\$500.00</div></div> |

| | | |
|------------------------------|-------------------------------|---|
| | Component Description: | Tower Analysis - Main Tower - Labor for December 2017 - Includes PO #22547 |
| | Amount: | \$1,064.90 |
| | Component Description: | Invoice for structural study for mounting interim antenna during main antenna replacement. |
| | Amount: | \$1,000.00 |
| | Component Description: | Tower Analysis - Main Tower - January Labor - Includes PO #22547 |
| | Amount: | \$3,275.00 |
| | Component Description: | Invoice for structural study of an Andrew ALP8 interim antenna to be mounted on ice bridge of tower. |
| | Amount: | \$1,000.00 |
| | Component Description: | Structural analysis for mounting the new Micronetixx CH 33 interim antenna on existing ice bridge. |
| | Amount: | \$1,100.00 |
| Short Tower (less than 500') | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|--------------------|---------------------------|
| Outside Professional Services | \$132,340.00 | \$125,250.00 | | \$32,765.75 | |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | \$4,845.00 | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | \$806.25 | N/A |
| Project management of the transition | \$79,000.00 | \$75,000.00 | N/A | \$21,562.50 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| | | | | | |
|--|----------------|----------------|-----|----------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$0.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$600.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,952.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Sub-total | \$132,340.00 | \$125,250.00 | N/A | \$32,765.75 | N/A |
| Total for all systems | \$2,068,882.13 | \$1,857,744.13 | N/A | \$1,291,006.73 | N/A |

Components

| Actual Information | | |
|--|---|---|
| Description | File Name | |
| RF Exposure Measurements | Component Description: Amount: | Perform RF exposure study of KRMA transmitter site and submit study with Jefferson County telecom permit application. \$4,845.00 |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Prepare request for Special Temporary Authorization | Component Description: Amount: | Preparation of 2nd STA for KRMA interim operation. This application was for CH 33 and was approved by the FCC on 3/6 /2019. \$450.00 |
| | Component Description: Amount: | Preparation of STA for temporary operation during main antenna replacement \$356.25 |
| Project management of the transition | | |

| | |
|-------------------------------|---|
| Component Description: | Legal advice related to management of project - line item from 2/6/2018 only. |
| Amount: | \$50.00 |

| | |
|-------------------------------|------------------------------------|
| Component Description: | Project Management Fees - May 2018 |
| Amount: | \$1,218.75 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees - November 2018 |
| Amount: | \$2,793.75 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees for February 2019 |
| Amount: | \$975.00 |

| | |
|-------------------------------|------------------------------------|
| Component Description: | Project Management Fees - May 2017 |
| Amount: | \$1,125.00 |

| | |
|-------------------------------|--|
| Component Description: | Project Management Fees for January 2019 |
| Amount: | \$1,575.00 |

| | |
|-------------------------------|--|
| Component Description: | Project Management Fees - July-August 2018 |
| Amount: | \$1,575.00 |

| | |
|-------------------------------|--|
| Component Description: | Project Management Fees - September 2017 |
| Amount: | \$450.00 |

| | |
|-------------------------------|--|
| Component Description: | Project Management Fees - March 2018 |
| Amount: | \$450.00 |

| | |
|-------------------------------|---|
| Component Description: | Legal advice related to management of project - December 2017 |
| Amount: | \$50.00 |

| | |
|-------------------------------|--|
| Component Description: | Project Management Fees - October 2017 |
| Amount: | \$225.00 |

| | |
|-------------------------------|---|
| Component Description: | Repack Project Management Fees - October 2018 |
| Amount: | \$1,218.75 |

| | |
|-------------------------------|---|
| Component Description: | Preparation of STA for temporary operation during main antenna replacement. |
| Amount: | \$356.25 |

| | |
|-------------------------------|--|
| Component Description: | Project Management Fees - June 2017 (includes all line items except 6/26 and 6/27). |
| Amount: | \$1,275.00 |

| | |
|-------------------------------|--|
| Component Description: | Project Management Fees - April 2018 |
| Amount: | \$225.00 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees - February 2018 |
| Amount: | \$506.25 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees for April 2017. |
| Amount: | \$600.00 |

| | |
|-------------------------------|---|
| Component Description: | Legal advice related to management of project - line items for 2/6 and 2/14 only |
| Amount: | \$300.00 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees - November 2017 |
| Amount: | \$300.00 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees for the month of December 2017 |
| Amount: | \$937.50 |

| | |
|-------------------------------|--|
| Component Description: | Legal Advice related to management of project - January 2018 |
| Amount: | \$800.00 |

| | |
|-------------------------------|--|
| Component Description: | Legal Advice related to management of project |
| Amount: | \$50.00 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees - June 2018 |
| Amount: | \$975.00 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees - July 2017 (all line items except 7/6 /17) |
| Amount: | \$656.25 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees - December 2018 |
| Amount: | \$1,275.00 |

| | |
|-------------------------------|---|
| Component Description: | Project Management Fees - August 2017 |
| Amount: | \$150.00 |

| | |
|--|--|
| | <p>Component Description: Repack Project Management Fees - January 2018</p> <p>Amount: \$731.25</p> |
| | <p>Component Description: Repack Project Management Fees - September 2018</p> <p>Amount: \$975.00</p> |
| | <p>Component Description: Legal advice related to management of project</p> <p>Amount: \$150.00</p> |
| Prepare and or review reimbursement form | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | <p>Component Description: Engineering Fees for Preparation of CP Application - line items for 6/26 and 6/27/17.</p> <p>Amount: \$450.00</p> <p>Component Description: Engineering Fees for CP Application - line item for 7/6 only</p> <p>Amount: \$150.00</p> |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |

| | | |
|--|---|--|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Legal Fees Amount: \$600.00 | |
| | Component Description: Legal Fees Amount: \$878.00 | |
| | Component Description: Legal Fees Amount: \$139.00 | |
| | Component Description: Legal Fees Amount: \$2,418.00 | |
| | Component Description: Legal Fees Amount: \$917.00 | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificati |
|--------------------------------------|--------------------------------|-------------------|---|-------------|--------------------------|
| Other Expenses | \$128,701.27 | \$128,151.27 | | \$64,406.27 | |
| Temporary Antenna Installation | <i>\$14,870.00</i> | \$14,870.00 | RMPBS planned to use a used RF Technologies SFN CH 18 antenna during main antenna replacement. This antenna was found to be defective. It required troubleshooting in place and de-installation at extra cost. See Rex Industries Estimate 217- 334 for details. | \$14,870.00 | N/A |

| | | | | | |
|--|--------------------|-------------|---|-------------|-----|
| Replacement Coaxial Switching System | \$23,757.03 | \$23,757.03 | See Dielectric quote 180074ASM to replace an existing waveguide switching system (main and backup transmitter, antenna and load) that cannot be used on the new channel. Estimated cost increased to cover actual shipping charges. | \$23,757.03 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,987.00 | N/A |
| Local Zoning | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$48,495.00 | \$48,495.00 | N/A | N/A | N/A |

| | | | | | |
|---|--------------------|-------------|--|-------------|---|
| Equipment Delivery and Handling Charges | \$12,597.40 | \$12,597.40 | Towing company 4WD transport of transmitters to site. Forklift rental to lift transmitters to 2nd floor entrance of transmitter building. See individual invoices for details. Revised estimated cost includes insurance rider for equipment in transit. | \$12,597.40 | Original estimate based on transportation direct to site. Actual cost also included temporary offloading and storage due to bad weather that delayed access to mountain site. |
| Develop and air announcement of upcoming channel change | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,500.00 | \$2,500.00 | N/A | \$1,963.00 | N/A |

| | | | | | |
|--|-------------------|----------------|--|----------------|-----|
| Interim and Final Transmission Line Components | \$5,431.84 | \$5,431.84 | Transmission line components required for interim and final installations, not included in other proposals. Quotes obtained and items purchased as required. Each invoice will contain a justification. Revised estimated cost due to addition of shipping. | \$5,431.84 | N/A |
| Electrical Design Engineering | \$3,000.00 | \$3,000.00 | Cost estimate based on verbal quote from Green Mountain Electrical Consultants. | \$2,800.00 | N/A |
| Sub-total | \$128,701.27 | \$128,151.27 | N/A | \$64,406.27 | N/A |
| Total for all systems | \$2,068,882.13 | \$1,857,744.13 | N/A | \$1,291,006.73 | N/A |

Components

Actual Information
Description

File Name

| | |
|--|---|
| Temporary Antenna Installation | <p>Component Description:</p> <p>Mounting and de-mounting of interim CH 18 antenna including in-place troubleshooting of high VSWR.</p> <p>Amount:</p> <p>\$14,870.00</p> |
| Replacement Coaxial Switching System | <p>Component Description:</p> <p>Invoice for completed shipment of budgeted components.</p> <p>Amount:</p> <p>\$23,757.03</p> |
| DTV Medical Facility Notification | <p>Component Description:</p> <p>DTVNotification Invoice INV-001909 - KRMA Medical Notifications with Estimate</p> <p>Amount:</p> <p>\$2,987.00</p> |
| Local Zoning | Information not provided. |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |

| | |
|---|--|
| Equipment Delivery and Handling Charges | <div data-bbox="707 174 1377 728"> <p>Component Description: Heavy duty forklift was required to move transmitter equipment into 2nd floor entrance of transmitter building. Estimate obtained for one week rental. Due to weather delays rental had to be extended past 2 weeks (4 week rental).</p> <p>Amount: \$3,424.07</p> </div> <div data-bbox="707 833 1361 945"> <p>Component Description: Fueling charge for forklift rental.</p> <p>Amount: \$38.33</p> </div> <div data-bbox="707 1050 1372 1321"> <p>Component Description: Transportation of transmitters to Mt. Morrison via 4WD flatbed vehicle. Revised invoice includes timesheet.</p> <p>Amount: \$7,635.00</p> </div> <div data-bbox="707 1426 1369 1624"> <p>Component Description: Add trip transit coverage - delivery of transmitters to Mt. Morrison site.</p> <p>Amount: \$1,500.00</p> </div> |
| Develop and air announcement of upcoming channel change | Information not provided. |

| | | |
|--|---|---|
| MVPD Notification of Channel Change | Component Description: Amount: | DTVNotification Invoice INV-001908 - KRMA MVPD Notifications with Estimate. \$1,963.00 |
|--|---|---|

Interim and Final
Transmission Line
Components

Component Description: 30 feet of 1-5/8" flexible transmission line with connectors and adapter to connect new backup transmitter to interim antenna while main transmitter and antenna are replaced.

Amount: \$1,895.85

Component Description: 3-1/8" to type N reducer required for sweep testing of interim antenna transmission line

Amount: \$637.36

Component Description: A 6-1/8" directional coupler to provide test monitoring of the main RF signal was not included in the GatesAir or Dielectric proposals. This is an essential item that was ordered separately.

Amount: \$2,624.58

Component Description: 1-5/8" flange gas barrier for interim antenna transmission line.

Amount: \$274.05

| | | | | | |
|----------------------------------|--|-------------------------------|--|----------------|------------|
| Electrical Design Engineering | <table><tr><td data-bbox="691 96 1114 394">Component Description:</td><td data-bbox="1114 96 1433 394">Engineering of transmitter electrical facilities</td></tr><tr><td data-bbox="691 394 1114 394">Amount:</td><td data-bbox="1114 394 1433 394">\$2,800.00</td></tr></table> | Component Description: | Engineering of transmitter electrical facilities | Amount: | \$2,800.00 |
| Component Description: | Engineering of transmitter electrical facilities | | | | |
| Amount: | \$2,800.00 | | | | |

**Cost
Information**

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$2,068,882.13 | \$1,857,744.13 | \$1,291,006.73 |

Reimbursement Status

| Question | Response |
|--|----------|
| The facility has ceased operating on its pre-auction channel. | No |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| | |
|---|---|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>DANNA LUO <i>CHIEF FINANCIAL OFFICER</i></p> <p>03/25/2019</p> |

Attachments