



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **2784** | Service: **DTV** | Call **KVTJ-DT** | Channel: **18 (UHF)** |
ID: | Sign:
File **0000028490**
Number:
FRN: **0024969552** | Date **08/19**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
VICTORY TELEVISION NETWORK, INC.	Jim Grant P.O. BOX 26207 LITTLE ROCK, AR 72221 United States	+1 (501) 223-2525	jim. grant@vtntv. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Please see attached Transition Plan Narrative.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CST II
	Year	1997
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-48Evo
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	37 kW
	Justification for New Transmitter	Existing transmitter manufacturer, ABS, is no longer in business.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	300.0 feet
	Other Electrical Service	Yes

	Description	Electrical installation for transmitter and other items related to overall KVTJ-DT electrical project.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	816.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Transport Stream Processing and Evaluation	KVTJ-DT has always required a transport stream multiplexer & encoder located at the transmit site. We will need another multiplexer & associated equipment to transition between transmitters.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	780.0 kW

Manufacturer	
Model	TFU-31JTH- R 04
Year	1998

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	420.0 kW
	Manufacturer	

Model	TFU-22JTH-R-O4
Year	2018
Justification for New Antenna	Antenna is slotted coaxial and cut to a single channel. As such, it is not retunable.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	780.0 kW
	Manufacturer	
	Model	TFU-24WB- 1-R S230
	Year	2018

	Justification for New Antenna	Interim antenna to operate lower on the tower for the pre-auction channel to avoid prolonged off-period during the transition in order to meet the construction deadline.
--	-------------------------------	---

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1090 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Interim

New Transmission Line

Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	5 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	950 feet per run
	Justification for New Transmission Line	Interim transmission line to operate lower on the tower for the pre-auction channel to avoid prolonged off-period during the transition in order to meet the construction deadline.

Interim

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1048797
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 36' 16.0" N-
	Longitude (NAD83)	090° 31' 18.0" W-
	Overall Structure Height	999.99 feet
	Support Structure Height	999.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	215.88 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Victory Television Network, Inc.
	Date Constructed	04/20/1998

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Interim Installation	Install interim antenna and transmission line.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	350
	Explanation	Please see the attached Transition Plan Narrative.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Outside Engineering Consultant	KVTJ-DT's transition complexity requires a local, outside engineer with subject-matter experience for occasional consulting.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Arkansas Use Tax	We must pay Arkansas use tax on taxable purchases. Our out-of-state vendors are not required to collect or remit the taxes on our behalf. We must calculate and pay use tax ourselves. We have estimated our tax obligation based on our repack budget.
Security Cameras	A set of security cameras in lieu of on-site security, paid personnel to oversee the tower crew, and/or additional storage costs.
Project-related Insurance	Insurance costs directly related to the KVTJ-DT repack project.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-48Evo	\$1,812,679.00	\$1,714,913.00		\$1,163,158.07	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$921,624.07	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,468.00	Service entrance disconnect upgrade and related labor necessary to integrate KVTJ-DT's service entrance equipment to support the increased electrical capacity needed to complete the repack transition. see narrative.	\$13,468.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$28,846.00	Switchgear for KVTJ-DT electrical capacity expansion project. see narrative.	\$28,846.00	N/A

4" Rigid Conduit and Wiring (Cost per foot)	\$30,300.00	\$28,880.00	4" rigid conduit and wiring to support the increase in electrical capacity required to complete the transmitter transition. 300ft needed. see narrative.	\$28,800.00	N/A
Other Electrical Service: Electrical installation for transmitter and other items related to overall KVTJ-DT electrical project.	\$25,000.00	\$25,000.00	hourly labor costs associated with all aspect of KVTJ-DT transmitter electrical installation including capacity expansion project.	N/A	N/A
20 Ton system	\$115,500.00	\$102,440.00	Original HVAC system estimate has been revised lower based on the vendor quote received. Cost remains below Widelity Catalog cost range, June 2018 revision. Added a supplemental ducting invoice.	\$102,440.00	N/A

Other -- Building Addition Size: 816.0	\$67,980.00	\$67,980.00	Addition of the new HVAC on west side of the KVTJ-DT building requires an extension of the building's ice shield and fence line to account for this new equipment. A 1,000 ft tower produces large ice spears that would destroy the HVAC units. See narrative.	\$67,980.00	N/A
Transport Stream Processing and Evaluation	\$48,299.00	\$48,299.00	KVTJ-DT has always required a transport stream multiplexer & encoder located at the transmit site. We will need a new multiplexer & associated equipment to transition between transmitters (see attached narrative.)	\$0.00	N/A
Sub-total	\$1,812,679.00	\$1,714,913.00	N/A	\$1,163,158.07	N/A

Total for all systems	\$4,326,219.65	\$4,131,753.85	N/A	\$3,110,067.99	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name

UHF - Liquid Cooled Solid
State Transmitter 35 - 50
kW

Component Description:

Initial payment for primary transmitter & related equipment. The two shipping line items on this invoice are not included in this total. This invoice represents a 30% down payment necessary to start work on this component.

Amount:

\$276,487.23

Component Description:

Final payment for KVTJ-DT main transmitter. \$92162.40 amount is invoice total minus shipping and tax which are placed on separate cost components within the 399.

Amount:

\$92,162.40

Component Description:

2nd payment for primary transmitter & related equipment. The two shipping line items on this invoice are not included in this total. This invoice represents a 60% down payment necessary to start work on this component.

Amount:

\$552,974.44

Service entrance 3 phase /800 amp/208 volt	Component Description: KVTJ-DT service entrance 3 phase equipment and installation. Amount: \$13,468.00
Switchgear - industrial 800 amp	Component Description: KVTJ-DT switchgear and installation. Amount: \$28,846.00
4" Rigid Conduit and Wiring (Cost per foot)	Component Description: KVTJ-DT 4" rigid conduit and wiring (cost represented in feet on invoice) Amount: \$28,800.00
Other Electrical Service: Electrical installation for transmitter and other items related to overall KVTJ-DT electrical project.	Information not provided.

20 Ton system

Component Description: Ducting work necessary following KVTJ's transition from our pre-repack transmitter to our post-repack transmitter. Adheres to a time and material billing standard.

Amount: \$2,400.00

Component Description: 20 Ton HVAC System (Heating & Cooling) cost component inclusive of all electrical, ducting, masonry materials, and labor.

Amount: \$96,240.00

Component Description: Ground and site preparation costs related to installation of the 20-ton HVAC system. Gravel and dirt fill was needed to be placed in the area of the HVAC build out to receive deliveries and perform work with heavy machinery.

Amount: \$3,800.00

Other -- Building Addition Size: 816.0	<div> Component Description: <div>KVTJ-DT Transmitter building expansion of ice shield and fence line to accommodate repack required HVAC system.</div> </div> <div> Amount: <div>\$67,980.00</div> </div>
Transport Stream Processing and Evaluation	<div> Component Description: <div>Harmonic Multiplexer for KVTJ-DT for transitioning between existing and new transmitters (see attached narrative.)</div> </div> <div> Amount: <div>\$19,999.00</div> </div> <div> Component Description: <div>KVTJ-DT Triveni Digital Invoice, Quote, and narrative for transport stream related equipment.</div> </div> <div> Amount: <div>\$28,300.00</div> </div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB-1-R S230	\$191,990.00	\$186,400.00		\$177,923.52	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	The interim scatter study cost will now be bundled into the interim antenna cost component.	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 780 kW input, directional,, horizontally polarized	<i>\$180,000.00</i>	\$180,000.00	Catalog estimated cost for UHF-Lower Power Side Mount: One station - 200-500kW, horizontally polarized	\$171,523.52	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Primary Antenna TFU-22JTH-R-O4	\$308,530.00	\$299,275.20		\$198,363.18	

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$174,087.98	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$17,875.20	Elbow complex required to be integrated at KVTJ-DT was more expensive than the FCC cost estimates contemplated.	\$17,875.20	N/A
Sub-total	\$500,520.00	\$485,675.20	N/A	\$376,286.70	N/A
Total for all systems	\$4,326,219.65	\$4,131,753.85	N/A	\$3,110,067.99	N/A

Components

Actual Information	
Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

UHF - High Power, Side Mount, basic slot antenna, 780 kW input, directional,, horizontally polarized

Component Description:

Initial payment for interim antenna /mount, & the interim scatter study. Scatter study is bundled into cost of interim antenna hardware. This invoice represents a 45% down payment necessary to start work on this component.

Amount:

\$77,185.58

Component Description:

2nd payment for interim antenna /mount, & the interim scatter study. Scatter study is bundled into cost of interim antenna hardware. This invoice represents a 45% down payment necessary to start work on this component.

Amount:

\$77,185.58

Component Description:

Final payment for KVTJ-DT interim antenna. This is the sum of items costing \$15,727.04 and \$1,425.32 on invoice # 6946.

Amount:

\$17,152.36

Sweep test of existing antenna

Component Description:

Initial payment for field engineer interim line /antenna sweep study with report. This invoice represents a 45% down payment necessary to start work on this component.

Amount:

\$2,880.00

Component Description:

Initial payment for field engineer interim line /antenna sweep study with report. This invoice represents a 45% down payment necessary to start work on this component.

Amount:

\$2,880.00

Component Description:

Final payment for field engineer interim line /antenna sweep study with report. This invoice represents the final payment on this component.

Amount:

\$640.00

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized

Component Description:

2nd payment for primary antenna /mount. This is an elliptical antenna, but we are not requesting reimbursement (\$30912) for the optional aspect. See attached letter. Invoice represents a 45% down payment necessary to start work on this component.

Amount:

\$78,339.60

Component Description:

Initial payment for primary antenna /mount. This is an elliptical antenna, but we are not requesting reimbursement (\$30912) for the optional aspect. See attached letter. Invoice represents a 45% down payment necessary to start work on this component.

Amount:

\$78,339.60

Component Description:

Final Payment for KVTJ-DT primary antenna. This is the sum of items costing \$15,182.62, \$1,912.96, \$237.16, & \$76.04.

Amount:

\$17,408.78

Sweep test of existing antenna	<div data-bbox="707 174 1426 651"> <p>Component Description: 2nd payment for field engineer primary line /antenna sweep study with report. This invoice represents a 45% down payment necessary to start work on this component.</p> <p>Amount: \$2,880.00</p> </div> <div data-bbox="707 752 1426 987"> <p>Component Description: Final payment for sweep testing of the primary KVTJ-DT antenna and line.</p> <p>Amount: \$640.00</p> </div> <div data-bbox="707 1088 1426 1565"> <p>Component Description: Initial payment for field engineer primary line /antenna sweep study with report. This invoice represents a 45% down payment necessary to start work on this component.</p> <p>Amount: \$2,880.00</p> </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div data-bbox="707 1700 1426 1861"> <p>Component Description: First and only payment for KVTJ-DT Elbow Complex.</p> <p>Amount: \$17,875.20</p> </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$99,750.00	\$95,000.00		\$71,613.67	
Flexible Air Transmission Line - dielectric, 5"	\$99,750.00	\$95,000.00	N/A	\$71,613.67	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$99,750.00	\$95,000.00	N/A	\$71,613.67	N/A
Total for all systems	\$4,326,219.65	\$4,131,753.85	N/A	\$3,110,067.99	N/A

Components

Actual Information Description	File Name
Flexible Air Transmission Line - dielectric, 5"	

Component Description:	Equipment and small parts related to flushing the transmission line and then integrating it into our existing pressurization system. The main dehydration pump was included with the line but not all the necessary pieces to fully integrate it were included.
Amount:	\$3,283.60

Component Description:	Final payment for interim line and parts. This is the sum of items costing \$5,046.40, \$178.10, \$4.19, \$178.10, \$19.60, \$121.95, \$127.56, \$133.18, \$6.12, \$0.87, \$19.16, \$16.59, \$1.54, \$492.51, \$15.76, and \$412.78.
Amount:	\$6,774.41

Component Description:	2nd payment for interim line & related line equipment. This invoice represents a 45% down payment necessary to start work on this component.
Amount:	\$30,484.83

Component Description:

Initial payment for interim line & related line equipment. This invoice represents a 45% down payment necessary to start work on this component.

Amount:

\$30,484.83

Component Description:

Pressurization manifold that was necessary to interconnect all the feedline hoses to share the dehydrator and integrate the interim transmission line.

Amount:

\$586.00

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,488,800.00	\$1,425,000.00		\$1,165,864.01	
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,000,000.00	Please see the attached Transition Plan Narrative and Structural Analysis.	\$907,352.01	N/A
Interim Installation	\$200,000.00	\$200,000.00	N/A	\$96,348.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	Main antenna installation.	\$154,364.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$7,800.00	N/A
Sub-total	\$1,488,800.00	\$1,425,000.00	N/A	\$1,165,864.01	N/A
Total for all systems	\$4,326,219.65	\$4,131,753.85	N/A	\$3,110,067.99	N/A

Components

Actual Information**Description****File Name**

Serious tower
reinforcement/modifications

Component Description:

Final payment for
for serious tower
modifications
necessary to
accommodate the
increased tower
load resulting from
new primary
antenna & new
interim antenna/line.

Amount:

\$88,715.20

Component Description:

The major tower
work has left the
landscape around
the tower site
significantly
damaged. We lease
the land and must
do remediation for
the damage that
was caused by the
large trucks that
came onto the
unpaved,
pastureland
transmitter site.

Amount:

\$5,200.00

Component Description:	Final tower work to repair a tower issue found following the major tower work. Our engineering consultants advised that we could not change channels without fixing this issue. Proposal (page 2) is the quote. Corrected to add KVTJ-DT Call Sign.
Amount:	\$6,643.76

Component Description:	2nd payment for serious tower modifications necessary to accommodate the increased tower load resulting from new primary antenna & new interim antenna /line. This invoice represents a 40% downpayment necessary to start work on this component.
Amount:	\$354,860.80

Component Description:	Tower modification required by tower crew to safely operate on the KVTJ-DT tower to perform the necessary reinforcements.
Amount:	\$7,056.25

Component Description:

Initial payment for serious tower modifications necessary to accommodate the increased tower load resulting from new primary antenna & new interim antenna /line. This invoice represents a 50% downpayment necessary to start work on this component.

Amount:

\$443,576.00

Component Description:

Fencing repairs necessitated by the recently completed tower work to reinforce it and install new antennas for repack at KVTJ-DT.

Amount:

\$1,300.00

Interim Installation	<div> <div>Component Description:</div> <div>2nd payment for tower equipment & rigging of side-mounted interim antenna and interim transmission line. This invoice represents a 40% downpayment necessary to start work on this component.</div> </div> <div> <div>Amount:</div> <div>\$38,539.20</div> </div>
	<div> <div>Component Description:</div> <div>Initial payment for tower equipment & rigging of side-mounted interim antenna and interim transmission line. This invoice represents a 50% downpayment necessary to start work on this component.</div> </div> <div> <div>Amount:</div> <div>\$48,174.00</div> </div>
	<div> <div>Component Description:</div> <div>Final payment for tower equipment & rigging of side-mounted interim antenna and interim transmission line.</div> </div> <div> <div>Amount:</div> <div>\$9,634.80</div> </div>

Tall Tower (greater than 500')		
	Component Description:	Final payment for tower equipment & rigging of new top-mounted primary antenna & removal of existing top-mounted primary antenna.
	Amount:	\$15,436.40
	Component Description:	2nd payment for tower equipment & rigging of new top-mounted primary antenna & removal of existing top-mounted primary antenna. This invoice represents a 40% downpayment necessary to start work on this component.
	Amount:	\$61,745.60
	Component Description:	Initial payment for tower equipment & rigging of new top-mounted primary antenna & removal of existing top-mounted primary antenna. This invoice represents a 50% downpayment necessary to start work on this component.
	Amount:	\$77,182.00

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<p>Component Description:</p>	<p>Mapping studies necessary to prepare the KVTJ-DT tower to support loading required to complete the repack. Tower was analyzed with proposed loads and then a recommendation was made for changes to support that load.</p>
	<p>Amount:</p>	<p>\$6,400.00</p>
	<p>Component Description:</p>	<p>KVTJ-DT tower survey requested by Paul J Ford structural analysis firm & Marsand Inc consulting engineers. FAA required 1A survey was needed before the required structural analysis of the existing KVTJ-DT tower could be completed.</p>
	<p>Amount:</p>	<p>\$1,400.00</p>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$92,390.00	\$87,550.00		\$27,038.55	
Outside Engineering Consultant	<i>\$4,800.00</i>	\$4,800.00	A long-time former employee and current contract engineer for KVTJ-DT we have utilized to aide our repack efforts. Specifically, he has advised and assisted with RF, HVAC, and electrical issues directly related to KVTJ's repack needs.	\$4,800.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Project management of the transition	\$55,300.00	\$52,500.00	N/A	\$6,000.00	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,250.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,200.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,988.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$408.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$392.55	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$92,390.00	\$87,550.00	N/A	\$27,038.55	N/A
Total for all systems	\$4,326,219.65	\$4,131,753.85	N/A	\$3,110,067.99	N/A

Components

Actual Information

Description

File Name

<p>Outside Engineering Consultant</p>	<table> <tr> <td data-bbox="702 174 1015 208">Component Description:</td><td data-bbox="1147 174 1374 607"> <p>Invoice and quote for consulting labor performed. Invoiced according to "time & materials" method. Updated and REVISED to comply with reimbursement guidelines.</p> </td></tr> <tr> <td data-bbox="702 618 815 651">Amount:</td><td data-bbox="1147 618 1267 651">\$4,800.00</td></tr> </table>	Component Description:	<p>Invoice and quote for consulting labor performed. Invoiced according to "time & materials" method. Updated and REVISED to comply with reimbursement guidelines.</p>	Amount:	\$4,800.00				
Component Description:	<p>Invoice and quote for consulting labor performed. Invoiced according to "time & materials" method. Updated and REVISED to comply with reimbursement guidelines.</p>								
Amount:	\$4,800.00								
<p>ASR modification (prepare FCC Form 854)</p>	<p>Information not provided.</p>								
<p>Project management of the transition</p>	<table> <tr> <td data-bbox="702 902 1015 936">Component Description:</td><td data-bbox="1147 902 1374 1491"> <p>REVISED Invoice for project management of the transition. Our CEs visited the KVTJ-DT site to assess it. Pay terms are 50% upfront & 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p> </td></tr> <tr> <td data-bbox="702 1503 815 1536">Amount:</td><td data-bbox="1147 1503 1267 1536">\$3,000.00</td></tr> <tr> <td data-bbox="702 1641 1015 1675">Component Description:</td><td data-bbox="1147 1641 1374 2029"> <p>Invoice for project management of the transition. Our CEs visited the KVTJ-DT site to assess it. Pay terms are 50% upfront & 50% final. This is the invoice for the final 50%. REVISED</p> </td></tr> <tr> <td data-bbox="702 2040 815 2074">Amount:</td><td data-bbox="1147 2040 1267 2074">\$3,000.00</td></tr> </table>	Component Description:	<p>REVISED Invoice for project management of the transition. Our CEs visited the KVTJ-DT site to assess it. Pay terms are 50% upfront & 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p>	Amount:	\$3,000.00	Component Description:	<p>Invoice for project management of the transition. Our CEs visited the KVTJ-DT site to assess it. Pay terms are 50% upfront & 50% final. This is the invoice for the final 50%. REVISED</p>	Amount:	\$3,000.00
Component Description:	<p>REVISED Invoice for project management of the transition. Our CEs visited the KVTJ-DT site to assess it. Pay terms are 50% upfront & 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p>								
Amount:	\$3,000.00								
Component Description:	<p>Invoice for project management of the transition. Our CEs visited the KVTJ-DT site to assess it. Pay terms are 50% upfront & 50% final. This is the invoice for the final 50%. REVISED</p>								
Amount:	\$3,000.00								

Prepare and or review
reimbursement form

Component Description:

REVISED Invoice
to prepare & review
schedule 399
reimbursement
form for KVTJ-DT.
Pay terms are 50%
upfront & 50%
final. \$1250
represents the final
payment. This
invoice contains
costs related to
other components.

Amount:

\$1,250.00

Component Description:

REVISED Invoice
to prepare & review
schedule 399
reimbursement
form for KVTJ-DT.
Pay terms are 50%
upfront & 50%
final. Another
request will be
submitted for the
final 50%. This
invoice contains
costs related to
other components

Amount:

\$1,250.00

Perform engineering study
for new channel
assignment and antenna
development

Component Description:

REVISED inv. to
perform eng study-
new channel
assignment &
antenna
development. Pay
terms are 50%
upfront & 50%
final. \$2250
represents initial
payment. Another
request will be
submitted for the
final 50%. Inv
contains costs
related to other
components

Amount:

\$2,250.00

Component Description:

REVISED Invoice
to perform eng
study-new channel
assignment &
antenna
development. Pay
terms are 50%
upfront & 50%
final. \$2250
represents the final
payment. Inv
contains costs
related to other
components.

Amount:

\$2,250.00

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 174 1015 210">Component Description:</td><td data-bbox="1147 174 1378 763"> REVISÉD Invoice to prepare the engineering section of FCC Form 2100 & the CP application for KVTJ-DT. Pay terms are 50% upfront & 50% final. \$1125.00 represents the final payment. This invoice contains costs related to other components. </td></tr> <tr> <td data-bbox="702 775 815 810">Amount:</td><td data-bbox="1147 775 1267 810">\$1,125.00</td></tr> <tr> <td data-bbox="702 913 1015 949">Component Description:</td><td data-bbox="1147 913 1378 1543"> REVISÉD Invoice to prepare the engineering section of FCC Form 2100 & the CP application for KVTJ-DT. Pay terms are 50% upfront & 50% final. \$1125.00 represents the initial payment. This invoice contains costs related to other components. </td></tr> <tr> <td data-bbox="702 1554 815 1590">Amount:</td><td data-bbox="1147 1554 1267 1590">\$1,125.00</td></tr> </table>	Component Description:	REVISÉD Invoice to prepare the engineering section of FCC Form 2100 & the CP application for KVTJ-DT. Pay terms are 50% upfront & 50% final. \$1125.00 represents the final payment. This invoice contains costs related to other components.	Amount:	\$1,125.00	Component Description:	REVISÉD Invoice to prepare the engineering section of FCC Form 2100 & the CP application for KVTJ-DT. Pay terms are 50% upfront & 50% final. \$1125.00 represents the initial payment. This invoice contains costs related to other components.	Amount:	\$1,125.00
Component Description:	REVISÉD Invoice to prepare the engineering section of FCC Form 2100 & the CP application for KVTJ-DT. Pay terms are 50% upfront & 50% final. \$1125.00 represents the final payment. This invoice contains costs related to other components.								
Amount:	\$1,125.00								
Component Description:	REVISÉD Invoice to prepare the engineering section of FCC Form 2100 & the CP application for KVTJ-DT. Pay terms are 50% upfront & 50% final. \$1125.00 represents the initial payment. This invoice contains costs related to other components.								
Amount:	\$1,125.00								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								

Prepare request for Special Temporary Authorization	<p>Component Description:</p>	<p>REVISED Invoice to prepare STA interim facility request for KVTJ-DT. Pay terms are 50% upfront & 50% final. Another request will be submitted for the final 50%. This invoice contains costs related to other components</p> <p>Amount: \$600.00</p>
	<p>Component Description:</p>	<p>Final payment related to filing STAs for KVTJ-DT. REVISED</p> <p>Amount: \$600.00</p>
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p>	<p>KVTJ-DT Wiley Rein LLP - Outside Professional Services: Conference calls and e-mails with attorneys to discuss issues related to preparing Form 2100 Construction Permit Application.</p> <p>Amount: \$689.00</p>

Component Description:

KVTJ-DT Wiley
Rein LLP - Outside
Professional
Services: Attorney
e-mail consultation
with management
prior to preparing
Form 2100
Construction
Permit Application.
\$68.00

Amount:**Component Description:**

KVTJ-DT Wiley
Rein LLP - Outside
Professional
Services:
Consultation with
attorneys to
prepare Form 2100
Construction
Permit Application
and prepare/file
minor modification
application.
\$3,415.00

Amount:**Component Description:**

KVTJ-DT Wiley
Rein LLP - Outside
Professional
Services: Email
consultation with
attorneys to
Prepare Form 2100
Construction
Permit Application
& general issues
related to KVTJ-DT
repack.
\$816.00

Amount:

<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<table> <tr> <td data-bbox="702 174 1018 210">Component Description:</td><td data-bbox="1147 174 1378 488">Attorney fees related to filing KVTJ-DT's license to cover application and consultation on matters related to completing the repack project.</td></tr> <tr> <td data-bbox="702 495 815 530">Amount:</td><td data-bbox="1147 495 1246 530">\$408.00</td></tr> </table>	Component Description:	Attorney fees related to filing KVTJ-DT's license to cover application and consultation on matters related to completing the repack project.	Amount:	\$408.00				
Component Description:	Attorney fees related to filing KVTJ-DT's license to cover application and consultation on matters related to completing the repack project.								
Amount:	\$408.00								
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="702 667 1018 703">Component Description:</td><td data-bbox="1147 667 1362 898">Legal fees related to STA filing for KVTJ-DT repack. NET30 terms means the due date is 12/7/2018.</td></tr> <tr> <td data-bbox="702 904 815 940">Amount:</td><td data-bbox="1147 904 1246 940">\$126.55</td></tr> <tr> <td data-bbox="702 1046 1018 1081">Component Description:</td><td data-bbox="1147 1046 1378 1359">Fees related to filing a repack related STA for KVTJ-DT. Net 30 terms as indicated on invoice means that the due date is 12/7/2018.</td></tr> <tr> <td data-bbox="702 1366 815 1402">Amount:</td><td data-bbox="1147 1366 1246 1402">\$266.00</td></tr> </table>	Component Description:	Legal fees related to STA filing for KVTJ-DT repack. NET30 terms means the due date is 12/7/2018.	Amount:	\$126.55	Component Description:	Fees related to filing a repack related STA for KVTJ-DT. Net 30 terms as indicated on invoice means that the due date is 12/7/2018.	Amount:	\$266.00
Component Description:	Legal fees related to STA filing for KVTJ-DT repack. NET30 terms means the due date is 12/7/2018.								
Amount:	\$126.55								
Component Description:	Fees related to filing a repack related STA for KVTJ-DT. Net 30 terms as indicated on invoice means that the due date is 12/7/2018.								
Amount:	\$266.00								
<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<p>Information not provided.</p>								

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$332,080.65	\$323,615.65		\$306,106.99	
Project-related Insurance	<i>\$900.00</i>	\$900.00	The KVTJ-DT repack project occasionally has costs related to insurance such as transit insurance for large items (antennas, transmitters) and site-based insurance costs related to the ongoing construction project.	\$900.00	N/A
Security Cameras	<i>\$5,599.90</i>	\$5,599.90	In lieu of requesting reimbursement for additional security, in-house labor to supervise a tower crew for 2+ months, and /or storage costs; we are requesting four security cameras that we can use to monitor the site in real-time.	\$5,599.90	N/A

Arkansas Use Tax	\$235,887.75	\$235,887.75	We must pay Arkansas use tax on taxable purchases. Our out-of-state vendors are not required to collect or remit the taxes on our behalf. We must calculate and pay use tax ourselves. We have projected our tax obligation based on our repack budget.	\$222,313.24	N/A
MVPD Notification of Channel Change	\$1,200.00	\$1,200.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$498.00	\$498.00	N/A	\$498.00	We ultimately needed to mail more letters than we originally estimated.
Equipment Delivery and Handling Charges	\$40,000.00	\$40,000.00	Shipping for main and interim antennas and interim transmission line. We now know that actual costs for delivery will be higher than originally estimated.	\$38,850.85	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$34,805.00	\$34,805.00	Disposal of antenna, transmitter, RF system	\$34,805.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,140.00	Actual cost for this service has come in significantly under our original estimate and we are revising this estimate downward.	\$3,140.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Sub-total	\$332,080.65	\$323,615.65	N/A	\$306,106.99	N/A
Total for all systems	\$4,326,219.65	\$4,131,753.85	N/A	\$3,110,067.99	N/A

Components

Actual Information
Description

File Name

Project-related Insurance

Component Description:

A one-time short term increase in the KVTJ-DT "floater" insurance coverage to account for the site becoming as a "construction site" due to the significant amount of repack-related work happening at the site.

Amount:

\$500.00

Component Description:

Transit insurance for interim and primary antennas and line to cover the shipment in transit from Maine to Arkansas. KVTJ-DT ONLY.

Amount:

\$400.00

Security Cameras	<div data-bbox="707 174 1382 725"> <p>Component Description: LED Security Lights attached to the KVTJ building to illuminate the construction area where equipment and materials were left. Complimentary to the approved security cameras. Inclusive of the electrical work necessary to install.</p> <p>Amount: \$1,500.00</p> </div> <div data-bbox="707 831 1369 1104"> <p>Component Description: Front security light to illuminate this part of the building which was not covered by the other lights.</p> <p>Amount: \$500.00</p> </div> <div data-bbox="707 1209 1372 1601"> <p>Component Description: Security cameras in lieu of other reimbursable costs (storage, outside security staff, or personnel oversight costs) related to the repack.</p> <p>Amount: \$3,599.90</p> </div>
Arkansas Use Tax	<div data-bbox="707 1742 1377 1892"> <p>Component Description: Sales tax for KVTJ-DT viewer rescan notice mailers.</p> <p>Amount: \$44.82</p> </div>

Component Description:	Sales and use tax on the KVTJ-DT landscape repair.
Amount:	\$403.00

Component Description:	Arkansas sales and use tax for gravel and site preparations at KVTJ-DT
Amount:	\$604.50

Component Description:	Sales and use tax on the security light.
Amount:	\$38.75

Component Description:	Arkansas sales tax on the KVTJ LED security lights
Amount:	\$116.25

Component Description:	Total Arkansas sales tax payment for invoice #6946 covering taxes owed on multiple cost components.
Amount:	\$3,568.44

Component Description:	Sales tax on the KVTJ-DT disposal and network cable plant relocation invoice.
Amount:	\$906.75

Component Description:	Sales tax for the tower safety modification of the KVTJ-DT tower.
Amount:	\$546.86

Component Description:	Sales and use tax true-up for previously approved and reimbursed invoices from MARSAND Inc. Please see attached narrative for more information.
Amount:	\$177,083.13

Component Description:	Sales tax for 1 20 Ton HVAC System (heating & cooling), 2 delivery & handling, 3 disposal components.
Amount:	\$7,618.64

Component Description:	Arkansas sales tax on invoice 6948 covering multiple cost components related to KVTJ-DT main transmitter.
Amount:	\$7,488.94

Component Description:	Sales tax for air pressure manifold invoice
Amount:	\$49.06

Component Description:	Arkansas sales tax on the KVTJ-DT transmitter disposal invoice.
Amount:	\$1,305.88

Component Description:	Arkansas sales tax for invoice 6934 related to tower work and modification at KVTJ-DT.
Amount:	\$9,102.91

Component Description:	Arkansas sales tax for the KVTJ-DT elbow complex. Invoice 6936.
Amount:	\$1,550.02

Component Description:	Sales tax on the pressurization parts and equipment invoice.
Amount:	\$264.98

Component Description:	Arkansas sales tax for all components of KVTJ-DT electrical capacity upgrade listed on invoice #51474.
Amount:	\$5,719.42

Component Description:	Sales tax for KVTJ-DT transmitter building expansion.
Amount:	\$5,390.90

	<p>Component Description:</p> <p>Sales tax on KVTJ-DT ducting time and materials invoice.</p> <p>Amount:</p> <p>\$186.00</p> <p>Component Description:</p> <p>Sales tax for the KVTJ camera invoice</p> <p>Amount:</p> <p>\$323.99</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	<p>Component Description:</p> <p>Cost to mail channel change rescan notices to our active viewer mailing list within the KVTJ-DT coverage area. NET30 terms means the due date is 12-30-18.</p> <p>Amount:</p> <p>\$498.00</p>
Equipment Delivery and Handling Charges	<p>Component Description:</p> <p>Shipping costs related to the KVTJ-DT transmitter on invoice # 6948. The sum of two line items \$320.00 and \$1129.33.</p> <p>Amount:</p> <p>\$1,449.33</p>

Component Description:	2nd payment for delivery/handling costs on the primary transmitter. The two line items are \$1920 & \$6776. This invoice represents a 60% down payment necessary to start work on this component.
Amount:	\$8,696.00

Component Description:	Delivery & handling costs for the 20-ton HVAC system (heating & cooling) component.
Amount:	\$1,125.00

Component Description:	Shipping and handling for the KVTJ-DT pressurization parts.
Amount:	\$135.52

Component Description:	2nd payment (\$5130) for delivery /handling costs on interim antenna & interim transmission line. This invoice represents a 45% down payment necessary to start work on this component.
Amount:	\$5,130.00

Component Description: Delivery and handling charges for construction materials related to the KVTJ-DT transmitter building expansion.

Amount: \$865.00

Component Description: delivery and handling for air pressure manifold.

Amount: \$47.00

Component Description: Shipping costs related to the KVTJ-DT elbow complex on invoice 6936.

Amount: \$1,500.00

Component Description: 2nd payment (\$3825) for delivery /handling costs on the primary antenna. This invoice represents a 45% down payment necessary to start work on this component.

Amount: \$3,825.00

Component Description:	Initial payment for delivery/handling costs on interim antenna, primary antenna, & interim transmission line. The two line items are \$3,825 & \$5,130. This invoice represents a 45% down payment necessary to start work on this component.
Amount:	\$8,955.00

Component Description:	Delivery and handling for KVTJ-DT electrical capacity upgrade
Amount:	\$785.00

Component Description:	Shipping costs related to invoice 6946 which are the antenna and line components. Sum of the \$850 and \$1140 lines within the invoice.
Amount:	\$1,990.00

	<p>Component Description:</p> <p>Initial payment for delivery/handling costs on the primary transmitter. The two line items are \$960 & \$3388 . This invoice represents a 30% down payment necessary to start work on this component.</p> <p>Amount:</p> <p>\$4,348.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	<p>Component Description:</p> <p>The KVTJ-DT networking plant is integrated into the old transmitter cabinets which must be disposed of. We cannot fully dispose of the final two cabinets without relocating and reterminating all this wiring to a new location next to the new transmitter.</p> <p>Amount:</p> <p>\$11,700.00</p>
	<p>Component Description:</p> <p>20ft on site dumpster service for KVTJ-DT for management of waste and trash generated throughout the repack project.</p> <p>Amount:</p> <p>\$2,700.00</p>

Component Description:	Disposal costs related to the KVTJ-DT transmitter building expansion. We will need to haul away waste generated from the expansion project.
Amount:	\$715.00

Component Description:	Disposal and Demolition of the full KVTJ-DT transmitter. It is a very large analog transmitter with outside heat exchangers and significant piping, RF, and electrical in the ceiling.
Amount:	\$16,850.00

Component Description:	Demolition and disposal costs related to removing existing equipment throughout the KVTJ-DT electrical capacity expansion project.
Amount:	\$1,900.00

Component Description:	Disposal costs associated with the 20 ton HVAC (heating & cooling) component inclusive of hazardous material disposal.
Amount:	\$940.00

DTV Medical Facility Notification	<div> <div> Component Description: </div> <div> KVTJ-DT Medical Notification quote & invoice from DTV Notification. </div> </div> <div> Amount: </div> <div> \$3,140.00 </div>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$4,326,219.65	\$4,131,753.85
			\$3,110,067.99

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jim Grant <i>General Manager</i></p> <p>08/19/2019</p>

Attachments