



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **51980** | Service: **DTV** | Call **WHPX-TV** | Channel: **28 (UHF)** |
ID: | Sign:
File **0000028444**
Number:
FRN: **0030297451** | Date **04/03**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ION MEDIA HARTFORD LICENSE, INC.	Bianca Frye 601 Clearwater Park Road West Palm Beach, FL 33401 United States	+1 (561) 682- 4110	BiancaFrye@ionmedia. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Relocate from ASR #1237074 to ASR #1041624. Replace non-retunable transmitter, install top mounted antenna and transmission line to operate on post-repack channel. Helicopter will be required. No interim facilities needed.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	20 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	HPTV- PRLX-U8
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	13 kW
	Justification for New Transmitter	See attached Transmitter Exhibits. See attached Transmitter Upgrade Disclaimer.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	Installation of auxiliary transmitter
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF Interconnect	Interconnect between RF system and transmission line
Removal of Existing Equipment	Removal of existing transmitters and equipment / Site Prep

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	7k Series
	Year	2010
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	10 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	HPTV-PRLX-U16
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	27.5 kW
	Justification for New Transmitter	See attached document "Nx7000 Series in Repack".

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	Electrical Installation for replacement transmitter
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	Other
	Other Size	9 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	400.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Removal of Existing Equipment	Removal of existing transmitters and equipment / Site Prep
RF Interconnect	Interconnect between RF system and transmission line

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	475.0 kW

Manufacturer	
Model	TFU-31JTT-T 3BP250
Year	2002

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW
	Manufacturer	

Model	TFU-21ETT /VP-R C170
Year	2019
Justification for New Antenna	Current slot antenna cannot be re-channelled

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna	Other Antenna Cost Not Listed Information not provided.
--------------------	--

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	25.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	55.0 kW
	Manufacturer	
	Model	TFU-WB-8
	Year	2017

	Justification for New Antenna	Interim antenna needed to complete move to new channel
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1367 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1400 feet per run
	Justification for New Transmission Line	See attached Transmission Line Exhibit

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep existing transmission line	Sweep existing transmission line

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1041624
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 42' 13.0" N-
	Longitude (NAD83)	072° 49' 55.0" W-
	Overall Structure Height	1338.89 feet
	Support Structure Height	1291.98 feet
	Ground Elevation Above Mean Sea Level (AMSL)	709.97 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Communications Site Management, LLC
	Date Constructed	09/01/1984

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
62175	WJMJ	FM
1900	WZMX	FM
1910	WRCH	FM
14050	WCCT-TV	DTV
147	WTIC-TV	DTV
13595	WEDY	DTV
13602	WEDH	DTV
66465	WTIC-FM	FM

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Primary
Tower****Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1237074
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 25' 03.7" N-
	Longitude (NAD83)	072° 11' 53.2" W-
	Overall Structure Height	1205.04 feet
	Support Structure Height	1088.90 feet
	Ground Elevation Above Mean Sea Level (AMSL)	304.79 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	SpectraSite Communications, LLC. through American Towers, LLC.
	Date Constructed	11/07/2002

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	180
	Explanation	Required by tower landlord.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV-PRLX-U16	\$1,077,277.46	\$626,490.46		\$563,402.61	
Other -- Building Addition Size: 400.0	<i>\$20,394.66</i>	\$20,394.66	D'Amato Construction Quote #03	\$20,394.66	N/A
RF Interconnect	<i>\$25,000.00</i>	\$25,000.00	N/A	\$11,912.15	N/A
Removal of Existing Equipment	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Other -- HVAC Service Type: H Size:9 (Other)	<i>\$34,882.80</i>	\$34,882.80	Supply and install three (3) 3-ton HVAC systems. Please see attached Modern Mechanical Systems, Inc. Quote dated 11-29-2018. Cost estimate includes sales tax.	\$34,882.80	N/A

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$496,213.00	399 approved amount for primary transmitter. 399 approved model (U12) was subsequently changed by ION to order a U14 model and then changed again to order a U16 model. Please see attached Hitachi Comark Primary Transmitter Quotes.	\$496,213.00	N/A
Other Electrical Service: Electrical Installation for replacement transmitter	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Auxiliary Transmitter HPTV-PRLX- U8	\$1,581,754.00	\$571,443.00		\$521,443.00	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$271,571.00	See attached ION - WHPX Transmitter Purchase Exhibit (Pages 1, 5-7).	\$271,571.00	N/A
Other Electrical Service: Installation of auxiliary transmitter	\$90,254.00	\$90,254.00	Cost of electrical installation on transmitter by Eastside Electric, Inc. Please see attached Eastside Electric Quote #118093.	\$90,254.00	N/A

Removal of Existing Equipment	\$25,000.00	\$25,000.00	N/A	N/A	N/A
RF Interconnect	\$25,000.00	\$25,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$159,618.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***See attached Hitachi Comark Quote #P3463PRLXU14-011818-R1.	\$159,618.00	N/A
Sub-total	\$2,659,031.46	\$1,197,933.46	N/A	\$1,084,845.61	N/A
Total for all systems	\$4,451,201.46	\$2,596,892.46	N/A	\$2,103,876.93	N/A

Components

Actual Information	
Description	File Name
Other -- Building Addition Size: 400.0	<p>Component Description: Cost to renovate transmitter building for enlarged space requirements. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$20,394.66</p>

RF Interconnect	<div> <div> Component Description: </div> <div> Cost to install interconnect pieces for WHPX main transmitter. Supporting documentation is attached. </div> </div> <div> Amount: </div> <div> \$8,751.00 </div> <div> Component Description: </div> <div> Parts to connect transmitter to transmitter line. Supporting documentation is attached. </div> <div> Amount: </div> <div> \$3,161.15 </div>
Removal of Existing Equipment	Information not provided.
Other -- HVAC Service Type: H Size:9 (Other)	<div> <div> Component Description: </div> <div> Cost to supply and install three (3) 3-ton HVAC systems. Supporting documentation is attached. This invoice has been paid. </div> </div> <div> Amount: </div> <div> \$34,882.80 </div>
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<div> <div> Component Description: </div> <div> 30% "deposit" payment for Comark Transmitter. Explanation of variance and supporting documentation attached. This invoice has been paid. </div> </div> <div> Amount: </div> <div> \$148,863.90 </div>

Component Description: Cover letter and explanation of variance form attached. 20% Progress Payment for 20kW FCC approved reimbursable transmitter size. Supporting documentation attached.

Amount: \$99,242.60

Component Description: 50% "progress" payment on Comark transmitter. Supporting documentation attached.

Amount: \$266,030.00

Component Description: Downward adjustment for previous reimbursement request.

Amount: (\$159,618.00)

Component Description: 50% "progress" payment for Comark Transmitter. Explanation of variance and supporting documentation attached. This invoice has been paid.

Amount: \$248,106.50

	<div> <div> Component Description: </div> <div> 30% "deposit" payment for Comark Transmitter. Supporting documentation attached. This invoice has been paid. </div> </div> <div> <div> Amount: </div> <div> \$159,618.00 </div> </div> <div> <div> Component Description: </div> <div> Downward adjustment for previous reimbursement request. </div> </div> <div> <div> Amount: </div> <div> (\$266,030.00) </div> </div>
Other Electrical Service: Electrical Installation for replacement transmitter	Information not provided.

UHF - Liquid Cooled Solid
State Transmitter 8.2 - 13
kW

Component Description:

20% "upon proof of performance" payment for 10kw FCC approved auxiliary transmitter. Cover letter, explanation of variance, and supporting documentation is attached. This invoice has been paid.

Amount:

\$54,314.20

Component Description:

30% "deposit due with order" and 50% "due within 60 days of order" (80% total) payment for 10kw FCC approved auxiliary transmitter. Cover letter, explanation of variance, and supporting documentation is attached.

Amount:

\$217,256.80

<p>Other Electrical Service: Installation of auxiliary transmitter</p>	<table> <tr> <td data-bbox="702 100 1114 526"> <p>Component Description:</p> </td><td data-bbox="1114 100 1426 526"> <p>60% payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="702 526 1114 638"> <p>Amount:</p> </td><td data-bbox="1114 526 1426 638"> <p>\$54,152.40</p> </td></tr> <tr> <td data-bbox="702 638 1114 1064"> <p>Component Description:</p> </td><td data-bbox="1114 638 1426 1064"> <p>30% progress payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="702 1064 1114 1176"> <p>Amount:</p> </td><td data-bbox="1114 1064 1426 1176"> <p>\$27,076.20</p> </td></tr> <tr> <td data-bbox="702 1176 1114 1700"> <p>Component Description:</p> </td><td data-bbox="1114 1176 1426 1700"> <p>10% balance payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="702 1700 1114 1812"> <p>Amount:</p> </td><td data-bbox="1114 1700 1426 1812"> <p>\$9,025.40</p> </td></tr> </table>	<p>Component Description:</p>	<p>60% payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p>	<p>Amount:</p>	<p>\$54,152.40</p>	<p>Component Description:</p>	<p>30% progress payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p>	<p>Amount:</p>	<p>\$27,076.20</p>	<p>Component Description:</p>	<p>10% balance payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p>	<p>Amount:</p>	<p>\$9,025.40</p>
<p>Component Description:</p>	<p>60% payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p>												
<p>Amount:</p>	<p>\$54,152.40</p>												
<p>Component Description:</p>	<p>30% progress payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p>												
<p>Amount:</p>	<p>\$27,076.20</p>												
<p>Component Description:</p>	<p>10% balance payment for electrical installation for transmitter. Supporting documentation is attached. This invoice has been paid.</p>												
<p>Amount:</p>	<p>\$9,025.40</p>												
<p>Removal of Existing Equipment</p>	<p>Information not provided.</p>												
<p>RF Interconnect</p>	<p>Information not provided.</p>												

UHF - Liquid Cooled Solid
State Transmitter 21 - 31
kW

Component Description:

50% "progress"
payment on
Comark
transmitter.
Supporting
documentation
attached. This
invoice has been
paid.

Amount:

\$266,030.00

Component Description:

30% "deposit"
payment for
Comark
Transmitter.
Supporting
documentation
attached. This
invoice has been
paid.

Amount:

\$159,618.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB-8	\$105,700.00	\$83,593.00		\$52,726.50	
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$7,193.00	N/A	\$7,801.50	Actual Cost of interim elbow complex and interim antenna transformer greater than estimated cost.
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	\$89,400.00	\$70,000.00	The estimated cost has been re-entered due to a technical error with the LMS form. Per FCC procedure, we have re-entered the original cost estimate that ties to our original submission while the technical issue is resolved.	\$44,925.00	Per reviewer's request, we are re-submitting the following invoices due to technical error within LMS.

Primary Antenna TFU-21ETT /VP-R C170	\$308,530.00	\$272,288.00		\$226,591.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$254,188.00	V-Pol cost not included in reimbursement request. Please also see attached Dielectric Change Order dated 1-10-2019.	\$210,533.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$10,298.00	N/A
Sub-total	\$414,230.00	\$355,881.00	N/A	\$279,317.50	N/A
Total for all systems	\$4,451,201.46	\$2,596,892.46	N/A	\$2,103,876.93	N/A

Components

Actual Information	
Description	File Name
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	

Component Description:	Per reviewer's request, we are re-submitting the following invoice due to technical error: 10% "after install" payment for interim antenna transformer. Supporting documentation attached. This invoice has been paid.
Amount:	\$368.55

Component Description:	Per reviewer's request, we are re-submitting the following invoice due to technical error: 45% "down payment" for interim antenna transformer. Supporting documentation attached. This invoice has been paid.
Amount:	\$1,658.48

Component Description:

Per reviewer's request, we are re-submitting the following invoice due to technical error: 45% "prior to ship" payment for interim antenna transformer. Supporting documentation attached. This invoice has been paid.

Amount:

\$1,658.47

Component Description:

Per reviewer's request, we are re-submitting the following invoice due to technical error: 10% "after install" payment for interim elbow complex. Supporting documentation attached. This invoice has been paid.

Amount:

\$411.60

	<p>Component Description: Per reviewer's request, we are re-submitting the following invoice due to technical error: 45% "prior to ship" payment for interim elbow complex. Supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$1,852.20</p> <p>Component Description: Per reviewer's request, we are re-submitting the following invoice due to technical error: 45% "down payment" for interim elbow complex. Supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$1,852.20</p>
Sweep test of existing antenna	Information not provided.

UHF - Lower Power Side
Mount, One station antenna
- medium power (50-200
kW), horizontally polarized

Component Description:

Per reviewer's request, we are re-submitting the following invoice due to technical error: 10% "remaining balance" payment for interim antenna. Supporting documentation attached. This invoice has been paid.

Amount:

\$4,492.50

Component Description:

Per reviewer's request, we are re-submitting the following invoice due to technical error: 45% "down payment" for interim antenna. Supporting documentation attached. This invoice has been paid.

Amount:

\$20,216.25

Component Description:

Per reviewer's request, we are re-submitting the following invoice due to technical error: 45% "prior to ship" payment for interim antenna. Supporting documentation attached. This invoice has been paid.

Amount:

\$20,216.25

Sweep test of existing antenna	<div data-bbox="708 174 1426 689"> <p>Component Description: 65% "prior to ship" payment for repack sweep of primary antenna operations. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$4,160.00</p> </div> <div data-bbox="708 792 1426 1308"> <p>Component Description: 25% deposit payment for repack sweep of primary antenna operations. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$1,600.00</p> </div>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div data-bbox="708 1442 1426 1877"> <p>Component Description: 65% "prior to ship" payment for primary antenna. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$123,898.45</p> </div>

Component Description:	10% "after repack sweep" payment for primary antenna. Explanation of variance form and supporting documentation attached. This invoice has been paid.
Amount:	\$29,061.30

Component Description:	Cost of antenna mounting adapter plate. Supporting documentation is attached. This invoice has been paid.
Amount:	\$9,920.00

Component Description:	25% deposit payment for primary antenna. Explanation of variance form and supporting documentation attached. This invoice has been paid.
Amount:	\$47,653.25

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)

Component Description:

65% "prior to ship" payment for primary elbow complex. Explanation of variance form and supporting documentation attached. This invoice has been paid.

Amount:

\$6,693.70

Component Description:

25% deposit payment for primary elbow complex. Explanation of variance form & supporting documentation attached. This invoice has been paid.

Amount:

\$2,574.50

Component Description:

10% "after repack sweep" payment for primary elbow complex. Supporting documentation attached. This invoice has been paid.

Amount:

\$1,029.80

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$289,200.00	\$218,763.00		\$186,638.90	
Rigid Transmission Line - copper, 6 1/8"	\$282,800.00	\$212,363.00	N/A	\$186,638.90	N/A
Sweep existing transmission line	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$289,200.00	\$218,763.00	N/A	\$186,638.90	N/A
Total for all systems	\$4,451,201.46	\$2,596,892.46	N/A	\$2,103,876.93	N/A

Components

Actual Information Description	File Name
Rigid Transmission Line - copper, 6 1/8"	<div><div>Component Description:</div><div>65% "prior to ship" payment for primary transmission line. Supporting documentation attached. This invoice has been paid.</div><div>Amount:</div><div>\$115,221.93</div></div>

Component Description:	65% "prior to ship" payment for transmission line cut pieces. Supporting documentation attached. This invoice has been paid.
Amount:	\$6,770.40

Component Description:	25% deposit payment for transmission line cut pieces. Supporting documentation attached. This invoice has been paid.
Amount:	\$2,604.00

Component Description:	65% "prior to ship" payment for primary transmission line. Supporting documentation attached. This invoice has been paid.
Amount:	\$17,726.44

Component Description:	25% deposit payment for primary transmission line. Supporting documentation attached. This invoice has been paid.
Amount:	\$44,316.13

Sweep existing transmission line	Information not provided.
----------------------------------	---------------------------

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$210,500.00	\$50,000.00		\$50,000.00	
Tall Tower (greater than 500')	\$210,500.00	\$50,000.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***See AT Exhibit for more information.	\$50,000.00	N/A
Primary Tower TOWER	\$599,000.00	\$521,550.00		\$500,850.00	
Minor tower reinforcement /modifications	\$158,000.00	\$9,800.00	Please see Turris 18-1387 Plumb and Tension WHPX	\$9,800.00	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$12,800.00	Cost for structural analysis work from Turris Engineering Inc. Please see attached quote #18-0443.	\$12,800.00	N/A

Tower Helicopter Lift	\$0.00	\$0.00	A helicopter was used to install antenna, but was not itemized in the quote from Turris Engineering.	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$498,950.00	Cost for Tower Rigging services from Turris Engineering Inc. Please see attached quote #18-0780. Cost estimate also includes \$96,130 invoiced for weather delays from Turris Engineering Invoices #TE-6748, #TE-6671, #TE-6746, and #TE-6767.	\$478,250.00	N/A
Sub-total	\$809,500.00	\$571,550.00	N/A	\$550,850.00	N/A
Total for all systems	\$4,451,201.46	\$2,596,892.46	N/A	\$2,103,876.93	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Tall Tower (greater than 500')	<div data-bbox="707 174 1015 208">Component Description:</div> <div data-bbox="1150 174 1378 723">Down payment associated with securing tower service. Note that amount is not additional to cost of tower rigging and will be deducted from total cost of tower rigging at the time it is quoted. Supporting documentation attached.</div> <div data-bbox="707 734 818 768">Amount:</div> <div data-bbox="1150 734 1283 768">\$50,000.00</div>
Minor tower reinforcement /modifications	<div data-bbox="707 911 1015 945">Component Description:</div> <div data-bbox="1150 911 1362 1258">Cost to plum and tension tower as a result of structural analysis. Supporting documentation is attached. This invoice has been paid.</div> <div data-bbox="707 1270 818 1303">Amount:</div> <div data-bbox="1150 1270 1267 1303">\$9,800.00</div>

<p>Structural engineering tower load study for a documented tower with candelabra</p>	<table> <tr> <td data-bbox="708 174 1018 210">Component Description:</td><td data-bbox="1150 174 1369 483">50% remaining balance payment for tower structural study. Supporting documentation is attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="708 497 815 533">Amount:</td><td data-bbox="1150 497 1267 533">\$6,400.00</td></tr> <tr> <td data-bbox="708 636 1018 672">Component Description:</td><td data-bbox="1150 636 1369 945">50% deposit payment for tower structural study. Supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="708 958 815 994">Amount:</td><td data-bbox="1150 958 1267 994">\$6,400.00</td></tr> </table>	Component Description:	50% remaining balance payment for tower structural study. Supporting documentation is attached. This invoice has been paid.	Amount:	\$6,400.00	Component Description:	50% deposit payment for tower structural study. Supporting documentation attached. This invoice has been paid.	Amount:	\$6,400.00
Component Description:	50% remaining balance payment for tower structural study. Supporting documentation is attached. This invoice has been paid.								
Amount:	\$6,400.00								
Component Description:	50% deposit payment for tower structural study. Supporting documentation attached. This invoice has been paid.								
Amount:	\$6,400.00								
<p>Tower Helicopter Lift</p>	<p>Information not provided.</p>								
<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<table> <tr> <td data-bbox="708 1200 1018 1236">Component Description:</td><td data-bbox="1150 1200 1369 1509">10% "Antenna is installed" payment for tower service. Supporting documentation is attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="708 1523 815 1559">Amount:</td><td data-bbox="1150 1523 1283 1559">\$42,330.00</td></tr> </table>	Component Description:	10% "Antenna is installed" payment for tower service. Supporting documentation is attached. This invoice has been paid.	Amount:	\$42,330.00				
Component Description:	10% "Antenna is installed" payment for tower service. Supporting documentation is attached. This invoice has been paid.								
Amount:	\$42,330.00								

Component Description:	10% "upon mobilization of tower field crew" plus 20% "in progress payments during field installation" (30% total) payment for tower service. Supporting documentation is attached. This invoice has been paid.
Amount:	\$126,990.00

Component Description:	Cost for downtime for tower crew due to 5 days bad weather days during the month of March, 2019. Supporting documentation is attached. This invoice has been paid.
Amount:	\$14,950.00

Component Description:	Cost for downtime for tower crew due to 7 days bad weather days during the month of February, 2019. Supporting documentation is attached. This invoice has been paid.
Amount:	\$21,850.00

Component Description: 10% "upon mobilization" plus 15% "when materials are ready to be shipped" (25% total) payment for tower service. Supporting documentation is attached. This invoice has been paid.

Amount: \$105,825.00

Component Description: Cost for project insurance for tower service. Supporting documentation is attached. This invoice has been paid.

Amount: \$18,150.00

Component Description: 10% "completion and acceptance" payment for tower services. Supporting documentation is attached.

Amount: \$42,330.00

Component Description: 25% "down payment" for tower service. Supporting documentation attached. This invoice has been paid.

Amount: \$105,825.00

Component Description:

Cost for downtime for tower crew due to bad weather days during the month of April, 2019. Supporting documentation is attached.

Amount:

\$20,700.00

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$189,650.00	\$171,280.00		\$1,562.50	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$62.50	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$28,440.00	\$18,530.00	See AT Exhibit for more information.	N/A	N/A
Sub-total	\$189,650.00	\$171,280.00	N/A	\$1,562.50	N/A
Total for all systems	\$4,451,201.46	\$2,596,892.46	N/A	\$2,103,876.93	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.

Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="710 174 1013 208">Component Description:</td><td data-bbox="1150 174 1374 723"> <p>Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</p> </td></tr> <tr> <td data-bbox="710 734 817 768">Amount:</td><td data-bbox="1150 734 1267 768">\$4,837.97</td></tr> </table>	Component Description:	<p>Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</p>	Amount:	\$4,837.97
Component Description:	<p>Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</p>				
Amount:	\$4,837.97				
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>				
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="710 1021 1013 1055">Component Description:</td><td data-bbox="1150 1021 1358 1447"> <p>Cost of engineering study for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="710 1458 817 1491">Amount:</td><td data-bbox="1150 1458 1230 1491">\$62.50</td></tr> </table>	Component Description:	<p>Cost of engineering study for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>	Amount:	\$62.50
Component Description:	<p>Cost of engineering study for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>				
Amount:	\$62.50				

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>Cost of engineering consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid.</p> <p>Amount:</p> <p>\$1,500.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	Information not provided.

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$89,590.00	\$81,485.00		\$662.42	
DTV Medical Facility Notification	\$11,550.00	\$3,500.00	N/A	\$0.00	N/A
MVPD Notification of Channel Change	<i>\$1,400.00</i>	\$1,400.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized.	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	\$662.42	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Local Zoning	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Sub-total	\$89,590.00	\$81,485.00	N/A	\$662.42	N/A
Total for all systems	\$4,451,201.46	\$2,596,892.46	N/A	\$2,103,876.93	N/A

Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	<p>Component Description: Cost of medical notifications through Widelity Inc. Supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$3,500.00</p>

MVPD Notification of Channel Change	<p>Component Description:</p> <p>Cost of MVPD notifications of channel change through Widelity Inc. Supporting documentation attached. This invoice has been paid.</p> <p>Amount:</p> <p>\$1,400.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	<p>Component Description:</p> <p>Cost of freight for antenna parts. Supporting documentation is attached.</p> <p>Amount:</p> <p>\$662.42</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$4,451,201.46	\$2,596,892.46
			\$2,103,876.93

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Mario Vasquez <i>Vice President - Finance, Operations</i></p> <p>04/03/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Mario Vasquez <i>Vice President - Finance, Operations</i></p> <p>04/03/2020</p>

Attachments