

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	81509	Service: DTV	Call Sign:	KFPX-TV	Channel: 36 (UHF)	
File Number:	000002	8379	Olghi.			
FRN: 00	01808468	Date Submitted:	04/01 /2020			

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
ION TELEVISION LICENSE, LLC Doing Business As: ION TELEVISION LICENSE, LLC	Bianca Frye 601 CLEARWATER PARK ROAD WEST PALM BEACH, FL 33401 United States	+1 (561) 682- 4110	BIANCAFRYE@IONMEDIA. COM	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information				
Contact Information	Applicant	Address	Phone	Email	
mornation	The Preparer is same as the reimbursement contact.				

Broadcaster	Question
Information	
and	
Transition	
Plan	

Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Relocate from ASR #1053076 to ASR #1016799. Construct post-repack facilities pursuant to CP authorization. No interim facilities required. Install new transmitter, RF system, transmission line, and antenna on post-repack channel.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
ransmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Ultimate		
		Year	2003		
		Туре	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power Capacity	2.5 kW		

Existing Transmitter Information

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	HPTV- PRLX-U12		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	20 kW		
		Justification for New Transmitter	See attached Ultimate and Optimum Transmitter Exhibit.		

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Power	N/A		
		Rigid Conduit and Wiring	No		
		Size	N/A		
		Length	N/A		
			1		

	Other Electrical Service	Yes
	Description	Electrical Installation for replacement transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed		
	Name	Description	
	Removal of Existing Equipment	Removal of existing transmitters and equipment / Site Prep	
	RF Interconnect	Interconnect between RF System and transmission line	

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	116.0 kW	

Manufacturer	
Model	TFU-31JTT- R P220
Year	1998

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	270.0 kW	
		Manufacturer		
			1	

Model	TFU-20DSC /VP-R P230
Year	2018
Justification for New Antenna	Current slot antenna cannot be re- channeled.

Primary	Other Antenna Costs			
Antenna	Section	Question	Response	
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No	
		Туре		
		Number of channels supported	N/A	
		Frequencies of channels supported	N/A	
		Frequency	N/A	
Elbow Complex		Do you need a combiner output splitter /switcher for dual feed lines?	N/A	
	Do you require the separate purchase of the Elbow Complex?	Yes		
		Broadband or Single Channel?	Single Channel	
		Feed Line Size	6 1/8 inches inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

Other Antenna Costs

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

ransmissio	n Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
Existing Transmission		Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes	
	-	Manufacturer	
	Line Manufacturer and Type	Туре	Rigid
		Diameter	8 3/16 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	550 feet per run

Primary Existing Transmission Line

Primary	New Transmission Line				
Transmission Line New Transmission Line Costs	n Line Section	Question	Response		
		Use	Primary (Main)		
		Description of Use	N/A		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	No		
		Туре	Rigid		
		Diameter	6 1/8 inches		
	Other Diameter	N/A			
		Segment Length	20 inches		
		Other Segment Length	N/A		
		Number of parallel runs	1		
		Length	1900 feet per run		
		Justification for New Transmission Line	See attached Transmission Line Exhibit		

Primary Other Transmission Line Expenses Not Listed

Other Transmission Transmission

"Naitte	Description
Sweep existing transmission line	Sweep existing transmission line
RTT675	TEST TRANSITION 6-75
RTLSCR675-20	T/L 6-75 EIA LENGTH 15' TO 20' FIXED FLG 1 END/ SWIVEL FLG 1 END

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Existing Tower

•	, initial y	
Т	ower	

Section	Question	Response
Existing Tower	Type of change	Move Equipment
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1053076
Coordinates (NAD83 (Latitude (NAD83)	41° 49' 04.5" N-
North American Datum of 1983))	Longitude (NAD83)	093° 12' 35.3" W-
	Overall Structure Height	499.99 feet
	Support Structure Height	499.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	957.99 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	SpectraSite Communications LLC. through American Towers, LLC.
Date Constructed	09/03/1998

Primary Tower Section

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Other Tower Expenses Not Listed

Tower

Name	Description
Structural analysis	Structural analysis

Primary	Add Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	No	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	No	
	Existing Tower Structure	Do you have a tower registration number?	Yes	
	Registration	ASR Number	1016799	
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	41° 48' 35.0" N-	
	1983))	Longitude (NAD83)	093° 37' 17.0" W-	
		Overall Structure Height	1999.98 feet	
		Support Structure Height	1883.18 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	970.13 feet	
		Structure Type	TOWER - Free Standing or Guyed Structure	

Tower Owner	Hearst Properties Inc.
Date Constructed	01/01/1974

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
33710	KCCI	DTV

Primary Tower Modification Costs

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower Rigging Costs

- . -

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	N/A
	Helicopter Services Required	Are helicopter services required?	No

Primary	Other Tower Expenses Not Listed		
Tower	Name	Description	
	Tower Structural Study	Tower Structural Study	

....

•••

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	180
		Explanation	Required by tower Landlord.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
	Services	For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare and file Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C Justifica
Primary Transmitter HPTV-PRLX- U12	\$825,341.60	\$666,329.87		\$616,329.87	
RF Interconnect	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Removal of Existing Equipment	\$25,000.00	\$25,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$524,988.27	See attached Hitachi Comark Quote #P3490PRLXU12- 020118-R3 (Revised) and #P#3537MISCAUX- 031618. Estimated cost includes \$26,589.90 in taxes and \$7,700.00 in freight, and \$6,833.00 in additional unplanned shipping charges (Invoice S10182- 3B).	\$524,988.27	Additior shippin costs fr Comar transmit
Other Electrical Service: Electrical Installation for replacement transmitter.	\$47,129.00	\$47,129.00	See attached Baker Electric #98977-01 Quote located on Pages 2-4.	\$47,129.00	N/A

Other HVAC Service Type: H Size:5 (Other)	\$44,212.60	\$44,212.60	See attached Premier Mechanical Services, Inc. #180257 / Quote Pages 2 - 3. Taxes of \$2,502.60 included in estimate.	\$44,212.60	N/A
Sub-total	\$825,341.60	\$666,329.87	N/A	\$616,329.87	N/A
Total for all systems	\$2,317,346.59	\$1,617,013.35	N/A	\$1,264,248.71	N/A

Components

Actual Information Description	File Name	
RF Interconnect	Information not provided.	
Removal of Existing Equipment	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	Component Description:	Explanation of variance form attached. Additional shipping on Comark transmitter. Supporting documentation attached. This invoice has been paid. \$6,832.77
		\$0,002.11

Component Description:	Cost of additional components for transmitter. Supporting documentation is attached. This invoice has been paid. \$7,483.60
Component Description:	Explanation of variance form attached. 20% "proof of performance" payment on Comark transmitter. Supporting documentation attached. This invoice has been paid. \$102,134.38
Component Description:	30% "deposit" payment for Comark transmitter. Supporting documentation attached. This invoice has been paid. \$153,201.57

	Component Description:	50% "progress" payment on Comark transmitter. Cover letter and revised supporting documentation attached. This invoice has been
	Amount:	paid. \$255,335.95
Other Electrical Service: Electrical Installation for		
replacement transmitter.	Component Description:	Full cost of electrical
		installation of
		primary transmitter.
		Supporting
		documentation attached. This
		invoice has been
		paid.
	Amount:	\$47,129.00
Other HVAC Service		
Type: H Size:5 (Other)	Component Description:	Cost of labor and
		materials to install
		one (5 ton) HVAC
		system. Supporting
		documentation
		attached. This
		invoice has been paid.

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-20DSC /VP-R P230	\$501,440.00	\$175,373.00		\$170,373.00	
Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$61,762.50	***System Notice: Estimate adjusted and locked because line has been superseded. ***Cost of vertical polarization not included in estimate. See attached Dielectric Quote #700469CMZ- 2	\$61,762.50	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	See attached Dielectric Quote #700469CMZ- 2	\$6,400.00	N/A
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$75,487.50	***System Notice: Estimate adjusted and locked because line has been superseded. ***See attached Dielectric Quote #700469CMZ- 2. Excludes any costs for vertical polarization.	\$75,487.50	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,298.00	See attached Dielectric Quote #700469CMZ- 2.	\$10,298.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00	See attached Dielectric Quote #700469CMZ- 2	\$16,425.00	N/A
Sub-total	\$501,440.00	\$175,373.00	N/A	\$170,373.00	N/A
Total for all systems	\$2,317,346.59	\$1,617,013.35	N/A	\$1,264,248.71	N/A

Components

Description	File Name	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	Component Description:	45% "down payment" for primary side moun antenna. Supporting documentation and explanation of variance attached. This invoice has been paid.
	Amount:	\$61,762.50

Sweep test of existing		
antenna	Component Description:	45% "down payment" for repack sweep of primary operations. Supporting documentation and explanation of variance attached. This invoice has been paid.
	Amount:	\$2,880.00
	Component Description:	45% "prior to ship" payment for repack sweep of primary antenna operations. Supporting documentation and explanation of variance form attached. This invoice has been paid. \$2,880.00
	Amount:	\$2,880.00
	Component Description:	Remaining balance due on repack sweep of primary antenna operations. Supporting documentation and detailed cost breakout attached.
	Amount:	\$640.00

UHF - Lower Power Side		
Mount, One station	Component Description:	Remaining balance
antenna 200-500 kW,		due on primary
elliptically or circularly		side mount
polarized		antenna.
		Explanation of
		variance form,
		supporting
		documentation,
		and detailed cost
		breakout attached.
	Amount:	\$13,725.00
	Component Description:	45% "prior to ship"
		payment for
		primary side mount
		antenna.
		Supporting
		documentation and
		explanation of
		variance form
		attached. This
		invoice has been
		paid.
	Amount:	\$61,762.50

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	45% "down payment" for primary antenna elbow complex. Supporting documentation and explanation of variance attached. This invoice has
	Amount:	been paid. \$4,634.10
	Component Description:	Remaining balance due on primary elbow complex. Explanation of variance form, supporting documentation, and detailed cost breakout attached \$1,029.80
	Component Description:	45% "prior to ship" payment for primary elbow complex. Supporting documentation and explanation of variance form attached. This invoice has been paid.
	Amount:	paid. \$4,634.10

high power antennas (if not	Component Description:	Remaining balance
included in antenna base		due on primary
cost)		antenna side
		mount brackets.
		Explanation of
		variance form,
		supporting
		documentation,
		and detailed cost
		breakout attached
	Amount:	\$1,642.50
		<i> </i>
	Component Description:	45% "prior to ship
		payment for side
		mount brackets.
		Supporting
		documentation ar
		explanation of
		variance form
		attached. This
		invoice has been
		paid.
	Amount:	\$7,391.25
	Component Description:	45% "down
		payment" for
		primary antenna
		side mount
		brackets.
		Supporting
		documentation ar
		explanation of
		variance attached
		This invoice has
		been paid.
		Seen paidi

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Transmission Line	Predetermined Cost Estimate \$394,037.00	Estimated Cost \$159,131.65	Estimated Cost Justification	Actual Cost \$155,501.65	Actual Cost Justification
RTT675	\$2,118.00	\$2,118.00	See attached Dielectric Quote #700469CMZ- 2	\$2,118.00	N/A
Rigid Transmission Line - copper, 6 1/8"	\$383,800.00	\$148,894.65	See attached KCCI-TV invoice #04132018 and Dielectric invoices #134001 & #178002.	\$148,894.65	N/A
Sweep existing transmission line	\$6,400.00	\$6,400.00	N/A	\$2,770.00	N/A
RTLSCR675- 20	\$1,719.00	\$1,719.00	See attached Dielectric Quote #700469CMZ- 2	\$1,719.00	N/A
Sub-total	\$394,037.00	\$159,131.65	N/A	\$155,501.65	N/A
Total for all systems	\$2,317,346.59	\$1,617,013.35	N/A	\$1,264,248.71	N/A

Components

Actual Information
Description File Name

RTT675		
	Component Description:	45% "down payment" for Transition Test for primary operations. Supporting documentation and explanation of variance attached. This invoice has been paid.
	Amount:	\$953.10
	Component Description:	45% "prior to ship" payment for Transition Test for primary operations. Supporting documentation and explanation of variance form attached. This invoice has been paid.
	Amount:	\$953.10
	Component Description:	Remaining balance due on Transition Test for primary operations. Explanation of variance form, supporting documentation, and detailed cost breakout attached.
	Amount:	\$211.80
Rigid Transmission Line - copper, 6 1/8"		

Component Description:	Cost of Dielectric materials needed for transmission line refurbishment. Per FCC reviewer's request, cover letters and revised supporting documentation attached. This invoice has been paid. \$13,831.90
Component Description:	Full cost of Dielectric materials needed for transmission line refurbishment. Cover letter and revised supporting documentation attached. This invoice has been paid. \$13,831.90
Component Description:	Cost of dehydrator & assembly kit required to keep transmission line pressurized and remove moisture as part of transmission line refurbishment. Per FCC reviewer's request, cover letter and revised supporting documentation attached. \$10,062.75

Component Description:	Cost to purchase Dielectric Transmission Line. Cover letter and supporting documentation package has been revised and attached. This invoice has been paid. \$125,000.00
Component Description:	Cost to purchase Dielectric Transmission Line from KCCI-TV. Per RFI, this invoice has been revised to provide more technical details regarding the transmission line purchase. This invoice has been paid. \$125,000.00
Component Description:	Cost to purchase Dielectric Transmission Line from KCCI-TV. This invoice has been paid. \$125,000.00

	Component Description:	Full cost of dehydrator & assembly kit required to keep transmission line pressurized and remove moisture. Supporting documentation attached. This invoice has been paid. \$10,062.75
Sweep existing transmission line	Component Description:	Cost of sweeping existing transmission line. Supporting documentation attached. This invoice has been paid. \$2,770.00

RTLSCR675-20		
	Component Description:	45% "prior to ship" payment for flanges for primary transmission line. Supporting documentation and explanation of variance form attached. This invoice has been paid.
	Amount:	\$773.55
	Component Description:	Remaining balance due on transmission line cut pieces (flanges). Supporting documentation and detailed cost breakout attached. \$171.90
	Component Description:	45% "down payment" for flanges for primary transmission line. Supporting documentation and explanation of variance attached. This invoice has been paid.
	Amount:	\$773.55

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justification
Primary Tower TOWER	\$231,600.00	\$179,632.61		\$167,632.61	
Tall Tower (greater than 500')	\$210,500.00	\$159,132.61	See attached Worldwide Communications Quote #S-18- 915. Also included in cost estimate are \$26,000 charged for weather delays. Please see attached Worldwide Communications Invoice #2232, 2235, 2244, and 2252.	\$159,132.61	N/A
Tower Structural Study	\$8,500.00	\$8,500.00	See Elevated Structural Consultants Quote #01	\$8,500.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Primary Tower GTOWER	\$89,200.00	\$188,536.00		\$140,040.00	

Short Tower (less than 500')	\$84,200.00	\$183,536.00	See attached Coast to Coast Tower Services Quote #03301809T. Please also see attached Coast to Coast Tower Service #2087 for final true-up invoice including weather delays (\$48,496.00).	\$135,040.00	N/A
Structural analysis	\$5,000.00	\$5,000.00	Cost of structural analysis to review the removal of the antenna and line from old site. Please see attached Elevated Structural Consultants Quote dated 1- 13-2019.	\$5,000.00	N/A
Sub-total	\$320,800.00	\$368,168.61	N/A	\$307,672.61	N/A
Total for all systems	\$2,317,346.59	\$1,617,013.35	N/A	\$1,264,248.71	N/A

Components

Actual Information Description	File Name
Tall Tower (greater than 500')	

Component Description:	Weather delay payment for tower services for six workers for two days at approved rate of \$650 per day. Supporting documentation is attached. This invoice has been paid. \$7,800.00
Component Description:	Weather delay payment for tower services for five workers for one day at approved rate of \$650 per day. Supporting documentation is attached. This invoice has been paid. \$3,250.00
Component Description:	Weather delay payment for tower services for six workers for three days at approved rate of \$650 per day. Supporting documentation is attached. This invoice has been paid. \$11,700.00

Component Description:	Weather delay payment for tower services for five workers for one day at approved rate of \$650 per day. Supporting documentation is attached. This invoice has been paid. \$3,250.00
Component Description:	"Balance due" payment for tower services. Supporting documentation is attached. This invoice has been paid. \$46,596.41
Component Description: Amount:	Weather delay payment for tower services for six workers for three days at approved rate of \$650 per day. Supporting documentation is attached. This invoice has been paid. \$11,700.00
	Amount: Component Description: Amount: Component Description:

Component Description:	Weather delay payment for tower services for five workers for one day at approved rate of \$650 per day. Supporting documentation is attached. This invoice has been paid. \$3,250.00
Component Description:	Weather delay payment for tower services for five workers for one day at approved rate of \$650 per day. Supporting documentation is attached. This invoice has been paid. \$3,250.00
Component Description:	65% "deposit" for tower service. Supporting documentation attached. This invoice has been paid. \$86,536.20
Component Description:	"Balance due" payment for tower services. Supporting documentation is attached. This invoice has been paid. \$46,596.41

Tower Structural Study		
	Component Description:	Cost of tower structural study. Supporting documentation attached.
	Amount:	\$8,500.00
Structural engineering tower load study for well documented tower	Information not provided.	
Short Tower (less than 500')		
	Component Description:	Progress billing #2 for Tower Service Supporting documentation attached.
	Amount:	\$27,775.00
	Component Description:	Progress billing #
		for tower service. Supporting documentation
	Amount:	attached. \$40,000.00
	Component Description:	Final true-up
		invoice for tower service, including
		12 days of weathe
		delays and inspection/testing
		of antenna system
		Supporting
		documentation is attached. This
		invoice has been
		paid.
	Amount:	\$48,496.00

	Component Description:	Final progress payment for tower service. Supporting documentation
	Amount:	attached. \$20,000.00
		<i> </i>
	Component Description:	Deposit payment
		for Tower Service
		with Coast to
		Coast Tower
		Services, Inc.
		Supporting
		documentation
		attached. This
		invoice has been
	A	paid.
	Amount:	\$47,265.00
Structural analysis		
	Component Description:	Cost of structural
		analysis to remove
		antenna and line
		from old site.
		Supporting documentation is
		attached. This
		invoice has been
		paid.
		Dalo

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$189,650.00	\$171,280.00		\$6,367.99	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,742.99	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$125.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$28,440.00	\$18,530.00	See AT Exhibits for more information.	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$189,650.00	\$171,280.00	N/A	\$6,367.99	N/A
Total for all systems	\$2,317,346.59	\$1,617,013.35	N/A	\$1,264,248.71	N/A

Components

Actual Information Description	File Name
RF Exposure Measurements	Information not provided.

Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	

Component Description:	Invoice for KFPX's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Cover letter, hourly supporting documentation and invoice attached. \$4,742.99
Component Description:	Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation. \$4,837.97

	Component Description:	Invoice for KFPX's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached. \$4,742.99
Prepare request for Special Temporary Authorization	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description:	Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid. \$125.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Cost of engineering consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid. \$1,500.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Other Expenses	\$86,077.99	\$76,730.22		\$8,003.59	
Equipment Delivery and Handling Charges	\$8,197.99	\$8,197.99	See attached Dielectric #134001, Dielectric #183013, Dielectric #285011, Dielectric #299015.	\$7,523.59	N/A
MVPD Notification of Channel Change	\$800.00	\$800.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized.	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	\$480.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Non-zoning permits	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Local Zoning	\$25,000.00	\$25,000.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,217.23	See attached Widelity #KFPX-MN- 102618.	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$86,077.99	\$76,730.22	N/A	\$8,003.59	N/A
Total for all systems	\$2,317,346.59	\$1,617,013.35	N/A	\$1,264,248.71	N/A

Components

Actual Information Description	File Name	
Equipment Delivery and Handling Charges	Component Description:	Cost of freight for dehydrator & assmebly kit. Per FCC reviewers request, cover letter and revised supporting documentation
	Amount:	attached. This invoice has been paid. \$674.40

Component Description:	Cost of freight, shipping, and handling related to Dielectric Invoice #299015 for transmission line cut piece. Supporting documentation and detailed cost breakout attached. \$591.14
Component Description:	Cost of freight, shipping, & handling for Dielectric materials needed for transmission line refurbishment. Per FCC reviewers request, cover letter and revised supporting documentation attached. This invoice has been paid. \$662.19
Component Description:	Full cost of freight, shipping, & handling for Dielectric materials needed for transmission line refurbishment. Cover letter and revised supporting documentation attached. This invoice has been paid. \$662.19

	Component Description: Amount:	Cost of freight, shipping, and handling related to 1010892 order. Supporting documentation and detailed cost breakout attached. \$6,270.26
	Component Description:	Full cost of freight of dehydrator & assembly kit required to keep transmission line pressured and remove moisture. Supporting documentation attached. This invoice has been paid. \$674.40
MVPD Notification of Channel Change	Component Description:	Cost of Widelity Medical Notifications. Supporting documentation attached. This invoice has been paid. \$800.00
Develop and air announcement of upcoming channel change	Information not provided.	

Equipment Storage		
	Component Description:	Cost of flatbed trailer storage for 2 week period during antenna installation. Supporting documentation and detailed cost breakout attached. \$480.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Non-zoning permits	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Cost of Widelity MVPD Notifications. Supporting documentation attached. This invoice has been paid. \$2,217.23
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

Cost	Grand Total			
Information		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,317,346.59	\$1,617,013.35	\$1,264,248.71

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8	3. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
an a nam	clare, under penalty of perjury, that I am uthorized representative of the above- ed applicant for the Authorization(s) cified above.	Mario Vasquez Vice President - Finance, Operations

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Mario Vasquez Vice President - Finance, Operations 04/01/2020

Attachments