

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

64550 Service: DTV Call Channel: 25 (UHF) Facility WQOW Sign:

ID:

File 0000027502

Number:

FRN: 0030885057 Date 05/15

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|--------------------------|-----------------------------|-------------------|
| WXOW-WQOW LICENSE, LLC Doing Business As: WXOW-WQOW LICENSE, LLC | Brady Dreasler P.O. BOX 909 QUINCY, IL 62306 United States | +1 (217) 223- 5100 | bdreasler@quincyinc. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|--------------------|
| Tony zumMallen President QCommunications, LLC | Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States | +1 (816) 729- 1177 | tony@qcom1. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Transition from ch15 to ch25 will allow the use of the current antenna however the transmission line will require modifications. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Diamond |
| | Year | 2001 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 16 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 25.3 kW |
| | Justification for New Transmitter | Necessary to facilitate the channel reassignment. Existing Transmitter is not tunable per manufacturer. |

Primary Transmitter

Other Transmitter Costs

| Question | Response |
|---------------------------------------|--|
| Service Entrance (3 phases 800A 208V) | Yes |
| Switchgear (industrial 800 amp) | Yes |
| Transformer (480V) | Yes |
| Power | 300 kVA |
| Rigid Conduit and Wiring | Yes |
| Size | 2 inches |
| Length | 300.0 feet |
| Other Electrical Service | No |
| | Switchgear (industrial 800 amp) Transformer (480V) Power Rigid Conduit and Wiring Size Length |

| | Description | N/A |
|---|--|-----------------|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 25 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--|---|
| Securirty - Site | This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks. |
| Electrical system modifications to accommodate the new transmitter | Electrician required to provide and install the equipment in preparation of the new transmitters electrical requirements. |
| Transmitter Site Preperation | Site Preparation for Repack Interim and Main Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation crew arrival to ensure there are no delays to the installation crews plans |
| Plumbing installation for new transmitter | plumber required to install the new transmitter cooling systems |

| Transmitter training | Transmitter training - offsite - 1 week in duration at mfg site. |
|------------------------|---|
| Elect for HVAC | Electrical work to install HVAC |
| Demo old HVAC tx ducts | Repack, removed old HVAC transmitter ducts and replace with blocks |
| Freight | Freight charges to ship equipment and parts |
| Sales Tax | Sales Tax on equipment per state law |
| ARC remote control | Install remote control system |
| Transmitter-Disconnect | Disconnect transmitter and components from existing configuration and move within building to make way for new facilities. |
| Site Survey - TX | Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized. |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stac |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels | 32 |
| | Design power capacity in use | 50.0 % |
| | Lower Limit | 470.00 MH |

| Upper Limit | 698.00 MHz |
|---------------------------------|------------|
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 200.0 kW |
| Manufacturer | Dielectric |
| Model | TUP-SP4-8- |
| Year | 2000 |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | |

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------|----------|
| New Antenna Description | Use | Interim |

| Description of Use | N/A |
|--|-------------------|
| Change Type | Purchase New |
| Ownership | Owned |
| Owner | N/A |
| Is antenna shared? | No |
| Is antenna directional? | Yes |
| Will antenna be located on or in close proximity to an antenna farm? | No |
| Class | Full Power |
| Mounting | Side Mount |
| Antenna position in stack | Not in Stack |
| Polarization | Horizontal |
| Туре | Broadband Slot |
| Number of Stations Supported | 1 |
| Number of Panels/Bays | 8 |
| Lower Limit | 470.00 MHz |
| Upper Limit | 698.00 MHz |
| Design power capacity in use | 50.0 % |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 100.0 kW |
| Manufacturer | |
| Model | TFU-8WB |
| Year | 2017 |
| | |

New Antenna

Manufacturer and Type

| Justification for New Antenna 6-14-18- ZEROED all Interim facility EST pricing per call with Raphael Sznajder. The 399 tool will not DELETE the TX, ANT or LINE. Deleting returns an error message. WQOW will not be requiring an INTERIM due to an engineering work around. |
|---|
| |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|---------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 993 feet per run |

Primary Transmission

Other Transmission Line Expenses Not Listed

| n <mark>Laine</mark> | Description |
|-----------------------------|--|
| Disconnect Interior RF | Disconnect interior transmission line and filters from existing configuration and move within the building to make way for new facilities. |
| Refurbish Transmission Line | Refurbish instead of replace. Per Resonant Results, Ltd, Field Report. |

Primary Transmission

Add Transmission Line

| on Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 993 feet per run |

Primary

New Transmission Line

| Transmission Sei | n Line Section | Question | Response |
|------------------|-----------------------------|---|---|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 19 1/2 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 993 feet per run |
| | | Justification for New Transmission Line | See attached dated 3/16 /20 for justification for new line. |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

New Transmission Line

Interim Transmission Line

| New Transmission Line |
|------------------------------|
| Costs |

| Question | Response |
|---|--|
| Use | Interim |
| Description of Use | N/A |
| Change Type | Purchase New |
| Туре | Rigid |
| Diameter | 4 1/16 inches |
| Segment Length | 19 ½ ' |
| Other Segment Length | |
| Number of parallel runs | 1 |
| Length | 975 feet per run |
| Justification for New Transmission Line | 6-14-18- ZEROED all Interim facility EST pricing per call with Raphael Sznajder. The 399 tool will not DELETE the TX, ANT or LINE. Deleting returns an error message. WQOW will not be requiring an INTERIM due to an engineering work around. |

Interim Other Transmission Line Expenses Not Listed

Transmissionn**Loinne**tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|----------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration Coordinates (NAD83 (North American Datum of 1983)) | Do you have a tower registration number? | No |
| | ASR Number | |
| | Latitude (NAD83) | 44° 47' 59.0" N- |
| | Longitude (NAD83) | 091° 27' 57.0" W- |
| | Overall Structure Height | 961.00 feet |
| | Support Structure Height | 888.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 888.00 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure | |
|------------------|--|--|
| Tower Owner | Gray Television Group, Inc. | |
| Date Constructed | 09/25/1956 | |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|------------------------|----------------|
| STRUCTURAL ENGINEERING | TOWER ANALYSIS |

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 614 |
| | Explanation | Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | No |
|---------------------------------------|--|-----|
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | | |

| RF exposure measurements | No |
|--------------------------------------|-----|
| Additional Field Engineering Service | No |
| Number of Days | N/A |
| Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| Şervices Costs | Description |
|-----------------------------|--|
| Legal General Repack issues | See uploaded- QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399 |
| Quarterly reporting | Preparation and submittal of the FCC required quarterly report 387 by attorney. |
| Vendor Travel Expenses | Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmitter ULXTE-40 | Predetermined Cost Estimate \$1,989,140.43 | Estimated Cost \$1,196,396.02 | Estimated Cost Justification | Actual Cost \$1,036,075.13 | Actual Cost Justification |
|--|--|-------------------------------------|---|-------------------------------|--|
| Transmitter training | \$3,300.00 | \$3,300.00 | Transmitter training - offsite - 1 week in duration at mfg site. | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$538,134.28 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***Actual costs per vendor invoices. | \$538,134.28 | Actual costs per invoices from GatesAir. |
| Transformer 3 phase/480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | \$0.00 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$51,178.41 | Actual costs per invoices | \$51,178.41 | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | \$8,546.24 | N/A |

| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$294,442.90 | Changed power on transmitter, which created this new line. This is the amount remaining on the PO per actual invoices. | \$281,534.14 | N/A |
|--|--------------|--------------|---|--------------|-----|
| 2" Rigid Conduit and Wiring (Cost per foot) | \$7,800.00 | \$7,500.00 | N/A | N/A | N/A |
| 25 Ton system | \$91,500.00 | \$87,000.00 | N/A | \$34,780.00 | N/A |
| Demo old HVAC tx ducts | \$9,440.00 | \$9,440.00 | Repack, removed old HVAC transmitter ducts and replace with blocks. Costs per actual invoice. | \$9,440.00 | N/A |
| Elect for HVAC | \$4,820.00 | \$4,820.00 | Electrical work to install HVAC - costs per actual invoices. | \$4,820.00 | N/A |
| Site Survey - TX | \$20,000.00 | \$20,000.00 | Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized. | \$7,500.00 | N/A |

| Transmitter- Disconnect | \$20,000.00 | \$20,000.00 | Disconnect transmitter and components from existing configuration and move within building to make way for new facilities. | \$18,500.00 | N/A |
|--|-------------|-------------|--|-------------|-----|
| Electrical system modifications to accommodate the new transmitter | \$50,400.00 | \$50,400.00 | Electrician required to provide and install the equipment in preparation of the new transmitters electrical requirements. per po20377 and vendor estimate. | \$37,746.53 | N/A |
| Securirty - Site | \$17,500.00 | \$17,500.00 | This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks. | N/A | N/A |
| Plumbing installation for new transmitter | \$14,600.00 | \$14,600.00 | plumber required to install the new transmitter cooling systems per vendor estimate. | \$14,515.10 | N/A |

| Transmitter Site Preperation | \$6,500.00 | \$6,500.00 | Site Preparation for RepackMain Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation crew arrival to ensure there are no delays to the installation crews installation pl | \$6,500.00 | N/A |
|------------------------------|----------------|----------------|--|----------------|-----|
| Sales Tax | \$3,549.71 | \$3,549.71 | N/A | \$3,549.71 | N/A |
| Freight | \$9,359.05 | \$9,359.05 | N/A | \$9,359.05 | N/A |
| ARC remote control | \$9,971.67 | \$9,971.67 | Costs to install ARC system per actual invoices. | \$9,971.67 | N/A |
| Sub-total | \$1,989,140.43 | \$1,196,396.02 | N/A | \$1,036,075.13 | N/A |
| Total for all systems | \$3,988,601.43 | \$2,316,141.13 | N/A | \$1,513,945.03 | N/A |
| | | | | | |

Components

| Actual Information Description | File Name |
|--------------------------------|---------------------------|
| Transmitter training | Information not provided. |

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW

Component Description: WQOW- MAIN TX

-INV TE10004378-2 LINES A B and E - see Q59383

Amount: \$269,067.14

Component Description: Gates Air third

invoice:

TE10004378-3; Lines A, B only on PO 19967. 2-27-20 zeroed out this request and put on

new line.

Amount: N/A

Component Description: DEP ON MAIN TX

WQOW - A B and E - see Q59383 \$269,067,14

Amount: \$269,067.14

Component Description: Final Invoice

GatesAir;

US0319031; Lines

A, B, and E balances PLUS actual Sales tax and freight charges to ship equipment. PO 19967. 2-25-20 Zeroed out request and

resubmitted under

new line.

Amount: N/A

Transformer 3 phase/480v - 300 KVA

Information not provided.

| Switchgear - industrial 800 | | |
|-----------------------------|------------------------|----------------------------|
| amp | Component Description: | GatesAir 3rd |
| | | Invoice, |
| | | TE10004378-3; |
| | | LINE C ONLY, PO |
| | | 19967 |
| | Amount: | \$17,059.47 |
| | Component Description: | WQOW - MAIN |
| | Component Description. | TX INV- |
| | | TE10004378-2 |
| | | quote Q-59383 - |
| | | RF Access - C inv |
| | Amount: | \$17,059.47 |
| | Allowit. | ψ17,009. 4 1 |
| | Component Description: | Gates WQOW - |
| | | quote Q-59383 - |
| | | RF Access - C inv |
| | Amount: | \$17,059.47 |
| Service entrance 3 phase | | |
| /800 amp/208 volt | Component Description: | Gates WQOW - |
| | | TX quote Q-59383 |
| | | Electric - D Electric |
| | Amount: | \$2,848.75 |
| | Company Description | MOOM MAIN |
| | Component Description: | WQOW - MAIN TX INV- |
| | | TE10004378-2 Q- |
| | | 59383 LINE D |
| | | Electric- 5-29 - |
| | | correct amount. |
| | Amount: | \$2,848.75 |
| | Amount. | φ ∠,040.7 3 |
| | Component Description: | GatesAir 3rd |
| | | Invoice |
| | | TE10004378-3; |
| | | |
| | | LINE D only. |
| | Amount: | LINE D only. \$2,848.74 |

| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: | 3rd invoice for |
|---|---------------------------|----------------------------------|
| | | transmitter. TE10004378-3, |
| | | PO 19967 |
| | Amount: | \$204,526.99 |
| | Component Description: | WQOW - final tx |
| | | invoice |
| | | US0319031 - PO |
| | | 19967; includes. |
| | | CO Q-79019; PO |
| | | 20435. See cover letter |
| | Amount: | \$77,007.15 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| 25 Ton system | | |
| | Component Description: | Kurth - Installation |
| | | of (3) Carrier AC |
| | | units - INV 100951 - PO 20728 |
| | Amount: | \$34,780.00 |
| | | *, |
| Demo old HVAC tx ducts | Component Description: | Costs necessary |
| | Component Description. | to remove old |
| | | HVAC ductwork |
| | | for repack. Royal - |
| | | INV 12540 - PO 20538 |
| | Amount: | \$9,440.00 |
| | 7.11104111. | ψο, 110.00 |
| Elect for HVAC | | |
| | Component Description: | WQOW - NEI - |
| | | elect for HVAC - |
| | | |
| | | INV 132274 - PO 20729 |
| | Amount: | INV 132274 - PO |

| | Component Description: | WQOW-SITE |
|--------------------------------------|---------------------------|-------------------------------|
| | | SURVEY-INV- |
| | | QC18-029 |
| | Amount: | \$7,500.00 |
| Transmitter-Disconnect | | |
| | Component Description: | WQOW- QCOMM- |
| | | DECOMM INV |
| | | QC19-010 |
| | Amount: | \$18,500.00 |
| Electrical system | | |
| modifications to accommodate the new | Component Description: | WQOW- P AND T |
| transmitter | | INV 16136 - |
| | | ELECTRIC WORK |
| | | FOR NEW TX- |
| | | LABOR AND |
| | Amount: | MATERIAL \$35,723.93 |
| | Amount. | φ33,723.93 |
| | Component Description: | WQOW- P AND T |
| | | - INV 16296 - |
| | | ELECTRIC |
| | | INSTALL |
| | | PROGRESS |
| | | MATERIAL |
| | Amount: | \$2,022.60 |
| Securirty - Site | Information not provided. | |
| Plumbing installation for | | |
| new transmitter | Component Description: | WQOW - BERNIE |
| | | - PLUMBING INV |
| | | 857757 |
| | Amount: | \$14,515.10 |
| | | |
| Transmitter Site Preperation | | |
| Transmitter Site Preperation | Component Description: | WQOW- MAIN |
| Transmitter Site Preperation | Component Description: | WQOW- MAIN SITE PREP - INV |
| Transmitter Site Preperation | Component Description: | |

| Sales Tax | | |
|--------------------|-------------------------------|-----------------------------|
| | Component Description: | sales tax for tx equipment. |
| | | US0319031, PO |
| | | 19967; change |
| | | ordr Q-79019, PO |
| | | 20435 |
| | Amount: | \$3,549.71 |
| Freight | | |
| | Component Description: | Freight for |
| | | shipment of |
| | | equipment and |
| | | parts. See cover |
| | | letter for |
| | | explanation of charges. |
| | | US0319031; PO |
| | | 19967; change |
| | | order Q-79019 - |
| | | PO 20435 |
| | Amount: | \$9,359.05 |
| ARC remote control | | |
| AND TEMOLE CONTROL | Component Description: | Revised with |
| | | cover letter - |
| | | remote control |
| | | system. Burk Tech |
| | | - INV 00068910 - |
| | | PO 20373 |
| | Amount: | \$9,971.67 |
| | Component Description: | Invoice includes |
| | | \$213.67 for |
| | | shipping and |
| | | handling not |
| | | included on |
| | | original quote. INV |
| | | 00068910 - PO |
| | | 20373 |
| | Amount: | \$9,971.67 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|--|
| Interim Antenna TFU-8WB | \$135,490.00 | \$8,767.50 | | \$8,767.50 | |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$7,717.50 | N/A | \$7,717.50 | Per Actual costs: Invoice 242022, PO 20314 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$0.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$0.00 | N/A | N/A | N/A |

| Sweep test of existing antenna | \$6,730.00 | \$1,050.00 | Test antenna. Costs per actual invoice from Resonant. | \$1,050.00 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$0.00 | N/A | N/A | N/A |
| Primary Antenna TUP-SP4-8- | \$6,730.00 | \$6,400.00 | | \$0.00 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$142,220.00 | \$15,167.50 | N/A | \$8,767.50 | N/A |
| Total for all systems | \$3,988,601.43 | \$2,316,141.13 | N/A | \$1,513,945.03 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|--|
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | Component Description: Amount: | Dielectric - Elbow - INV 242022 - PO 20314 \$7,717.50 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |

| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | Information not provided. | |
|---|---------------------------------|---|
| Sweep test of existing antenna | Component Description: Amount: | Test antenna system for frequency and time domain response. INV RR3171 - PO 19749 \$1,050.00 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Transmission Line | \$138,450.00 | \$0.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1 /16" | \$138,450.00 | \$0.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$200,586.00 | \$385,225.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$200,586.00 | \$385,225.00 | Per actual invoices from PCI. See cover sheet for more explanations. | N/A | N/A |
| Primary Transmission Line | \$12,500.00 | \$12,500.00 | | \$12,500.00 | |

| Disconnect | \$12,500.00 | \$12,500.00 | ***System | \$12,500.00 | N/A |
|-----------------------|----------------|----------------|-----------------|----------------|-----|
| Interior RF | | | Notice: | | |
| | | | Estimate | | |
| | | | adjusted and | | |
| | | | locked | | |
| | | | because line | | |
| | | | has been | | |
| | | | superseded. | | |
| | | | ***Disconnect | | |
| | | | interior RF | | |
| | | | transmission | | |
| | | | line and | | |
| | | | filters from | | |
| | | | existing | | |
| | | | configuration | | |
| | | | and move | | |
| | | | within the | | |
| | | | building to | | |
| | | | make way for | | |
| | | | new facilities. | | |
| | | | | | |
| Sub-total | \$351,536.00 | \$397,725.00 | N/A | \$12,500.00 | N/A |
| Total for all systems | \$3,988,601.43 | \$2,316,141.13 | N/A | \$1,513,945.03 | N/A |

| Actual Information Description | File Name |
|---|---------------------------|
| Rigid Transmission Line - copper, 4 1/16" | Information not provided. |

| Rigid Transmission Line - copper, 6 1/8" | | 01407 |
|--|-------------------------------|---------------------------------|
| | Component Description: | See LAST page of attachment for |
| | | further |
| | | information. |
| | | WQOW - PCI - |
| | | new line - INV |
| | | 7267 - PO 20088 |
| | | (1st invoice) |
| | Amount: | \$154,102.00 |
| | | |
| | Component Description: | See LAST page of |
| | | attachment for |
| | | further |
| | | explanation. |
| | | WQOW - PCI - |
| | | new line - INV |
| | | 7381 - PO 20088 |
| | | (2nd INvoice) |
| | Amount: | \$183,168.00 |
| Disconnect Interior RF | | |
| | Component Description: | WQOW-QCOMM- |
| | | DECOMM INV |
| | | QC19-010 |
| | Amount: | \$12,500.00 |

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Tower TOWER | \$222,500.00 | \$418,134.61 | | \$343,020.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$406,134.61 | Actual costs per vendor invoices. | \$337,270.00 | N/A |
| STRUCTURAL ENGINEERING | \$12,000.00 | \$12,000.00 | Structural engineering to determine if tower will hold interim antenna and new config at current requirements | \$5,750.00 | N/A |
| Sub-total | \$222,500.00 | \$418,134.61 | N/A | \$343,020.00 | N/A |
| Total for all systems | \$3,988,601.43 | \$2,316,141.13 | N/A | \$1,513,945.03 | N/A |

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| TRUCTURAL NGINEERING | Component Description: | WQOW-TOWER |
|-------------------------|------------------------|---------------------------------|
| | Amount: | \$68,864.61 |
| | | reports. |
| | | explanation. See attached daily |
| | | cover sheet for |
| | | invoice - see |
| | | - INV 7399 - 3rd |
| | Component Description: | PCI - Tower Work |
| | Amount. | φ1 04 ,1U2.UU |
| | Amount: | \$154,102.00 |
| | | invoice - see cover letter. |
| | | INV 7267 - 1st |
| | Component Description: | PCI - Tower work - |
| | | |
| | Amount: | \$183,168.00 |
| | | additional info |
| | | cover sheet for |
| | | invoice - see |
| | 11. 11. 11. 11. | - INV 7381 - 2nd |
| 00') | Component Description: | PCI - Tower work |

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|--|--------------------------------|-------------------|---|--------------|------------|
| Outside Professional Services | \$238,810.00 | \$228,323.00 | | \$108,744.19 | |
| Legal General Repack issues | \$10,000.00 | \$10,000.00 | see exhibit memo - QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399 | \$7,671.01 | N/A |
| Project management of the transition | \$97,012.00 | \$92,100.00 | N/A | \$78,480.00 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,565.00 | Actual total of two invoices from Lohnes & Culver regarding coordination issues. | \$840.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,970.00 | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,506.00 | N/A |
|--|-------------|-------------|---|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Quarterly reporting | \$5,000.00 | \$5,000.00 | Preparation and submittal of the FCC required quarterly report 387 by PM and attorney. | N/A | N/A |

| ., | A. 1. 1. 1. 1. | | | | |
|---|-----------------------|----------------|---|----------------|-----|
| Vendor Travel Expenses | \$13,408.00 | \$13,408.00 | Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17003 | \$10,327.18 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$525.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$4,425.00 | N/A |
| Sub-total | \$238,810.00 | \$228,323.00 | N/A | \$108,744.19 | N/A |
| Total for all systems | \$3,988,601.43 | \$2,316,141.13 | N/A | \$1,513,945.03 | N/A |

| Actual Information Description | File Name | |
|--------------------------------|------------------------|--|
| Legal General Repack issues | Component Description: | WQOW-BROOKS - JULY18 INV 3955734 |
| | Amount: | \$495.00 |

Component Description: WQOW-BROOKS-

MAY18-INV 3953761

Amount: \$445.50

Component Description: Brooks Repack

Legal Services for period ending Dec '18; INV 3961875

Amount: \$33.00

Component Description: 1-24-20 WQOW

General Repack Legal Services for period ending May 2017. INV 3940170 (revised with cover

sheet)

Amount: \$190.85

Component Description: Brooks Repack

legal services for period ending Sept '18; INV 3958278

Amount: \$2,013.00

Component Description: WQOW - Brooks-

Gen Legal period ending Dec 2017 -INV 3947925. 440.29 is WQOW portion of total invoice

\$40.29

Component Description: Brooks Repack

Legal Services for period ending Dec '17; INV 3947922

Amount: \$188.00

Amount:

Component Description: WQOW - Brooks -

Gen Legal February 2018 -INV 3950148. \$28.29 is WQOW portion of total

invoice

Amount: \$28.29

Component Description: WQOW - Brooks -

Gen Legal April 2018 - INV

3952584. \$28.29 is

WQOW portion of

invoice total

Amount: \$28.29

Component Description: WQOW - Brooks -

General Legal March 2018 - INV 3951201. \$28.29 is WQOW portion of

total invoice

Amount: \$28.29

Component Description: WQOW - Brooks -

Gen Legal period ending January, 2018 - INV

3949059. \$35.36 is WQOW portion of

total invoice

Amount: \$35.36

Component Description: WQOW - Brooks -

Gen Legal Jan

2020 - INV 3977755

Amount: \$52.00

Component Description: General Legal -

AUG17-WQOW-inv

Amount: \$117.85

Component Description: WQOW-BROOKS

AUG18 INV

3957121

Amount: \$148.50

Component Description: General Legal-

JUNE17 - WQOW

inv

Amount: \$266.44

Component Description: WQOW - BROOKS

- LEGAL OCT 19 -

INV 3959630

Amount: \$363.00

Component Description: General Legal-

MAY17-WQOW

Amount: \$190.85

Component Description: WQOW-BROOKS

LEGAL INV

3952581-APRIL18

Amount: \$297.00

Component Description: WQOW-BROOKS-

LEGAL JAN-18-INV 3949056

Amount: \$297.00

Component Description: WQOW Brooks

Gen Legal June '17

INV 3941325

Amount: \$266.44

Component Description: Brooks Repack

Legal Services for period ending July '19; INV 3970201

Amount: \$52.00

Component Description: General Legal-

JULY17-WQOW-inv

Amount: \$275.00

Component Description: WQOW-BROOKS-

JUNE18- INV 3954664

Amount: \$1,287.00

Component Description: General Legal-

OCT17-WQOW-inv

Amount: \$322.28

Component Description: WQOW-BROOKS-

MAR18 INV-

3951198

Amount: \$445.50

Component Description: General Legal -

SEPT-WQOW-inv

Amount: \$80.57

Component Description: General Legal-

NOV17-WQOW-inv

Amount: \$221.57

Component Description: WQOW - Brooks -

Gen Legal July '17 - INV 3942230

(revised)

Amount: \$275.00

| Project management of the | | |
|--|---------------------------|-------------------|
| ransition | Component Description: | WQOW-PM- |
| | | 1THRU3 18 - INV |
| | | QC18-048 |
| | Amount: | \$9,562.50 |
| | Component Description: | WQOW-PM- SEPT- |
| | | DEC-17- INV QC18- |
| | | 019 |
| | Amount: | \$12,270.00 |
| | Component Description: | WQOW- PM -AUG- |
| | | NOV18 - INV QC19- |
| | | 018 - PM TIME |
| | Amount: | \$22,537.50 |
| | Component Description: | WQOW - QCOMM |
| | | PM 4THRU7-18 |
| | | INV QC18-069 |
| | Amount: | \$18,660.00 |
| | Component Description: | WQOW-PM-INV- |
| | | QC17-143 - ITEM |
| | | 4004 |
| | Amount: | \$15,450.00 |
| Prepare and or review reimbursement form | Information not provided. | |

Address transition timing and coordination issues w/ other stations and wireless

Component Description: WQOW - Lohnes -

Interference study -INV 201905-0275-08-2-2. NOTE: Vendor name is Lohnes & Culver; since the tool does

not allow for special characters, "and" was substituted for

"&".

Amount: \$840.00

Component Description: WQOW - Lohnes -

engineering studies
- INV 201806-027508-2. Note: Vendor
name is Lohnes &
Culver, but since
the tool does not
allow special
characters, "and"
was substituted for

"&".

Amount: \$1,725.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: WQOW - Lohnes -

Form 2100 - INV 201809-0275-08-2. NOTE: Vendor name is Lohnes & Culver; however, since the tool does not allow special characters, "and" was substituted for

"&".

Amount: \$525.00

Component Description: CP APPLICATION-

WQOW - LOHNES

ENGR

Amount: \$1,970.00

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application

Amount:

Component Description: Legal-WQOW-

OCT17-inv \$329.00

Component Description: LEGAL AUGUST17

- WQOW

Amount: \$470.00

Component Description: LEGAL-MAY17-

WQOW

Amount: \$453.00

Component Description: Legal-WQOW-

NOV17-inv

Amount: \$94.00

Component Description: LEGAL-WQOW-

SEPT17

Amount: \$423.00

Component Description: LEGAL JUNE17-

WQOW

Amount: \$359.00

Component Description: LEGAL - JULY17

WQOW

Amount: \$1,861.00

Component Description: LEGAL APRIL17 -

WQOW

Amount: \$517.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application

Information not provided.

| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
|---|---------------------------|---|
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Quarterly reporting | Information not provided. | |
| Vendor Travel Expenses | | |
| | Component Description: | WQOW- PM -AUG- NOV18 - INV QC19- 018 - PM TRAVEL TIME |
| | Amount: | \$8,400.00 |
| | Component Description: | WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND |
| | Amount: | 1015 \$1,110.11 |
| | Component Description: | WQOW-PM- TRAVEL EXP - INV QC17-143 - ITEMS |
| | Amount: | 1010-1015 \$817.07 |
| Prepare engineering section of FCC Form 2100 | | |
| (main), License to Cover Application | Component Description: | Prepare engineering section of Form 2100 - Lohnes - INV |
| | | 2001809-0275-08-2 . NOTE: Vendor name is Lohnes & Culver; "and" was substituted for special character |

Perform engineering study for new channel assignment and antenna development

Component Description: WQOW - Lohnes -

eng services - tx power justification -INV 201905-0275-08-2-1. NOTE: vendor name is Lohnes & Culver. Since the tool does not allow for special characters, "and"

was substituted for

"&".

Amount: \$300.00

Component Description: Construction phase

assignment waiverengineeringstudies. LohnesINV 201806-0275-

08-2

Amount: \$1,725.00

Component Description: NEW CHANNEL

ASSIGN ENGR-LOHNES INV-

WQOW

Amount: \$2,400.00

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C |
|--|-----------------------------|-------------------|--|-------------|----------|
| Other Expenses | \$60,995.00 | \$60,395.00 | | \$4,838.21 | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,950.00 | N/A |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | Required FCC notification. | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | Rent 40 yard dumpster with multiple pickups. Estimated 6- months on site. Potential hazardous waste management issues. | \$1,888.21 | N/A |
| Equipment Delivery and Handling Charges | \$8,000.00 | \$8,000.00 | Transport, forklift rental and handling fees from staging area to transmitter site. | N/A | N/A |

| Equipment | \$10,000.00 | \$10,000.00 | Expecting | \$0.00 | N/A |
|-----------------------|----------------|----------------|------------------|----------------|-----|
| Storage | | | multiple | | |
| | | | staggered | | |
| | | | equipment | | |
| | | | deliveries from | | |
| | | | different | | |
| | | | vendors and | | |
| | | | need to store | | |
| | | | and stage new | | |
| | | | equipment prior | | |
| | | | to installation | | |
| | | | date. Anticipate | | |
| | | | from 6-24 | | |
| | | | months of | | |
| | | | storage time. | | |
| Develop and | \$15,000.00 | \$15,000.00 | Required FCC | N/A | N/A |
| air | | | announcements | | |
| announcement | | | and good will | | |
| of upcoming | | | public relations | | |
| channel | | | must we | | |
| change | | | upheld. The | | |
| | | | production | | |
| | | | airing and | | |
| | | | disseminating | | |
| | | | of these | | |
| | | | announcements | | |
| | | | are | | |
| | | | fundamental to | | |
| | | | our operations. | | |
| Sub-total | \$60,995.00 | \$60,395.00 | N/A | \$4,838.21 | N/A |
| Total for all systems | \$3,988,601.43 | \$2,316,141.13 | N/A | \$1,513,945.03 | N/A |

| Actual Information Description | File Name | |
|--------------------------------------|------------------------|--|
| DTV Medical Facility Notification | Component Description: | WQOW-RF NOTE- MEDICAL - INV 1059 |
| | Amount: | \$2,950.00 |

| Information not provided. | |
|---------------------------|---|
| Information not provided. | |
| Information not provided. | |
| Component Description: | Roll off dumpster to collect debris from installation activities. INV 1603 |
| Amount: | \$152.98 |
| Component Description: | Roll off dumpster to collect debris from installation activities. INV 1574 |
| Amount: | \$311.23 |
| Component Description: | dumpster rental for December 18, 2018. Advanced INV M40002312417 |
| Amount: | \$731.00 |
| Component Description: | Roll off dumpster for June 2019 to collect debris from installation activities. |
| Amount: | \$693.00 |
| Information not provided. | |
| Information not provided. | |
| Information not provided. | |
| | Information not provided. Information not provided. Component Description: Amount: Component Description: Amount: Component Description: Amount: Information not provided. Information not provided. |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,988,601.43 | \$2,316,141.13 | \$1,513,945.03 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. BRADY
DREASLER
CORPORATE
DIRECTOR
OF
ENGINEERING

05/15/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. BRADY
DREASLER
CORPORATE
DIRECTOR
OF
ENGINEERING

05/15/2020

Attachments