

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Service: DTV Call WRAL-TV Channel: 17 (UHF) Facility Sign:

ID:

File 0000027637

Number:

FRN: **0001961713** Date 09/17

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Capitol Broadcasting Company, Inc.	Chrissy Cicuto 2619 Western Blvd Raleigh, NC 27606 United States	+1 (919) 821-8730	ccicuto@cbc- raleigh.com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Peter Sockett Director of Engineering and Operations Capitol Broadcasting Company	Pete Sockett 2619 Western Blvd Raleigh, NC 27606 United States	+1 (919) 821- 8573	psockett@wral. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	All 4 broadcasters will need to replace antennas on the candelabra. The transition plan for WRAL / WRAZ is to replace the existing Aux antenna with a single ch15 / 17 slot antenna at approx 1720ft (524m) to use as both the new AUX and interim facility.

Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	CD2400P4
	Year	1999
	Туре	Inductive Output Tube
	IOT Power Type	Other
	Other IOT Power Type	4 tube system
	Power Capacity	100 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTED-120
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	76.0 kW
	Justification for New Transmitter	1) Manufacturer (Gates Air) will not support channel changes to this model of transmitter. 2) Comark estimate for IOT transmitter is higher than a solid State transmitter from GatesAir

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes

	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	400.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	15 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	1600.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Spare Modules and Power supplies	Currently we keep 1 spare IOT tube on hand in the event of a failure. This purchases spare parts for Solid State TX
RF System	Magic T / Mask filter / Dummy load and RF Line for Installation
System installation	Manufacturer to come to site to install and commission.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxilary (Backup)
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	36
	Design power capacity in use	100.0 %
	Lower Limit	674.00 MHz
	Upper Limit	710.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ETU- P3H12-(48- 53)
Year	2008

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
64611	WRAZ

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Interim Facility and Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	805.0 kW

Manufacturer	
Model	ATW25H3- ESO-15 /17H
Year	2018
Justification for New Antenna	This antenna will serve as both an Interim facility while the candelabra is rebuilt and will replace the existing AUX antenna already in service for both WRAL and WRAZ

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	Upper and lower frequency
	Frequency	476.0 MHz - 494.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes

	Broadband or Single Channel?	Broadband
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW25H5- ETO-48H
Year	2008

New Antenna Costs

sponse
mary ain)
4
rchase w
vned
4
•
1
S
II Power
p Mount
р
iptical
otted axial
4
4
4
4
4
4
3.0 kW
4

Model	ATW25H4- ETO-17H
Year	2018
Justification for New Antenna	Required as old antenna is cut for channel 48

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line

Auxiliary Transmission

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1738 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
64611	WRAZ

New Transmission Line

Auxiliary Transmissio

on Line Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	Auxiliary (Backup) and Interim Facility
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2013 feet per run
	Justification for New Transmission Line	Required to feed new Aux / Interim antenna. Cost will be split with WRAZ.

Auxiliary Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Primary Transmission Line

Existing Transmission Line

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Waveguide
	Diameter	N/A
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2210 feet per run

Primary Transmission

New Transmission Line

n Line Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2210 feet per run
	Justification for New Transmission Line	Existing run is GLW 1500 Waveguide that is frequency specific for High Band UHF

Primary Transmis

Other Transmission Line Expenses Not Listed

Transmission	Naine	Description
	Gas Barrier	The transmission line Gas Barrier enables the transmission line to be pressurized.

2 W	all f	eed	throu	ıah	units
-----	-------	-----	-------	-----	-------

The two listed wall feed thru units are for the transmission line as it goes through the wall to the outside of the transmitter building.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1027322
Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	35° 40' 29.0" N-
1983))	Longitude (NAD83)	078° 31' 39.0" W-
	Overall Structure Height	1988.82 fee
	Support Structure Height	1988.82 fee
	Ground Elevation Above Mean Sea Level (AMSL)	359.90 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	CBC REAL ESTATE COMPANY, INC.
Date Constructed	03/23/2000

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
50782	WNCN	DTV
64611	WRAZ	DTV
73936	WTKK	FM
73205	WLFL	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra

Helicopter Services	Are helicopter services required?	Yes
Required		

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Relocate ENG Dish	Relocate 2 ENG receive dishes to create room for Interim / Aux antennas - Split with WRAZ

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	286
	Explanation	WRAL /WRAZ has only one engineer currently available at the TX site. Additional project management is necessary. The estimate is an average of 20 hrs per month for Jan - November of 2019. Note: post Phase 5 the candelabra still needs to be rebuilt.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No

	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
		1

Number of Days	3
Justification	Independent verification and inspection of installed systems

Outside Professional

Other Professional Services Expenses Not Listed

l Services Costs	Description	
Legal Guidance for repack	Consultation on repack items with Legal Council	

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Facilty remote control and monitoing modifications	Modifications to existing system to add new telemetry and control.
Sigma Transmitter and RF System removal	Complete removal of old WRAL Sigma IOT transmitter and related RF system. Properly dispose of all hazardous liquids and materials.
Unexpected Site Modifications	Site modifications to allow for continuation of antenna installations due to weather.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTED-120	\$3,254,275.00	\$3,121,278.00		\$3,079,303.62	
Other Building Addition Size: 1600.0	\$871,639.00	\$871,639.00	Our facility is full with no room to install new equipment before old equipment is removed. This facility will be shared with WRAZ. This is 1/2 the cost, other half will be represented on WRAZ. Please see "building cost narrative" recently uploaded.	\$864,685.33	New estimate was uploaded April 18th for approval.
System installation	\$1.00	\$1.00	Included in overall TX price	N/A	N/A
RF System	\$1.00	\$1.00	Included in overall TX price	N/A	N/A
Spare Modules and Power supplies	\$35,000.00	\$35,000.00	N/A	N/A	N/A

15 Ton system \$55,800.00 \$1.00 Included in overall building estimate N/A N/A 4" Rigid Conduit and Wiring (Cost per foot) \$40,400.00 \$1.00 Included in overall building estimate \$0.00 N/A Transformer 3 phase /480v - 300 KVA \$36,800.00 \$1.00 Included in overall TX price N/A N/A UHF - Liquid Cooled Solid State Transmitter 76.0 kW \$2,214,634.00 Includes all TX cost - RF System, installation and electrical (transformer). Freight Charges Also N/A \$3,254,275.00 \$3,121,278.00 N/A \$3,079,303.62 N/A Total for all systems \$6,549,016.65 \$6,063,961.65 N/A \$5,410,800.53 N/A						
Conduit and Wiring (Cost per foot) Overall building estimate Transformer 3 phase /480v - 300 KVA \$36,800.00 \$1.00 Included in overall TX price N/A N/A N/A UHF - Liquid Cooled Solid State Transmitter 76.0 kW \$2,214,634.00 Includes all TX cost - RF System, installation and electrical (transformer). Freight Charges Also \$3,254,275.00 \$3,121,278.00 N/A \$3,079,303.62 N/A Total for all \$6,549,016.65 \$6,063,961.65 N/A \$5,410,800.53 N/A		\$55,800.00	\$1.00	overall building	N/A	N/A
3 phase /480v - 300 KVA overall TX price UHF - Liquid Cooled Solid State Transmitter 76.0 kW \$2,214,634.00 \$2,214,634.00 Includes all TX cost - RF System, installation and electrical (transformer). Freight Charges Also \$2,214,618.29 N/A Sub-total \$3,254,275.00 \$3,121,278.00 N/A \$3,079,303.62 N/A Total for all \$6,549,016.65 \$6,063,961.65 N/A \$5,410,800.53 N/A	Conduit and Wiring (Cost per	\$40,400.00	\$1.00	overall building	\$0.00	N/A
Liquid Cooled System, installation and electrical (transformer). Freight Charges Also Sub-total \$3,254,275.00 \$3,121,278.00 N/A \$3,079,303.62 N/A Total for all \$6,549,016.65 \$6,063,961.65 N/A \$5,410,800.53 N/A	3 phase /480v - 300	\$36,800.00	\$1.00	overall TX	N/A	N/A
Total for all \$6,549,016.65 \$6,063,961.65 N/A \$5,410,800.53 N/A	Liquid Cooled Solid State Transmitter	\$2,214,634.00	\$2,214,634.00	TX cost - RF System, installation and electrical (transformer). Freight	\$2,214,618.29	N/A
	Sub-total	\$3,254,275.00	\$3,121,278.00	N/A	\$3,079,303.62	N/A
		\$6,549,016.65	\$6,063,961.65	N/A	\$5,410,800.53	N/A

Components

Actual Information		
Description	File Name	
Other Building Addition Size: 1600.0	Component Description	WPAL partian of
	Component Description:	WRAL portion of Osborn invoice
		27628 revised with
		receipts.
	Amount:	\$1,267.64

Component Description: REVISED cover

sheet -Ross Video Limited invoice for new transmitter

ASI feed.

Amount: \$3,668.80

Component Description: WRAL portion of

ITS Invoice WRAL-

WRAZ-006

Amount: \$38,250.00

Component Description: 1/2 of cost for

equipment racks for new transmitter.

Total invoice amount is split between WRAL and WRAZ \$8,538.42

Component Description: WRAL Portion of

Amount:

Osborn Invoice 27175 revised with

invoices. \$7,563.72

Amount: \$7,563.72

Component Description: WRAL portion of

ITS invoice WRAL-

WRAZ-008

Amount: \$48,892.50

Component Description: WRAL Portion (1/2)

of ITS Invoice WRAL-WRAZ-010

Amount: \$7,993.08

Component Description: WRAL Portion of

Osborn Invoice 27327 Revised. Removed charge for Additional Service Fees from United Airlines and reduced amount of reimbursement

request.

Amount: \$7,729.03

Component Description: 12-09-19 Osborn

invoice 32586 for printing related to the WRAL new building addition.

Amount: \$40.30

Component Description: WRAL Portion of

Osborn Invoice

29157

Amount: \$933.70

Component Description: WRAL portion (1/2)

of ITS Invoice WRAL-WRAZ-009

Amount: \$6,750.00

Component Description: WRAL portion of

ITS Invoice WRAL-

WRAZ-007

Amount: \$48,375.00

Component Description: WRAL Portion of

Osborn Invoice 28274. REVISED

Amount: \$14,745.14

Component Description: Third invoice (Pay

app) in

construction project

Amount: \$111,204.90

Component Description: First invoice (Pay

app) in

construction project

Amount: \$254,945.60

Component Description: REVISED WRAL

portion of the BeckTV invoice 10351 for new

building infrastructure equipment.

Amount: \$17,076.83

Component Description: WRAL portion of

ITS Invoice WRAL-WRAZ-011 for final payment for

building construction.

Amount: \$78,560.16

Component Description: Second invoice

(Pay app) in

construction project

Amount: \$70,087.95

Component Description: WRAL half of

Intellicom, Inc invoice for fiber cable and

installation.

Amount: \$6,045.00

Component Description: WRAL Portion of

Osborn Invoice

28690

Amount: \$20,320.01

Component Description: WRAL Portion of

Osborn Invoice

27973

Amount: \$5,111.98

Component Description: WRAL Half of

Osborn Invoice

36830

Amount: \$9,165.00

Component Description: Fourth invoice (Pay

app) in

construction project

Amount: \$70,326.24

Component Description: Fifth invoice (Pay

app) in

construction project

Amount: \$50,216.16

System installation	Information not provided.
RF System	Information not provided.
Spare Modules and Power supplies	Information not provided.
15 Ton system	Information not provided.
4" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 76.0 kW

Component Description: Gates second

invoice - includes RF system and

electrical

(transformer)

Amount: \$1,052,564.98

Component Description: 4 saddle type

directional couplers

for WRAL mask

filters.

Amount: \$2,284.64

Component Description: Final payment for

transmitter, installation and freight charges for

WRAL main transmitter.

Amount: \$106,461.97

Component Description: 50% down for

transmitter

Amount: \$1,053,306.70

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW25H4- ETO-17H	\$310,130.00	\$294,600.00		\$236,125.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,250.00	N/A
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$13,200.00	N/A	\$0.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$229,875.00	N/A
Auxiliary Antenna ATW25H3- ESO-15/17H	\$275,790.00	\$267,000.00		\$186,855.40	

New combiner, cost per channel (without antenna)	\$84,200.00	\$95,000.00	Interim (AUX) antenna will support full power from each station (WRAL and WRAZ) requiring larger sized combiner.	\$31,959.51	This is for Both WRAL and WRAZ interim / aux antenna system
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$11,000.00	1/2 split with WRAZ	\$7,425.00	This Covers both WRAL and WRAZ combined AUX system
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$17,800.00	This antenna is a "combined antenna" the other 1 /2 of the cost is shared with WRAZ	\$17,737.04	N/A
Sweep test of existing antenna	\$6,730.00	\$3,200.00	1/2 split with WRAZ	N/A	N/A

UHF - High	\$137,500.00	\$137,500.00	This	\$129,733.85	This covers
Power,	ψ.σ.,σσσισσ	¥ . C. , 300.00	antenna is	Ţ. <u>_</u> ,,,	cost for
Side			а		both WRAL
Mount,			"combined		and WRAZ
basic slot			antenna"		AUX
antenna,			the other 1		combined
805 kW			/2 of the		antenna
input,			cost is		ststem
elliptically			shared with		
or			WRAZ		
circularly					
polarized					
Pattern	\$5,260.00	\$2,500.00	1/2 split	N/A	N/A
scatter			with WRAZ		
analysis for					
side mount					
high/med					
power					
antennas					
(if not					
included in					
antenna					
base cost)					
Sub-total	\$585,920.00	\$561,600.00	N/A	\$422,980.40	N/A
Total for	\$6,549,016.65	\$6,063,961.65	N/A	\$5,410,800.53	N/A
all					
systems					

Components

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description: Amount:	Final payment (15%) for System Sweep \$937.50
	Component Description:	85% initial payment - System
	Amount:	Sweep \$5,312.50

Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Information not provided.	
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	Component Description:	Final payment (15%) for Primary Antenna - ATW25H4-ETO- 17H
	Amount:	\$34,481.25
	Component Description:	85% initial Payment WRAL Main Antenna
	Amount:	\$195,393.75
New combiner, cost per channel (without antenna)		
(Component Description:	WRAL half of ERI invoice 53331-1 for items related to interim system
	Amount:	combiner install. \$10,709.51
	Component Description:	WRAL portion of the final 15% due for the WRAL
	Amount:	/WRAZ Aux combiner. \$3,187.50
	Component Description:	1/2 of 85% Initial Payment - Combiner for
	Amount:	WRAL and WRAZ \$18,062.50

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	WRAL portion of the WRAL/WRAZ
costy		Aux Antenna Leg Mount Bracket.
		Final 15%
	Amount:	\$1,113.75
	Component Description:	1/2 of 85% Initial
		Payment - Leg
		mount bracket set WRAL and WRAZ
		Combined AUX
	Amount:	\$6,311.25
Elbow complex, broadband,		
at antenna input, per 8 3/16. feedline (if needed)	Component Description:	Corrected Amount
reedime (ii needed)		- 50% split
		between WRAL and WRAZ for
		ERI Invoice 53331
	Amount:	\$17,737.04
Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side		
Mount, basic slot antenna, 805 kW input, elliptically or	Component Description:	WRAL portion of
circularly polarized		the final 15% due
		for the WRAL /WRAZ Aux
		antenna plus
		freight.
	Amount:	\$24,599.47
	Component Description:	1/2 of 85% Initial
	,	Payment -
		Combined WRAL
		/WRAZ Side
		mount AUX
	Amount:	Antenna \$105,134.38
	Amount.	φ 100, 134.38

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$641,995.65	\$604,443.65		\$604,442.74	
Rigid Transmission Line - copper, 7 3 /16"	\$640,900.00	\$603,348.00	N/A	\$603,347.09	N/A
2 Wall feed through units	\$703.80	\$703.80	No Predetermined Cost Estimate	\$703.80	N/A
Gas Barrier	\$391.85	\$391.85	No Predetermined cost estimate	\$391.85	N/A
Auxiliary Transmission Line	\$803,187.00	\$381,000.00		\$259,449.05	
Rigid Transmission Line - copper, 8 3 /16" broadband	\$803,187.00	\$381,000.00	This represents 1 /2. WRAZ will cover the other 1/2	\$259,449.05	This covers both WRAL main and the WRAL /WRAZ combined AUX antenna systems
Sub-total	\$1,445,182.65	\$985,443.65	N/A	\$863,891.79	N/A
Total for all systems	\$6,549,016.65	\$6,063,961.65	N/A	\$5,410,800.53	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 7 3/16"

Component Description: Final payment

(15%) for Sahara

Dehydrator

Amount: \$1,398.68

Component Description: Final payment

(15%) for TX line system design and

drawings

Amount: \$1,631.25

Component Description: Pre-Approved

submittal for transmission line expenses for 7-3

/16" line.

Amount: \$22,733.25

Component Description: ERI Invoice WRAL-

3000 submission to rectify cost difference between 7" line approved and 8" line installed.

\$22,733.25

Component Description: 85% initial

Amount:

payment -

Transmission Line

for WRAL

Amount: \$476,352.20

Component Description: ERI Invoice WRAL-

3000 50% deposit with order for Proposal 20190131-528

Amount: \$24,690.37

Component Description: ERI Invoice WRAL-

53483 Balance due and freight for

proposal

20190130-528

Amount: \$29,194.50

Component Description: 85% initial

payment - Sahara

TX Line Dehydrator -

WRAL Main line

Amount: \$7,925.82

Component Description: Final payment

(15%) for

Transmission Line

system

Amount: \$84,062.14

Component Description: 85% initial

payment - TX Line System design and drawings

Amount: \$9,243.75

2 Wall feed through units

Component Description: Full payment for

Wall Feed Thru

Amount: \$703.80

Gas Barrier

Component Description: Full payment for

gas Barrier 7-3/16"

75 Ohm

Amount: \$391.85

Rigid Transmission Line - copper, 8 3/16" broadband

Component Description: WRAL portion of

the extra cut piece of transmission line for the WRAL /WRAZ Aux. transmission line. Full payment.

Amount: \$1,021.28

Component Description: WRAL portion of

the WRAL/WRAZ Aux Transmission Line System plus freight. Final 15%

payment.

Amount: \$42,469.20

Component Description: WRAL portion of

the WRAL/WRAZ Aux Transmission Line Dehydrator after discount. Final payment.

Amount: \$394.09

Component Description: 1/2 of 85% initial

payment - TX Line for Combined WRAL WRAZ AUX Antenna system

Amount: \$206,396.21

Component Description: 1/2 of 85% initial

payment - Sahara TX line dehydrator - AUX combined system WRAL and

WRAZ

Amount: \$3,962.91

Component Description: 1/2 of ERI invoice

54459

Amount: \$5,205.36

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$967,300.00	\$1,183,091.00		\$964,905.04	
Tower Helicopter Lift	\$343,300.00	\$343,300.00	No predetermined cost available.	\$343,300.00	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$19,000.00	N/A	\$4,750.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$158,000.00	N/A	N/A	N/A
Relocate ENG Dish	\$25,000.00	\$25,000.00	This is 1/2 of the cost - other half will be covered by WRAZ	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$637,791.00	Estimated cost is \$216,791.00 over predetermined cost estimate due to unexpected rigging cost and overages for antenna installation.	\$616,855.04	N/A
Sub-total	\$967,300.00	\$1,183,091.00	N/A	\$964,905.04	N/A

Total for all	\$6,549,016.65	\$6,063,961.65	N/A	\$5,410,800.53	N/A
systems					

Components

Actual Information Description	File Name	
Tower Helicopter Lift		
	Component Description:	WRAL Old antenna removal and new antenna placement via helicopter. 40% payment prior to mobilization.
	Amount:	\$134,420.00
	Component Description:	WRAL portion of
	Component Description.	James River invoice 2002 for Helicopter landing pad.
	Amount:	\$7,250.00
	Component Description:	WRAL Old antenna removal and new antenna placement via helicopter. 50% deposit with order.
	Amount:	\$168,025.00
	Component Description:	Final 10% payment for helicopter installation of top
		antenna for WRAL.
	Amount:	\$33,605.00

Structural engineering tower load study for a documented tower with candelabra	Component Description:	WRAL portion of ERI Invoice 52341. Remainder of invoice charged to WRAZ
	Amount:	\$4,750.00
Minor tower reinforcement /modifications	Information not provided.	
Relocate ENG Dish	Information not provided.	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description:	WRAL antenna installation and rigging costs. 40% payment prior to mobilization.
	Amount:	\$84,110.00
	Component Description:	WRAL 50% of invoice for balance due.
	Amount:	\$61,870.00
	Component Description:	WRAL 50% deposit with order for tower installation services
	Amount:	\$61,870.00
	Component Description:	WRAL portion of invoice WRAL-5000 for 50% with order. Remainder of Invoice charged to WRAZ

Component Description: WRAL portion of

ERI Invoice WRAL-54736 \$35,686.87

Amount: \$35,686.87

Component Description: WRAL Portion of

ERI invoice WRAL-53700. Remainder of invoice charged to

WRAZ.

Amount: \$33,625.00

Component Description: WRAL portion of

ERI Invoice WRAL-53914. Remainder of invoice charged to

WRAZ

Amount: \$16,901.07

Component Description: Tower Plumb and

Tension cost.
Total amount of
\$46,500.00 is split
between WRAL
and WRAZ

Amount: \$23,250.00

Component Description: WRAL antenna

installation and rigging costs. 50% deposit with order. \$105,137.50

Amount: \$105,137.50

Component Description: ERI Invoice

WRAL-55314-1

Amount: \$902.50

Component Description: WRAL Portion of

ERI Invoice WRAL-5000A. Remaining invoice amount charged

to WRAZ

Amount: \$67,604.25

Component Description: ERI Invoice 54380

for extra tower work and weather

day.

Amount: \$42,295.03

Component Description: Credit amount

issued by ERI against ERI Invoice WRAL-

55314-1

Amount: (\$20,125.00)

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Outside Professional Services	\$205,918.00	\$129,938.00		\$64,949.03	
Legal Guidance for repack	\$14,000.00	\$14,000.00	N/A	\$9,239.75	N/A
Additional Field Engineering Service, 3 Days	\$6,500.00	\$6,500.00	Estimating \$2000 per day for an independent verification of the new transmission systems	\$6,500.00	N/A
RF Exposure Measurements	\$21,050.00	\$2,500.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$30,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$1,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$875.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$5,375.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$45,188.00	\$45,188.00	N/A	\$41,959.28	N/A
Sub-total	\$205,918.00	\$129,938.00	N/A	\$64,949.03	N/A
Total for all systems	\$6,549,016.65	\$6,063,961.65	N/A	\$5,410,800.53	N/A

Components

Actual Information	
Description	File Name

Legal Guidance for repack

Component Description: 1/2 of Wilkinson,

Barker, Knauer, LLP invoice -- Legal

guidance for Incentive Auction

/Repack

Amount: \$286.50

Component Description: 1/2 of Wilkinson,

Barker, Knauer, LLP invoice for legal guidance for Incentive Auction

/Repack.

Amount: \$291.00

Component Description: 1/2 of Wilkinson,

Barker, Knauer, LLP invoice -- Legal

guidance for Incentive Auction

/Repack

Amount: \$1,630.50

Component Description: WRAL portion of

Wilkinson, Barker, Knauer, LLP invoice -- Legal guidance for Incentive Auction

/Repack

Amount: \$1,653.00

Component Description: WRAL portion of

Legal Guidance invoice from Wilkinson Barker Knauer LLP

Amount: \$2,213.00

Component Description: WRAL half of Legal

Guidance invoice from Wilkinson Barker Knauer LLP

Amount: \$1,638.25

Component Description: 1/2 of Wilkinson,

Barker, Knauer, LLP invoice -- Legal

guidance for Incentive Auction

/Repack

Amount: \$321.50

Component Description: WRAL half of Legal

Guidance invoice from Wilkinson Barker Knauer LLP

Amount: \$218.25

Component Description: 1/2 of Wilkinson,

Barker, Knauer, LLP invoice -- Legal

guidance for Incentive Auction

/Repack

Amount: \$2,494.75

Component Description: 1/2 of Wilkinson,

Barker, Knauer, LLP invoice -- Legal

guidance for Incentive Auction

/Repack

Amount: \$987.75

Additional Field Engineering Service, 3 Days	Component Description:	Final payment (15%) for site survey by 2 ERI Climbers
	Amount:	\$975.00
	Component Description:	TX Layout Site Survey - 2 Certified ERI Climbers
	Amount:	\$5,525.00
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
ASR modification (prepare FCC Form 854)		
1 00 1 0.111 00 1)	Component Description:	RF Engineering - FAA filing to update frequency
	Amount:	\$500.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna:	Component Description:	02-24-2020 DLR
Prepare engineering section of FCC Form 2100, License to Cover	Amount:	Invoice 240966 \$1,000.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit	Component Description:	RF Engineering - application for license to cover Aux. construction
Application	Amount:	permit. \$625.00
	Component Description:	02-24-2020 DLR Invoice 243548
	Amount:	\$250.00
	Component Description:	02-24-2020 DLR Invoice 243950
	Amount:	\$250.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	RF Consultant fees for modification of construction permit
	Amount:	to reduce ERP. \$1,500.00
	Component Description:	RF Consultant fees for application for license to cover
	Amount:	construction permit for main antenna. \$250.00

Perform engineering study for new channel assignment and antenna development

Component Description: 02-24-2020 WRAL

portion of DLR Invoice 242392

Amount: \$375.00

Component Description: 02-24-2020 WRAL

portion of DLR Invoice 242522

Amount: \$125.00

Component Description: 02-24-2020 DLR

Invoice 240339

Amount: \$750.00

Component Description: 02-24-2020 DLR

Invoice 240825

Amount: \$250.00

Component Description: 02-24-2020 DLR

Invoice 243399

Amount: \$1,500.00

Component Description: 02-24-2020 DLR

Invoice 242681

Amount: \$125.00

Component Description: 02-24-2020 DLR

Invoice 240822

Amount: \$2,000.00

Component Description: 02-24-2020 WRAL

portion of DLR Invoice 243550

Amount: \$250.00

WRAL invoice for contract work related to compiling and filing the necessary paperwork for FCC Form 2100, Schedule 399 for repack related cost reimbursements. \$4,270.00
contract work related to compiling and filing the necessary paperwork for FCC Form 2100, Schedule 399 for repack related cost reimbursements. \$4,270.00
contract work related to compiling and filing the necessary paperwork for FCC Form 2100, Schedule 399 for repack related cost reimbursements. \$4,270.00
Project
management services for August 2019
\$3,815.00
Project management services for October 2019
\$245.00
WRAL invoice for contract work related to compiling and filing the necessary paperwork for FCC Form 2100, Schedule 399 for repack related cost reimbursements. \$3,325.00

Component Description: WRAL invoice for

contract work

related to compiling

and filing the necessary

paperwork for FCC

Form 2100, Schedule 399 for

repack related cost reimbursements.

Amount: \$2,730.00

Component Description: Project

Management Services for February 2019

Amount: \$1,890.00

Component Description: Project

Management Services for September 2019

Amount: \$1,610.00

Component Description: Project

Management Services for January 2019 \$1,540.00

Component Description: Project

Amount:

Management Services for July

2019

Amount: \$3,424.28

Component Description: Project

Management Services for May

2019

Amount: \$4,585.00

Component Description: Project

> Management Services for June

2019

Amount: \$4,480.00

Component Description: Project

Management

Services for March

2019

Amount: \$980.00

Component Description: April invoice Amount:

\$5,355.00

Component Description: Turner Invoice 575

> FCC form 2100, Schedule 399 cost reimbursement submittal work.

Amount: \$3,710.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos
Other Expenses	\$90,421.00	\$82,611.00		\$14,770.65	
Unexpected Site Modifications	\$1,000.00	\$1,000.00	N/A	\$1,000.00	N/A
Sigma Transmitter and RF System removal	\$40,000.00	\$40,000.00	Received formal quote for old WRAL IOT transmitter removal from Chuck Britt & Associates totaling \$40,000.00	N/A	N/A
Facilty remote control and monitoing modifications	\$4,836.00	\$4,836.00	N/A	\$4,836.00	N/A
MVPD Notification of Channel Change	\$1,250.00	\$1,250.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$4,600.00	\$4,600.00	No Predetermined Cost Estimate	\$259.84	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	\$2,833.66	N/A
Local Zoning	\$5,850.00	\$5,850.00	Wake County NC Commercial Building Permit for New Building Addition.	\$5,841.15	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,750.00	N/A	N/A	N/A
Non-zoning permits	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Sub-total	\$90,421.00	\$82,611.00	N/A	\$14,770.65	N/A
Total for all systems	\$6,549,016.65	\$6,063,961.65	N/A	\$5,410,800.53	N/A

Components

Actual Information Description	File Name	
Unexpected Site Modifications	Component Description: Amount:	WRAL half of James River Building Company invoice 2005 \$1,000.00
Sigma Transmitter and RF System removal	Information not provided.	

Facilty remote control and monitoing modifications	Component Description:	WRAL requested reimbursement amount for NFB consulting invoice.
	Amount:	\$4,836.00
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Delivery and Handling Charges	Component Description:	Freight expense from BeckTV. Invoice 10404
	Amount:	\$259.84

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description:	James River Building Company invoice 2006 for
	Amount:	Dumpster dump and return service. \$402.37
	Component Description:	James River Building Company Invoice 1954 for
	Amount:	Dumpster service. \$440.19
	Component Description:	12-9-19 - James River Invoice 1945 for waste dumpster removal and return.
	Amount:	\$865.10
	Component Description:	12-9-19 - James River Invoice 1930 for waste dumpster
	Amount:	removal and return. \$1,126.00
Local Zoning		
	Component Description:	WRAL Portion of the Building Permit expenses for the new transmitter building addition.
	Amount:	\$5,841.15
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
DTV Medical Facility Notification	Information not provided.	
Non-zoning permits	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$6,549,016.65	\$6,063,961.65	\$5,410,800.53

Reimbursem	enrestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Craig Turner Project Engineer

09/17/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Craig Turner Project Engineer

09/17/2020

Attachments