



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **25456** | Service: **DTV** | Call **WBZ-TV** | Channel: **20 (UHF)** |
ID: | Sign:
File **0000027825**
Number:
FRN: **0021079769** | Date **08/12**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CBS TELEVISION LICENSES LLC Doing Business As: CBS TELEVISION LICENSES LLC	Daniel G. Ryson 1725 DeSales St. NW Suite 501 Washington, DC 20036 United States	+1 (202) 457-4505	dryson@cbs.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Daniel G. Ryson CBS	Daniel G. Ryson 1725 DeSales Street NW Suite 501 Washington, DC 20036 United States	+1 (202) 457-4074	dryson@cbs.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		American Tower will build an interim site in Needham, MA, including a broadband antenna and transmitter building to be used while building the permanent site in Needham Heights, MA

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	When Main TX Unavailable
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	14 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-24
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	14.4 kW
	Justification for New Transmitter	Manufacturer Cannot Re- tune Existing Transmitter (see Exhibit 1).

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	46 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	GatesAir won't retune (see Exhibit 1). Non-upgraded IOT transmitter is more expensive (see Exhibit 2). Proposed transmitter is less expensive (See Exhibit 3).

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Transformer and surge suppressor. See Exhibit 3 Item C.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Required to maintain WBZ-TV operations from Interim site while main antenna is rebuilt. See also Exhibit 4.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	500 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet

	Other Electrical Service	Yes
	Description	Various Electrical Service from attached GatesAir Estimate (see Exhibit 3).
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1500.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
TX Room Electrical	Various Electrical work. See proposal in Exhibit 22
100 Feet 4-Inch Conduit	100 Feet 4-Inch Conduit

New Sub Panels	Four (4) new sub panels at approximately 200 amps each.
Ice Shield	For HVAC Equipment
Core Drill Eight Holes	Core Drill Eight Holes at Interim Transmitter Site
Emergency Generator	Primary site has an emergency generator. This cost replicates backup power at the interim site.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Lease New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower Corporation
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels	99
	Design power capacity in use	87.0 %
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	825.0 kW

	Manufacturer	
	Model	TAD-24UDA-5/60-MR
	Year	1999

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
65684	WCVB-TV
72098	WGBX-TV
73982	WSBK-TV

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	Yes
	Ownership	Leased
	Owner	American Tower Corporation
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels/Bays	70
	Lower Limit	470.00 MHz
	Upper Limit	608.00 MHz
	Design power capacity in use	99.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	740.0 kW
	Manufacturer	
	Model	PEP70E

Year	2020
Justification for New Antenna	Top Mount Broadband antenna required to accommodate the new repack frequencies. This antenna will be a four-sided assembly mast. In use power capacity is unknown. Pre-transition antenna has 120 panels. See Exhibit 5A.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	4
	Frequencies of channels supported	Upper and lower frequency
	Frequency	470.0 MHz - 608.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband

	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
Install Combiner	Installation of combiner; Single chain of 5 high power constant impedance waveguide modules, and/or dual chains of 5 directional filter modules per Dielectric layout. required for broadband antenna system. See Exhibit 5.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Lease New
	Ownership	Leased
	Owner	American Tower Corporation
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	5
	Number of Panels/Bays	56
	Lower Limit	470.00 MHz
	Upper Limit	608.00 MHz
	Design power capacity in use	99.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	740.0 kW
	Manufacturer	
	Model	TUM-AP-O4-14/56H-2-T

Year	2018
Justification for New Antenna	Required for shared use by five stations at interim site. See Exhibit 4 for interim site justification.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	5
	Frequencies of channels supported	Upper and lower frequency
	Frequency	470.0 MHz - 608.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	8 3/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
Combiner Installation	Installation of combiner; Single chain of 5 high power constant impedance waveguide modules, and/or dual chains of 5 directional filter modules per Dielectric layout. required for broadband antenna system. See Exhibit 16.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower Corporation
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1440 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
72098	WGBX-TV
65684	WCVB-TV
73982	WSBK-TV

Primary Transmission Line **Other Transmission Line Expenses Not Listed**

Name	Description
Nitrogen Generator	Nitrogen Generator Upgrade. See Exhibit 15, Line 1-B-1.

Interim Transmission Line **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Lease New
	Type	Rigid
	Diameter	8 3/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	2
	Length	1250 feet per run
	Justification for New Transmission Line	Two (2) 8-3 /16" Broadband rigid transmission lines, six (6) elbows (3 each line) and

a nitrogen generator for pressurization. Required for Interim antenna. See Exhibit 16.

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Nitrogen Generator	Nitrogen Generator Upgrade. See Exhibit 16, Line 1-B-1.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Interim Use
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1004233
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 18' 10.7" N-
	Longitude (NAD83)	071° 13' 04.9" W-
	Overall Structure Height	1200.77 feet
	Support Structure Height	1101.04 feet
	Ground Elevation Above Mean Sea Level (AMSL)	150.92 feet
	Structure Type	GTOWER - Guyed

		Structure Used for Communication Purposes
	Tower Owner	American Towers, LLC
	Date Constructed	04/19/2005

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
26897	WWBX	FM
6463	WFXT	DTV
73238	WLVI	DTV
1901	WBZ-FM	FM
23439	WBOS	FM
9639	WODS	FM

**Auxiliary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Auxiliary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra

Helicopter Services Required	Are helicopter services required?	No
-------------------------------------	-----------------------------------	----

**Auxiliary
Tower**

Other Tower Expenses Not Listed

Name	Description
Interim Tower Rent	Interim Tower Rent. See Exhibit 6.
Tower Permit Packages	Tower and ground equipment drawing package. Required for local approvals. See Exhibit 6.
Construction Management	Nine hours on Modification project management and fifteen hours for RF installation project management for a total of twenty days. See Exhibit 6.

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1003433
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 18' 37.0" N-
	Longitude (NAD83)	071° 14' 12.0" W-
	Overall Structure Height	1296.24 feet
	Support Structure Height	1192.24 feet
	Ground Elevation Above Mean Sea Level (AMSL)	152.89 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	American Tower, LLC
	Date Constructed	01/01/1957

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
65684	WCVB-TV	DTV
18783	WYDN	DTV
72098	WGBX-TV	DTV
68241	WBUR-FM	FM
72099	WGBH-TV	DTV
73982	WSBK-TV	DTV
10542	WKLB-FM	FM

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Project Management	(44) hours on Modification project management and RF installation project management.
Tower Permit Packages	The generation of a construction drawing package for one (1) broadcasters /customers. See Exhibit 5.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	250
	Explanation	Company lacks sufficient resources.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
LocalPermits	Prepare and submit forms for necessary electrical, building and other permits.
RF System Test	Testing of the combiners to ensure one frequency is tuned for optimal patterns. See Exhibits 5 and 6.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Site Security	Site security for installation and storage of Transmission line and materials for 30 days X 12 hours. These materials are a high risk of theft due to the material makeup such as copper, brass and aluminum. (See Exhibit 3.)
Disconnect Transmitters	Labor and expenses for disconnect and removal of existing transmitters. See Exhibit 3 Item F and Exhibit 9 Item F.
Asbestos and Lead Paint Testing	Asbestos testing, removal and abatement for walls which could contain lead paint and /or the flooring may contain asbestos, because of the age of the facility and the era when the original construction took place. (See Exhibit 3.)
Building Partition	This cost is to provide permitting for building partition and electrical service installation in the shared space. This install is to provide security for broadcasters and sufficient power for transmitters. See Exhibit 3.
Ice Shield for HVAC	Ice protection for HVAC compressor units near tower in areas prone to ice and snow. See Exhibit 3.
Public Hearing	Public hearing to alter height of primary tower by changing top antenna. See Exhibit 2.
Site Coordination Meeting	Site coordination meetings with all broadcasters, contractors and vendors involved with the site deliveries and construction. This cost is for travel and logistics expenses accrued. See Exhibits 2 and 3.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-72	\$1,841,852.82	\$1,569,668.06		\$1,542,886.06	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,286,815.24	Please see Exhibit 8, Items A, B, C, and E (\$1,279,267.42) plus Change Orders Q-76708 (\$1,894.44 - Exhibit 20), Q-84712 (\$4,378.60), and Q-86012 (1,274.78). Please see Exhibit 52, GatesAir Estimate Correction Statement.	\$1,286,815.24	N/A
Emergency Generator	<i>\$111,802.00</i>	\$111,802.00	Interim Tower Generator. See Exhibit 33 for lease. Includes \$100,000 connection fee and \$1,686 rent for an assumed 7 months.	\$100,000.00	N/A
Core Drill Eight Holes	<i>\$2,360.00</i>	\$2,360.00	Core drill eight holes at interim transmitter site. Please see Exhibit 40 for quotation.	\$2,360.00	N/A
Ice Shield	<i>\$4,000.00</i>	\$4,000.00	Required to protect outdoor HVAC units.	\$3,000.00	N/A

New Sub Panels	\$10,000.00	\$10,000.00	Provide proper voltage and current for each additional transmitter, house power, HVAC, and ancillary equipment. See Exhibit 6.	\$7,500.00	N/A
100 Feet 4-Inch Conduit	\$1,920.00	\$1,920.00	100' L/F of 4" conduit and larger conductor. Brings in an additional 500 KVA for new transmitters, HVAC, Air handlers and house power. The existing power supply is inadequate for the new repack equipment. See Exhibit 6.	\$1,440.00	N/A
TX Room Electrical	\$95,772.00	\$95,772.00	Transmitter Room Electrical Work - Various. See proposal attached as Exhibit 39 (\$92,802) plus Exhibit 32 (\$2,970.00).	\$95,772.00	N/A
Other -- Building Addition Size: 1500.0	\$1,800.00	\$1,800.00	This cost is to provide permitting for building partition and electrical service installation in the shared space. This install is to provide security for broadcasters and sufficient power for	\$1,350.00	N/A

			transmitters. See Exhibit 6.		
Other -- HVAC Service Type: C Size:20 (Other)	\$22,000.00	\$22,000.00	20 ton HVAC split units to maintain operational temperatures. This is to supplement existing HVAC. Calculation for the HVAC size is calculated using the power of the three transmitters at 30% efficiency. See Exhibit 6.	\$16,500.00	N/A
Other Electrical Service: Various Electrical Service from attached GatesAir Estimate (see Exhibit 3).	\$12,998.82	\$12,998.82	Transformer and surge suppressor required to support interim transmitter. See Exhibit 8, Item D.	\$12,998.82	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$1,000.00	This cost includes 200 L/F of 2" conduit and conductor to supply HVAC, Air handlers and House power. The existing power supply is inadequate for the additional power demands of the new repack equipment. See Exhibit 6.	\$750.00	N/A
Transformer	\$48,400.00	\$9,200.00	Install additional	\$6,900.00	N/A

3 phase
/480v - 500
KVA

500 KVA
transformer for
new tenant
space to operate
transmitter, heat
exchangers and
other equipment
on the new
repack frequency
into the
broadband
antenna. See
Exhibit 6.

Switchgear - industrial 800 amp	\$38,200.00	\$7,260.00	New Switchgear required accommodate the repack equipment and new 500 KVA transformer. The existing service does not have sufficient capacity to support transmitters. See Exhibit 6.	\$5,445.00	N/A
---------------------------------------	-------------	------------	---	------------	-----

Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$2,740.00	Install 3 phase, 800 amp, 480 VAC in existing common area of the building being changed to a shared space for one transmitter which currently does not support the required power capacity. See Exhibit 6.	\$2,055.00	N/A
---	-------------	------------	---	------------	-----

Primary Transmitter ULXTE-72	\$1,485,998.82	\$1,295,661.27		\$1,295,661.27	
---	-----------------------	-----------------------	--	-----------------------	--

UHF - Liquid Cooled Solid State	\$1,473,000.00	\$1,282,662.45	See Exhibit 3, Items A, B, C, and E (\$1,299,555.90)	\$1,282,662.45	N/A
--	----------------	----------------	---	----------------	-----

Transmitter
35 - 50 kW

plus change
order Q-79635
(-\$17,822.63)
and Q-83226
(\$929.18).
Please see
Exhibit 52,
GatesAir
Estimate
Correction
Statement.

Other Electrical Service: Transformer and surge suppressor. See Exhibit 3 Item C.	\$12,998.82	\$12,998.82	Transformer and surge suppressor. Required for proper operation of transmitter. See Exhibit 3, Item D.	\$12,998.82	N/A
Auxiliary Transmitter ULXTE-24	\$546,334.94	\$545,084.94		\$461,018.86	
UHF - Air Cooled Solid State Transmitter 14.4 kW	\$520,784.94	\$520,784.94	Proposed transmitter is a like-for-like replacement of existing transmitter. An estimate is provided as Exhibit 9. Category D (Electrical) is listed separately.	\$458,515.83	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$2,503.03	N/A
Sub-total	\$3,874,186.58	\$3,410,414.27	N/A	\$3,299,566.19	N/A
Total for all systems	\$7,757,691.10	\$4,495,451.36	N/A	\$3,986,885.43	N/A

Components

Actual Information

Description	File Name																
<p>UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW</p>	<table> <tr> <td data-bbox="710 212 1141 739"> <p>Component Description:</p> </td><td data-bbox="1141 212 1426 739"> <p>Invoice is for Change Orders, Installation & Proof, Freight, and Old Transmitter Removal. This is for the Change Orders and Installation & Proof. Other items are listed separately. Please see Exhibit 52.</p> </td></tr> <tr> <td data-bbox="710 739 1141 840"> <p>Amount:</p> </td><td data-bbox="1141 739 1426 840"> <p>\$97,967.73</p> </td></tr> <tr> <td data-bbox="710 873 1141 996"> <p>Component Description:</p> </td><td data-bbox="1141 873 1426 996"> <p>Interim Transmitter Down Payment</p> </td></tr> <tr> <td data-bbox="710 996 1141 1097"> <p>Amount:</p> </td><td data-bbox="1141 996 1426 1097"> <p>\$435,088.75</p> </td></tr> <tr> <td data-bbox="710 1131 1141 1691"> <p>Component Description:</p> </td><td data-bbox="1141 1131 1426 1691"> <p>Invoice is for Interim Transmitter (See Exhibit 8 Items A, B, C, and D plus Exhibit 21). This dollar amount is total invoice amount minus 100% of Electrical - Exhibit 8 Item D, shown in a different cost category.</p> </td></tr> <tr> <td data-bbox="710 1691 1141 1803"> <p>Amount:</p> </td><td data-bbox="1141 1691 1426 1803"> <p>\$323,003.35</p> </td></tr> <tr> <td data-bbox="710 1836 1141 1960"> <p>Component Description:</p> </td><td data-bbox="1141 1836 1426 1960"> <p>Interim Transmitter Progress Payment.</p> </td></tr> <tr> <td data-bbox="710 1960 1141 2049"> <p>Amount:</p> </td><td data-bbox="1141 1960 1426 2049"> <p>\$430,755.41</p> </td></tr> </table>	<p>Component Description:</p>	<p>Invoice is for Change Orders, Installation & Proof, Freight, and Old Transmitter Removal. This is for the Change Orders and Installation & Proof. Other items are listed separately. Please see Exhibit 52.</p>	<p>Amount:</p>	<p>\$97,967.73</p>	<p>Component Description:</p>	<p>Interim Transmitter Down Payment</p>	<p>Amount:</p>	<p>\$435,088.75</p>	<p>Component Description:</p>	<p>Invoice is for Interim Transmitter (See Exhibit 8 Items A, B, C, and D plus Exhibit 21). This dollar amount is total invoice amount minus 100% of Electrical - Exhibit 8 Item D, shown in a different cost category.</p>	<p>Amount:</p>	<p>\$323,003.35</p>	<p>Component Description:</p>	<p>Interim Transmitter Progress Payment.</p>	<p>Amount:</p>	<p>\$430,755.41</p>
<p>Component Description:</p>	<p>Invoice is for Change Orders, Installation & Proof, Freight, and Old Transmitter Removal. This is for the Change Orders and Installation & Proof. Other items are listed separately. Please see Exhibit 52.</p>																
<p>Amount:</p>	<p>\$97,967.73</p>																
<p>Component Description:</p>	<p>Interim Transmitter Down Payment</p>																
<p>Amount:</p>	<p>\$435,088.75</p>																
<p>Component Description:</p>	<p>Invoice is for Interim Transmitter (See Exhibit 8 Items A, B, C, and D plus Exhibit 21). This dollar amount is total invoice amount minus 100% of Electrical - Exhibit 8 Item D, shown in a different cost category.</p>																
<p>Amount:</p>	<p>\$323,003.35</p>																
<p>Component Description:</p>	<p>Interim Transmitter Progress Payment.</p>																
<p>Amount:</p>	<p>\$430,755.41</p>																
<p>Emergency Generator</p>																	

	<p>Component Description: Generator Connection Fee. Please see Exhibit 33 for lease.</p> <p>Amount: \$100,000.00</p>
Core Drill Eight Holes	<p>Component Description: Core drill eight holes. Please see Exhibit 40 for quote.</p> <p>Amount: \$2,360.00</p>
Ice Shield	<p>Component Description: Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Ice Shield, Exhibit 6, 3-C-6.</p> <p>Amount: \$14,400.00</p> <p>Component Description: Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Ice Shield, Exhibit 6, 3-C-6.</p> <p>Amount: \$2,000.00</p>
New Sub Panels	

	<table> <tr> <td data-bbox="711 98 1145 510">Component Description:</td><td data-bbox="1145 98 1430 510">Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Electrical Sub Panels, Exhibit 6, 3-C-6.</td></tr> <tr> <td data-bbox="711 510 1145 600">Amount:</td><td data-bbox="1145 510 1430 600">\$2,500.00</td></tr> <tr> <td data-bbox="711 600 1145 1106">Component Description:</td><td data-bbox="1145 600 1430 1106">Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Electrical Sub Panels, Exhibit 6, 3-C-6.</td></tr> <tr> <td data-bbox="711 1106 1145 1196">Amount:</td><td data-bbox="1145 1106 1430 1196">\$5,000.00</td></tr> </table>	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Electrical Sub Panels, Exhibit 6, 3-C-6.	Amount:	\$2,500.00	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Electrical Sub Panels, Exhibit 6, 3-C-6.	Amount:	\$5,000.00
Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Electrical Sub Panels, Exhibit 6, 3-C-6.								
Amount:	\$2,500.00								
Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Electrical Sub Panels, Exhibit 6, 3-C-6.								
Amount:	\$5,000.00								
100 Feet 4-Inch Conduit	<table> <tr> <td data-bbox="711 1106 1145 1644">Component Description:</td><td data-bbox="1145 1106 1430 1644">Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 4-inch conduit, Exhibit 6, 3-C-1.</td></tr> <tr> <td data-bbox="711 1644 1145 1733">Amount:</td><td data-bbox="1145 1644 1430 1733">\$960.00</td></tr> <tr> <td data-bbox="711 1733 1145 2132">Component Description:</td><td data-bbox="1145 1733 1430 2132">Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 4-inch conduit, Exhibit 6, 3-C-1.</td></tr> <tr> <td data-bbox="711 2132 1145 2222">Amount:</td><td data-bbox="1145 2132 1430 2222">\$480.00</td></tr> </table>	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 4-inch conduit, Exhibit 6, 3-C-1.	Amount:	\$960.00	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 4-inch conduit, Exhibit 6, 3-C-1.	Amount:	\$480.00
Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 4-inch conduit, Exhibit 6, 3-C-1.								
Amount:	\$960.00								
Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 4-inch conduit, Exhibit 6, 3-C-1.								
Amount:	\$480.00								

TX Room Electrical

Component Description:

Progress Payment
Requisition 2 for
WBZ Interim
Transmitter
Electrical. Form
399 won't take an
ampersand in
company name.

Amount:

\$39,600.00

Component Description:

Interim Site
Electrical Work.
Form 399 won't
accept ampersand
in company name.

Amount:

\$2,970.00

Component Description:

Progress Payment
Requisition 3 for
WBZ Interim
Transmitter
Electrical. Form
399 won't take an
ampersand in
company name.

Amount:

\$10,334.10

Component Description:

Various Electrical
Work, Requisition
#1. Note: Form
399 will not accept
a vendor name
with an
ampersand.

Amount:

\$42,867.90

Other -- Building Addition
Size: 1500.0

	<table> <tr> <td data-bbox="711 98 1145 510">Component Description:</td><td data-bbox="1145 98 1430 510">Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Building Addition, Exhibit 6, 3-C-3.</td></tr> <tr> <td data-bbox="711 510 1145 600">Amount:</td><td data-bbox="1145 510 1430 600">\$900.00</td></tr> <tr> <td data-bbox="711 600 1145 1106">Component Description:</td><td data-bbox="1145 600 1430 1106">Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Building Addition, Exhibit 6, 3-C-3.</td></tr> <tr> <td data-bbox="711 1106 1145 1196">Amount:</td><td data-bbox="1145 1106 1430 1196">\$450.00</td></tr> </table>	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Building Addition, Exhibit 6, 3-C-3.	Amount:	\$900.00	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Building Addition, Exhibit 6, 3-C-3.	Amount:	\$450.00
Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Building Addition, Exhibit 6, 3-C-3.								
Amount:	\$900.00								
Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Building Addition, Exhibit 6, 3-C-3.								
Amount:	\$450.00								
Other -- HVAC Service Type: C Size:20 (Other)	<table> <tr> <td data-bbox="711 1106 1145 1644">Component Description:</td><td data-bbox="1145 1106 1430 1644">Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 20-Ton HVAC, Exhibit 6, 3-C-2.</td></tr> <tr> <td data-bbox="711 1644 1145 1733">Amount:</td><td data-bbox="1145 1644 1430 1733">\$5,500.00</td></tr> <tr> <td data-bbox="711 1733 1145 2141">Component Description:</td><td data-bbox="1145 1733 1430 2141">Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 20-Ton HVAC, Exhibit 6, 3-C-2.</td></tr> <tr> <td data-bbox="711 2141 1145 2231">Amount:</td><td data-bbox="1145 2141 1430 2231">\$11,000.00</td></tr> </table>	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 20-Ton HVAC, Exhibit 6, 3-C-2.	Amount:	\$5,500.00	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 20-Ton HVAC, Exhibit 6, 3-C-2.	Amount:	\$11,000.00
Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 20-Ton HVAC, Exhibit 6, 3-C-2.								
Amount:	\$5,500.00								
Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 20-Ton HVAC, Exhibit 6, 3-C-2.								
Amount:	\$11,000.00								

Other Electrical Service: Various Electrical Service from attached GatesAir Estimate (see Exhibit 3).	<div> Component Description: </div> <div> Amount: </div>	<div> Invoice is for Interim Transmitter (See Exhibit 8 Items A, B, C, and D plus Exhibit 21). This dollar amount is for Electrical - Exhibit 8 Item D. The remainder is shown in the transmitter cost category. \$12,998.82 </div>
2" Rigid Conduit and Wiring (Cost per foot)	<div> Component Description: </div> <div> Amount: </div>	<div> Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 2-inch conduit, Exhibit 6, 3-C-1. \$250.00 </div>
	<div> Component Description: </div> <div> Amount: </div>	<div> Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 2-inch conduit, Exhibit 6, 3-C-1. \$500.00 </div>
	Transformer 3 phase/480v - 500 KVA	

	<table> <tr> <td data-bbox="711 96 1145 517">Component Description:</td><td data-bbox="1145 96 1428 517">Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 500 KVA Transformer, Exhibit 6, 3-C-1.</td></tr> <tr> <td data-bbox="711 517 1145 584">Amount:</td><td data-bbox="1145 517 1428 584">\$4,600.00</td></tr> <tr> <td data-bbox="711 584 1145 1005">Component Description:</td><td data-bbox="1145 584 1428 1005">Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 500 KVA Transformer, Exhibit 6, 3-C-1.</td></tr> <tr> <td data-bbox="711 1005 1145 1106">Amount:</td><td data-bbox="1145 1005 1428 1106">\$2,300.00</td></tr> </table>	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 500 KVA Transformer, Exhibit 6, 3-C-1.	Amount:	\$4,600.00	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 500 KVA Transformer, Exhibit 6, 3-C-1.	Amount:	\$2,300.00
Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 500 KVA Transformer, Exhibit 6, 3-C-1.								
Amount:	\$4,600.00								
Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 500 KVA Transformer, Exhibit 6, 3-C-1.								
Amount:	\$2,300.00								
Switchgear - industrial 800 amp	<table> <tr> <td data-bbox="711 1106 1145 1637">Component Description:</td><td data-bbox="1145 1106 1428 1637">Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 800A Switchgear, Exhibit 6, 3-C-1.</td></tr> <tr> <td data-bbox="711 1637 1145 1704">Amount:</td><td data-bbox="1145 1637 1428 1704">\$1,815.00</td></tr> <tr> <td data-bbox="711 1704 1145 2132">Component Description:</td><td data-bbox="1145 1704 1428 2132">Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 800A Switchgear, Exhibit 6, 3-C-1.</td></tr> <tr> <td data-bbox="711 2132 1145 2199">Amount:</td><td data-bbox="1145 2132 1428 2199">\$3,630.00</td></tr> </table>	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 800A Switchgear, Exhibit 6, 3-C-1.	Amount:	\$1,815.00	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 800A Switchgear, Exhibit 6, 3-C-1.	Amount:	\$3,630.00
Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of 800A Switchgear, Exhibit 6, 3-C-1.								
Amount:	\$1,815.00								
Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of 800A Switchgear, Exhibit 6, 3-C-1.								
Amount:	\$3,630.00								

Service entrance 3 phase
/800 amp/208 volt

Component Description:

Invoice is 50%
Down Payment for
\$230,591.50 ATC
total estimated
cost. (See Exhibit
6). This amount is
50% of 800A
Service Entrance,
Exhibit 6, 3-C-1.

Amount:

\$1,370.00

Component Description:

Invoice is 25%
Down Payment for
\$115,297.75 ATC
total estimated
cost. (See Exhibit
6). This amount is
25% of 800A
Service Entrance,
Exhibit 6, 3-C-1.

Amount:

\$685.00

UHF - Liquid Cooled Solid
State Transmitter 35 - 50 kW

Component Description:

Transmitter
Installation, Proof,
and misc parts.
See Exhibit 28
(\$92,314.35 plus
\$929.18). Freight
shown separately.

Amount:

\$93,243.53

Component Description:

Please see Exhibit
31.

Amount:

\$313,338.41

	<p>Component Description:</p> <p>Primary Transmitter Final Payment Before Shipment. Includes all but Electrical (Item D) which is listed separately.</p> <p>Amount:</p> <p>\$426,403.74</p>
	<p>Component Description:</p> <p>Primary Transmitter Down Payment</p> <p>Amount:</p> <p>\$449,676.77</p>
Other Electrical Service: Transformer and surge suppressor. See Exhibit 3 Item C.	<p>Component Description:</p> <p>Invoice is for Primary Transmitter Final Payment Before Shipment. This electrical component is listed separately from the rest of the transmitter.</p> <p>Amount:</p> <p>\$12,998.82</p>
UHF - Air Cooled Solid State Transmitter 14.4 kW	<p>Component Description:</p> <p>Invoice for transmitter, mask filter, RF accessories, and electrical shown separately. See Exhibit 25.</p> <p>Amount:</p> <p>\$119,512.45</p>

	<table> <tr> <td data-bbox="702 87 1021 560">Component Description:</td><td data-bbox="1021 87 1426 560">Invoice is for Installation & Proof, Freight, and Old Transmitter Removal. This is for the Installation & Proof. Other items are listed separately. See Exhibit 45A for cost explanation.</td></tr> <tr> <td data-bbox="702 560 1021 694">Amount:</td><td data-bbox="1021 560 1426 694">\$35,206.35</td></tr> <tr> <td data-bbox="702 694 1021 1030">Component Description:</td><td data-bbox="1021 694 1426 1030">Invoice for transmitter, electrical, and old transmitter removal is split among three cost categories. See Exhibit 24.</td></tr> <tr> <td data-bbox="702 1030 1021 1164">Amount:</td><td data-bbox="1021 1030 1426 1164">\$163,999.61</td></tr> <tr> <td data-bbox="702 1164 1021 1406">Component Description:</td><td data-bbox="1021 1164 1426 1406">Auxiliary Transmitter Down Payment</td></tr> <tr> <td data-bbox="702 1406 1021 1541">Amount:</td><td data-bbox="1021 1406 1426 1541">\$175,003.77</td></tr> </table>	Component Description:	Invoice is for Installation & Proof, Freight, and Old Transmitter Removal. This is for the Installation & Proof. Other items are listed separately. See Exhibit 45A for cost explanation.	Amount:	\$35,206.35	Component Description:	Invoice for transmitter, electrical, and old transmitter removal is split among three cost categories. See Exhibit 24.	Amount:	\$163,999.61	Component Description:	Auxiliary Transmitter Down Payment	Amount:	\$175,003.77
Component Description:	Invoice is for Installation & Proof, Freight, and Old Transmitter Removal. This is for the Installation & Proof. Other items are listed separately. See Exhibit 45A for cost explanation.												
Amount:	\$35,206.35												
Component Description:	Invoice for transmitter, electrical, and old transmitter removal is split among three cost categories. See Exhibit 24.												
Amount:	\$163,999.61												
Component Description:	Auxiliary Transmitter Down Payment												
Amount:	\$175,003.77												
Transformer 3 phase/480v - 150 KVA	<table> <tr> <td data-bbox="702 1406 1021 1792">Component Description:</td><td data-bbox="1021 1406 1426 1792">Invoice is for transmitter, mask filter, RF accessories, and electrical. This cost is just electrical. See Exhibit 25.</td></tr> <tr> <td data-bbox="702 1792 1021 2134">Amount:</td><td data-bbox="1021 1792 1426 2134">\$1,094.24</td></tr> </table>	Component Description:	Invoice is for transmitter, mask filter, RF accessories, and electrical. This cost is just electrical. See Exhibit 25.	Amount:	\$1,094.24								
Component Description:	Invoice is for transmitter, mask filter, RF accessories, and electrical. This cost is just electrical. See Exhibit 25.												
Amount:	\$1,094.24												

Component Description:

Invoice is split
among three cost
categories. See
Exhibit 24.
Corrected typo in
dollar amount
March 21, 2019.

Amount:

\$1,408.79

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TUM-AP-O4-14/56H-2-T	\$196,667.00	\$231,787.00		\$125,567.00	
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$6,600.00	Two (2) Elbow complex for the input of the new Broadband antenna. See Exhibit 16.	\$5,400.00	N/A
Combiner Installation	<i>\$10,000.00</i>	\$10,000.00	Installation of dual chain combiner. See Exhibit 16 Line 3-C-2 for this cost estimate.	\$5,250.00	N/A
Sweep test of existing antenna	\$6,730.00	\$3,000.00	See Exhibit 6.	\$2,250.00	N/A
UHF - High Power Top Mount Five Station broadband panel antenna elliptically or circularly polarized	<i>\$76,787.00</i>	\$76,787.00	New Dielectric 14 bay, 56 elements total, 1 assembly mast. See Exhibit 16.	\$62,417.00	N/A
New combiner, cost per	\$84,200.00	\$135,400.00	Dual chains of mask filter /combiner	\$50,250.00	N/A

channel
(without
antenna)

modules per
Dielectric
layout.
Includes input
power
dividers and
output
switching to
allow
transmitter
alignment
/testing not
otherwise
available.
Eliminates
need for
mask filter.
See Exhibit
16 Line 3-C-
1.

Primary Antenna PEP70E	\$1,211,130.00	\$266,362.50		\$170,581.87	
Install Combiner	\$11,250.00	\$11,250.00	Installation cost of the new combiner. Required to replace existing combiner and support required multi- station antenna. See Exhibit 15.	\$6,562.50	N/A
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$10,000.00	Elbow complex for top mount antenna being used for repacked stations. See Exhibit 15.	\$6,750.00	N/A
New combiner, cost per channel	\$84,200.00	\$91,500.00	Constant impedance waveguide modules, and	\$56,250.00	N/A

(without antenna)			/or dual chains of 4 directional filter modules per Dielectric layout. Eliminates need for transmitter mask filter. See Exhibit 15.		
Sweep test of existing antenna	\$6,730.00	\$5,000.00	N/A	\$3,750.00	N/A
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	\$1,090,000.00	\$148,612.50	RFS PEP70E Top Mount Broadband antenna, required to accommodate the new repack frequencies. See Exhibit 35.	\$97,269.37	N/A
Sub-total	\$1,407,797.00	\$498,149.50	N/A	\$296,148.87	N/A
Total for all systems	\$7,757,691.10	\$4,495,451.36	N/A	\$3,986,885.43	N/A

Components

Actual Information	
Description	File Name
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	

	<table> <tr> <td data-bbox="711 98 1145 510">Component Description:</td><td data-bbox="1145 98 1428 510">Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Elbow Complex, Exhibit 6, 3-C-2.</td></tr> <tr> <td data-bbox="711 510 1145 600">Amount:</td><td data-bbox="1145 510 1428 600">\$1,800.00</td></tr> <tr> <td data-bbox="711 600 1145 1003">Component Description:</td><td data-bbox="1145 600 1428 1003">Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Elbow Complex, Exhibit 6, 3-C-2.</td></tr> <tr> <td data-bbox="711 1003 1145 1106">Amount:</td><td data-bbox="1145 1003 1428 1106">\$3,600.00</td></tr> </table>	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Elbow Complex, Exhibit 6, 3-C-2.	Amount:	\$1,800.00	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Elbow Complex, Exhibit 6, 3-C-2.	Amount:	\$3,600.00
Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Elbow Complex, Exhibit 6, 3-C-2.								
Amount:	\$1,800.00								
Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Elbow Complex, Exhibit 6, 3-C-2.								
Amount:	\$3,600.00								
Combiner Installation	<table> <tr> <td data-bbox="711 1106 1145 1644">Component Description:</td><td data-bbox="1145 1106 1428 1644">Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Combiner Installation, Exhibit 6, 3-C-2.</td></tr> <tr> <td data-bbox="711 1644 1145 1733">Amount:</td><td data-bbox="1145 1644 1428 1733">\$1,750.00</td></tr> <tr> <td data-bbox="711 1733 1145 2132">Component Description:</td><td data-bbox="1145 1733 1428 2132">Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Combiner Installation, Exhibit 6, 3-C-2.</td></tr> <tr> <td data-bbox="711 2132 1145 2222">Amount:</td><td data-bbox="1145 2132 1428 2222">\$3,500.00</td></tr> </table>	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Combiner Installation, Exhibit 6, 3-C-2.	Amount:	\$1,750.00	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Combiner Installation, Exhibit 6, 3-C-2.	Amount:	\$3,500.00
Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Combiner Installation, Exhibit 6, 3-C-2.								
Amount:	\$1,750.00								
Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Combiner Installation, Exhibit 6, 3-C-2.								
Amount:	\$3,500.00								

Sweep test of existing antenna	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Sweep Line/Antenna, Exhibit 6, 3-C-1.
	Amount:	\$750.00
	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Sweep Line/Antenna, Exhibit 6, 3-C-1.
	Amount:	\$1,500.00
UHF - High Power Top Mount Five Station broadband panel antenna elliptically or circularly polarized	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Antenna, Exhibit 6, 3-B.
	Amount:	\$20,805.50
	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Antenna, Exhibit 6, 3-B.
	Amount:	\$41,611.50
New combiner, cost per		

channel (without antenna)

Component Description:

Invoice is 25%
Down Payment for
\$115,297.75 ATC
total estimated
cost. (See Exhibit
6). This amount is
25% of Interim
Combiner, Exhibit
6, 3-C-1.

Amount:

\$16,750.00

Component Description:

Invoice is 50%
Down Payment for
\$230,591.50 ATC
total estimated
cost. (See Exhibit
6). This amount is
50% of Interim
Combiner, Exhibit
6, 3-C-1

Amount:

\$33,500.00

Install Combiner

Component Description:

Invoice is for
Milestone 1
Payment at
Primary site. This
cost is for the
primary combiner
25% down
payment minus
costs for E-Pol.
Please see Exhibit
35C.

Amount:

\$2,187.50

	<p>Component Description:</p> <p>Invoice is for Milestone 2 Payment at Primary site. This cost is for the primary combiner 50% progress payment. Please see Exhibit 44.</p> <p>Amount:</p> <p>\$4,375.00</p>
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	<p>Component Description:</p> <p>Invoice is for Milestone 1 Payment at Primary site. This cost is for the primary antenna elbow complex 25% down payment minus costs for E-Pol. Please see Exhibit 35C.</p> <p>Amount:</p> <p>\$2,250.00</p> <p>Component Description:</p> <p>Invoice is for Milestone 2 Payment at Primary site. This cost is for the primary antenna elbow complex 50% progress payment minus costs for E-Pol. Please see Exhibit 44.</p> <p>Amount:</p> <p>\$4,500.00</p>
New combiner, cost per channel (without antenna)	

	<table> <tr> <td data-bbox="710 96 1114 504">Component Description:</td><td data-bbox="1114 96 1433 504">Invoice is for Milestone 1 Payment at Primary site. This cost is for the primary combiner 25% down payment. Please see Exhibit 35C.</td></tr> <tr> <td data-bbox="710 504 1114 593">Amount:</td><td data-bbox="1114 504 1433 593">\$18,750.00</td></tr> <tr> <td data-bbox="710 593 1114 1001">Component Description:</td><td data-bbox="1114 593 1433 1001">Invoice is for Milestone 2 Payment at Primary site. This cost is for the primary combiner 50% down payment. Please see Exhibit 44.</td></tr> <tr> <td data-bbox="710 1001 1114 1104">Amount:</td><td data-bbox="1114 1001 1433 1104">\$37,500.00</td></tr> </table>	Component Description:	Invoice is for Milestone 1 Payment at Primary site. This cost is for the primary combiner 25% down payment. Please see Exhibit 35C.	Amount:	\$18,750.00	Component Description:	Invoice is for Milestone 2 Payment at Primary site. This cost is for the primary combiner 50% down payment. Please see Exhibit 44.	Amount:	\$37,500.00
Component Description:	Invoice is for Milestone 1 Payment at Primary site. This cost is for the primary combiner 25% down payment. Please see Exhibit 35C.								
Amount:	\$18,750.00								
Component Description:	Invoice is for Milestone 2 Payment at Primary site. This cost is for the primary combiner 50% down payment. Please see Exhibit 44.								
Amount:	\$37,500.00								
Sweep test of existing antenna	<table> <tr> <td data-bbox="710 1104 1114 1653">Component Description:</td><td data-bbox="1114 1104 1433 1653">Invoice is for Milestone 1 Payment at Primary site. This cost is for the primary antenna system sweep test 25% down payment minus costs for E-Pol. Please see Exhibit 35C.</td></tr> <tr> <td data-bbox="710 1653 1114 2143">Amount:</td><td data-bbox="1114 1653 1433 2143">\$1,250.00</td></tr> </table>	Component Description:	Invoice is for Milestone 1 Payment at Primary site. This cost is for the primary antenna system sweep test 25% down payment minus costs for E-Pol. Please see Exhibit 35C.	Amount:	\$1,250.00				
Component Description:	Invoice is for Milestone 1 Payment at Primary site. This cost is for the primary antenna system sweep test 25% down payment minus costs for E-Pol. Please see Exhibit 35C.								
Amount:	\$1,250.00								

	<p>Component Description:</p> <p>Invoice is for Milestone 2 Payment at Primary site. This cost is for the primary antenna system sweep test 50% progress payment minus costs for E-Pol. Please see Exhibit 44.</p> <p>Amount:</p> <p>\$2,500.00</p>
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	<p>Component Description:</p> <p>Invoice is for Milestone 1 Payment at Primary site. This cost is for the primary antenna 25% down payment minus costs for E-Pol. Please see Exhibit 35C.</p> <p>Amount:</p> <p>\$32,423.12</p> <p>Component Description:</p> <p>Invoice is for Milestone 2 Payment at Primary site. This cost is for the primary antenna 50% progress payment minus costs for E-Pol. Please see Exhibit 44.</p> <p>Amount:</p> <p>\$64,846.25</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$1,000,500.00	\$99,672.57		\$54,351.22	
Rigid Transmission Line - copper, 8 3/16" broadband	\$997,500.00	\$96,672.57	Material cost for two (2) 83/16" Broadband rigid transmission lines, six (6) elbows (3 each line) and a nitrogen generator. Cost shared with other stations. See Exhibit 16 (\$84,900.00). Also see Exhibits 37 (11,772.57).	\$54,351.22	N/A
Nitrogen Generator	<i>\$3,000.00</i>	\$3,000.00	Nitrogen Generator Upgrade. See Exhibit 16, Line 1-B-1.	N/A	N/A
Primary Transmission Line	\$3,000.00	\$3,000.00		\$0.00	
Nitrogen Generator	<i>\$3,000.00</i>	\$3,000.00	Nitrogen Generator Upgrade. See Exhibit 15, Line 1-B-1.	N/A	N/A

Sub-total	\$1,003,500.00	\$102,672.57	N/A	\$54,351.22	N/A
Total for all systems	\$7,757,691.10	\$4,495,451.36	N/A	\$3,986,885.43	N/A

Components

Actual Information		
Description	File Name	
Rigid Transmission Line - copper, 8 3/16" broadband	Component Description:	Transmission Line to connect interim transmitter to interim combiner. Please see Exhibit 49 for quotation.
	Amount:	\$6,069.72
	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Interim Transmission Line, Exhibit 6, 3-A.
	Amount:	\$32,187.50
	Component Description:	Additional transmission lines within transmitter room. Installation and freight invoiced separately.
	Amount:	\$6,069.72

	<p>Component Description:</p> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Interim Transmission Line, Exhibit 6, 3-A.</p> <p>Amount:</p> <p>\$16,094.00</p>
Nitrogen Generator	Information not provided.
Nitrogen Generator	Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$606,250.00	\$122,660.00		\$70,308.25	
Tower Project Management	<i>\$5,250.00</i>	\$5,250.00	(44) hours on tower modification project management and RF installation project management. See Exhibit 15.	\$2,250.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$25,000.00	It is expected that the additional loads imposed on the tower by the new appurtenances required for the repack project will cause the tower to fail. The structural failure is expected to be in the minor category. See Exhibit 5.	\$7,500.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$8,760.00	Structural tower mapping to ensure the proper structural information is relayed to	\$3,326.25	N/A

engineering
for proposed
repack
equipment.
Rigorous
Structural
analysis to
access the
structural
capacity and
modifications
needed. See
Exhibit 15 3-A-
1.

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$74,250.00	This tower has stacked antennas and is classified as a complex structure. The cost includes the installation of the new antenna, refurbishing of two (2) transmission Lines, any required transmission brackets. See Exhibit 15.	\$50,182.00	N/A
Tower Permit Packages	\$9,400.00	\$9,400.00	Construction drawing packages for tower and ground construction. Required for local permits. See Exhibit 5.	\$7,050.00	N/A
Auxiliary Tower GTOWER	\$664,100.00	\$164,487.50		\$132,518.48	
Minor tower reinforcement /modifications	\$158,000.00	\$25,000.00	It is expected that the additional loads imposed	\$18,750.00	N/A

on the tower
by new repack
equipment will
cause the
tower to fail.
Minor
reinforcement
is necessary.
See Exhibit
5A.

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$55,900.00	This candelabra is classified as complex structure. The cost includes the installation of the new antenna, two transmission lines and tower brackets for additional transmission lines. See Exhibit 16.	\$51,077.85	N/A
Construction Management	\$5,500.00	\$5,500.00	(9) hours on Modification project management and (15) hours for RF installation project management for a total of twenty (20) days. See Exhibit 5A.	\$4,125.00	asdf
Tower Permit Packages	\$9,400.00	\$9,400.00	Prepare tower, building, and ground drawings for local permits and approvals. Required to support required	\$7,050.00	N/A

			modifications needed for repack. See Exhibit 6.		
Interim Tower Rent	\$57,600.00	\$57,600.00	Interim Tower Rent - For Market Repack Period. See Exhibit 6, 1-B-1.	\$43,200.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$11,087.50	Mapping and Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment. See Exhibit 5A Item 3-A-1 (\$6,200 for mapping; \$4887.50 for structural engineering)	\$8,315.63	N/A
Sub-total	\$1,270,350.00	\$287,147.50	N/A	\$202,826.73	N/A
Total for all systems	\$7,757,691.10	\$4,495,451.36	N/A	\$3,986,885.43	N/A

Components

Actual Information Description	File Name
Tower Project Management	

	<table> <tr> <td data-bbox="707 98 1114 593"> <p>Component Description:</p> </td><td data-bbox="1114 98 1426 593"> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Construction Project Management, Exhibit 6, 3-D-1.</p> </td></tr> <tr> <td data-bbox="707 593 1114 705"> <p>Amount:</p> </td><td data-bbox="1114 593 1426 705"> <p>\$750.00</p> </td></tr> <tr> <td data-bbox="707 705 1114 1265"> <p>Component Description:</p> </td><td data-bbox="1114 705 1426 1265"> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Construction Project Management, Exhibit 6, 3-D-1.</p> </td></tr> <tr> <td data-bbox="707 1265 1114 1332"> <p>Amount:</p> </td><td data-bbox="1114 1265 1426 1332"> <p>\$1,500.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Construction Project Management, Exhibit 6, 3-D-1.</p>	<p>Amount:</p>	<p>\$750.00</p>	<p>Component Description:</p>	<p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Construction Project Management, Exhibit 6, 3-D-1.</p>	<p>Amount:</p>	<p>\$1,500.00</p>
<p>Component Description:</p>	<p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Construction Project Management, Exhibit 6, 3-D-1.</p>								
<p>Amount:</p>	<p>\$750.00</p>								
<p>Component Description:</p>	<p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Construction Project Management, Exhibit 6, 3-D-1.</p>								
<p>Amount:</p>	<p>\$1,500.00</p>								
<p>Minor tower reinforcement /modifications</p>	<table> <tr> <td data-bbox="707 1265 1114 1713"> <p>Component Description:</p> </td><td data-bbox="1114 1265 1426 1713"> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower Reinforcement, Exhibit 6, 3-A-2.</p> </td></tr> <tr> <td data-bbox="707 1713 1114 2132"> <p>Amount:</p> </td><td data-bbox="1114 1713 1426 2132"> <p>\$2,500.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower Reinforcement, Exhibit 6, 3-A-2.</p>	<p>Amount:</p>	<p>\$2,500.00</p>				
<p>Component Description:</p>	<p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower Reinforcement, Exhibit 6, 3-A-2.</p>								
<p>Amount:</p>	<p>\$2,500.00</p>								

	<p>Component Description:</p> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Tower Reinforcement, Exhibit 6, 3-A-2.</p> <p>Amount:</p> <p>\$5,000.00</p>
Structural engineering tower load study for well documented tower	<p>Component Description:</p> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower Mapping PLUS Tower Structural Engineering. See Exhibit 6, 3-A-1 (25% of \$2480 plus \$1,955).</p> <p>Amount:</p> <p>\$1,108.75</p> <p>Component Description:</p> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Tower Mapping PLUS Tower Structural Engineering. See Exhibit 6, 3-A-1 (50% of \$2480 plus \$1,955).</p> <p>Amount:</p> <p>\$2,217.50</p>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	

	<p>Component Description:</p> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of pro-rata Tower Rigging, Exhibit 6, 3-C-1.</p> <p>Amount:</p> <p>\$14,000.00</p>	
	<p>Component Description:</p> <p>Install 7-inch line between transmitter and combiner.</p> <p>Amount:</p> <p>\$8,182.00</p>	
	<p>Component Description:</p> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of pro-rata Tower Rigging, Exhibit 6, 3-C-1.</p> <p>Amount:</p> <p>\$28,000.00</p>	
Tower Permit Packages	<p>Component Description:</p> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower and Building Permits, Exhibit 6, 3-D-1.</p> <p>Amount:</p> <p>\$2,350.00</p>	

	<p>Component Description:</p> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Tower and Building Permits, Exhibit 6, 3-D-1.</p> <p>Amount:</p> <p>\$4,700.00</p>
Minor tower reinforcement /modifications	<p>Component Description:</p> <p>WBZ-TV pro rata cost for tower reinforcement. Please see Exhibit 35C.</p> <p>Amount:</p> <p>\$6,250.00</p> <p>Component Description:</p> <p>WBZ-TV pro rata cost for tower reinforcement. Please see Exhibit 44.</p> <p>Amount:</p> <p>\$12,500.00</p>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<p>Component Description:</p> <p>Pro rata cost for rigging a complex tower. Please see Exhibit 35C.</p> <p>Amount:</p> <p>\$15,125.00</p> <p>Component Description:</p> <p>Invoice is for installing transmission line from transmitter to combiner and transmission line freight. This cost is for the installation.</p> <p>Amount:</p> <p>\$5,702.85</p>

	<p>Component Description: Pro rata cost for rigging a complex tower. Please see Exhibit 44.</p> <p>Amount: \$30,250.00</p>
Construction Management	<p>Component Description: Pro rata cost for construction project management. Please see Exhibit 35C.</p> <p>Amount: \$1,375.00</p> <p>Component Description: Pro rata cost for construction project management. Please see Exhibit 44.</p> <p>Amount: \$2,750.00</p>
Tower Permit Packages	<p>Component Description: Pro rata cost for tower and building permit drawings. Please see Exhibit 35C.</p> <p>Amount: \$2,350.00</p> <p>Component Description: Pro rata cost for tower and building permit drawings. Please see Exhibit 44.</p> <p>Amount: \$4,700.00</p>
Interim Tower Rent	

	<table> <tr> <td data-bbox="707 98 1114 517"> <p>Component Description:</p> </td><td data-bbox="1114 98 1426 517"> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower Rent, Exhibit 6, 1-B-1.</p> </td></tr> <tr> <td data-bbox="707 517 1114 607"> <p>Amount:</p> </td><td data-bbox="1114 517 1426 607"> <p>\$14,400.00</p> </td></tr> <tr> <td data-bbox="707 607 1114 1106"> <p>Component Description:</p> </td><td data-bbox="1114 607 1426 1106"> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Tower Rent, Exhibit 6, 1-B-1.</p> </td></tr> <tr> <td data-bbox="707 1106 1114 1196"> <p>Amount:</p> </td><td data-bbox="1114 1106 1426 1196"> <p>\$28,800.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower Rent, Exhibit 6, 1-B-1.</p>	<p>Amount:</p>	<p>\$14,400.00</p>	<p>Component Description:</p>	<p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Tower Rent, Exhibit 6, 1-B-1.</p>	<p>Amount:</p>	<p>\$28,800.00</p>
<p>Component Description:</p>	<p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower Rent, Exhibit 6, 1-B-1.</p>								
<p>Amount:</p>	<p>\$14,400.00</p>								
<p>Component Description:</p>	<p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Tower Rent, Exhibit 6, 1-B-1.</p>								
<p>Amount:</p>	<p>\$28,800.00</p>								
<p>Structural engineering tower load study for well documented tower</p>	<table> <tr> <td data-bbox="707 1106 1114 1420"> <p>Component Description:</p> </td><td data-bbox="1114 1106 1426 1420"> <p>Tower mapping (\$1,550) and structural (\$1,221.88). Please see Exhibit 35C.</p> </td></tr> <tr> <td data-bbox="707 1420 1114 1509"> <p>Amount:</p> </td><td data-bbox="1114 1420 1426 1509"> <p>\$2,771.88</p> </td></tr> <tr> <td data-bbox="707 1509 1114 1823"> <p>Component Description:</p> </td><td data-bbox="1114 1509 1426 1823"> <p>Tower mapping (\$3,100) and structural (\$2,443.75). Please see Exhibit 44.</p> </td></tr> <tr> <td data-bbox="707 1823 1114 1912"> <p>Amount:</p> </td><td data-bbox="1114 1823 1426 1912"> <p>\$5,543.75</p> </td></tr> </table>	<p>Component Description:</p>	<p>Tower mapping (\$1,550) and structural (\$1,221.88). Please see Exhibit 35C.</p>	<p>Amount:</p>	<p>\$2,771.88</p>	<p>Component Description:</p>	<p>Tower mapping (\$3,100) and structural (\$2,443.75). Please see Exhibit 44.</p>	<p>Amount:</p>	<p>\$5,543.75</p>
<p>Component Description:</p>	<p>Tower mapping (\$1,550) and structural (\$1,221.88). Please see Exhibit 35C.</p>								
<p>Amount:</p>	<p>\$2,771.88</p>								
<p>Component Description:</p>	<p>Tower mapping (\$3,100) and structural (\$2,443.75). Please see Exhibit 44.</p>								
<p>Amount:</p>	<p>\$5,543.75</p>								

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$69,985.00	\$72,500.00		\$35,220.00	
RF System Test	<i>\$8,000.00</i>	\$8,000.00	Testing of the combiner to ensure one frequency is tuned for optimal patterns. See Exhibits 5 and 6.	\$6,187.50	N/A
LocalPermits	<i>\$1,500.00</i>	\$1,500.00	Prepare and submit applications for electrical, building and other required permits required for installation of repack equipment. See Exhibits 5 and 6.	\$562.50	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$10,500.00	Please see Exhibit 5A (\$5,500) and Exhibit 6 (\$5,000)	\$7,875.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$5,000.00	Transition timing is necessary at two sites. See quotes provided as Exhibits 5 and 6.	\$3,375.00	N/A
Project management of the transition	\$39,500.00	\$37,500.00	Company lacks internal resources.	\$14,220.00	N/A
Sub-total	\$69,985.00	\$72,500.00	N/A	\$35,220.00	N/A
Total for all systems	\$7,757,691.10	\$4,495,451.36	N/A	\$3,986,885.43	N/A

Components

Actual Information Description	File Name
RF System Test	<div> <div>Component Description:</div> <div>Pro rata charge for RF System test. Please see Exhibit 35C.</div> </div> <div> <div>Amount:</div> <div>\$1,375.00</div> </div>
	<div> <div>Component Description:</div> <div>Prepare coverage maps of new facilities. Please see Exhibit 36.</div> </div> <div> <div>Amount:</div> <div>\$187.50</div> </div>
	<div> <div>Component Description:</div> <div>Pro rata charge for RF System test. Please see Exhibit 44.</div> </div> <div> <div>Amount:</div> <div>\$2,750.00</div> </div>
	<div> <div>Component Description:</div> <div>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of RF System Test, Exhibit 6, 1-B-1.</div> </div> <div> <div>Amount:</div> <div>\$625.00</div> </div>

	<p>Component Description: Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of RF System Test, Exhibit 6, 1-B-1.</p> <p>Amount: \$1,250.00</p>
LocalPermits	<p>Component Description: Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Building Permits, Exhibit 6, 1-A-3.</p> <p>Amount: \$375.00</p> <p>Component Description: Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Building Permits, Exhibit 6, 1-A-3.</p> <p>Amount: \$187.50</p>
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description:

Coordinate "work around" to solve concerns regarding Canadian coordination.

Amount:

\$550.00

Component Description:

Preliminary Engineering and CP Application, Engineering Section.

Amount:

\$2,450.00

Perform engineering study for new channel assignment and antenna development

Component Description:

Engineering - Antenna Development. Please see Exhibit 35C.

Amount:

\$1,375.00

Component Description:

Engineering - Antenna Development. Please see Exhibit 44.

Amount:

\$2,750.00

Component Description:

Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Engineering Antenna Development, Exhibit 6, 1-A-2.

Amount:

\$1,250.00

	<p>Component Description:</p> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Engineering Antenna Development, Exhibit 6, 1-A-2.</p> <p>Amount:</p> <p>\$2,500.00</p>
Address transition timing and coordination issues w/ other stations and wireless	<p>Component Description:</p> <p>Pro rata fee for addressing transition timing. Please see Exhibit 35C.</p> <p>Amount:</p> <p>\$500.00</p> <p>Component Description:</p> <p>Pro rata fee for addressing transition timing. Please see Exhibit 44.</p> <p>Amount:</p> <p>\$1,000.00</p> <p>Component Description:</p> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Address Transition Timing, Exhibit 6, 1-A-1.</p> <p>Amount:</p> <p>\$625.00</p>

	<p>Component Description:</p> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Address Transition Timing, Exhibit 6, 1-A-1.</p> <p>Amount:</p> <p>\$1,250.00</p>
Project management of the transition	<p>Component Description:</p> <p>American Tower outside project management. Please see Exhibit 35C.</p> <p>Amount:</p> <p>\$2,370.00</p> <p>Component Description:</p> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Outside Project Management, Exhibit 6, 1-A-1.</p> <p>Amount:</p> <p>\$4,740.00</p> <p>Component Description:</p> <p>Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Outside Project Management, Exhibit 6, 1-A-1.</p> <p>Amount:</p> <p>\$2,370.00</p>

Component Description:

American Tower
outside project
management.
Please see Exhibit
44.

Amount:

\$4,740.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$131,872.52	\$124,567.52		\$98,772.42	
Site Coordination Meeting	<i>\$2,000.00</i>	\$2,000.00	Site coordination meeting with other broadcasters, contractors, vendors, and tower landlord. See Exhibit 15.	\$1,320.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,250.00	See Exhibit 7. (Note: Corrected cost typo March 21, 2019)	\$4,250.00	N/A
Public Hearing	<i>\$840.00</i>	\$840.00	Public hearing cost (See Exhibits 5A \$440 and 6 \$400.)	\$630.00	N/A
Ice Shield for HVAC	<i>\$4,000.00</i>	\$4,000.00	Ice protection for HVAC compressor split units placed in close proximity of tower in areas prone to ice and snow. (See Exhibit 6)	N/A	N/A
Building Partition	<i>\$1,800.00</i>	\$1,800.00	This cost is to provide	N/A	N/A

			<p>permitting for building partition and electrical service installation in the shared space. This install is to provide security for broadcasters and sufficient power for transmitters. (See Exhibit 6.)</p>		
Asbestos and Lead Paint Testing	\$1,800.00	\$1,800.00	<p>Asbestos testing, removal and abatement for walls which could contain lead paint and/or the flooring may contain asbestos, because of the age of the facility and the era when the original construction took place. (See Exhibit 6.)</p>	\$1,350.00	N/A
Disconnect Transmitters	\$52,378.35	\$52,378.35	<p>Disconnect and Remove to Staging Area the WBZ-TV Primary and two Auxiliary Transmitters. See Exhibit 3 Item F (\$23,475.60),</p>	\$42,756.15	asdf

Exhibit 9 Item
F
(\$14,433.30),
and Exhibit
42
(\$14,469.45).

Site Security	\$3,600.00	\$3,600.00	Site security for installation and storage of Transmission line and materials for 30 days X 12 hours. These materials are a high risk of theft due to the material makeup such as copper, brass and aluminum. (See Exhibit 6.)	\$2,700.00	N/A
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$51,209.17	\$51,209.17	Delivery of three transmitters, tower equipment, and transmission line required for repack based on actual costs.	\$45,203.77	N/A
Non-zoning permits	\$1,500.00	\$1,500.00	Per estimates. See Exhibits 5 and 6.	\$562.50	N/A
FCC Filing Fees -	\$195.00	\$190.00	N/A	N/A	N/A

Special
Temporary
Authorization
request

Sub-total	\$131,872.52	\$124,567.52	N/A	\$98,772.42	N/A
Total for all systems	\$7,757,691.10	\$4,495,451.36	N/A	\$3,986,885.43	N/A

Components

Actual Information		
Description	File Name	
Site Coordination Meeting	Component Description:	Site coordination meetings. Please see Exhibit 35C.
	Amount:	\$440.00
	Component Description:	Site coordination meetings. Please see Exhibit 44.
	Amount:	\$880.00
DTV Medical Facility Notification	Component Description:	Health Care Notification. See quote in Exhibit 7.
	Amount:	\$4,250.00
Public Hearing	Component Description:	Public hearing costs. Please see Exhibit 35C.
	Amount:	\$110.00
	Component Description:	Public hearing costs. Please see Exhibit 44.
	Amount:	\$220.00

	<p>Component Description: Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Public Hearing, Exhibit 6, 1-B-1.</p> <p>Amount: \$100.00</p> <p>Component Description: Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Public Hearing, Exhibit 6, 1-B-1.</p> <p>Amount: \$200.00</p>
Ice Shield for HVAC	Information not provided.
Building Partition	Information not provided.
Asbestos and Lead Paint Testing	<p>Component Description: Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Asbestos and Lead Paint Testing, Exhibit 6, 1-B-1.</p> <p>Amount: \$450.00</p>

	<p>Component Description:</p> <p>Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Asbestos and Lead Paint Testing, Exhibit 6, 1-B-1.</p> <p>Amount:</p> <p>\$900.00</p>
Disconnect Transmitters	<p>Component Description:</p> <p>Invoice is for Change Orders, Installation & Proof, Freight, and Old Transmitter Removal. This is for the Old Transmitter Removal. Other items are listed separately.</p> <p>Amount:</p> <p>\$23,475.60</p> <p>Component Description:</p> <p>Uninstall Auxiliary Transmitter. Please see Exhibit 42 for quotation.</p> <p>Amount:</p> <p>\$14,469.45</p> <p>Component Description:</p> <p>Invoice is for Installation & Proof, Freight, and Old Transmitter Removal. This is for the transmitter removal. Other items are listed separately. See Exhibit 45A for cost explanation.</p> <p>Amount:</p> <p>\$9,622.20</p>

	<p>Component Description: Invoice is split among three cost categories. See Exhibit 24.</p> <p>Amount: \$4,811.10</p>
Site Security	<p>Component Description: Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Site Security, Exhibit 6, 1-B-1.</p> <p>Amount: \$900.00</p> <p>Component Description: Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Site Security, Exhibit 6, 1-B-1.</p> <p>Amount: \$1,800.00</p>
MVPD Notification of Channel Change	Information not provided.
Equipment Delivery and Handling Charges	<p>Component Description: Invoice is for installing transmission line between interim transmitter and combiner plus transmission line freight. This cost is freight. Other costs are listed separately.</p> <p>Amount: \$518.39</p>

Component Description:	Equipment delivery and handling. Please see Exhibit 35C.
Amount:	\$1,375.00

Component Description:	WBZ-TV Main Transmitter Freight.
Amount:	\$19,805.30

Component Description:	Invoice is for Installation & Proof, Freight, and Old Transmitter Removal. This is for the freight. Other items are listed separately.
Amount:	\$6,005.40

Component Description:	Invoice is for Change Orders, Installation & Proof, Freight, and Old Transmitter Removal. This is for the Freight. Other items are listed separately. Please see Exhibit 52, GatesAir Estimate Correction Statement.
Amount:	\$18,505.08

	Component Description:	Invoice is 50% Down Payment for \$230,591.50 ATC total estimated cost. (See Exhibit 6). This amount is 50% of Tower equipment and delivery, Exhibit 6, 1-A-4.
	Amount:	\$1,500.00
	Component Description:	Equipment delivery and handling. Please see Exhibit 44.
	Amount:	\$2,750.00
	Component Description:	Invoice is 25% Down Payment for \$115,297.75 ATC total estimated cost. (See Exhibit 6). This amount is 25% of Tower equipment and delivery, Exhibit 6, 1-A-4.
	Amount:	\$750.00
Non-zoning permits	Component Description:	Pro rata cost for building permits. Please see Exhibit 35C.
	Amount:	\$187.50
	Component Description:	Pro rata cost for building permits. Please see Exhibit 44.
	Amount:	\$375.00

FCC Filing Fees - Special
Temporary Authorization
request

Information not provided.

**Cost
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$7,757,691.10	\$4,495,451.36	\$3,986,885.43

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the 	

signal of a
broadcaster that
changes channels
(MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Andrew J Siegel
Assistant Secretary

08/12/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 4. The above-named entity acknowledges the submission of the information herein 	

creates no obligation on the part of the government to pay any amount.

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
8. The above-named entity acknowledges that overpayments or payments in error

<p>must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Andrew J Siegel <i>Assistant Secretary</i></p> <p>08/12/2020</p>

Attachments