



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **73263** | Service: **DTV** | Call **WMHT** | Channel: **25 (UHF)**
ID: | Sign:
File **000027901**
Number:
FRN: **0006595441** | Date **09/04**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|---|----------------------|----------------------|--------------------|
| WMHT EDUCATIONAL TELECOMMUNICATIONS Doing Business As: WMHT | ROBERT ALTMAN 4 GLOBAL VIEW TROY, NY 12180 United States | +1 (518) 880-3400 | raltman@wmht. org | Not-for- Profit |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|-----------------------|----------------------|
| Keith Martin <i>Director of Technology</i> <i>WMHT Educational</i> <i>Telecommunications</i> | Keith Martin 4 Global View Troy, NY 12180 United States | +1 (518) 880- 3472 | kmartin@wmht. org |

**Broadcaster
Information
and
Transition
Plan**

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Replace IOT Transmitter and associated equipment. AUX antenna and transmission line, add combiner for WTEN. Replace main transmission line to combiner, combiner and shared transmission line to antenna. Add AC and electric to transmitter room. |

Transmitters

| Section | Question | Response |
|-------------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Paragon |
| | Year | 2005 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|------------------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9evo |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 31 kW |
| | Justification for New Transmitter | Cost of re-tuning and replacing excitors exceeds cost of new transmitter. |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|---------------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |

| | | |
|--|---|---------------------------------------|
| | Description | Unsure of new electrical requirements |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Heating and Cooling |
| | Size | 30 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filter needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--------------------|--|
| MASK Filter | Channel Change requires new mask filter (prior cut for Channel 34) |

**Interim
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|------------------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | THUevo |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 15.5 kW |
| | Justification for New Transmitter | need to have a transmitter to use while the existing transmitter room and transmission system /combiner is rebuilt for the new channel due to room constraints |

**Interim
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|---------------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | No |

| | | |
|--|---|---------------------|
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Heating and Cooling |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

| Section | Question | Response |
|---------------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna**Existing Antenna Information**

| Section | Question | Response |
|---|--|-----------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Type | Broadband Panel |
| | Number of Stations Supported | 4 |
| | Number of Panels | 60 |
| | Design power capacity in use | 100.0 % |
| Lower Limit | 470.00 MHz | |

| | |
|---------------------------------|-----------------------|
| Upper Limit | 698.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 105.0 kW |
| Manufacturer | Dielectric |
| Model | TUD-05-12 /60H-1-B |
| Year | 2005 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 11970 | WXXA-TV |
| 73264 | WCWN |
| 73942 | WRGB |
| 74422 | WTEN |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|---------------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|--|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Type | New |
| | Number of channels supported | 3 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |

Enter a list of RF channel numbers.

RF Channel Number

24

22

25

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Auxiliary
Antenna**

Add Antenna Information

| Section | Question | Response |
|---|---|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | WMHT Aux Antenna |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 19.0 kW |

| | |
|--------------|------|
| Manufacturer | |
| Model | DCA |
| Year | 2005 |

**Auxiliary
Antenna**

New Antenna Costs

| Section | Question | Response |
|---|--|--------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Aux antenna |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 512.00 MHz |
| | Upper Limit | 600.00 MHz |
| | Design power capacity in use | 50.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 20.0 kW |
| Manufacturer | | |

| | |
|-------------------------------|---|
| Model | TU Deltastar |
| Year | 2017 |
| Justification for New Antenna | WMHT aux is for channel 34 only, WTEN does not have an aux antenna or back up facility needed for repack transition |

Auxiliary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Type | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | Upper and lower frequency |
| | Frequency | 530.0 MHz - 542.0 MHz |
| | Do you need a combiner output splitter /switcher for dual feed lines? | Yes |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | Feed Line Size | 6 1/8 inches inches |

| | | |
|---------------------------------|---|-----|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

**Auxiliary
Transmission
Line**

Add Transmission Line

| Section | Question | Response |
|---|--|-----------------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Aux transmission line |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 347 feet per run |

**Auxiliary
Transmission
Line** **New Transmission Line**

| Section | Question | Response |
|---|--|---------------------------|
| New Transmission Line Costs | Use | Auxiliary (Backup) |
| | Description of Use | new channel tx line |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 550 feet per run |
| Justification for New Transmission Line | existing tx line for channel 34 only. WTEN does not have an aux or back up needed for repack /transition | |

**Auxiliary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

**Primary
Transmission
Line**

Existing Transmission Line

| Section | Question | Response |
|---|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 600 feet per run |

**Facility ID's and Call Signs of
all stations with whom the
transmission line is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 73942 | WRGB |
| 74422 | WTEN |

| | |
|-------|---------|
| 11970 | WXXA-TV |
|-------|---------|

| | |
|-------|------|
| 73264 | WCWN |
|-------|------|

**Primary
Transmission
Line** **New Transmission Line**

| Section | Question | Response |
|------------------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 600 feet per run |
| | Justification for New Transmission Line | Existing transmission line does not support all the new channels assigned by the repack |

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|-------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | No |
| | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 42° 37' 31.3" N- |
| | Longitude (NAD83) | 074° 00' 36.7" W- |
| | Overall Structure Height | 499.01 feet |
| | Support Structure Height | 495.07 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1780.82 feet |

| | |
|------------------|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Capital Region Broadcasters, LLC |
| Date Constructed | 05/31/2002 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 74422 | WTEN | DTV |
| 11970 | WXXA-TV | DTV |
| 73363 | WNYT | DTV |
| 73266 | WMHT-FM | FM |
| 73942 | WRGB | DTV |
| 73264 | WCWN | DTV |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|-----------------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

**Primary
Tower**

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

| Section | Question | Response |
|--|---|---|
| <p>Outside Project Management Services</p> | <p>Do you require outside project management services?</p> | <p>Yes</p> |
| | <p>Number of Hours</p> | <p>500</p> |
| | <p>Explanation</p> | <p>We are a PBS station with only one engineer and may need assistance throughout the repack process. After reviewing the time spent last year, we need to increase the amount for project management (not using an outside engineer)</p> |
| <p>Outside RF consulting Engineering Services</p> | <p>Perform engineering study for new channel assignment and antenna development</p> | <p>Yes</p> |
| | <p>Prepare engineering section of Form FCC Construction Permit Application</p> | <p>Yes</p> |
| | <p>For Auxiliary Facility</p> | <p>Yes</p> |
| | <p>For Main Facility</p> | <p>Yes</p> |
| | <p>Prepare engineering section of Form FCC License to Cover Application</p> | <p>Yes</p> |
| | <p>For Auxiliary Facility</p> | <p>Yes</p> |
| | <p>For Main Facility</p> | <p>Yes</p> |
| | <p>Prepare request for Special Temporary Authority</p> | <p>No</p> |

| | | |
|--|---|-----|
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| Address transition timing and coordination issues w/ other stations and wireless providers | Yes | |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |

| | |
|----------------|-----|
| Number of Days | N/A |
| Justification | N/A |

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

| Name | Description |
|---|---|
| In house project management and time | Unable to hire a consultant for the repack so we are doing the project management and work in house |
| Travel to Transmitter School | Rohde and Schwartz provides training to engineers upon purchase of a transmitter- This line item is for the travel, tolls and meals to the school |

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | No |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

**Other
Expenses**

Other Expenses Not Listed

| Name | Description |
|---------------------------------------|---|
| Facility Heat | The facility has been heated by the WMHT and WTEN tube transmitters excess heat. Now that they are being replaced by solid state transmitters, there will no longer be any heat in the building without adding a new heat system. |
| Finance and Accounting Expense | Salary expense for the Finance/Accounting team to enter the materials for the 399 effort and to track the reimbursements |
| Mezzanine Construction | A mezzanine needed to be constructed to hold the multichannel combiner |
| Rigging | For new main combiner and transmission line |
| Transmitter Exciter Input | Equipment to properly feed the new transmitter exciters |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|--|---------------------|---------------------------|
| Interim Transmitter THUevo | \$1,022,000.00 | \$738,255.36 | | \$523,706.01 | |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | \$0.00 | N/A |
| 20 Ton system | \$115,500.00 | \$110,000.00 | N/A | \$107,432.50 | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$416,955.36 | Interim transmitter needed to stay on the air while main transmitter replaced and transmission line /combiner replaced, tested, etc. | \$416,273.51 | N/A |
| Primary Transmitter THU9evo | \$1,204,000.00 | \$1,011,000.00 | | \$976,960.54 | |
| MASK Filter | <i>\$31,000.00</i> | \$31,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|---------------------------|--------------|---|--------------|--|
| 30 Ton system | \$166,000.00 | \$108,000.00 | Existing 'custom' air conditioner will need to be removed to make room for the new equipment | \$107,432.50 | Please d the trans: which ha Walters J611B wi action - r more infor (the sec Walters) this item d the categ within bu and The V Co. AC c appro |
| Other Electrical Service: Unsure of new electrical requirements | <i>\$60,000.00</i> | \$60,000.00 | Costs of electrical and decommissioning work of our old transmitters (high voltage transformers, electrical panels. Also included is an electrical project manager to oversee this aspect. We were not aware when we were budgeting this project all the issue. | \$59,152.00 | This is a n item for th When we origina budgetin did not re that we v have al decommis expense dumps charges electrical manage charg |

| | | | | | |
|---|----------------|----------------|--|----------------|---|
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$812,000.00 | I have included the equipment package drawings that Rohde and Schwarz have developed for the transmitter site. Please look at the actual invoices for substantiation of the estimated cost. I have included proof of performance and Harmonic Filter | \$810,376.04 | The Rohde Schwarz i for the de drawings created overage. I remove th Rohde Schwarz name is in and tl attachm doesn't ha info requ |
| Sub-total | \$2,226,000.00 | \$1,749,255.36 | N/A | \$1,500,666.55 | N/A |
| Total for all systems | \$3,494,289.60 | \$2,665,973.96 | N/A | \$2,120,978.61 | N/A |

Components

| Actual Information | |
|--|---|
| Description | File Name |
| UHF inside RF system including switching | Information not provided. |
| 20 Ton system | <p>Component Description: Interim Transmitter Replacement AC Unit Libert#1 - includes Labor , Materials and Subcontractors</p> <p>Amount: \$107,432.50</p> <p>Component Description: N/A</p> <p>Amount: N/A</p> |
| Transformer 3 phase/480v - 300 KVA | Information not provided. |

| | | |
|--|--|---|
| Switchgear - industrial 800 amp | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | <p>Component Description:</p> <p>Amount:</p> | <p>25% down payment 15.5 kW /14.5 kW of MD Transmitter System</p> <p>\$104,068.38</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>75% of the 15.5kW /14.5kW OFMD Transmitter System Interim</p> <p>\$312,205.13</p> |
| MASK Filter | Information not provided. | |
| 30 Ton system | <p>Component Description:</p> <p>Amount:</p> | <p>Primary Transmitter Replacement AC Unit. Both the Primary and backup are the same tonnage and the vendor quote for both units combined are on page 36 of the PDF</p> <p>\$107,432.50</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>Primary Transmitter Replacement AC Unit</p> <p>\$107,432.50</p> |

Other Electrical Service:
Unsure of new electrical
requirements

Component Description:

We have put a new
line item in the 399
to accommodate
this invoice- as
when we were
writing the budget,
we did not
anticipate these
expenses

Amount:

\$59,152.00

UHF - Liquid Cooled Solid
State Transmitter 21 - 31
kW

Component Description: 25% down of the
main transmitter-
PO and Quote also
attached
Amount: \$196,481.32

Component Description: Proof of
Performance for
THU9evo-10
WMHT Channel 25
Amount: \$7,500.00

Component Description: Detailed drawing
Package of the
WMHT Transmitter
Site
Amount: \$15,820.74

Component Description: THU9-T9 2019
Harmonic filter
band IV
Amount: \$1,130.00

Component Description: Detailed drawing -
comprehensive
coverage field study
Amount: \$15,820.74

Component Description: 75% of the
payment for the 31k
/W ATSC/28kw
OFDM Transmitter
System
Amount: \$589,443.98

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|--------------------|--|--------------------|---------------------------|
| Primary Antenna TUD-05-12 /60H-1-B | \$241,140.00 | \$69,629.00 | | \$65,461.02 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$0.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$8,400.00 | Actually the cost higher on PO- so not quite sure how the budget numbers were derived. | \$8,386.67 | N/A |
| Combiner output splitting /switching for dual feed lines, if applicable | \$126,000.00 | \$0.00 | N/A | N/A | N/A |

| | | | | | |
|--|---------------------|---------------------|---|---------------------|---|
| Sweep test of existing antenna | \$6,730.00 | \$7,894.00 | Additional sweeps than what was originally budgeted, were done due to some tower issues | \$7,680.00 | The estimate was for 30% down, this invoice is for 45% down |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$53,335.00 | 1/3 of the cost | \$49,394.35 | N/A |
| Auxiliary Antenna TU Deltastar | \$339,109.60 | \$157,469.60 | | \$146,980.78 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$20,000.00 | required for new side mount aux antenna | \$17,532.76 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|--------------------------|-------------|--|-------------|-----|
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,400.00 | required as per RF sweep | \$13,345.60 | N/A |
| Combiner output splitting /switching for dual feed lines, if applicable | \$126,000.00 | \$30,000.00 | Using this category for all the additional expenses as a result of the changes in the combiner /mezzanine vision | \$29,032.83 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$9,000.00 | Other repack related sweeps have been entered into this line item as actuals which is why this is higher than budget and estimated cost. | \$8,999.99 | N/A |
| UHF " Broadband Panel, Side Mount Auxiliary /Interim, 20 horizontally polarized | <i>\$2,000.00</i> | \$2,000.00 | This is a duplicate line- please ignore | N/A | N/A |

| | | | | | |
|---|--------------------|----------------|--|----------------|-----|
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$0.00 | N/A | N/A | N/A |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 20 horizontally polarized | \$78,069.60 | \$78,069.60 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***Our current aux antenna is cut for channel 34 only (reference RF sweep) and will need to be replaced for our new channel | \$78,069.60 | N/A |
| Sub-total | \$580,249.60 | \$227,098.60 | N/A | \$212,441.80 | N/A |
| Total for all systems | \$3,494,289.60 | \$2,665,973.96 | N/A | \$2,120,978.61 | N/A |

Components

| Actual Information | |
|--|---------------------------|
| Description | File Name |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |

| | |
|--|---|
| <p>Elbow complex, broadband, at antenna input, per 8 3 /16. feedline (if needed)</p> | <p>Component Description: 1/3 cost of dollar value- final payment on Elbow complex</p> <p>Amount: \$2,266.67</p> |
| | <p>Component Description: This invoice is for shared tower- CRB- WMHT is paying 1/3 of the invoice is 45% of the total- the elbow total is 9,180- WMHT is paying 3060</p> <p>Amount: \$3,060.00</p> |
| | <p>Component Description: 2nd invoice for the Combiner and equipment for the CRB- WMHT is paying 1/3 of the 2nd 45% down for Dielectric</p> <p>Amount: \$3,060.00</p> |
| <p>Combiner output splitting /switching for dual feed lines, if applicable</p> | <p>Information not provided.</p> |

Sweep test of existing antenna

Component Description: A sweep due to the combiner purchase for the shared tower- CRB- WTEN, WMHT and WCWN- this invoice is for 45% down, WMHT share is 1/3

Amount: \$960.00

Component Description: 2nd 45% invoice from Dielectric for the shared combiner and associated equipment for the Shared CRB tower- WMHT, WCWN and WTEN are sharing this expense- each station's share is 1/3.

Amount: \$960.00

Component Description: Repack Sweep includes 1 Field Engineer on site for 1 day, travel expenses and report 45% down

Amount: \$2,880.00

Component Description: 45% of the Repack Sweep includes 1 Field Engineer on-Site for the Day, Travel, Expenses and Report

Amount: \$2,880.00

New combiner, cost per

channel (without antenna)

Component Description: Invoice is total for the 3 stations as part of the CRB-Capital Region Broadcasters- WMHT's share is \$1,351.80 final invoice for the combiner

Amount: \$1,351.80

Component Description: Freight and Shipping - Combiner and assorted Equipment for 3 stations on a joint tower- WMHT is responsible for 1/3 of the cost

Amount: \$29.22

Component Description: Freight and Storage for the Combiner and Assorted Equipment for the 3 stations on a joint tower.- Capital Region Broadcasters. WMHT is required to pay 1/3 of the invoice

Amount: \$1,171.94

Component Description: Shared Combiner for the joint CRB tower- invoice is 45% of the cost; our share is 1/3.

Amount: \$23,420.69

Component Description:

Shared combiner
for the shared
CRB tower-45%
2nd invoice; 1/3 of
the cost- stations-
WMHT; WCWN,
WTEN

Amount:

\$23,420.70

Side mount brackets for high power antennas (if not included in antenna base cost)

Component Description: Shipping expense and connectors to meet the FCC on air deadline.
Amount: \$221.74

Component Description: The invoice was due to the tower crew needing to leave before the work was done and our need to get the auxiliary antenna on the air.
Amount: \$918.00

Component Description: The items have been shipped. This invoice is to true up what has been quoted in this specific line item
Amount: \$3,766.32

Component Description: Product 400001435 45% down
Amount: \$5,994.00

Component Description: Freight expense- the quote did not include freight- FOB- Raymond Me on the quote
Amount: \$638.70

Component Description: 45% down on Product #400001435
Amount: \$5,994.00

| | | | | | | | | | | | | | |
|---|---|-------------------------------|---|----------------|------------|-------------------------------|--|----------------|-------------|-------------------------------|---|----------------|------------|
| <p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p> | <p>Information not provided.</p> | | | | | | | | | | | | |
| <p>Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)</p> | <table> <tr> <td data-bbox="699 369 1141 403">Component Description:</td> <td data-bbox="1141 369 1428 481">Product # 40001436 - 45% down</td> </tr> <tr> <td data-bbox="699 481 1141 515">Amount:</td> <td data-bbox="1141 481 1428 515">\$3,160.80</td> </tr> <tr> <td data-bbox="699 627 1141 660">Component Description:</td> <td data-bbox="1141 627 1428 739">Product #40001436 45% down</td> </tr> <tr> <td data-bbox="699 739 1141 772">Amount:</td> <td data-bbox="1141 739 1428 772">\$3,160.80</td> </tr> <tr> <td data-bbox="699 884 1141 918">Component Description:</td> <td data-bbox="1141 884 1428 996">Elbow joint product 400007476 not previously invoiced</td> </tr> <tr> <td data-bbox="699 996 1141 1030">Amount:</td> <td data-bbox="1141 996 1428 1030">\$7,024.00</td> </tr> </table> | Component Description: | Product # 40001436 - 45% down | Amount: | \$3,160.80 | Component Description: | Product #40001436 45% down | Amount: | \$3,160.80 | Component Description: | Elbow joint product 400007476 not previously invoiced | Amount: | \$7,024.00 |
| Component Description: | Product # 40001436 - 45% down | | | | | | | | | | | | |
| Amount: | \$3,160.80 | | | | | | | | | | | | |
| Component Description: | Product #40001436 45% down | | | | | | | | | | | | |
| Amount: | \$3,160.80 | | | | | | | | | | | | |
| Component Description: | Elbow joint product 400007476 not previously invoiced | | | | | | | | | | | | |
| Amount: | \$7,024.00 | | | | | | | | | | | | |
| <p>Combiner output splitting /switching for dual feed lines, if applicable</p> | <table> <tr> <td data-bbox="699 1176 1141 1209">Component Description:</td> <td data-bbox="1141 1176 1428 1411">Another expense due to facility modifications necessary to meet the 8/2/19 transition deadline</td> </tr> <tr> <td data-bbox="699 1411 1141 1444">Amount:</td> <td data-bbox="1141 1411 1428 1444">\$4,455.32</td> </tr> <tr> <td data-bbox="699 1556 1141 1590">Component Description:</td> <td data-bbox="1141 1556 1428 1747">Additional expense to solve the construction delays to make the 8/2 deadline</td> </tr> <tr> <td data-bbox="699 1747 1141 1780">Amount:</td> <td data-bbox="1141 1747 1428 1780">\$24,577.51</td> </tr> </table> | Component Description: | Another expense due to facility modifications necessary to meet the 8/2/19 transition deadline | Amount: | \$4,455.32 | Component Description: | Additional expense to solve the construction delays to make the 8/2 deadline | Amount: | \$24,577.51 | | | | |
| Component Description: | Another expense due to facility modifications necessary to meet the 8/2/19 transition deadline | | | | | | | | | | | | |
| Amount: | \$4,455.32 | | | | | | | | | | | | |
| Component Description: | Additional expense to solve the construction delays to make the 8/2 deadline | | | | | | | | | | | | |
| Amount: | \$24,577.51 | | | | | | | | | | | | |

| | |
|--|--|
| <p>Sweep test of existing antenna</p> | <p>Component Description: Repack Sweep Amount: \$6,400.00</p> <p>Component Description: WMHT Aux System Sweep Test; 3 stations on invoice- WMHT listed - which is 1/3 of the total upon proposal acceptance Amount: \$866.66</p> <p>Component Description: Completion of the electrical report after the RF Sweep. Invoice split among the 3 stations WMHT, WTEN and WCWN. Vendor was unwilling to make separate invoices. Amount: \$1,733.33</p> |
| <p>UHF " Broadband Panel, Side Mount Auxiliary /Interim, 20 horizontally polarized</p> | <p>Information not provided.</p> |
| <p>New combiner, cost per channel (without antenna)</p> | <p>Information not provided.</p> |

UHF – Broadband Panel,
Side Mount Auxiliary
/Interim, 20 horizontally
polarized

Component Description:

Product
400001434 45%
down

Amount:

\$39,034.80

Component Description:

Part #400001434
45% down

Amount:

\$39,034.80

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|--|-----------------------|---------------------------|
| Primary Transmission Line | \$0.00 | \$201,720.00 | | \$200,566.98 | |
| Rigid Transmission Line - copper, 8 3 /16" broadband | \$0.00 | \$201,720.00 | existing transmission line does not support the new channel assignments, this represents 1 /3 of the cost of 189,500- have increased the sum to include the actual transmission line install- our share is 138,550 | \$200,566.98 | N/A |
| Auxiliary Transmission Line | \$0.00 | \$42,105.00 | | \$41,558.08 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$0.00 | \$42,105.00 | existing transmission line does not support the new channel assignment. | \$41,558.08 | N/A |
| Sub-total | \$0.00 | \$243,825.00 | N/A | \$242,125.06 | N/A |
| Total for all systems | \$3,494,289.60 | \$2,665,973.96 | N/A | \$2,120,978.61 | N/A |

Components

Actual Information**Description****File Name**

Rigid Transmission Line -
copper, 8 3/16" broadband

Component Description: 2nd of 3 invoices for the WMHT Transmission Line Install on the joint CRB Tower (Capital Region Broadcasters)
Amount: \$9,275.00

Component Description: Shared combiner and associated equipment for shared CRB tower- WMHT, WTEN and WCWN- 45% of total cost- 1/3 WMHT share
Amount: \$31,008.49

Component Description: Provide Labor, Equipment and Fabrication services for line and antenna change outs related to Spectrum Repacking. This is invoice is one-third of the total.
Amount: \$100,000.00

Component Description: Final Invoice for the Transmission Line Install Albany, NY - WMHT- on the CRB tower
Amount: \$9,275.00

Component Description: First of 3 invoices for Transmission Line Install on the joint CRB tower (Capital Region Broadcasters)

Amount: \$20,000.00

Component Description: Shared combiner and misc equipment for the shared CRB tower- 2nd 45% invoice from Dielectric - WMHT's share is 1/3 of the expense- spread over 4 components of the 399

Amount: \$31,008.49

Rigid Transmission Line -
copper, 6 1/8" broadband

Component Description: Shipping on
Invoice 612003
Amount: \$554.08

Component Description: We ordered precut
wire so that the
tower crew could
finish the
installation before
they departed
Amount: \$3,109.50

Component Description: Product
300006758 45%
down; 1 penny
rounding
Amount: \$17,547.97

Component Description: RTLSCR3-20 45%
down
Amount: \$1,399.28

Component Description: Product
#300006758 45%
down.
Amount: \$17,547.97

Component Description: Product
#RTLSCR3-20
45% down
Amount: \$1,399.28

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|--------------------|--|-------------------|--|
| Primary Tower TOWER | \$254,800.00 | \$83,070.00 | | \$6,324.67 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$6,400.00 | We needed another tower climb to understand what was on our tower; hence the tower climb which increased the cost.; after the repack, the Structural consultants came to review the loads- this invoice is just for WMHT | \$6,324.67 | We realized that as we were putting up new equipment, we needed to review the tower to understand the stresses- the total amount is not greater than the budgeted amount and the estimated amount has been adjusted. |
| Short Tower (less than 500') | \$84,200.00 | \$26,670.00 | 1/3 of the cost of \$80000 | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$50,000.00 | 1/3 of the cost of \$150000 | N/A | N/A |
| Sub-total | \$254,800.00 | \$83,070.00 | N/A | \$6,324.67 | N/A |

| | | | | | |
|------------------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$3,494,289.60 | \$2,665,973.96 | N/A | \$2,120,978.61 | N/A |
|------------------------------|----------------|----------------|-----|----------------|-----|

Components

| Actual Information | |
|---|---|
| Description | File Name |
| Structural engineering tower load study for well documented tower | <p>Component Description: Pdf includes travel backup. Invoice has been divided by 3 - Vendor has refused to issue 3 separate invoices; these stations are being repacked in the same phase, total cost is being divided by 3. Justification on expense- last page</p> <p>Amount: \$1,558.00</p> |
| | <p>Component Description: Analysis of the 435' Guyed Tower for WTEN, WMHT and WCWN split evenly among the 3 stations</p> <p>Amount: \$2,500.00</p> |
| | <p>Component Description: Tower climb of shared transmission tower- invoice divided by the 3 stations</p> <p>Amount: \$1,558.00</p> |

| | |
|--|--|
| | <p>Component Description: Tower mapping of our shared transmission tower /facility</p> <p>Amount: \$1,666.67</p> <p>Component Description: Consultant Services during antenna and line installation - this invoice is just for WMHT. Work 8/28 and 8/29- reviewed tower contractors proposed method of installing transmission line to ensure structural integrity of the tower was not compromised</p> <p>Amount: \$600.00</p> |
| Short Tower (less than 500') | Information not provided. |
| Minor tower reinforcement /modifications | Information not provided. |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|-----------------------------|---------------------|--|---------------------|---------------------------|
| Outside Professional Services | \$315,040.00 | \$242,650.00 | | \$102,837.21 | |
| Travel to Transmitter School | <i>\$1,600.00</i> | \$1,600.00 | We will be sending 2 employees to this training. The first trip cost \$783.75. I assume the 2nd trip will be similarly priced. | \$1,526.69 | N/A |

| | | | | | |
|--|--------------------|-------------|---|-------------|--|
| In house project management and time | <i>\$90,000.00</i> | \$90,000.00 | As we were unable to hire a consultant, this project is taking many more hours than we originally budgeted. This reforecast should take us to the end of the project. | \$71,594.42 | Robert Cummings is an exempt employee and his hourly wage is predicated on 1,950 hours per year or 37.5 hours per week. Matt Sapli is an exempt employee and his hourly wage is predicated on 1,950 hours per year or 37.5 hours per week. Cuong Le is a non-ε |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|------------|------------|--|------------|---|
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$7,000.00 | Currently our invoices (not submitted but will be) currently \$6,120. The actual invoices attached should be substantiation for the estimated costs | \$6,120.00 | We need a group PO and purchase agreement as 2 of our vendors refused to take individual invoices but wanted 1 invoice with the individual amount broken out The POs then had to be approved by Nexsta and Sincla as we are on a joint tower |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$2,235.00 | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | \$3,760.50 | N/A |

| | | | | | |
|--|------------|------------|---|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,800.00 | Due to the changes and delays, our legal expenses are greater than originally forecast | \$5,617.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$4,000.00 | WMHT had to submit paperwork to support its broadcasting on the aux antenna as it was unable to yet broadcast on its main antenna to meet the 8/2 deadline | \$3,750.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$750.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | \$2,000.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,500.00 | N/A |

| | | | | | |
|--|----------------|----------------|-----|----------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,250.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$806.40 | N/A |
| Project management of the transition | \$79,000.00 | \$7,500.00 | N/A | \$1,927.20 | N/A |
| Sub-total | \$315,040.00 | \$242,650.00 | N/A | \$102,837.21 | N/A |
| Total for all systems | \$3,494,289.60 | \$2,665,973.96 | N/A | \$2,120,978.61 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

Travel to Transmitter School

Component Description:

Mileage reimbursement and Ez pass toll exp for Rhoad and Schwarz transmitter school that Cuong Le, ET IV, attended in Maryland as we have a new transmitter as part of the repack

Amount:

\$441.72

Component Description:

Travel exp incl. mileage, tolls, food and lodging to train at Rohde and Schwarz transmitter school- WMHT purchased a new transmitter as part of the repack

Amount:

\$783.75

Component Description:

Hotel and Food for Cuong Le, ET IV to be trained in our new Rhoad and Schwarz transmitter in Maryland. Tolls and Ez pass on separate invoice

Amount:

\$301.22

In house project management and time

Component Description: Dennis Correia
continue to work on
the repack at the
CRB- Capital
Region
Broadcasters joint
tower-auxillary
antenna work
Amount: \$1,920.08

Component Description: Engineering Work
working on the
repack on the
CRB- Capital
Region
Broadcastings joint
tower
Amount: \$4,109.70

Component Description: Engineering work
done on the
Community Tower-
Capital Region
Broadcasting
notated as CRB-
jointly owned by all
the broadcasters in
the capital region
Amount: \$7,987.89

Component Description: Dennis Correia
continued to work
at the CRB-Capital
Region
Broadcasters to
deal with a Rhode
and Schwarz issue
Amount: \$215.34

Component Description: Clean up of the site by Cuong Le and Ron McGowty
Amount: \$964.48

Component Description: Keith Martin, a new hire, went to a CRB (Capital Region Broadcasters) meeting. CRB is our joint tower
Amount: \$57.43

Component Description: Dennis Correia assisted in the removal of the combiner and filter at our site.
Amount: \$446.10

Component Description: This invoice has never been submitted to the FCC (thought recorded as a receivable. 2 Capital Region Broadcasters (CRB) Monthly meetings
Amount: \$166.66

Component Description: Dennis Correia continued work at the CRB for the repack ensuring that the machinery was working successfully.
Amount: \$1,354.83

Component Description: 6/18 Internal Labor-
More work at the
CRB or Capital
Region
Broadcasters
shared/joint tower.
Install, proofing of
Rohde & Schwarz
transmitter w/
LaCorte electrical

Amount: \$3,973.71

Component Description: R&S is Rhoad
and Schwarz
(transmitter)
training in
Maryland, CRB is
Capital Region
Broadcasters

Amount: \$533.46

Component Description: 12/17 Internal
Labor. Capital
Region
Broadcasters is the
shared/joint tower
that the local
broadcasters
share- clean up of
the site and
meetings part of
the repack effort.

Amount: \$4,209.58

Component Description: all 3 employees on
one invoice as
requested

Amount: \$29,602.44

Component Description:

Internal Labor for Feb 28, 2017. CRB LLC is the name of the Joint Tower org. that all the commercial/non-commercial are on.. Monthly and weekly meetings are scheduled. Robert Cummings is the WMHT-CRB engineering representative

Amount:

\$95.06

Component Description:

4/30/17 Internal Labor. CRB is the shared tower that all the broadcasters are on. Weekly and monthly meetings due to repack issues. WMHT, WTEN and WCWN are 3 stations that are being repacked in the same phase.

Amount:

\$1,389.50

Component Description:

2/18 Internal Labor. CRB is the joint /shared tower - much work being done at this site from R/S- Rohde & Schwarz to electricians (Lacorte) and Walters- Air conditioning along with issues with snow removal

Amount:

\$2,824.85

Component Description: Cu Long ETV IV
total of 100 hours
at \$23.54 per hour
Amount: \$2,354.00

Component Description: 3/18 Internal Labor.
Continued Work at
the CRB/ Capital
Region
Broadcasters (joint
/shared tower) site-
with equipment
installs
Amount: \$10,676.54

Component Description: all employees on
one invoice per
request
Amount: \$526.83

Component Description: This is just for the
internal
engineering labor
for April 30th.
Amount: \$246.43

Component Description: 5/17 Internal Labor.
CRB is the shared
tower of the TV
broadcasters.
Meetings with
vendors due to the
repack are noted
on this schedule.
Amount: \$1,114.41

Component Description: Engineering work done by Matt Saplin and Cuong Lee for the repack. Cuong Lee went to the Rhodes and Schwarz transmitter school; Matt Saplin worked on the quarterly report

Amount: \$1,006.87

Component Description: 07/17 Internal Labor. CRB or Capital Region Broadcasters the joint/shared tower that all the broadcasters including. WMHT are on. Weekly meetings are common as there are many equip decisions to make.

Amount: \$3,022.58

Component Description: 5/18 Internal Labor. Rohde & Schwarz installs, Dielectric delivery all at the CRB- Capital Region Broadcasters joint /shared tower.

Amount: \$1,968.17

Component Description: Internal Labor-03 /31. CRB is the shared tower that all the TV stations are located on. Monthly and weekly meetings are scheduled. Cuong Le is the ET IV, Robert Cummings is the CRB-WMHT rep.

Amount: \$890.33

Component Description: 9/17 Internal Labor- CRB is the joint/shared tower for all the broadcasters. Monthly, weekly and even daily meetings due to the repack. Matthew Saplin is the Assistant Chief Engineer.

Amount: \$2,607.45

Component Description: 6/17 Internal Labor. CRB or Capital Region Broadcasters is the name of the LLC of the shared tower of all the broadcasters in our local area. Meetings with vendors are common due to the repack and purchase of equip.

Amount: \$1,959.98

Component Description: Internal Labor for August 2018. CRB is Capital Region Broadcasters-shared tower facility; Raises are included in this invoice

Amount: \$287.35

Component Description: Matt Saplin has been fielding phone calls, working on redesigning the mezzanine.

Amount: \$684.55

Component Description: Matt Saplin and Robert Cummings both work 1950 hours per year

Amount: \$95.66

Component Description: Matt Saplin labor for December 2018. He works 1,950 per year. CRB is Capital Region Broadcasters

Amount: \$173.41

Component Description: Engineering time for the repack. Repack meetings and contractor meetings at the CRB (joint transmitter site) site.

Amount: \$961.74

Component Description: Matt Saplin is exempt-researched antenna, repack meetings, answered calls and emails- varied admin tasks

Amount: \$1,004.01

Component Description: 8/17 Internal Labor. Nexstar is the corporate owner of WTEN- one of the stations on the joint /shared CRB tower being repacked in the same phase.

Amount: \$810.45

Component Description: 11/17 Internal Labor. R&S or R/S is Rohde & Schwarz; CRB is the joint tower; Dielectric & PCI vendors

Amount: \$3,343.26

Component Description: Second January 2018 invoice for labor. We submitted the first one with just December 2017- paid in 2018- see last page for detailed reason. CRB is joint/shared tower

Amount: \$449.46

| | |
|--|---|
| | <p>Component Description: 4/18 Internal Labor. Continued work with vendors at the CRB/Capital Region Broadcasters tower site. CRB/Capital Region is the shared tower/jointly owned tower.</p> <p>Amount: \$8,594.96</p> <p>Component Description: October 17 Internal Labor. Meetings with Rohde & Schwarz- listed as R/S meetigs</p> <p>Amount: \$921.31</p> |
| RF Exposure Measurements | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |

Attorney Fees - Negotiation
of lease and other matters
for shared locations

Component Description: Single invoice
review after draft of
collective
purchasing
agreement.

Amount: \$80.00

Component Description: Review Sinclair
changes and
finalized contract
and group PO

Amount: \$880.00

Component Description: Reviewing the
engineers
regarding the
collective
purchasing
agreement

Amount: \$80.00

Component Description: Draft collective
purchasing
agreement for the
shared equipment
of WMHT, WTEN
and WCWN

Amount: \$4,800.00

Component Description: fees are for drafting
a PO and
agreement for all
our shared
equipment to be
repacked We-
WMHT, WTEN and
WCWN are owners
of the Capital
Region
Broadcasters LLC
(aka CRB).

Amount: \$280.00

Attorney Fees -Prepare
and File FCC Form 2100
(main), License to Cover
Application

Component Description:

There are 2 sub-
totals on this sheet-
one for general
legal and the other
for the repack legal
work. (aka
transition
reimbursable)- we
are claiming just for
the transition
reimbursable

Amount:

\$1,404.00

Component Description:

Retrieving copy of
granted license for
WMHT and check
it to ensure that is
is main and not
auxiliary. Foster
Garvey is a merger
of Foster Pepper
and Garvey
Schubert Barer.
The name of the
firm changed - EIN
number the same

Amount:

\$270.00

Component Description:

Emails and
dialogue between
the Attorneys and
the Station
regarding the STA
request, public file
postings and
consumer
education.

Amount:

\$399.00

| | |
|---|---|
| | <p>Component Description: Email interchanges, moving to main antenna, Name of firm changed, not EIN #</p> <p>Amount: \$162.00</p> |
| <p>Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application</p> | <p>Component Description: Television repacking expense is segregated from the other expenses in this invoice. Only requesting \$39.00. EIN # changed due to change in corporate structure. New W-9 attached along with discussion.</p> <p>Amount: \$39.00</p> <p>Component Description: All expenses on this invoice is for the FCC Repack</p> <p>Amount: \$139.50</p> <p>Component Description: Television repacking expenses are segregated and other expenses are included</p> <p>Amount: \$117.00</p> |

Component Description: This invoice has includes other expenses. The television repacking expense has been segregated.

Amount: \$351.00

Component Description: Television Repacking Expense broken out- other expenses are on this invoice

Amount: \$1,944.00

Component Description: Television Repacking Expense is segregated from other invoice expenses.

Amount: \$195.00

Component Description: This invoice includes other expenses outside of the Television Repacking. The television repacking is only 975

Amount: \$975.00

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application

Component Description: Late courier billing

Amount: \$25.00

Component Description: This invoice is as a result of WMHT STA request, public file postings, extending CP for WMHT construction and emails between the station, consulting engineers, FCC and attorneys

Amount: \$3,078.00

Component Description: Email exchange regarding need for an STA for reduced power

Amount: \$108.00

Component Description: Email interchanges, status of construction of main antenna, receive and review letter from FCC granting extension of construction permit etc

Amount: \$702.00

Component Description: Invoice email exchange with Consulting Engineer, Attorney and staff regarding WMHT STA request

Amount: \$867.00

| | |
|---|---|
| | <p>Component Description: Regarding transition reporting along with quarterly reporting</p> <p>Amount: \$837.00</p> |
| <p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application</p> | <p>Component Description: Prepare the engineering section of FCC Form 2100</p> <p>Amount: \$125.00</p> <p>Component Description: To prepare the WMHT Channel 25 Interim /STA Application</p> <p>Amount: \$1,625.00</p> <p>Component Description: To prepare a Channel 25/STA /interim antenna request due to post transition construction delays</p> <p>Amount: \$1,500.00</p> <p>Component Description: Prepare the technical portion of the FCC Form 2100, Channel 25 Auxiliary Antenna application</p> <p>Amount: \$500.00</p> |

| | |
|--|---|
| <p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p> | <p>Component Description: Engineering study work for new channel assignment and antenna development</p> <p>Amount: \$250.00</p> |
| <p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p> | <p>Component Description: Prepare the technical portion of the app for license to cover CP, LMS</p> <p>Amount: \$250.00</p> |
| <p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p> | <p>Component Description: Engineering study work for new channel assignment and antenna development</p> <p>Amount: \$250.00</p> |
| <p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p> | <p>Component Description: Prepare the engineering section of FCC Form 2100</p> <p>Amount: \$2,000.00</p> |
| <p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p> | <p>Component Description: Engineering work on the STA/Interim Application</p> <p>Amount: \$1,500.00</p> |

| | |
|---|--|
| <p>Perform engineering study for new channel assignment and antenna development</p> | <p>Component Description: Tech Review of Transmission Plant Professional Services, and Form 2100 CP Mod ERP Reduction- Professional Services</p> <p>Amount: \$1,250.00</p> |
| <p>Address transition timing and coordination issues w/ other stations and wireless</p> | <p>Information not provided.</p> |
| <p>Prepare and or review reimbursement form</p> | <p>Component Description: Assisting with the 4th Qtr report in the LMS system. Due to the change in the engineering staff, assistance was needed</p> <p>Amount: \$806.40</p> |

Project management of the transition

Component Description:

Please delete this invoice; the full amount of this invoice including this has its own line item- thanks.

Amount:

\$2,800.00

Component Description:

Needed additional engineering support for WMHT due to the complex nature of our joint tower. Frederick Lass was one of the original engineers who designed the structure.

Amount:

\$1,927.20

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-------------------------------------|-----------------------------|--------------------|--|--------------------|---------------------------|
| Other Expenses | \$97,400.00 | \$99,275.00 | | \$56,583.32 | |
| Facility Heat | <i>\$6,625.00</i> | \$6,625.00 | 1/3 cost of \$19,875 for new facility heat system, shared cost with WTEN and WCWN. Due to heat for the facility was being supplied by the old tube transmitters excess heat which are no longer there | N/A | N/A |
| MVPD Notification of Channel Change | <i>\$8,000.00</i> | \$8,000.00 | We do not know how the \$2,000 budget was came about. We called several vendors and in order to do what was mandated, we had to spend significantly greater than budgeted. We ultimately selected companies based on who our colleagues were using /recommended. | \$6,947.00 | N/A |

| | | | | | |
|--|---------------------------|-------------|--|------------|---|
| Develop and air announcement of upcoming channel change | <i>\$2,000.00</i> | \$2,000.00 | need to let our viewers know of the channel change | \$613.31 | N/A |
| Equipment Storage | <i>\$9,000.00</i> | \$9,000.00 | We do not have any place to store the equipment as it received | \$4,797.00 | N/A |
| Equipment Delivery and Handling Charges | <i>\$10,000.00</i> | \$10,000.00 | Unknown cost at this time | \$7,613.20 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$7,500.00</i> | \$7,500.00 | Unknown cost at this time | \$3,200.56 | The Rohd and Schwarz invoice has been moved to a separate line item in the 399; . The correct invoice is for \$3,038.56. Once the Rhode and Schwarz invoices are deleted then this line item is no longer in an overage situation |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |

| | | | | | |
|--|--------------------|-------------|---|------------|-----|
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$3,000.00 | Much of the 2100 work and other work are on 1 invoice rather than small separate invoices. I will not be using many of the small legal line items | \$2,226.80 | N/A |
| Finance and Accounting Expense | <i>\$8,000.00</i> | \$8,000.00 | To cover the salary expense for the Finance and Accounting team to handle the cost accounting and the 399 preparation for the repack | \$7,088.37 | N/A |
| Transmitter Exciter Input | <i>\$6,300.00</i> | \$6,300.00 | To purchase equipment to properly feed the new excitors and finalize the input requirements of the new transmitter | \$0.00 | N/A |
| Rigging | <i>\$13,335.00</i> | \$13,335.00 | 1/3 of the total cost of \$40000 | N/A | N/A |

| | | | | | |
|------------------------------|--------------------|----------------|--|----------------|-----|
| Mezzanine Construction | <i>\$25,000.00</i> | \$25,000.00 | We needed to redesign our facility to accommodate the new equipment facilitated by the repack. This redesign is being split by WCWN, WTEN and WMHT and has been discussed by the FCC | \$24,097.08 | N/A |
| Sub-total | \$97,400.00 | \$99,275.00 | N/A | \$56,583.32 | N/A |
| Total for all systems | \$3,494,289.60 | \$2,665,973.96 | N/A | \$2,120,978.61 | N/A |

Components

| Actual Information | |
|-------------------------------------|--|
| Description | File Name |
| Facility Heat | Information not provided. |
| MVPD Notification of Channel Change | <p>Component Description: Medical Notification Mailing Complete per FCC Repack</p> <p>Amount: \$3,750.00</p> <p>Component Description: This is to notify all the cable and satellite providers of the channel frequency change. We opted to use 2 vendors to provide these notifications as it saved over \$500.</p> <p>Amount: \$3,197.00</p> |

| | |
|--|---|
| <p>Develop and air announcement of upcoming channel change</p> | <p>Component Description: To reprogram WMHT phone system to add prompts and phone tree to guide our viewers on how to rescan their TVs.</p> <p>Amount: \$380.00</p> <p>Component Description: Placing TV spots into logs for broadcast, voice overs and social media and website work</p> <p>Amount: \$233.31</p> |
| <p>Equipment Storage</p> | <p>Component Description: Pallet Jack, Load Capacity 5000 lbs Manufacturer #12U125- to move the equipment</p> <p>Amount: \$917.00</p> <p>Component Description: Storage Containers for the Repack Equipment</p> <p>Amount: \$3,880.00</p> |
| <p>Equipment Delivery and Handling Charges</p> | <p>Component Description: Rental of 1 four wheel drive forklift to move all the equipment old and new</p> <p>Amount: \$1,450.00</p> |

Component Description: Rental of a fork-lift to move the new and old equipment at the site. Needed additional time due to the delivery of a transmitter cabinet

Amount: \$853.50

Component Description: We needed snow removal at the site in order to receive the equipment- we had 3 noreasters in a row

Amount: \$1,240.00

Component Description: For moving transformer oil drums

Amount: \$340.20

Component Description: Rental of 1 four wheel drive forklift to move all the equipment new and old for the repack

Amount: \$1,450.00

Component Description: Rental of a Genie Forklift to rearrange and move equipment in WMHT Transmitter room as a result of the new equipment purchased by the repack.

Amount: \$609.50

| | |
|---|---|
| | <p>Component Description: Rental of one four wheel drive forklift- to move all the equipment new and old for the repack</p> <p>Amount: \$1,670.00</p> |
| <p>Disposal Costs (for equipment and other waste, net of any salvage value)</p> | <p>Component Description: Needed more barrels for the used oil- purchased used barrels on line via Craig's list- no quote available</p> <p>Amount: \$97.20</p> <p>Component Description: Please delete this line item; this entire invoice has been moved to a separate budget item</p> <p>Amount: \$1,900.00</p> <p>Component Description: Used barrels to store transmitter oil- purchased on Craig's List - no quote as this was purchased used and on-line</p> <p>Amount: \$64.80</p> <p>Component Description: Please delete this line item- the entire invoice has been moved to a separate line item.</p> <p>Amount: \$54,452.00</p> |

| | |
|---|--|
| | <p>Component Description: Safe disposal of the mineral oil from Comark transmitter</p> <p>Amount: \$2,813.48</p> <p>Component Description: This for the expense of the safe disposal of the mineral oil from our Comark transmitter beam supply transformers- please delete other Safety -Kleen component</p> <p>Amount: \$3,038.56</p> |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |

FCC Filing Fees - Form
2100 minor change CP
application

Component Description: Continued work on
license application
for modified CP
Amount: \$756.00

Component Description: This is the cost of
retrieving a copy of
the granted
construction permit
for the repack effort
Amount: \$108.00

Component Description: Work on license
applications and
canceling STA- 2
firms merged, EIN
stayed the same.
Amount: \$1,470.80

Finance and Accounting
Expense

Component Description: Julie Raskin and
399 work
Amount: \$441.48

Component Description: Time Cards and
399 Work for Marie
McGowty and Julie
Raskin respectively
Amount: \$362.26

Component Description: This includes the
Finance and
Accounting Staff
also Devan
Patenaude who is
part of Admin and
manages the
switchboard calls.
Amount: \$1,285.51

Component Description: Julie Raskin, Marie McGowty, Avanti Shirali and Yvette Mitchell presented to their public media colleagues on a webinar about how to receive reimbursement from the FCC on repacking internal labor

Amount: \$193.61

Component Description: Julie Raskin and 399 Work

Amount: \$819.91

Component Description: Julie Raskin and 399 work

Amount: \$252.28

Component Description: Write cover memos and assemble equipment packages for 399. Conference Call with Dielectric to discuss invoicing concerns.

Amount: \$107.67

Component Description: Julie Raskin and Avanti Shirali worked on internal labor invoices and admin tasks for the 399

Amount: \$180.73

Component Description: This is for the finance/accounting work done on the 399s by Julie Raskin

Amount: \$123.06

Component Description: October 2018 invoice for Accounting /Finance work to assemble the various invoices including internal labor. We were unaware that we could get reimbursed for our time

Amount: \$541.58

Component Description: This invoice is for Julie Raskin's work on the 399. Julie Raskin is exempt and works 1950 hours per year.

Amount: \$92.29

Component Description: Finance /Accounting Support for the 399. Unaware that we were able to charge for our time. This is the 2nd invoice as we had already submitted the engineering internal labor invoices

Amount: \$485.24

Component Description: 399 Assemble packages done by Julie Raskin; review budget
Amount: \$46.14

Component Description: Finance /Accounting support for the 399 and administering support. 2nd invoice for the same period as we had submitted internal engineering invoices without realizing that we could charge for our labor
Amount: \$370.04

Component Description: Accounting /Finance Work for the 399s. 2nd invoice for August 2018. Unaware that we were able to submit for reimbursement , there we had already submitted the engineering invoices.
Amount: \$783.57

| | |
|---------------------------|---|
| | <p>Component Description: Finance Team besides working on the invoices, 399 assisted other NYS public media stations to put together internal labor invoices for the repack</p> <p>Amount: \$1,003.00</p> |
| Transmitter Exciter Input | <p>Component Description: Equipment to properly feed the new exciters. We will supply invoices with shipping as substantiation once the quote has been approved.</p> <p>Amount: \$6,075.00</p> |
| Rigging | Information not provided. |

Mezzanine Construction

Component Description: Invoice is for 1/3 of the cost for the removal of the combiner at the CRB Building

Amount: \$1,600.00

Component Description: This is for the construction of the Mezzanine for the combiner. This is a joint invoice with WMHT's share itemized.

Amount: \$21,820.28

Component Description: This invoice has been divided by 3 - WCWN, WTEN and WMHT all members of the joint - shared tower- CRB or Capital Region Broadcasters. This work is part of the mezzanine project.

Amount: \$676.80

Cost Information **Grand Total**

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|------------------------------|------------------------------------|-----------------------|--------------------|
| Total for all systems | \$3,494,289.60 | \$2,665,973.96 | \$2,120,978.61 |

Reimbursement Status

| Question | Response |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel. | Yes |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> <li data-bbox="742 772 1037 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="742 1198 1037 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="742 1467 1037 1758">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

- 4.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5.** The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6.** The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7.** The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Julie Raskin
*Vice
President
Finance and
Administration*

09/04/2020

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | <p>Submission of Actual Cost Documentation Statements</p> | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | |
|--|---|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Julie Raskin <i>Vice President Finance and Administration</i></p> <p>09/04/2020</p> |

Attachments