



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **35434** | Service: **DTV** | Call **KOTV-DT** | Channel: **26 (UHF)**
ID:
File **0000028007**
Number:
FRN: **0015452238** | Date **10/02**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Griffin Licensing, L.L. C.	Trevor Wiseman 7401 N. Kelley Ave Oklahoma City, OK 73111 United States	+1 (405) 841-9106	trevor. wiseman@griffin. news	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Please see attached Transition Plan Narrative.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CDP3260P2
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	64.2 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-80
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	50.1 kW
	Justification for New Transmitter	See attached Transition Plan Narrative

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No

	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Auxiliary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	869.6 kW

Manufacturer	
Model	TFU-28DSC- R O4
Year	2008

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	730.0 kW
	Manufacturer	

Model	TFU-30DSC O4A
Year	2018
Justification for New Antenna	See attached Transition Plan Narrative.

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	840.0 kW

Manufacturer	
Model	TFU-30GBH- R O8
Year	2008

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	574.0 kW
	Manufacturer	

Model	TFU-25JBH /VP-R O8
Year	2018
Justification for New Antenna	See attached Transition Plan Narrative.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed
Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Auxiliary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1680 feet per run

Auxiliary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Test	Sweep test of existing transmission line to verify ability to support post-auction channel 26

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1950 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1950 feet per run
	Justification for New Transmission Line	See attached Transition Plan Narrative.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster (s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1011355
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 01' 15.0" N-
	Longitude (NAD83)	095° 40' 33.0" W-
	Overall Structure Height	1838.89 feet
	Support Structure Height	1838.89 feet
	Ground Elevation Above Mean Sea Level (AMSL)	709.97 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	TULSA TOWER JOINT VENTURE
	Date Constructed	09/01/1984

**FM, AM or TV radio
broadcasters. Facility ID's, Call
Signs and Services of other
broadcast stations with whom
the tower is shared**

Facility ID	Call Sign	Service
66586	KWGS	FM
66195	KOED-TV	DTV
81517	KWTU	FM
37099	KWHB	DTV
59439	KJRH-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
---------	----------	----------

Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Auxiliary antenna replacement	Replace auxiliary antenna

**Outside
Professional
Services
Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	711
	Explanation	Please see Transition Plan Narrative.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Transmitter Installation	MARSAND is retained to install and commission transmitter.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
------	-------------

Site Prep Electrical	S and J electrical work performed prior to Shawvers arrival. There was an existing electrical conduit that required relocation. This relocation made room to install the hose tray for the new transmitter.
Site Prep - Signage	Signs to direct delivery of supplies related to repack to TX site from highway.
Site Prep - TX Space	Site prep for space new transmitter will be installed in / wall furring - inclosure.
Site Prep Equipment	To receive in equipment and move around parts for install a pallet jack was required to be purchased.
Site Prep Ingress - Egress	This project was required to guarantee heavy equipment ingress and egress routes around the structure and to the winch anchor and pad on the SW side of the structure.
Storage Trailer Rental	Used Milestone Trailer to lease trailers to store TX Line and Equipment securely onsite until it is installed on tower.
Tower Site Physical Security	Site is in a remote area and with main antenna and TX lines we hired a physical security officer to be onsite overnight during a period of time until we installed the new equipment on the tower.
Tower Site Security	Tower site does not have security cameras. KOTV adding security cameras for security purposes of storing millions of dollars worth of repack at KOTV's building at tower site.
Transmitter Shipping-Handling	Shipping - Handling for GatesAir Transmitter as per attached quote - KOTVULXTE80.pdf
Main Tran Test	Test Transistion - RTT775 - Order 827002
Attorney Fee - FCC Filing Fee	FCC Filing fees associated with Repack.
Attorney Fee - Repack Planning	FCC Repack planning
Attorney Fee - Review Work Form 387	Review and Work on Form 387 for KO
Aux Antenna - RFreight	Aux Antenna - RFreight, shipping, and handling as per Dielectric invoice attached SO 87002 KOTV Invoice MAN00153.pdf line item 30.

Aux Antenna Storage	Interim storage in between Dielectric build completion and shipping it to KOTV TX Site.
Gas for TX Line	Compressed Nitrogen for transmission line construction.
Main Antenna - RFreight	Main Antenna - RFreight, shipping, and handling as per Dielectric invoice attached SO 87002 KOTV Invoice MAN00153.pdf line item 32.
Main Antenna Storage	Interim storage in between Dielectric build completion and shipping it to KOTV TX Site.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-80	\$1,481,391.38	\$1,512,441.38		\$1,502,641.38	
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 50.1 kW	<i>\$503,188.15</i>	\$503,188.15	Updated UHF Transmitter Description as per FCC email received on 8/9/2019. As per instructions of 399 the adjustment to description created a new cost component. This is for Final invoice to GatesAir. Updated for Change Order Q85380	\$503,188.15	Received requested by FCC on 8/9/2019 requesting the description of the transmitter to be changed to 50.1kw to match final GatesAir Invoice. This caused a new cost estimate line item for the 50.1 kw item.

UHF - Liquid Cooled Solid State Transmitter 63 kW	\$929,603.23	\$929,603.23	***System Notice: Estimate adjusted and locked because line has been superseded. ***Refer to quote GA- 00023857 - KOTVULXTE80. PDF. The estimated cost on this quote was verified as part of 399 and according to our verification letter was approved for this amount. The first third of this same quote was paid 11 /2017.	\$929,603.23	Received requested by FCC on 8/9/2019 requesting the description of the transmitter to be changed to 50.1kw to match final GatesAir Invoice. This caused a new cost estimate line item for the 50.1 kw item.
Switchgear - industrial 800 amp	\$38,200.00	\$69,850.00	Furnish and Install 800amp panel/breakers /equipment.	\$69,850.00	N/A
Sub-total	\$1,481,391.38	\$1,512,441.38	N/A	\$1,502,641.38	N/A
Total for all systems	\$3,891,556.35	\$4,467,955.35	N/A	\$3,278,248.19	N/A

Components

Actual Information	
Description	File Name
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 50.1 kW	<table> <tr> <td data-bbox="742 174 1157 208">Component Description:</td><td data-bbox="1182 174 1466 286">Final Payment - Transmitter Received.</td></tr> <tr> <td data-bbox="742 297 1157 331">Amount:</td><td data-bbox="1182 297 1466 331">\$497,448.36</td></tr> <tr> <td data-bbox="742 432 1157 465">Component Description:</td><td data-bbox="1182 432 1466 544">Additional Parts to install GatesAir Transmitter at site.</td></tr> <tr> <td data-bbox="742 555 1157 589">Amount:</td><td data-bbox="1182 555 1466 589">\$5,739.79</td></tr> </table>	Component Description:	Final Payment - Transmitter Received.	Amount:	\$497,448.36	Component Description:	Additional Parts to install GatesAir Transmitter at site.	Amount:	\$5,739.79				
Component Description:	Final Payment - Transmitter Received.												
Amount:	\$497,448.36												
Component Description:	Additional Parts to install GatesAir Transmitter at site.												
Amount:	\$5,739.79												
UHF - Liquid Cooled Solid State Transmitter 63 kW	<table> <tr> <td data-bbox="742 728 1157 761">Component Description:</td><td data-bbox="1182 728 1466 918">Invoice 2 of 3 for Transmitter - 33% Prior to Ship Invoice - GatesAir - KOTV JW30004177-2</td></tr> <tr> <td data-bbox="742 929 1157 963">Amount:</td><td data-bbox="1182 929 1466 963">\$475,683.86</td></tr> <tr> <td data-bbox="742 1064 1157 1097">Component Description:</td><td data-bbox="1182 1064 1466 1220">GatesAir 1/3 ARO - down payment for transmitter - As per Quote GA-00023857</td></tr> <tr> <td data-bbox="742 1232 1157 1265">Amount:</td><td data-bbox="1182 1232 1466 1265">\$453,919.37</td></tr> <tr> <td data-bbox="742 1366 1157 1400">Component Description:</td><td data-bbox="1182 1366 1466 1870">Transmitter Payment Invoice 3 of 3 - Final - Equipment Received. Updated Equipment Description as per request and it created a new line. Moving component under Transmitter for 50.1kw cost estimate.</td></tr> <tr> <td data-bbox="742 1881 1157 1915">Amount:</td><td data-bbox="1182 1881 1466 1915">N/A</td></tr> </table>	Component Description:	Invoice 2 of 3 for Transmitter - 33% Prior to Ship Invoice - GatesAir - KOTV JW30004177-2	Amount:	\$475,683.86	Component Description:	GatesAir 1/3 ARO - down payment for transmitter - As per Quote GA-00023857	Amount:	\$453,919.37	Component Description:	Transmitter Payment Invoice 3 of 3 - Final - Equipment Received. Updated Equipment Description as per request and it created a new line. Moving component under Transmitter for 50.1kw cost estimate.	Amount:	N/A
Component Description:	Invoice 2 of 3 for Transmitter - 33% Prior to Ship Invoice - GatesAir - KOTV JW30004177-2												
Amount:	\$475,683.86												
Component Description:	GatesAir 1/3 ARO - down payment for transmitter - As per Quote GA-00023857												
Amount:	\$453,919.37												
Component Description:	Transmitter Payment Invoice 3 of 3 - Final - Equipment Received. Updated Equipment Description as per request and it created a new line. Moving component under Transmitter for 50.1kw cost estimate.												
Amount:	N/A												

Switchgear - industrial 800 amp	Component Description:	Invoice 2 for work completed for transmitter electrical panel work.
	Amount:	\$54,650.00
	Component Description:	Progress Invoice for work completed towards installing 800amp.
	Amount:	\$15,200.00

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-25JBH /VP-R O8	\$308,530.00	\$538,820.00		\$385,346.50	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$31,920.00	Please see transition plan narrative and attached Dielectric Main Antenna Quote for base and upgrade.	\$11,970.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,700.00	Please see transition plan narrative and attached Dielectric Main Antenna Quote for base and upgrade.	\$6,581.50	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$500,200.00	Antenna is the bottom antenna in a stacked set and pre-determined costs will likely double. For details, see attached Transition Plan Narrative and attached Dielectric Main Antenna Quote for base and upgrade.	\$366,795.00	N/A
Auxiliary Antenna TFU-30DSC O4A	\$316,390.00	\$313,800.00		\$192,519.53	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$15,450.53	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	\$16,850.00	\$16,000.00	Please see transition plan narrative and attached Dielectric Aux Antenna Quote for base and upgrade.	\$11,970.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 730 kW input, elliptically or circularly polarized	\$264,400.00	\$264,400.00	See Transition Plan Narrative and attached Dielectric Aux Antenna Quote for base and upgrade.	\$160,875.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Please see transition plan narrative and attached Dielectric Aux Antenna Quote for base and upgrade.	\$4,224.00	N/A
Sub-total	\$624,920.00	\$852,620.00	N/A	\$577,866.03	N/A
Total for all systems	\$3,891,556.35	\$4,467,955.35	N/A	\$3,278,248.19	N/A

Components

Actual Information
Description

File Name

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="734 91 1149 358">Component Description:</td><td data-bbox="1149 91 1474 358">See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.</td></tr> <tr> <td data-bbox="734 358 1149 425">Amount:</td><td data-bbox="1149 358 1474 425">\$4,069.80</td></tr> <tr> <td data-bbox="734 492 1149 694">Component Description:</td><td data-bbox="1149 492 1474 694">Elbow Complex 6-75 Digit KOTV Main. Item 4 on invoice - Prior to Ship 33%</td></tr> <tr> <td data-bbox="734 694 1149 761">Amount:</td><td data-bbox="1149 694 1474 761">\$3,950.10</td></tr> <tr> <td data-bbox="734 828 1149 1008">Component Description:</td><td data-bbox="1149 828 1474 1008">Elbow Complex 6-75 Digit KOTV Main. Item 4 on invoice - first 33%</td></tr> <tr> <td data-bbox="734 1008 1149 1104">Amount:</td><td data-bbox="1149 1008 1474 1104">\$3,950.10</td></tr> </table>	Component Description:	See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.	Amount:	\$4,069.80	Component Description:	Elbow Complex 6-75 Digit KOTV Main. Item 4 on invoice - Prior to Ship 33%	Amount:	\$3,950.10	Component Description:	Elbow Complex 6-75 Digit KOTV Main. Item 4 on invoice - first 33%	Amount:	\$3,950.10
Component Description:	See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.												
Amount:	\$4,069.80												
Component Description:	Elbow Complex 6-75 Digit KOTV Main. Item 4 on invoice - Prior to Ship 33%												
Amount:	\$3,950.10												
Component Description:	Elbow Complex 6-75 Digit KOTV Main. Item 4 on invoice - first 33%												
Amount:	\$3,950.10												
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="734 1104 1149 1344">Component Description:</td><td data-bbox="1149 1104 1474 1344">Sweep - on-site for KOTV Main. Item 33 on invoice, Prior to Ship 33%.</td></tr> <tr> <td data-bbox="734 1344 1149 1411">Amount:</td><td data-bbox="1149 1344 1474 1411">\$2,112.00</td></tr> <tr> <td data-bbox="734 1478 1149 1702">Component Description:</td><td data-bbox="1149 1478 1474 1702">Sweep of line as it relates to unstacking KJRH and KOTV to install KOTV new main system.</td></tr> <tr> <td data-bbox="734 1702 1149 1769">Amount:</td><td data-bbox="1149 1702 1474 1769">\$2,357.50</td></tr> <tr> <td data-bbox="734 1836 1149 2016">Component Description:</td><td data-bbox="1149 1836 1474 2016">Sweep - on-site for KOTV Main. Item 33 on invoice, first 33%.</td></tr> <tr> <td data-bbox="734 2016 1149 2101">Amount:</td><td data-bbox="1149 2016 1474 2101">\$2,112.00</td></tr> </table>	Component Description:	Sweep - on-site for KOTV Main. Item 33 on invoice, Prior to Ship 33%.	Amount:	\$2,112.00	Component Description:	Sweep of line as it relates to unstacking KJRH and KOTV to install KOTV new main system.	Amount:	\$2,357.50	Component Description:	Sweep - on-site for KOTV Main. Item 33 on invoice, first 33%.	Amount:	\$2,112.00
Component Description:	Sweep - on-site for KOTV Main. Item 33 on invoice, Prior to Ship 33%.												
Amount:	\$2,112.00												
Component Description:	Sweep of line as it relates to unstacking KJRH and KOTV to install KOTV new main system.												
Amount:	\$2,357.50												
Component Description:	Sweep - on-site for KOTV Main. Item 33 on invoice, first 33%.												
Amount:	\$2,112.00												

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized		
	Component Description:	UHF Main Top Antenna - see attached cover letter.
	Amount:	\$102,954.09
	Component Description:	UHF Main Antenna, VPOL, Top Plate. Items 1,2,3 on invoice. Prior to Ship 33%.
	Amount:	\$121,042.35
	Component Description:	See memo - remaining balance net 30 for items on order 827002
	Amount:	\$21,756.21
	Component Description:	UHF Main Antenna, VPOL, Top Plate. Items 1,2,3 on invoice. First 33%.
	Amount:	\$121,042.35

<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="735 96 1177 369"> <p>Component Description:</p> </td><td data-bbox="1177 96 1474 369"> <p>See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.</p> </td></tr> <tr> <td data-bbox="735 369 1177 481"> <p>Amount:</p> </td><td data-bbox="1177 369 1474 481"> <p>\$4,610.03</p> </td></tr> <tr> <td data-bbox="735 481 1177 750"> <p>Component Description:</p> </td><td data-bbox="1177 481 1474 750"> <p>KOTV Aux Side Mounts, also includes scatter study. Item 26 on invoice. Prior to Ship 33%</p> </td></tr> <tr> <td data-bbox="735 750 1177 862"> <p>Amount:</p> </td><td data-bbox="1177 750 1474 862"> <p>\$5,420.25</p> </td></tr> <tr> <td data-bbox="735 862 1177 1182"> <p>Component Description:</p> </td><td data-bbox="1177 862 1474 1182"> <p>KOTV Aux Side Mounts, also includes scatter study. Item 26 on invoice. First 33%</p> </td></tr> <tr> <td data-bbox="735 1182 1177 1294"> <p>Amount:</p> </td><td data-bbox="1177 1182 1474 1294"> <p>\$5,420.25</p> </td></tr> </table>	<p>Component Description:</p>	<p>See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.</p>	<p>Amount:</p>	<p>\$4,610.03</p>	<p>Component Description:</p>	<p>KOTV Aux Side Mounts, also includes scatter study. Item 26 on invoice. Prior to Ship 33%</p>	<p>Amount:</p>	<p>\$5,420.25</p>	<p>Component Description:</p>	<p>KOTV Aux Side Mounts, also includes scatter study. Item 26 on invoice. First 33%</p>	<p>Amount:</p>	<p>\$5,420.25</p>
<p>Component Description:</p>	<p>See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.</p>												
<p>Amount:</p>	<p>\$4,610.03</p>												
<p>Component Description:</p>	<p>KOTV Aux Side Mounts, also includes scatter study. Item 26 on invoice. Prior to Ship 33%</p>												
<p>Amount:</p>	<p>\$5,420.25</p>												
<p>Component Description:</p>	<p>KOTV Aux Side Mounts, also includes scatter study. Item 26 on invoice. First 33%</p>												
<p>Amount:</p>	<p>\$5,420.25</p>												
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>												

Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)		
	Component Description:	See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.
	Amount:	\$4,069.80
	Component Description:	Elbow complex 6-75 KOTV Aux, item 27 on invoice. Prior to Ship 33%.
	Amount:	\$3,950.10
	Component Description:	Elbow complex 6-75 KOTV Aux, item 27 on invoice. First 33%.
	Amount:	\$3,950.10

<p>UHF - High Power, Side Mount, basic slot antenna, 730 kW input, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="737 94 1166 369"> <p>Component Description:</p> </td><td data-bbox="1166 94 1476 369"> <p>See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.</p> </td></tr> <tr> <td data-bbox="737 369 1166 481"> <p>Amount:</p> </td><td data-bbox="1166 369 1476 481"> <p>\$48,310.02</p> </td></tr> <tr> <td data-bbox="737 481 1166 705"> <p>Component Description:</p> </td><td data-bbox="1166 481 1476 705"> <p>UHF - Side Mount Aux Antenna KOTV. Item 24 invoice. Prior to Ship 33%</p> </td></tr> <tr> <td data-bbox="737 705 1166 817"> <p>Amount:</p> </td><td data-bbox="1166 705 1476 817"> <p>\$53,088.75</p> </td></tr> <tr> <td data-bbox="737 817 1166 1041"> <p>Component Description:</p> </td><td data-bbox="1166 817 1476 1041"> <p>UHF - Side Mount Aux Antenna KOTV. Item 24 invoice. First 33%</p> </td></tr> <tr> <td data-bbox="737 1041 1166 1153"> <p>Amount:</p> </td><td data-bbox="1166 1041 1476 1153"> <p>\$53,088.75</p> </td></tr> <tr> <td data-bbox="737 1153 1166 1442"> <p>Component Description:</p> </td><td data-bbox="1166 1153 1476 1442"> <p>See Memo in attached - balance net 30 for remaning balance on order 827002</p> </td></tr> <tr> <td data-bbox="737 1442 1166 1554"> <p>Amount:</p> </td><td data-bbox="1166 1442 1476 1554"> <p>\$6,387.48</p> </td></tr> </table>	<p>Component Description:</p>	<p>See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.</p>	<p>Amount:</p>	<p>\$48,310.02</p>	<p>Component Description:</p>	<p>UHF - Side Mount Aux Antenna KOTV. Item 24 invoice. Prior to Ship 33%</p>	<p>Amount:</p>	<p>\$53,088.75</p>	<p>Component Description:</p>	<p>UHF - Side Mount Aux Antenna KOTV. Item 24 invoice. First 33%</p>	<p>Amount:</p>	<p>\$53,088.75</p>	<p>Component Description:</p>	<p>See Memo in attached - balance net 30 for remaning balance on order 827002</p>	<p>Amount:</p>	<p>\$6,387.48</p>
<p>Component Description:</p>	<p>See attached PDF for \$ allocation of Dielectric Net Balance Due on Order.</p>																
<p>Amount:</p>	<p>\$48,310.02</p>																
<p>Component Description:</p>	<p>UHF - Side Mount Aux Antenna KOTV. Item 24 invoice. Prior to Ship 33%</p>																
<p>Amount:</p>	<p>\$53,088.75</p>																
<p>Component Description:</p>	<p>UHF - Side Mount Aux Antenna KOTV. Item 24 invoice. First 33%</p>																
<p>Amount:</p>	<p>\$53,088.75</p>																
<p>Component Description:</p>	<p>See Memo in attached - balance net 30 for remaning balance on order 827002</p>																
<p>Amount:</p>	<p>\$6,387.48</p>																
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="737 1442 1166 1666"> <p>Component Description:</p> </td><td data-bbox="1166 1442 1476 1666"> <p>Sweep on-site KOTV Aux. Item 31 on invoice. Prior to Ship 33%</p> </td></tr> <tr> <td data-bbox="737 1666 1166 1778"> <p>Amount:</p> </td><td data-bbox="1166 1666 1476 1778"> <p>\$2,112.00</p> </td></tr> <tr> <td data-bbox="737 1778 1166 2002"> <p>Component Description:</p> </td><td data-bbox="1166 1778 1476 2002"> <p>Sweep on-site KOTV Aux. Item 31 on invoice. First 33%.</p> </td></tr> <tr> <td data-bbox="737 2002 1166 2067"> <p>Amount:</p> </td><td data-bbox="1166 2002 1476 2067"> <p>\$2,112.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>Sweep on-site KOTV Aux. Item 31 on invoice. Prior to Ship 33%</p>	<p>Amount:</p>	<p>\$2,112.00</p>	<p>Component Description:</p>	<p>Sweep on-site KOTV Aux. Item 31 on invoice. First 33%.</p>	<p>Amount:</p>	<p>\$2,112.00</p>								
<p>Component Description:</p>	<p>Sweep on-site KOTV Aux. Item 31 on invoice. Prior to Ship 33%</p>																
<p>Amount:</p>	<p>\$2,112.00</p>																
<p>Component Description:</p>	<p>Sweep on-site KOTV Aux. Item 31 on invoice. First 33%.</p>																
<p>Amount:</p>	<p>\$2,112.00</p>																

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$393,900.00	\$404,600.00		\$308,389.00	
Rigid Transmission Line - copper, 6 1/8"	\$393,900.00	\$404,600.00	Please see transition plan narrative and attached Dielectric Main Antenna Quote for base and upgrade.	\$308,389.00	N/A
Auxiliary Transmission Line	\$6,751.00	\$6,751.00		\$6,215.59	
Sweep Test	<i>\$6,751.00</i>	\$6,751.00	Transmission line manufacturer recommends testing the line for ability to support post- auction channel 26. See attached Auxiliary line sweep recommendation.	\$6,215.59	N/A
Sub-total	\$400,651.00	\$411,351.00	N/A	\$314,604.59	N/A
Total for all systems	\$3,891,556.35	\$4,467,955.35	N/A	\$3,278,248.19	N/A

Components

Actual Information Description	File Name
Rigid Transmission Line -	

copper, 6 1/8"

Component Description: See attached PDF
for \$ allocation of
Dielectric Net
Balance Due on
Order.

Amount: \$88,538.64

Component Description: Change Order 01/15
/2020 - Line
Reducer

Amount: \$1,960.00

Component Description: Rigid Transmission
Line, TLSCR's,
Reducer, and Test
port. Items 5, 9, 28,
and 29 on invoice.
Prior to Ship 33%.

Amount: \$105,218.93

Component Description: Rigid Transmission
Line - Change
Order 3-23-20
827002.

Amount: \$1,040.00

Component Description: Rigid TX Line -
Order 827002

Amount: \$1,841.25

Component Description: Rigid Transmission
Line, TLSCR's,
Reducer, and Test
port. Items 5, 9, 28,
and 29 on invoice.
First 33%.

Amount: \$105,218.93

	<p>Component Description: Length - Order 827002 with Change Orders from 1/15/2020 and 04/09/2020.</p> <p>Amount: \$4,571.25</p>
Sweep Test	<p>Component Description: Updated with lodging receipt and mileage at \$0.545. Updated for per diem at \$55 p/day.</p> <p>Amount: \$6,215.59</p>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$791,600.00	\$1,120,000.00		\$764,930.00	
Auxiliary antenna replacement	<i>\$200,000.00</i>	\$200,000.00	N/A	\$0.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$6,500.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$618.00	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$758,000.00	Tower has a stacked antennas. Please see transition plan narrative. Bury Mount, Pole Socket /Flange for counter balance to the two stacked antennas on the top main of tower. Wedding cake adapters for top / bottom of KOTV main antenna for stacked env.	\$757,812.00	N/A
Sub-total	\$791,600.00	\$1,120,000.00	N/A	\$764,930.00	N/A
Total for all systems	\$3,891,556.35	\$4,467,955.35	N/A	\$3,278,248.19	N/A

Components

Actual Information	
Description	File Name
Auxiliary antenna replacement	Information not provided.
Structural engineering tower load study for well documented tower	<p>Component Description: Tower / Structural Analysis</p> <p>Amount: \$6,500.00</p>

<p>Minor tower reinforcement /modifications</p>	<table> <tr> <td data-bbox="745 100 1166 488">Component Description:</td><td data-bbox="1171 100 1474 488">The receipt from Davenport Welding is for the rental of a portable arc welder to fix the Burry pole in the socket after placement on the tower.</td></tr> <tr> <td data-bbox="745 488 1166 584">Amount:</td><td data-bbox="1171 488 1474 584">\$618.00</td></tr> </table>	Component Description:	The receipt from Davenport Welding is for the rental of a portable arc welder to fix the Burry pole in the socket after placement on the tower.	Amount:	\$618.00												
Component Description:	The receipt from Davenport Welding is for the rental of a portable arc welder to fix the Burry pole in the socket after placement on the tower.																
Amount:	\$618.00																
<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<table> <tr> <td data-bbox="745 591 1166 943">Component Description:</td><td data-bbox="1171 591 1474 943">Added per Change Order 08/06/19 - see attached PDF for explanation. Bury Mount, Pole Socket, Wedding Cakes</td></tr> <tr> <td data-bbox="745 943 1166 1055">Amount:</td><td data-bbox="1171 943 1474 1055">\$159,000.00</td></tr> <tr> <td data-bbox="745 1061 1166 1234">Component Description:</td><td data-bbox="1171 1061 1474 1234">Beacon Lightning Arrestor on top of stacked environment.</td></tr> <tr> <td data-bbox="745 1234 1166 1323">Amount:</td><td data-bbox="1171 1234 1474 1323">\$812.00</td></tr> <tr> <td data-bbox="745 1330 1166 1458">Component Description:</td><td data-bbox="1171 1330 1474 1458">Per quote - progress payment.</td></tr> <tr> <td data-bbox="745 1458 1166 1547">Amount:</td><td data-bbox="1171 1458 1474 1547">\$249,000.00</td></tr> <tr> <td data-bbox="745 1554 1166 1816">Component Description:</td><td data-bbox="1171 1554 1474 1816">50% down - Mobilization and work to install new line and antenna on stacked environment.</td></tr> <tr> <td data-bbox="745 1816 1166 1926">Amount:</td><td data-bbox="1171 1816 1474 1926">\$349,000.00</td></tr> </table>	Component Description:	Added per Change Order 08/06/19 - see attached PDF for explanation. Bury Mount, Pole Socket, Wedding Cakes	Amount:	\$159,000.00	Component Description:	Beacon Lightning Arrestor on top of stacked environment.	Amount:	\$812.00	Component Description:	Per quote - progress payment.	Amount:	\$249,000.00	Component Description:	50% down - Mobilization and work to install new line and antenna on stacked environment.	Amount:	\$349,000.00
Component Description:	Added per Change Order 08/06/19 - see attached PDF for explanation. Bury Mount, Pole Socket, Wedding Cakes																
Amount:	\$159,000.00																
Component Description:	Beacon Lightning Arrestor on top of stacked environment.																
Amount:	\$812.00																
Component Description:	Per quote - progress payment.																
Amount:	\$249,000.00																
Component Description:	50% down - Mobilization and work to install new line and antenna on stacked environment.																
Amount:	\$349,000.00																

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$416,793.00	\$404,192.00		\$19,660.25	
Transmitter Installation	<i>\$160,600.00</i>	\$160,600.00	MARSAND to install and commission transmitter. Please see attached MARSAND quote 1756.	\$3,399.75	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$440.50	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	\$767.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,261.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$1,850.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,250.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,500.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,192.00	Sub-Total over Predetermined and Estimated Cost due to only taken in account Engineering review. Additional cost (s) are related to attorney fees.	\$3,192.00	Sub-Total over Predetermined and Estimated Cost due to only taken in account Engineering review. Additional cost (s) are related to attorney fees.
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$112,338.00	\$106,650.00	N/A	N/A	N/A

Sub-total	\$416,793.00	\$404,192.00	N/A	\$19,660.25	N/A
Total for all systems	\$3,891,556.35	\$4,467,955.35	N/A	\$3,278,248.19	N/A

Components

Actual Information	
Description	File Name
Transmitter Installation	<p>Component Description: Distilled water for transmitter coolant pump installation.</p> <p>Amount: \$77.68</p> <p>Component Description: Distilled water for transmitter coolant pump installation</p> <p>Amount: \$44.39</p> <p>Component Description: Distilled water for transmitter coolant pump installation</p> <p>Amount: \$77.68</p> <p>Component Description: Concrete work necessary for the coolant hoses from transmitter to heat exchangers outside.</p> <p>Amount: \$3,200.00</p>
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p>Component Description:</p> <p>Form 2100 - Schedule A Modificatoin App / Draft App to reassign to new channel pursuant to post-auction repack.</p> <p>Amount:</p> <p>\$440.50</p>
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	<p>Component Description:</p> <p>Prepare draft app for new aux system, FCC Form 2100 aux antenna, finalize and file form 2100 aux antenna for KOTV.</p> <p>Amount:</p> <p>\$767.00</p>
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>FCC Form 2100 construction permit app for KOTV</p> <p>Amount:</p> <p>\$630.50</p> <p>Component Description:</p> <p>Combined work on FCC form 2100 and 399. Finalize and file FCC form 2100 and 399 for KOTV.</p> <p>Amount:</p> <p>\$436.50</p> <p>Component Description:</p> <p>Attorney call and prep work regarding KOTV FCC Form 2100 and 399.</p> <p>Amount:</p> <p>\$194.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare engineering section of FCC Form 2100, CP (AUX).</p> <p>\$1,850.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare engineering section of FCC Form 2100, CP Main</p> <p>\$2,250.00</p>
Perform engineering study for new channel assignment and antenna development	<p>Component Description:</p> <p>Amount:</p>	<p>Perform engineering study for new channel assignment and antenna development - complex system: multi-channel, shared combiner, multi-tenant site</p> <p>\$6,500.00</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="727 100 1145 376"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 100 1474 376"> <p>KOTV Form 399 Preparation \$291.00</p> </td></tr> <tr> <td data-bbox="727 376 1145 645"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 376 1474 645"> <p>Prepare and/or review reimbursement form. \$2,500.00</p> </td></tr> <tr> <td data-bbox="727 645 1145 981"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 645 1474 981"> <p>Work on FCC form 399 for KOTV, submit FCC form 399 and minor mod app and download full file copies. \$401.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>KOTV Form 399 Preparation \$291.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare and/or review reimbursement form. \$2,500.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Work on FCC form 399 for KOTV, submit FCC form 399 and minor mod app and download full file copies. \$401.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>KOTV Form 399 Preparation \$291.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Prepare and/or review reimbursement form. \$2,500.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Work on FCC form 399 for KOTV, submit FCC form 399 and minor mod app and download full file copies. \$401.00</p>						
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>						
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application</p>	<p>Information not provided.</p>						
<p>Project management of the transition</p>	<p>Information not provided.</p>						

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost
Other Expenses	\$176,200.97	\$167,350.97		\$98,545.94
Main Antenna Storage	<i>\$1,595.00</i>	\$1,595.00	Required due to Dielectric build completion and the timing on when KOTV was ready to receive equipment.	\$1,595.00
Main Antenna - RFreight	<i>\$22,318.00</i>	\$22,318.00	Main Antenna - RFreight, shipping, and handling as per Dielectric invoice attached SO 87002 KOTV Invoice MAN00153.pdf line item 32.	\$22,318.00
Gas for TX Line	<i>\$190.00</i>	\$190.00	Compressed nitrogen used during transmission line construction.	\$182.41
Aux Antenna Storage	<i>\$2,795.00</i>	\$2,795.00	Required due to Dielectric build completion and the timing on when KOTV was ready to receive equipment.	\$2,795.00
Aux Antenna - RFreight	<i>\$9,678.00</i>	\$9,678.00	Aux Antenna - RFreight, shipping, and handling as per Dielectric invoice attached SO 87002 KOTV Invoice MAN00153.pdf line item 30.	\$9,678.00
Attorney Fee - Review Work Form 387	<i>\$1,400.00</i>	\$1,400.00	Attorney Fees associated with reviewing FCC Form 387 for KOTV.	\$1,384.50
Attorney Fee - Repack Planning	<i>\$600.00</i>	\$600.00	Attorney fees for planning of repack efforts	\$545.00
Attorney Fee - FCC Filing Fee	<i>\$1,070.00</i>	\$1,070.00	FCC Filing Fees - KOTV Repack - Attorney fees	\$0.00
Main Tran Test	<i>\$4,792.50</i>	\$4,792.50	Transfer Test - Dielectric	\$4,792.50

Transmitter Shipping-Handling	\$20,856.42	\$20,856.42	Shipping - Handling for GatesAir Transmitter Update for Change Order Q85380 Frieght	\$20,856.42
Tower Site Security	\$1,751.89	\$1,751.89	Tower site does not have security cameras. KOTV adding security cameras for security purposes of storing millions of dollars worth of repack at KOTV's building at tower site.	\$1,751.89
Tower Site Physical Security	\$7,308.00	\$7,308.00	Tower site physical security guard for overnight rover watch while new tx line and main antenna was on the ground.	\$7,308.00
Storage Trailer Rental	\$3,000.00	\$3,000.00	Trailer rental to securely store TX line and equipment related to repack at KOTV transmitter site.	\$2,991.53
Site Prep Ingress - Egress	\$5,800.00	\$5,800.00	This project was required to guarantee heavy equipment ingress and egress routes around the structure and to the winch anchor and pad on the SW side of the structure.	\$5,730.00
Site Prep Equipment	\$3,590.00	\$3,590.00	To receive in equipment and move around heavy equipment for install a pallet jack was required to be purchased. Equipment necessar for construction of the channel grid to support the coolant hoses for new transmitter.	\$3,481.79
Site Prep - TX Space	\$3,966.16	\$3,966.16	Site where the new transmitter is being installed required some re-work of the wall inclosure.	\$3,966.16
Site Prep - Signage	\$150.00	\$150.00	SignsNow for signs to direct traffic to site for deliveries	\$143.24

Site Prep Electrical	\$1,400.00	\$1,400.00	S and J electric performed prior to Shawver's arrival. There was an existing electrical conduit that required relocation. This relocation made room to install the hose tray for the new transmitter.	\$1,400.00
MVPD Notification of Channel Change	\$750.00	\$750.00	Please see attached MVPD Notification Quote.	\$750.00
Develop and air announcement of upcoming channel change	\$43,000.00	\$43,000.00	Cost estimates associated with outsourcing the production of the viewer announcements for the upcoming channel change. Refer to KOTV GMSRepackRescanEstimate.pdf in the attachments.	\$277.50
Disposal Costs (for equipment and other waste, net of any salvage value)	\$27,000.00	\$27,000.00	Existing transmitter removal and fluid recovery. Remove and dispose of existing main and auxiliary antennas and transmission line. See attached MARSAND quote 1755.	\$3,844.00
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$2,755.00	N/A	\$2,755.00
Sub-total	\$176,200.97	\$167,350.97	N/A	\$98,545.94
Total for all systems	\$3,891,556.35	\$4,467,955.35	N/A	\$3,278,248.1

Components

Actual Information	
Description	File Name
Main Antenna Storage	<div> <div>Component Description:</div> <div>Required due to Dielectric build completion and the timing on when KOTV was ready to receive equipment.</div> <div>Amount:</div> <div>\$1,595.00</div> </div>

Main Antenna - RFreight

Component Description: Line 48 - RFreight -
Order 827002
Amount: \$149.12

Component Description: Line 51 RFreight -
Order 827002
Amount: \$1,163.71

Component Description: Main Antenna
Freight, Shipping,
and Handling - 2/3
Prior to Ship invoice
amount as per
invoice line item 32
Amount: \$7,364.94

Component Description: See Memo in
attached - balance
net 30 for remaning
balance on order
827002
Amount: \$561.79

Component Description: Main Antenna
Freight, Shipping,
and Handling - 1/3
ARO invoice amount
as per invoice line
item 32 - SO 827002
KOTV Invoice
MAN00153.pdf
Amount: \$7,364.94

Component Description: RF Freight - L9
Order 827002 - L53
Order 827002 - Cut
Pieces
Amount: \$5,713.50

Gas for TX Line	<div> Component Description: Compressed nitrogen used during transmission line construction. </div> <div> Amount: \$182.41 </div>
Aux Antenna Storage	<div> Component Description: Required due to Dielectric build completion and the timing on when KOTV was ready to receive equipment. </div> <div> Amount: \$2,795.00 </div>
Aux Antenna - RFreight	<div> Component Description: Aux Antenna Freight, Shipping, and Handling - 2/3 Prior to Ship invoice amount as per invoice line item 30 </div> <div> Amount: \$3,193.74 </div> <div> Component Description: See Memo in attached - balance net 30 for remaning balance on order 827002 </div> <div> Amount: \$3,290.52 </div> <div> Component Description: Aux Antenna Freight, Shipping, and Handling - 1/3 ARO invoice amount as per invoice line item 30 - SO 827002 KOTV Invoice MAN00153.pdf </div> <div> Amount: \$3,193.74 </div>
Attorney Fee - Review Work	

Component Description:	Review KOTV Form 387
Amount:	\$333.00
Component Description:	Review KOTV Form 387
Amount:	\$166.50
Component Description:	Review Draft KO 2nd Q 2020 Form 387 Transition Progress Report.
Amount:	\$111.00
Component Description:	Work on KOTV FCC Form 387 quarterly filing.
Amount:	\$106.00
Component Description:	Review draft FCC Form 387 Quarterly transition progress report.
Amount:	\$265.00
Component Description:	Review draft form 387 transition progress report.
Amount:	\$106.00
Component Description:	Review draft KOTV schedule 387 3Q 2017 report.
Amount:	\$97.00

	Component Description:	Work on KOTV FCC Form 387 quarterly filing.
	Amount:	\$100.00
	Component Description:	Review KOTV Form 387
	Amount:	\$100.00
Attorney Fee - Repack Planning	Component Description:	KOTV Repack Planning and Required Reg Filings
	Amount:	\$222.00
	Component Description:	Phase 9 Repack Planning
	Amount:	\$111.00
	Component Description:	Telephone conference with Trevor and Don regarding KOTV Phase 9 Repac planning.
	Amount:	\$212.00
Attorney Fee - FCC Filing Fee	Component Description:	KOTV Repack FCC Filing Fees - Attorney Fees
	Amount:	\$1,070.00
Main Tran Test	Component Description:	see attached PDF - Trans Test
	Amount:	\$4,792.50

Transmitter Shipping-Handling	Component Description: Amount:	FREIGHT \$19,962.24
	Component Description: Amount:	Freight for components from Change Order Q85380 \$894.18
Tower Site Security	Component Description: Amount:	Tower site does not have security cameras. KOTV adding security cameras for security purposes of storing millions of dollars worth of repack at KOTV's building at tower site. \$1,751.89
Tower Site Physical Security	Component Description: Amount:	Security services for 4/1/20 - 4/15/20 \$5,046.00
	Component Description: Amount:	3/1/20 - 3/15/20 \$2,262.00
	Component Description: Amount:	This invoices was filed in error, please disregard. See attached memo. N/A

Storage Trailer Rental

Component Description: Final invoice - return
of trailers to
Milestone yard.
Amount: \$800.00

Component Description: 4/1/20 - 4/14/20
Trailer Rental
Amount: \$281.99

Component Description: 2/26 - Delivery of
trailers
Amount: \$1,050.00

Component Description: 3/1/20 - 3/31/20
trailer rental
Amount: \$757.06

Component Description: 2/26/20 - 2/29/20
Trailer lease
Amount: \$102.48

Site Prep Ingress - Egress

Component Description:

Needed to gravel
over soft earth for
hoist placement.
Added Quote.

Amount:

\$1,380.00

Component Description:

Needed to gravel
over soft earth for
hoist placement.

Amount:

\$1,400.00

Component Description:

This project was
required to
guarantee heavy
equipment ingress
and egress routes
around the structure
and to the winch
anchor and pad on
the SW side of the
structure.

Amount:

\$2,950.00

Site Prep Equipment

Component Description:

Dolly equipment.
Initial charge 180.09,
returned items not
used at a refund of
115.01. Charges
requested for
reimbursement equal
65.08.

Amount:

\$65.08

Component Description:

Forklift Rental
\$863.37

Amount:

Component Description:	The Lowes expense is for a portable table saw to create the fixtures necessary to accurately mark and penetrate the wall for the concrete cutting contractors.
Amount:	\$295.12

Component Description:	Heavy Load Lifting Straps to move around new tx cabinets into place for install.
Amount:	\$77.16

Component Description:	Equipment necessary for construction of the channel grid to support the coolant hoses for new transmitter.
Amount:	\$27.38

Component Description:	Equipment necessary for construction of the channel grid to support the coolant hoses for new transmitter.
Amount:	\$16.24

Component Description:	Equipment necessary for construction of the channel grid to support the coolant hoses for new transmitter.
Amount:	\$287.67

Component Description:	Equipment necessar for construction of the channel grid to support the coolant hoses for new transmitter.
Amount:	\$162.28

Component Description:	Gantry Crane and components required to lift trasnmitter equipment into place at site. Less Gift Card
Amount:	\$1,026.21

Component Description:	To receive in equipment and move around parts for install a pallet jack was required to be purchased.
Amount:	\$301.12

Component Description:	The Tractor Supply expense is for a tank to prepare the 50% water and glycol solution. The glycol arrived in concentrated form.
Amount:	\$99.99

Component Description:	Equipment necessar for construction of the channel grid to support the coolant hoses for new transmitter.
Amount:	\$201.61

	<p>Component Description:</p> <p>Web sling for lifting heavy equipment. Initial charge was 73.74, refund of 15.18 for items not used. Reimbursement request for 58.56</p> <p>Amount:</p> <p>\$58.56</p>
Site Prep - TX Space	<p>Component Description:</p> <p>Drywall and wall construction around new KOTV-DT CH26 Transmitter.</p> <p>Amount:</p> <p>\$3,739.60</p> <p>Component Description:</p> <p>Site prep</p> <p>Amount:</p> <p>\$5.54</p> <p>Component Description:</p> <p>Wall prep and paint.</p> <p>Amount:</p> <p>\$80.16</p> <p>Component Description:</p> <p>Wall prep and paint.</p> <p>Amount:</p> <p>\$140.86</p>
Site Prep - Signage	<p>Component Description:</p> <p>SignsNow for signs to direct traffic to site for deliveries</p> <p>Amount:</p> <p>\$143.24</p>
Site Prep Electrical	<p>Component Description:</p> <p>Relocation of Conduit Feeding Power to Equipment Rack.</p> <p>Amount:</p> <p>\$1,400.00</p>

MVPD Notification of Channel Change	<p>Component Description:</p> <p>Amount:</p>	<p>Required MVPD Channel Change Notice.</p> <p>\$750.00</p>
Develop and air announcement of upcoming channel change	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare Viewer Notification Cert for KO Public File and Guidance Regarding KO Viewer Notification.</p> <p>\$277.50</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	<p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p>	<p>dumpster for unpacking and placing the new transmitter</p> <p>\$450.00</p> <p>This was to transport containers to Oneta. They will be filled with appropriate fluids from the UHF45 transmitter and sent back for proper disposal.</p> <p>\$1,420.00</p> <p>dumpster for unpacking and placing the new transmitter</p> <p>\$24.00</p> <p>The Harley Hollan expenses are for debris removal</p> <p>\$390.00</p>

	Component Description: Amount:	Onsite construction / scrap dumpster. \$390.00
	Component Description: Amount:	The Harley Hollan expenses are for debris removal \$390.00
	Component Description: Amount:	The Harley Hollan expenses are for debris removal \$390.00
	Component Description: Amount:	12 YARD DELIVERY - receipt for the dumpster for unpacking and placing the new transmitter for KOTV- DT FIN: 35434 \$390.00
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Required DTV Medical Channel Change Notifications \$2,755.00

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$3,891,556.35	\$4,467,955.35
			\$3,278,248.19

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Trevor Wiseman
VP of Technology

10/02/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Trevor Wiseman <i>VP of Technology</i></p> <p>10/02/2020</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates. 	

<p>4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.</p> <p>5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Trevor Wiseman <i>VP of Technology</i></p> <p>10/02/2020</p>

Attachments