



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **20590** | Service: **DTV** | Call **WRPX-TV** | Channel: **32 (UHF)**
 ID: | Sign:
 File **0000028673**
 Number:
 FRN: **0001808468** | Date **01/05**
 Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-------------------|-------------------------|---------------------------|
| ION TELEVISION LICENSE, LLC | 601 CLEARWATER PARK ROAD | +1 (561) 682-4110 | BIANCAFRYE@IONMEDIA.COM | Limited Liability Company |
| Doing Business As: ION TELEVISION LICENSE, LLC | WEST PALM BEACH, FL 33401 United States | | | |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. | | | |

Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

| | |
|---|---|
| <p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p> | <p>Yes</p> |
| <p>Briefly describe transition plan</p> | <p>Relocate from ASR #1002781 to ASR #1004438. Replace non-retunable transmitter, install side mount antenna and transmission line to operate on post-repack channel.</p> |

Transmitters

| Section | Question | Response |
|--|--|------------|
| <p>Transmitter Related Expenses</p> | <p>Do you have transmitter related expenses?</p> | <p>Yes</p> |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Ultimate |
| | Year | 2002 |
| | Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 10 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|------------------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | HPTV-PRLX-U10 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 16.2 kW |
| | Justification for New Transmitter | See attached Ultimate and Optimum Transmitter Exhibit. |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|---------------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |

| | | |
|--|---|---|
| | Other Electrical Service | Yes |
| | Description | Electrical Installation for replacement transmitter |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--------------------------------------|--|
| Removal of Existing Equipment | Removal of existing transmitters and equipment / Site Prep |
| RF Interconnect | Interconnect between RF System and transmission line |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 180.0 kW |

| | |
|--------------|-------------------------|
| Manufacturer | |
| Model | TFU- 18DSC-R S190 |
| Year | 2002 |

**Primary
Antenna**

New Antenna Costs

| Section | Question | Response |
|---|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 190.0 kW |
| Manufacturer | | |

| | |
|-------------------------------|---|
| Model | TFU-16DSC /VP-R C170 |
| Year | 2019 |
| Justification for New Antenna | See attached Dielectric Quote #DMS040-2 |

**Primary
Antenna**

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

**Primary
Transmission
Line**

Existing Transmission Line

| Section | Question | Response |
|---|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1285 feet per run |

**Primary
Transmission
Line**

New Transmission Line

| Section | Question | Response |
|------------------------------------|---|------------------------------|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1280 feet per run |
| | Justification for New Transmission Line | See attached Antenna Exhibit |

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

| Name | Description |
|----------------------------------|----------------------------------|
| Sweep existing transmission line | Sweep existing transmission line |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Add Tower

| Section | Question | Response |
|--|---|-------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1004438 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 49' 52.8" N- |
| | Longitude (NAD83) | 078° 08' 42.8" W- |
| | Overall Structure Height | 1961.92 feet |
| | Support Structure Height | 1959.95 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 239.83 feet |

| | |
|------------------|---|
| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
| Tower Owner | Vertical Bridge CC FM, LLC |
| Date Constructed | 08/18/2001 |

**Primary
Tower**

Tower Modification Costs

| Section | Question | Response |
|-----------------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

**Primary
Tower**

Tower Rigging Costs

| Section | Question | Response |
|-------------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Primary
Tower**

Other Tower Expenses Not Listed

| Name | Description |
|----------------------------|---------------------|
| Structural analysis | Structural analysis |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1002781 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 36° 06' 11.5" N- |
| | Longitude (NAD83) | 078° 11' 27.6" W- |
| | Overall Structure Height | 1223.08 feet |
| | Support Structure Height | 1220.13 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 325.78 feet |
| | Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
| | Tower Owner | SpectraSite Communications, LLC. through American Towers, LLC. |

| |
|------------------|
| Date Constructed |
|------------------|

| |
|------------|
| 07/26/1996 |
|------------|

**Primary
Tower**

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | No |

**Primary
Tower**

Other Tower Expenses Not Listed

| Name | Description |
|------------------|---|
| Structural Study | Tower structural study required by landlord |

Outside Professional Services Costs

| Section | Question | Response |
|---|--|----------------------------|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 180 |
| | Explanation | Required by tower landlord |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |

| | | |
|--------------------------------------|--|-----|
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Information not provided.

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|-----------------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-----------------------|---|-----------------------|---------------------------|
| Primary Transmitter HPTV-PRLX-U10 | \$846,221.06 | \$576,281.06 | | \$542,926.31 | |
| Removal of Existing Equipment | <i>\$25,000.00</i> | \$25,000.00 | N/A | N/A | N/A |
| 5 Ton system | \$20,250.00 | \$29,283.00 | See attached Dozier LLC Quote WRPX. And King's Mechanical dated 6/18/19 and 1/3/20 | \$29,283.00 | N/A |
| Other Electrical Service: Electrical Installation for replacement transmitter | <i>\$91,971.06</i> | \$91,971.06 | Please see attached quote #4817 from Dish Technologies and Dish Technologies Quote 4835 | \$91,971.06 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$405,027.00 | See attached Hitachi Comark Quote #P3467PRLXU10-011818-R1 | \$405,027.00 | N/A |
| RF Interconnect | <i>\$25,000.00</i> | \$25,000.00 | N/A | \$16,645.25 | N/A |
| Sub-total | \$846,221.06 | \$576,281.06 | N/A | \$542,926.31 | N/A |
| Total for all systems | \$2,552,771.93 | \$1,875,721.13 | N/A | \$1,492,623.73 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|---|
| Removal of Existing Equipment | Information not provided. |
| 5 Ton system | <p data-bbox="708 398 1378 786"> Component Description: Progress payment to install (2) Mitsubishi P-Series 3 ton high wall ductless mini split air handlers and components. Supporting documentation is attached. </p> <p data-bbox="708 797 1283 831"> Amount: \$15,796.00 </p> <p data-bbox="708 936 1353 1245"> Component Description: Cost of electrical work for new HVAC units. Supporting documentation is attached. This invoice has been paid. </p> <p data-bbox="708 1256 1270 1290"> Amount: \$3,000.00 </p> <p data-bbox="708 1395 1353 1664"> Component Description: Additional HVAC for transmitter room. Supporting documentation is attached. This invoice has been paid. </p> <p data-bbox="708 1675 1283 1709"> Amount: \$10,487.00 </p> |

Other Electrical Service:
Electrical Installation for
replacement transmitter

Component Description:

Cost of electrical
work for transmitter
installation.
Supporting
documentation is
attached. This
invoice has been
paid.

Amount:

\$83,652.00

Component Description:

Cost of additional
electrical work
needed for
transmitter
installation.
Supporting
documentation and
explanation of
variance is
attached. This
invoice has been
paid.

Amount:

\$8,319.06

UHF - Liquid Cooled Solid
State Transmitter 14.2 - 20
kW

Component Description: 20% "due upon
proof of
performance"
payment for
Comark
transmitter.
Supporting
documentation is
attached.

Amount: \$81,005.40

Component Description: 30% "deposit"
payment for
Comark
Transmitter.
Supporting
documentation
attached.

Amount: \$121,508.10

Component Description: 50% "progress"
payment on
Comark
transmitter.
Supporting
documentation
attached.

Amount: \$202,513.50

RF Interconnect

Component Description: Cost to run 6" RF line and RF coupler. Supporting documentation and explanation of variance attached. This invoice has been paid.

Amount: \$1,446.25

Component Description: 30% "deposit due with order" and 50% "due within 60 days of order" for interconnect components. Supporting documentation is attached. This invoice has been paid.

Amount: \$12,159.20

Component Description: 20% "due upon proof of performance" for interconnect components. Supporting documentation is attached. This invoice has been paid.

Amount: \$3,039.80

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|---|---------------------|---------------------------|
| Primary Antenna TFU-16DSC /VP-R C170 | \$122,130.00 | \$152,797.00 | | \$152,797.00 | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,298.00 | N/A | \$10,298.00 | N/A |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized | \$103,100.00 | \$136,099.00 | Cost of Primary Side Mount Antenna (\$119,674) and Mounting Bracket (\$16,425) Cost of Vertical Component (\$15,900) is not included in cost estimate. Please see Dielectric Quote #DMS040-2. | \$136,099.00 | N/A |

| | | | | | |
|--------------------------------|----------------|----------------|-----|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| Sub-total | \$122,130.00 | \$152,797.00 | N/A | \$152,797.00 | N/A |
| Total for all systems | \$2,552,771.93 | \$1,875,721.13 | N/A | \$1,492,623.73 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)

Component Description:

10% "after repack sweep" for primary elbow complex. Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount:

\$1,029.80

Component Description:

25% "deposit" for primary elbow complex. Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount:

\$2,574.50

Component Description:

65% "prior to ship" for primary elbow complex. Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount:

\$6,693.70

UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized

Component Description: 10% "after repack sweep" for primary antenna.
Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount: \$11,967.40

Component Description: 65% "prior to ship" for primary antenna.
Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount: \$77,788.10

Component Description: 10% "after repack sweep" for primary antenna mounts.
Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount: \$1,642.50

Component Description: 25% "deposit" for primary antenna. Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount: \$29,918.50

Component Description: 25% "deposit" for primary antenna mounts. Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount: \$4,106.25

Component Description: 65% "prior to ship" for primary antenna mounts. Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount: \$10,676.25

Sweep test of existing antenna

Component Description: 65% "prior to ship" for repack sweep of primary antenna operations. Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount: \$4,160.00

Component Description: 25% "deposit" for repack sweep of primary antenna operations. Explanation of Variance and supporting documentation attached. This invoice has been paid.

Amount: \$1,600.00

Component Description: 10% "after repack sweep" payment for repack sweep of primary antenna operations. Supporting documentation attached.

Amount: \$640.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|------------------------------|-----------------------|---------------------------|
| Primary Transmission Line | \$264,960.00 | \$248,842.20 | | \$242,442.19 | |
| Rigid Transmission Line - copper, 6 1/8" | \$258,560.00 | \$242,442.20 | N/A | \$242,442.19 | N/A |
| Sweep existing transmission line | <i>\$6,400.00</i> | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$264,960.00 | \$248,842.20 | N/A | \$242,442.19 | N/A |
| Total for all systems | \$2,552,771.93 | \$1,875,721.13 | N/A | \$1,492,623.73 | N/A |

Components

| Actual Information | |
|--|---|
| Description | File Name |
| Rigid Transmission Line - copper, 6 1/8" | <p>Component Description: 10% "after repack sweep" payment for primary transmission lines additional cut pieces. Supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$171.85</p> |

Component Description: 10% "after repack sweep" for transmission line cut piece. Explanation of variance and supporting documentation is attached.

Amount: \$171.85

Component Description: 65% "prior to ship" for primary transmission line. Supporting documentation attached. / 65% "prior to ship" for primary transmission lines additional cut pieces. Supporting documentation attached. This invoice has been paid.

Amount: \$157,587.43

Component Description: 10% "after repack sweep" for transmission line cut piece. Explanation of variance and supporting documentation is attached.

Amount: \$171.84

Component Description: 10% "after repack sweep" for primary transmission line. Explanation of variance and supporting documentation is attached. This invoice has been paid.

Amount: \$23,728.67

Component Description: 25% "deposit" for primary transmission line. Supporting documentation attached. / 25% "deposit" for primary transmission lines additional cut pieces. Supporting documentation attached. This invoice has been paid.

Amount: \$60,610.55

| | |
|----------------------------------|---------------------------|
| Sweep existing transmission line | Information not provided. |
|----------------------------------|---------------------------|

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|---------------------|---|---------------------|---------------------------|
| Primary Tower GTOWER | \$386,100.00 | \$459,125.00 | | \$354,425.00 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$5,000.00 | N/A | \$2,800.00 | N/A |
| Structural analysis | <i>\$5,000.00</i> | \$5,000.00 | N/A | \$2,500.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$100,000.00 | N/A | N/A | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$349,125.00 | Cost for tower services. Includes sales tax. Excludes \$20,000 deposit to Worldwide (cost and reimbursement is on the other tower). Please see Worldwide Communications Quote #S-19-948 and Worldwide Communications Invoice #2331 and #2334 (weather delays) | \$349,125.00 | N/A |
| Primary Tower GTOWER | \$635,420.00 | \$167,170.00 | | \$162,170.00 | |

| | | | | | |
|---|----------------|----------------|---|----------------|-----|
| Structural Study | \$3,920.00 | \$3,920.00 | Tower structural study required by landlord | \$3,920.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$143,250.00 | Please see attached WRPX antenna removal Worldwide quote S-20-1022. Plus weather delays | \$138,250.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$20,000.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***See AT Exhibits for more information. | \$20,000.00 | N/A |
| Sub-total | \$1,021,520.00 | \$626,295.00 | N/A | \$516,595.00 | N/A |
| Total for all systems | \$2,552,771.93 | \$1,875,721.13 | N/A | \$1,492,623.73 | N/A |

Components

| Actual Information | |
|---|--|
| Description | File Name |
| Structural engineering tower load study for well documented tower | <p>Component Description: Cost to review rigging plan. Supporting documentation is attached.</p> <p>Amount: \$2,800.00</p> |

| | |
|--|--|
| Structural analysis | <p data-bbox="710 168 1013 212">Component Description:</p> <p data-bbox="1149 168 1364 448">Cost for structural analysis. Supporting documentation is attached. This invoice has been paid.</p> <p data-bbox="710 459 821 492">Amount:</p> <p data-bbox="1149 459 1268 492">\$2,500.00</p> |
| Minor tower reinforcement /modifications | Information not provided. |

Tall Tower (greater than 500')

Component Description: Sales tax payment for tower services. Supporting documentation is attached. This invoice has been paid.
Amount: \$20,925.00

Component Description: Balance due for tower services. Supporting documentation is attached.
Amount: \$77,500.00

Component Description: Cost for 4 weather delay days for tower crew. Supporting documentation is attached.
Amount: \$11,700.00

Component Description: 75% "deposit" for tower services. Supporting documentation is attached. This invoice has been paid.
Amount: \$232,500.00

Component Description: Cost for 2 weather delay days for five men for tower crew. Supporting documentation is attached.
Amount: \$6,500.00

| | |
|--|---|
| <p>Structural Study</p> | <p>Component Description: Tower structural study required by landlord. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$3,920.00</p> |
| <p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p> | <p>Component Description: Cost of weather delays during removal of old antenna and transmission line. Supporting documentation is attached.</p> <p>Amount: \$3,250.00</p> <p>Component Description: 25% "balance" payment to remove old antenna and transmission line. Supporting documentation and explanation of variance attached.</p> <p>Amount: \$30,000.00</p> <p>Component Description: 75% "deposit" payment for removal of old antenna and transmission line. Supporting documentation and explanation of variance are attached.</p> <p>Amount: \$105,000.00</p> |

Tall Tower (greater than 500')

Component Description:

Down payment associated with securing tower service. Note that amount is not additional to cost of tower rigging and will be deducted from total cost of tower rigging at the time it is quoted. Supporting documentation attached. This invoice has been paid.

Amount:

\$20,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|-------------------|---------------------------|
| Outside Professional Services | \$189,650.00 | \$171,280.00 | | \$6,367.99 | |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|-------------|-------------|---------------------------------------|-----|-----|
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Project management of the transition | \$28,440.00 | \$18,530.00 | See AT Exhibits for more information. | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| | | | | | |
|--|----------------|----------------|-----|----------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$62.50 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,562.50 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,742.99 | N/A |
| Sub-total | \$189,650.00 | \$171,280.00 | N/A | \$6,367.99 | N/A |
| Total for all systems | \$2,552,771.93 | \$1,875,721.13 | N/A | \$1,492,623.73 | N/A |

Components

| Actual Information Description | File Name |
|-----------------------------------|-----------|
|-----------------------------------|-----------|

| | |
|--|---------------------------|
| RF Exposure Measurements | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. |
| NEPA Section 106 environmental review, if needed | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Project management of the transition | Information not provided. |
| Prepare and or review reimbursement form | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |

| | | |
|---|--------------------------------------|---|
| <p>Perform engineering study for new channel assignment and antenna development</p> | <p>Component Description:</p> | <p>Cost of RF consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p> |
| | <p>Amount:</p> | <p>\$62.50</p> |
| <p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p> | <p>Component Description:</p> | <p>Cost of RF consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid.</p> |
| | <p>Amount:</p> | <p>\$1,562.50</p> |
| <p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p> | <p>Information not provided.</p> | |
| <p>Prepare request for Special Temporary Authorization</p> | <p>Information not provided.</p> | |

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application

Component Description:

Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.

Amount:

\$4,837.97

Component Description:

Invoice for WRPX's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.

Amount:

\$4,742.99

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|--|--------------------|---------------------------|
| Other Expenses | \$108,290.87 | \$100,225.87 | | \$31,495.24 | |
| MVPD Notification of Channel Change | <i>\$1,400.00</i> | \$1,400.00 | N/A | \$1,400.00 | N/A |
| Develop and air announcement of upcoming channel change | <i>\$0.00</i> | \$0.00 | The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized. | N/A | N/A |
| Equipment Storage | <i>\$10,000.00</i> | \$10,000.00 | N/A | \$2,915.64 | N/A |
| Equipment Delivery and Handling Charges | <i>\$29,810.87</i> | \$29,810.87 | What ION has been charged by vendors to ship equipment needed for repack | \$23,679.60 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$15,000.00</i> | \$15,000.00 | N/A | N/A | N/A |
| Non-zoning permits | <i>\$15,000.00</i> | \$15,000.00 | N/A | N/A | N/A |
| Local Zoning | <i>\$25,000.00</i> | \$25,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|----------------|----------------|-----|----------------|-----|
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$3,500.00 | N/A | \$3,500.00 | N/A |
| Sub-total | \$108,290.87 | \$100,225.87 | N/A | \$31,495.24 | N/A |
| Total for all systems | \$2,552,771.93 | \$1,875,721.13 | N/A | \$1,492,623.73 | N/A |

Components

| Actual Information | |
|---|---|
| Description | File Name |
| MVPD Notification of Channel Change | <p>Component Description: Cost of MVPD notifications of channel change through Widelity Inc. Supporting documentation attached.</p> <p>Amount: \$1,400.00</p> |
| Develop and air announcement of upcoming channel change | Information not provided. |
| Equipment Storage | |

Component Description: Cost for storage container for transmitter and antenna parts. Supporting documentation is attached.

Amount: \$169.96

Component Description: Cost for storage container for transmitter and antenna parts. Supporting documentation is attached.

Amount: \$169.96

Component Description: Cost for storage container for transmitter and antenna parts. Supporting documentation is attached. This invoice has been paid.

Amount: \$673.82

Component Description: Cost for storage container for transmitter and antenna parts. Supporting documentation is attached.

Amount: \$614.04

Component Description: Cost for storage container for transmitter and antenna parts. Supporting documentation is attached.

Amount: \$673.82

Component Description: Cost for storage container for transmitter and antenna parts. Supporting documentation is attached.

Amount: \$614.04

Equipment Delivery and Handling Charges

Component Description: Cost of freight for main antenna package components. Supporting documentation is attached.

Amount: \$1,735.56

Component Description: Cost of freight for main antenna package components. Supporting documentation is attached.

Amount: \$3,526.38

| | |
|--|---|
| | <p>Component Description: Cost of freight for main antenna package components. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$10,592.40</p> <p>Component Description: Cost of freight for main antenna package components. Supporting documentation is attached.</p> <p>Amount: \$869.33</p> <p>Component Description: Cost of freight for main transmitter package. Supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$13,087.20</p> |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |
| Non-zoning permits | Information not provided. |
| Local Zoning | Information not provided. |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |

DTV Medical Facility
Notification

Component Description:

Cost of medical
notifications
regarding channel
change.
Supporting
documentation is
attached. This
invoice has been
paid.

Amount:

\$3,500.00

Cost Information **Grand Total**

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|------------------------------|------------------------------------|-----------------------|--------------------|
| Total for all systems | \$2,552,771.93 | \$1,875,721.13 | \$1,492,623.73 |

Reimbursement Status

| Question | Response |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel. | Yes |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Mario Vasquez
Vice President - Finance, Operations

01/05/2021

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | <p>Submission of Actual Cost Documentation Statements</p> | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Mario Vasquez
Vice President - Finance, Operations

01/05/2021

Attachments