

Federal (REFERENCE COPY - Not for submission) Communications Transmission

Transition Plan Progress Report

 File Number:
 0000130489
 Submit Date:
 01/05/2021
 Call Sign:
 WXCW
 Facility ID:
 61504
 FRN:
 0015050008
 State:

 Florida
 City:
 NAPLES

 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 01/05/2021
 Filing Status:

 Active

General Information

Section	Question	Response	
Filing Information	Filing Type	Quarterly	
	Year	2020	
	Quarter	Fourth Quarter	
Attachments	Are attachments (other than associated schedules) being filed with this application?	No	

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SUN BROADCASTING, INC. Doing Business As: SUN BROADCASTING, INC.	James Schwartzel 2824 PALM BEACH BOULEVARD FORT MYERS, FL 33916 United States	+1 (239) 479-5524	Jim. Schwartzel@sbroadcast. com	Corporation

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact Representatives (2)	Contact Name	Address	Phone	Email	Contact Type
	Joseph A. Belisle , III . Belisle Law Firm PA	Joseph Belisle PO Box 970620 MIAMI, FL 33197 United States	+1 (305) 978- 7675	joe@belislelaw. com	Legal Representative
	William Jeffrey Reynolds TECHNICAL CONSULTANT du Treil, Lundin & Rackley, Inc.	William Jeffrey Reynolds 3135 Southgate Circle SARASOTA, FL 34239 United States	+1 (941) 329- 6000	JEFF@DLR.COM	Technical Representative

Permits and	Section	Question	Response
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	Yes
		The Station has requested FAA approval for its post-auction facility.	Yes
		The Station has received FAA approval for its post-auction facility.	Yes
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	No
		Please Explain: Construction planning is still in progress, the only permit that m electrical permit.	ight be required is an
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes
		RF studies have been started	Yes
		RF studies have been completed	Yes
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
		Structural tower studies have been started	Yes
		Structural tower studies have been completed	Yes

Station	Section	Question	Response	
Equipment	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Yes	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Yes	
		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Antenna Towers Construction and Antenna Institution Design Statution facility requires tower Yes Hard Incodestry tower work boars obtained Yes Yes Hard Incodestry tower work boars obtained Yes Yes Hard Incodestry tower work boars obtained Yes Yes Parace Explan: To the Bate of the Station and tower work boars obtained Yes Yes Parace Explan: To the Station and tower or work boars obtained Yes Yes Parace Explan: To the Station and tower work boars obtained No Yes Parace Explan: To the Station and the completed in time to meet the work work including to meet the construction deadline. No Yes Auxiliary Antenna Dates the Station requires used in time to meet the institution of the institution deadline. Yes Yes Auxiliary Antenna Dates the Station completed all outside tower work and made all necessary explanent upgrades to commence testing of its in resex auditiony anterna system? Yes Yes Has the Station completed all outside tower work? Yes Yes Yes Has the Station completed all outside tower work and made all necessary explanent upgrades to commence testing of its in resex auditiony anterna system? Yes Yes <	Towers and Antenna	Section	Question	Response			
Index Presented Control Yes Intersection Presented Control No Presenter Description No Intersection Presenter No Presenter Description No Intersection Description Intersection Intersectin Description Inter				Yes			
Has all necessary tower work been completed? N Please Explain: It has been ditermined that a new tower is required, which is under way. No Does the Station anticipate that all tower work, including anternari instruction deadline? No Please Explain: Work is complete to change channels to the new AuxInterim dearmined that a new tower is required, which is under way but in ot be completed in time to meet the construction deadline. No AuxIliary Antenna Does the Station requires used on new AuxInterim memory explainment upprotects to commone testing of its reve auxiliary antenna system? Yes AuxIliary Antenna Does the Station completed all custicle tower work and made all necessary outprimeru tupprotects to commone testing of its new auxiliary antenna system? Yes Has the Station completed all custicle tower work and made all necessary outprimeru tupprotects to commone testing on its protection channel? Yes Pess-auction Facility Has the Station completed all instation or its new auxiliary antenna system channel it is may too begin testing on its protection funding? Yes Pess-auction Facility Has the Station completed all instation or its new auxiliary antenna system channel it is new too begin testing on its protection funding? No Has the Station completed all instation or its new auxiliary antenna system channel it is new too begin testing on its protection funding? No Has the Station completed all instation			require construction of a new tower or substantial	Yes			
Please Explain: It has been determined that a new tower is required, which is under way. No Dess the Station anticipate that all lower work, including antenan includiency, will be completed in time to meet its construction deadline? No Auxiliary Amenna determined that a new tower is required, which is under way. No Auxiliary Amenna determined that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. Yes Auxiliary Amenna determined that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. Yes Auxiliary Amenna estermined that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. Yes Auxiliary Amenna estermined that a new tower is required. Yes Has the Station completed all outside tower work and made antenna system superiment upgrades to commence testing of its new auxiliary antenna system system? Yes Has the Station completed all testing on its new auxiliary antenna system? Yes Pest-auction Facility Has the Station completed all testing on the new auxiliary antenna system such that it may now coase broadcasting on its pre-auction channel? No Pest-auction Facility Has the Station completed all tower work? No Has the Station completed all tower work? No No <t< td=""><td>Has all necessary tower work been scheduled?</td><td>Yes</td></t<>			Has all necessary tower work been scheduled?	Yes			
Russian determined that a new tower is required, which is under way. No Russian anticipate that all lower work, including anticipate installation, will be completed in time to meet its construction deadline? No Russian Antional Mathematication and that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. No Russian Antional antional installation, will be completed in time to meet its construction deadline. Yes Russian Antional antional installation require use of a new auxiliary anterna ageturi? Yes Has the Station started all outside tower work and made all in eccessary equipment upgrades to commence testing of its new auxiliary anterna system? Yes Has the Station completed all outside tower work and made all in eccessary equipment upgrades to commence testing of its new auxiliary anterna system? Yes Has the Station completed all outside tower work and made its new auxiliary anterna system? Yes Has the Station completed all outside tower work and made its new auxiliary anterna system? Yes Post-auction Facility Has the Station completed all outside tower work and made its pre-auction facility such that it is ready to begin testing on its new auxility anterna system? No Post-auction Facility Has the Station completed all outside construction on its prest-suction facility such that it is ready to begin testing on its new auxility anterna system? No <th></th> <th></th> <td>Has all necessary tower work been completed?</td> <td>No</td>			Has all necessary tower work been completed?	No			
Auxiliary Antona antenna installation, will be completed in time to meet its construction deadline? Ves Auxiliary Antona Does the Station require use of a new auxiliary antenna system? Yes Has the Station stand all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all uses on own auxiliary antenna system? Yes Has the Station completed all uses on own auxiliary antenna system? Yes Has the Station completed all uses on own auxiliary antenna system? Yes Has the Station completed all uses on own auxiliary antenna system? Yes Has the Station completed all user own work? No No Second to family? No Has the Station completed all user own? No Second to family? Has the Station completed all user own? No Second to family? Has the Station completed all user own? No Second to family?							
Work is complete to change channels to the new Auxiliation analysis is under way built in bit be completed in time is under built is under way built in bit be completed in time is under way built in			antenna installation, will be completed in time to meet its	No			
Post-auction Facility Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all outside tower work and made all an ecessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all testing on its new auxiliary antenna system? Yes Has the Station completed all testing on its new auxiliary antenna system? Yes Post-auction Facility Has the Station completed all testing on its new auxiliary antenna system? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility? No Has the Station completed all work work? No No Post-auction Facility Has the Station completed all work work? No Has the Station completed all in-building (equipment) work? No No Post-auction facility? No Pess Explain: No Work is completed all in-building (equipment) work? No No Does the Station have other issues that must be addressed before it can fully construction work on its			Work is complete to change channels to the new Aux/Interim antenna, however it has been determined that a new tower is required, which is under way but will not be completed in time				
Inccessary equipment upgrades to commence testing of its new auxiliary anterna system? Yes Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary anterna system? Yes Has the Station completed all outside tower work and made system? Yes Has the Station started testing on its new auxiliary anterna system? Yes Has the Station completed all testing on its new auxiliary anterna system? Yes Post-auction Facility Has the Station completed all testing on its new auxiliary anterna system? Yes Post-auction Facility Has the Station completed all testing on its new auxiliary anterna system? No Post-auction Facility Has the Station completed all work, including construction of its post-auction facility such that it is ready to begin testing on its new auxiliary No Post-auction Facility? Na No No Has the Station completed all tower work? No No Post-auction facility such that it is ready to begin testing on its new auxilinty anterna system? No Has the Station completed all tower work? No No Does the Station completed all in-building (equipment) work? No No Please Explain: Work is complete cohange chann		Auxiliary Antenna		Yes			
Image: state in the state in thereware is required, which is undereware it is			necessary equipment upgrades to commence testing of its	Yes			
system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? Yes Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility? No Has the Station completed all work work? No No Has the Station completed all in-building (equipment) work? No No Does the Station completed all in-building (equipment) work? No No Presention facility? No No No Has the Station completed all in-building (equipment) work? No No Please Explain: Work is complete to change channels to the new Aux/Interim strena, however it has been determined that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. No Has the Station completed all construction work on its post-auction facility that is necessary to complete an application No			all necessary equipment upgrades to commence testing of	Yes			
antenna system such that it may now cease broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility? No Has the Station completed all work including construction of its post-auction facility? No Has the Station completed all tower work? No Has the Station completed all in-building (equipment) work? No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: Work is complete to change channels to the new Aux/Interim antenna, however it has been determined that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. No Has the Station completed all construction work on its post-auction facility? No Please Explain: Work is completed all construction work on its post-auction facility that is necessary to complete an application for a license to cover that facility? No Has the Station completed all construction work on its post-auction for a license to cover that facility? No				Yes			
modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility? No Has the Station completed all tower work? No Has the Station completed all in-building (equipment) work? No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: Work is completed to change channels to the new Aux/Interim and that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. No Has the Station completed all construction work on its post-auction facility that is necessary to complete an application for a license to cover that facility? No Pre-auction Channel Has the Station ceased broadcasting on its pre-auction Yes			antenna system such that it may now cease broadcasting on	Yes			
Has the Station completed all in-building (equipment) work? No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: Work is complete to change channels to the new Aux/Interim antenna, however it has been determined that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. Has the Station completed all construction work on its post-auction for a license to cover that facility? No Pre-auction Channel Has the Station ceased broadcasting on its pre-auction Yes		Post-auction Facility	modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on	No			
Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: Work is complete to change channels to the new Aux/Interim antenna, however it has been determined that a new tower is required, which is under way but will not be completed in time to meet the construction deadline. Has the Station completed all construction work on its post-auction for a license to cover that facility? No Pre-auction Channel Has the Station ceased broadcasting on its pre-auction Yes			Has the Station completed all tower work?	No			
before it can fully construct and/or operate its post-auction facility? Image: space s			Has the Station completed all in-building (equipment) work?	No			
Work is complete to change channels to the new Aux/Interim antenna, however it has been determined that a new tower is required, which is under way but will not be completed in time to meet the construction deadline.Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?NoPre-auction ChannelHas the Station ceased broadcasting on its pre-auctionYes			before it can fully construct and/or operate its post-auction	Yes			
auction facility that is necessary to complete an application for a license to cover that facility?Pre-auction ChannelHas the Station ceased broadcasting on its pre-auctionYes			Work is complete to change channels to the new Aux/Interim a determined that a new tower is required, which is under way but				
5 1			auction facility that is necessary to complete an application	No			
		Pre-auction Channel		Yes			

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Robert Gehman Consulting Engineer 01/05/2021

Information not provided.

Attachments