

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 36717 | Service: DCA | Call Sign: | KSKJ-CD | Channel: 26 (UHF) |
|-----------------|---------|--------------------|----------------|---------|-------------------|
| File Number: | 000002 | 7925 | | | |
| FRN: 002 | 6907345 | Date Submitted: | 04/27 /2018 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|------------------------------|---|----------------------|-------------------------|---------------------------------|
| NRJ TV LA LICENSE CO, LLC | Robert Andrews 722 S. DENTON TAP ROAD SUITE 130 COPPELL, TX 75019 United States | +1 (972) 947-3391 | bob@nrjventures. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | |
|------------------------|---------------------------------------|----------------------------|---------------|-----------------|
| Contact Information | Applicant | Address | Phone | Email |
| | Peter | Peter Douglas | +1 (303) 881- | pdouglas@nrjtv. |
| | Douglas | 3310 Keller Springs Rd Ste | 9185 | net |
| | VP | 110 | | |
| | Engineering | Carrollton, TX 75006 | | |
| | NRJ TV VI LLC | United States | | |

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | Station plans to replace the filters, and re- tune the transmitter if possible. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

| ransmitter | Section | Question | Response |
|------------|-------------------------------------|--|--------------------|
| | Existing Transmitter Description | Type of change | Retune Existing |
| | | Use | Primary (Main) |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is this transmitter currently shared with another station? | No |
| | | Is this transmitter currently in operating condition? | Yes |
| | Existing Transmitter | Manufacturer | Pineapple |
| | Manufacturer and Type | Model | ADT-1000 |
| | | Year | 2007 |
| | | Туре | Solid State |
| | | | |

| | ed |
|-----------------------------------|----|
| Solid State Power capacity .35 kW | |

Retuning Transmitter Costs

Primary Transmitter

| Section | Question | Response |
|-----------------|--|----------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 1.5 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | No |

Primary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|--|----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | No |
| | | Description | N/A |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | | Туре | N/A |
| | | Size | N/A |
| | | Other Size | N/A |

| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
|---|--|-----|
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary | Other Transmitter Cost Not Listed | |
|-------------|-----------------------------------|--|
| Transmitter | Name | Description |
| | Transmitter Tech Expenses | Travel, per diem, lodging for transmitter tech to be on site |

| Antennas | Section | Question | Response |
|----------|--------------------------|---------------------------------------|----------|
| | Antenna Related Expenses | Do you have antenna related expenses? | No |

| Transmission ^{Se} | ftien | Question | Response |
|----------------------------|-------------------------------------|---|----------|
| | ransmission Line elated Expenses | Do you have transmission line related expenses? | No |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No |

| Outside | Section | Question | Response |
|--------------|--|--|--|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 40 |
| | | Explanation | Site co- ordination and final verifiations. 40 hrs at \$100 hr. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | No |
|--|--|-----|
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |

| RF exposure measurements | No |
|--------------------------------------|-----|
| Additional Field Engineering Service | No |
| Number of Days | N/A |
| Justification | N/A |

Other Professional Services Expenses Not Listed Professional Services Costs Description

| Name | Description |
|-----------------------------|---|
| Project management expenses | Travel, per diem, lodging for on site visits for project management |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | | Does this relocation require Equipment Storage? | No |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter ADT-1000 | \$110,030.00 | \$7,100.00 | | \$0.00 | |
| UHF and VHF - minor banding issues | \$105,200.00 | \$2,500.00 | N/A | N/A | N/A |
| 1.5 kW mask filter | \$3,030.00 | \$2,800.00 | N/A | N/A | N/A |
| Transmitter Tech Expenses | \$1,800.00 | \$1,800.00 | Expenses for on-site tech to re- tune transmitter and verify compliance | N/A | N/A |
| Sub-total | \$110,030.00 | \$7,100.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$156,175.00 | \$48,025.00 | N/A | \$5,397.69 | N/A |

Components

Information not provided.

Cost Antennas

Information Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Outside Professional Services | \$32,700.00 | \$29,150.00 | | \$5,397.69 | |
| Project management expenses | \$1,400.00 | \$1,400.00 | On-site expenses for project management | \$372.69 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$125.00 | N/A |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$0.00 | N/A |
|---|--------------|-------------|-----|------------|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,750.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$650.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$2,500.00 | N/A |
| Project management of the transition | \$6,320.00 | \$4,000.00 | N/A | N/A | N/A |
| Sub-total | \$32,700.00 | \$29,150.00 | N/A | \$5,397.69 | N/A |
| Total for all systems | \$156,175.00 | \$48,025.00 | N/A | \$5,397.69 | N/A |
| | | | | | |

Components

| Description | File Name | |
|---|-----------------------------------|--|
| Project management | | |
| expenses | Component Description: | Trip Expenses Dallas to LA to gather info for repack project planning and 399 estimate preparation \$372.69 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Review of initial post-auction baseline construction perr application \$125.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Prepare engineering secti of initial post- auction baseline construction perr application |

| Perform engineering study for new channel assignment and antenna development | Component Description: | Perform engineering study for new channel |
|--|---------------------------|---|
| | | assignment. Line |
| | | item was \$850, bu reducing reimb. |
| | | request to \$650 to |
| | | match fixed fee |
| | | quote from vendor |
| | | We're absorbing the extra \$200 out |
| | | of pocket. |
| | Amount: | \$650.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review | | |
| reimbursement form | Component Description: | Fee for preparatio of 399 |
| | | Reimbursement |
| | | Cost Estimates |
| | Amount: | \$2,500.00 |
| Project management of the | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Other Expenses | \$13,445.00 | \$11,775.00 | | \$0.00 | |
| Develop and air announcement of upcoming channel change | \$450.00 | \$450.00 | Contractor to edit announcement. | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$0.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Sub-total | \$13,445.00 | \$11,775.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$156,175.00 | \$48,025.00 | N/A | \$5,397.69 | N/A |

Components

Information not provided.

| Cost | Grand Total | | | | |
|-------------|-----------------------|--------------------------------|----------------|-------------|--|
| Information | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$156,175.00 | \$48,025.00 | \$5,397.69 | |

| Reimbursem | envestianus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Attachments